

Emergency Beaman Diversion Dam Repair

	Original	Final
Loan Contract No.:	C150385	
Authorization:	\$2,020,000.00	
Contract Amount	\$2,000,000.00	
Loan Service Fee	\$20,000.00	
Total Loan Amount	\$2,020,000.00	
Interest:	0.00%	1.75%
Term:	30-years	27-years
Conditions:	100%	100%
DC Calculation Date:	X	

Category	% Complete
73%	73%
71%	71%
59%	59%
56%	56%
47%	47%
25%	25%

The Beeman Irrigating Ditch and Milling Company

1800 Larimer Street, Suite 1300
Denver, CO 80202

June 16, 2014

Mike Serlet, PE
Colorado Water Conservation Board
1580 Logan St., Suite 600
Denver, CO 80203

OK to Pay \$ 44,541.46
Contract/PO# C150385
Mike Serlet 6/16/2014
Mike Serlet Date

Re: Beeman Irrigating Ditch and Milling Company
Emergency Flood Repair - Pay Request No. 6
Emergency Loan Contract Number C150385

Kirk Russell 6/16/14
Kirk Russell Date

Mr. Serlet:

Enclosed are the invoices for this Pay Request for the costs incurred for April 28, 2014 through June 16, 2014. The following is a summary of all current Project charges.

Current Total Project Charges	\$44,541.46
Previous Project Charges	\$1,420,452.06
Total	\$1,464,993.52
Less Previous Pay Requests	\$1,420,452.06
Less Other Funding Received	\$000,000
AMOUNT OF THIS REQUEST	\$44,541.46

We request payment for the amount indicated above. We have included the invoices related to the requested payment amount identified above. If you have any questions, please feel free to contact me at 303-294-2026

Sincerely,



Amy Willhite
Secretary/ Treasurer – Beeman Irrigating Ditch and Milling Company
Attachments (INVOICES)

Insurance Expiration Dates
BORROWER – 11/01/2014
CONSTRUCTION CONTRACTOR - 4/30/2014

NCC – Main Contractor

Invoice 1	Invoice # 14-1197	05/28/2014	\$30,636.40
-----------	-------------------	------------	-------------

SubTotal **\$30,636.40 FINAL PAY REQUEST**

Obermeyer

Invoice	Invoice#14-1275-04	5/30/2014	\$4,205.06
Invoice 2	Invoice#14-1275-05	5/30/2014	\$9,700.00

SubTotal **\$13,905.06**

Total Charges Reflected in this Pay Request = **\$44,541.46**

Northern Colorado Constructors, Inc.

9075 Weld County Road 10
Fort Lupton CO 80821
303-857-1754

License:

Contract Invoice

Invoice#: 14-1197

Date: 05/28/2014

Billed To: Beeman Irrigating Ditch & Mill
1800 Larimer Street
Suite 1300
Denver CO 80202

Project: Beeman Ditch Flood Repair
WCR 24.5 & 23

Due Date: 05/28/2014

Terms: 0DY

Order#

Description	QTY	Unit Price	Amount
Pay Request Final	1.0000	30,636.400000	30,636.40

Notes:

*A service charge of 18.00% per annum will be charged on all amounts
overdue on regular statement dates.*

Thank you for your prompt payment!

Non-Taxable Amount:	30,636.40
Taxable Amount:	0.00
Sales Tax:	0.00
Amount Due	30,636.40

OBERMEYERIdeas that hold water™
HYDRO, INC.**Invoice**PO Box 668
Fort Collins, CO 80522

Date	Invoice #
5/30/2014	14-1275-04

Bill To
Beeman Irrigating Ditch and Milling Co 1800 Larimer Street Suite 1300 Denver, CO 80202

P.O. No.	Terms	Project
	Net 15	Magness 1275

Quantity	Description	Rate	Amount
1	State Sales Tax 2.9% (on all except installation)	4,205.06	4,205.06
BANKING INFORMATION Direct To: Wire Routing Transit Number 121000248 Swift : WFB1US6S Bank Name: Wells Fargo Bank, N.A. Bank Address: 420 Montgomery Street San Francisco, CA 94104 Beneficiary Account Number: 4092128757 Beneficiary Account Name: Obermeyer Hydro Accessories Inc.			
Total			USD 4,205.06

OBERMEYERIdeas that hold water™
HYDRO, INC.**Invoice**PO Box 668
Fort Collins, CO 80522

Date	Invoice #
5/30/2014	14-1275-05

Bill ToBeeman Irrigating Ditch and Milling Co
1800 Larimer Street
Suite 1300
Denver, CO 80202

P.O. No.	Terms	Project
	Net 15	Magness 1275

Quantity	Description	Rate	Amount
1	Solar System	2,900.00	2,900.00
1	AC Air Compressor and Controls	6,800.00	6,800.00
BANKING INFORMATION Direct To: Wire Routing Transit Number 121000248 Swift : WFB1US6S Bank Name: Wells Fargo Bank, N.A. Bank Address: 420 Montgomery Street San Francisco, CA 94104 Beneficiary Account Number: 4092128757 Beneficiary Account Name: Obermeyer Hydro Accessories Inc.			
Total			USD 9,700.00

Colorado Water Conservation Board
Project Expenditure Schedule

Emergency Beeman Diversion Dam Repair

Beeman Irrigating Ditch and Milling
Company
1800 Larimer St., Suite 1300
Denver, CO 80202
c/o Richard Belt / President

Ph. (303) 294-2198
Richard.L.Belt@xcelenergy.com

Original Final
Loan Contract No.: C150385
Authorization: \$2,020,000.00
Contract Amount \$2,000,000.00
Loan Service Fee \$20,000.00
Total Loan Amount \$2,020,000.00
Interest: 0.00% 1.75%
Term: 30-years 27-years
Conditions: 100% 100%
IDC Calculation Date: x

Substantial Completion Date			Open		Contract Expires:		
Pay Req. No.	Date	Description	Amount Disbursed	Cumulative Loan Balance	Balance Available to Loan	Interest	Accrued Interest
					\$2,000,000.00		
1	2/3/2014	Design and Construction	\$ 507,824.45	\$ 507,824.45	\$ 1,492,175.55	#VALUE!	#VALUE!
2	3/6/2014	Construction and Inspection	\$ 423,365.50	\$ 931,189.95	\$ 1,068,810.05	#VALUE!	#VALUE!
3	3/28/2014	Construction and Inspection	\$ 183,200.89	\$ 1,114,390.84	\$ 885,609.16	\$ -	#VALUE!
4	4/28/2014	Construction and Inspection	\$ 75,206.62	\$ 1,189,597.46	\$ 810,402.54	\$ -	#VALUE!
5	5/1/2014	Construction	\$ 230,854.60	\$ 1,420,452.06	\$ 579,547.94	\$ -	#VALUE!


% Complete
25%
47%
56%
59%
71%

The Beeman Irrigating Ditch and Milling Company

1800 Larimer Street, Suite 1300
Denver, CO 80202

April 28, 2014

Mike Serlet, PE
Colorado Water Conservation Board
1580 Logan St., Suite 600
Denver, CO 80203

OK to Pay \$ 230,854.60
Contract/PO# C150385
 5/1/2014
Mike Serlet Date

Re: Beeman Irrigating Ditch and Milling Company
Emergency Flood Repair - Pay Request No. 5
Emergency Loan Contract Number C150385

Mr. Serlet:

Enclosed are the invoices for this Pay Request for the costs incurred for April 1, 2014 through April 28, 2014. The following is a summary of all current Project charges.

Current Total Project Charges	\$230,854.60
Previous Project Charges	<u>\$1,189,597.46</u>
Total	\$1,420,452.06
Less Previous Pay Requests	\$1,189,597.46
Less Other Funding Received	<u>\$000,000</u>
AMOUNT OF THIS REQUEST	\$230,854.60

We request payment for the amount indicated above. We have included the invoices related to the requested payment amount identified above. If you have any questions, please feel free to contact me at 303-294-2026

Sincerely,



Amy Willhite
Secretary/ Treasurer – Beeman Irrigating Ditch and Milling Company
Attachments (INVOICES)

Insurance Expiration Dates
BORROWER – 11/01/2014
CONSTRUCTION CONTRACTOR - 4/30/2014


27X

NCC – Main Contractor

Invoice 1 Invoice #Pay April #4 04/24/2014 \$230,854.60

SubTotal **\$230,854.60**

Total Charges Reflected in this Pay Request = **\$230,854.60**



PROJECT NAME:
JOB NUMBER:
ENGINEER:
REQUEST NUMBER:
DATES COVERED:
DATE OF APPLICATION:

Beeman Ditch Flood Repair
1445
Wayne Eckes / Smith Geotechnical Engineering, Inc.
April # 4
2/25/2014
4/24/2014
TO

TO 5/1/2014

[illegible]

Colorado Water Conservation Board
Project Expenditure Schedule

Emergency Beeman Diversion Dam Repair

Beeman Irrigating Ditch and Milling
Company
1800 Larimer St., Suite 1300
Denver, CO 80202
c/o Richard Belt / President

Ph. (303) 294-2198
Richard.L.Belt@xcelenergy.com

Original
Loan Contract No.: **C150385**
Authorization: \$2,020,000.00
Contract Amount \$2,000,000.00
Loan Service Fee \$20,000.00
Total Loan Amount \$2,020,000.00
Interest: 0.00%
Term: 30-years
Conditions: 100%
IDC Calculation Date: x

Final
1.75%
27-years
100%

Contract Expires: N/A

Pay Req. No.	Date	Description	Substantial Completion Date	Open	Amount Disbursed	Cumulative Loan Balance	Balance Available to Loan	Interest	Accrued Interest	% Complete
1	2/3/2014	Design and Construction			\$ 507,824.45	\$ 507,824.45	\$ 1,492,175.55	#VALUE!	#VALUE!	25%
2	3/6/2014	Construction and Inspection			\$ 423,365.50	\$ 931,189.95	\$ 1,068,810.05	#VALUE!	#VALUE!	47%
3	3/28/2014	Construction and Inspection			\$ 183,200.89	\$ 1,114,390.84	\$ 885,609.16	\$ -	#VALUE!	56%
4	4/23/2014	Construction and Inspection			\$ 75,206.62	\$ 1,189,597.46	\$ 810,402.54	\$ -	#VALUE!	59%

The Beeman Irrigating Ditch and Milling Company

1800 Larimer Street, Suite 1300
Denver, CO 80202

April 22, 2014

Mike Serlet, PE
Colorado Water Conservation Board
1580 Logan St., Suite 600
Denver, CO 80203

OK to Pay \$ 75,206.62
Contract/PO# C150385
 4/23/2014
Mike Serlet Date

Re: Beeman Irrigating Ditch and Milling Company
Emergency Flood Repair - Pay Request No. 4
Emergency Loan Contract Number C150385


Mr. Serlet:

Enclosed are the invoices for this Pay Request for the costs incurred for April 1, 2014 through April 15, 2014. The following is a summary of all current Project charges.

Current Total Project Charges	\$75,206.62
Previous Project Charges	<u>\$1,114,390.84</u>
Total	\$1,189,597.46
Less Previous Pay Requests	\$1,114,390.84
Less Other Funding Received	<u>\$000,000</u>
AMOUNT OF THIS REQUEST	\$75,206.62

We request payment for the amount indicated above. We have included the invoices related to the requested payment amount identified above. If you have any questions, please feel free to contact me at 303-294-2026

Sincerely,



Amy Willhite
Secretary/ Treasurer - Beeman Irrigating Ditch and Milling Company
Attachments (INVOICES)

Insurance Expiration Dates
BORROWER - 11/01/2014
CONSTRUCTION CONTRACTOR - 4/30/2014

Smith Geotechnical – Engineering & Design

Invoice 1 Invoice #4250 04/21/2014 \$7,801.25

SubTotal **\$7,801.25**

Dynotek, Inc.

Invoice 1 Invoice #140401-3 4/1/2014 \$60,374.00

SubTotal **\$60,374.00**

4 Rivers Equipment

Invoice 1 Invoice # 33 3377161 4/2/2014 \$3,465.87

SubTotal **\$3,465.87**

Wayne E. Eckas, P.E. – Engineering and Design

Invoice 1 Invoice #1409 4/15/2014 \$3,565.50

SubTotal **\$ 3,565.50**

Total Charges Reflected in this Pay Request = **\$75,206.62**



1225 Red Cedar Circle, Suite H
Fort Collins, Colorado 80524
970.490.2620/FAX 970.490.2851

Invoice

Date	Invoice #
4/21/2014	4250

Bill To
Richard Belt, P.E. Beeman Ditch, President c/o Xcel Energy 1800 Larimer Street, Suite 1300 Denver, Colorado 80202

Description	Terms	Project Number	Project Name
	Due on receipt	13.069B	Beeman Ditch Design
Description	Qty	Rate	Amount
Beeman Ditch Design/Bid Documents/Construction			
Duane H. Smith, P.E.	22	160.00	3,520.00
Trevor Crane, EI	9	90.00	810.00
Mileage	450	0.75	337.50
Field Testing			
Field Technician	34.5	65.00	2,242.50
Field Technician (Overtime)	2.5	32.50	81.25
Mileage	720	0.75	540.00
Laboratory Testing			
One Point Proctor	1	75.00	75.00
Reports	3	65.00	195.00

	Total	\$7,801.25
Accounts not paid by this date will be subject to 1.5% interest per month.	Balance Due	\$7,801.25

Dynotek Inc

13931 W 54th Ave
Arvada, CO 80002

Invoice

Date	Invoice #
4/1/2014	140401-3

Bill To
Beeman/Meadow Island 2 Ditch Co. Attn: Kirk Johannsen Weld County, Colorado

Ship To

P.O. Number	Terms	Rep	Ship	Via	F.O.B.	Project
Oral - Kirk J.	Net 30		4/1/2014	Hand Deliver	Arvada CO	

Quantity	Item Code	Description	Price Each	Amount
	Misc	12 ft X 4 ft. solar powered automated sluice gate with DC electric actuator, PLC, position sensor and limit switches, powder coated steel with dual stainless steel stems, Rotork gearlift, hand wheel and actuator, Includes increased frame height and panel from gate to top of frame.	26,583.00	26,583.00
	Misc	8 ft. X 4 ft. solar powered automated sluice gate with DC electric actuator, PLC, position sensor and limit switches, powder coated steel with dual stainless steel stems, Rotork gearlift, hand wheel and actuator, Includes increased frame height and panel from gate to top of frame.	18,306.00	18,306.00
	Misc	Cell modem and solar power for 8 ft. X 4 ft. sluice gate	2,600.00	2,600.00
	Misc	Refurbish cell modem and solar power from previous Meadow Island 2 installation	755.00	755.00
	Misc	Provide drawings and program management	1,200.00	1,200.00
	Misc	Installation of gates, actuators, cell and solar equipment and make connection to flume equipment furnished by the State. Installation will require rigging and placement of gates with crane or backhoe provided by the contractor as well as provision of trenching for conduit for connection of the flumes to the gates	6,080.00	6,080.00
	Misc	Wire for connecting flumes to gates - 200 ft @ \$1.00/ft.	200.00	200.00
	Shipping	Freight charges for shipping gates and actuators FOB Grants Pass, OR including required special wide load permits and escort through five states due to oversize condition arising from gate height	4,650.00	4,650.00
			Total	\$60,374.00

240 5th St.
Greeley, CO 80631
970-356-3666

PLEASE REMIT PAYMENT TO: 4 RIVERS EQUIPMENT, 924 11TH ST, GREELEY, CO 80631

SOLD TO: MAGNESS LAND & CATTLE
PO BOX 190
PLATTEVILLE CO 80651 U

SHIP TO: MAGNESS LAND & CATTLE
12284 COUNTY ROAD 24.5
FORT LUPTON CO 80621 O

PAGE 1
CASH CHG. OTHER
X
ACCT. NO. 140200

SALESMAN	ORDER NO.	RO. NO.	PHONE	INVOICE DATE	TIME	INVOICE NO.
22		12165069	970-785-6170	02APR14	11:42	33 3377161

QUANTITIES				PART NUMBER	DESCRIPTION	BIN	PRICES		
ORDERED	SHIPPED	B/O	✓				LIST	NET	EXTENSION
1				MAKE: JD	MODEL:	SERNO:			HRS:
1				AC1-CG16H	COMPRESSORAXY	MITM	1640.95	1640.95	1640.95
1				AC1-CG16H	COMPRESSORAXY	MITM	1640.95	1640.95	1640.95
1				087320800	HONDA FUEL	DIS	6.40	6.40	6.40
				MEADOW ISLAND DITCH					

				IS YOUR PLANTER READY??					
				COME IN AND SEE YOUR PARTS SPECIALISTS					
				WE HAVE THE PLANTER PARTS ON HAND WHEN YOU NEED THEM					

				STORE HOURS M-F 7:00AM TO 6:00PM					
				SATURDAY 7:00AM TO 4:00PM					

PARTS ACCOUNTS:

Due and payable 30 days after

date of invoice. Accounts will be assessed a 1.5% monthly or 18% A.P.R. Finance Charge on any unpaid balance after 30 days. In the event of non-payment, customer agrees to pay all costs of collection, including reasonable attorney fees and costs. Farm Plan and Power Plan purchases are subject to the terms of the respective credit agreement.

PARTS RETURN POLICY: Not all parts are returnable. Returnable parts must be returned within 30 days of purchase. Parts must be in new condition; in the original, undamaged, unopened packaging; and accompanied by a copy of the invoice. Special order parts (i.e. parts not inventoried at this location) are subject to the manufacturer's return policy and restocking charges.

SHIP VIA KIRK

DESCRIPTION	ACCOUNT	AMOUNT
PARTS TAXABLE		3288.30
PARTS NONTAXBLE		
MISC TAXABLE		
MISC NONTAXABLE		
SALESTAX		177.57
PLEASE PAY THIS TOTAL		3465.87

RECEIVED BY

LF1137F Ver.02212014

CUSTOMER COPY

Wayne E. Eckas, P.E.

INVOICE

1514 Ambrosia Ct.
Fort Collins, CO 80526

INVOICE #1409
DATE: APRIL 15, 2014

TO:

Richard Belt
Beeman Ditch Company
C/O Xcel Energy
1800 Larimer Street, Suite 1300
Denver, CO 80202

FOR:

Billings From February 8, 2014 through April 14, 2014

DESCRIPTION	HOURS	RATE	AMOUNT
Construction Observation Services – Beeman Flood Repairs - Attend weekly Project Meeting 2-22-14 - Review Forms at headgates 2-28 & 2-29 - Review forms at long throated flumes 3-6-14 - Substantial Completion walk thru – 3-26 - Coordination w/ George Downs - Coordination with Smith Geotech. - Coordination with Rich Belt - Mileage, 410 miles@\$0.55/Mile Make all checks payable to Wayne E. Eckas Total due in 15 days. Overdue accounts subject to a service charge of 1% per month.	27	\$120/hr	\$3,240.00 \$225.50
TOTAL			\$3,565.50

Colorado Water Conservation Board
Project Expenditure Schedule

Emergency Beeman Diversion Dam Repair

Beeman Irrigating Ditch and Milling
Company
1800 Larimer St., Suite 1300
Denver, CO 80202
c/o Richard Belt / President

Ph. (303) 294-2198
Richard.L.Belt@xcelenergy.com

Original
Loan Contract No.: C150385
Authorization: \$2,020,000.00
Contract Amount \$2,000,000.00
Loan Service Fee \$20,000.00
Total Loan Amount \$2,020,000.00
Interest: 0.00% 1.75%
Term: 30-years 27-years
Conditions: 100% 100%
IDC Calculation Date: x

Substantial Completion Date			Open			Contract Expires:		
Pay Req. No.	Date	Description	Amount Disbursed	Cumulative Loan Balance	Balance Available to Loan	Interest	Accrued Interest	
1	2/3/2014	Design and Construction	\$ 507,824.45	\$ 507,824.45	\$ 1,492,175.55	#VALUE!	#VALUE!	25%
2	3/6/2014	Construction and Inspection	\$ 423,365.50	\$ 931,189.95	\$ 1,068,810.05	#VALUE!	#VALUE!	47%
3	3/24/2014	Construction and Inspection	\$ 183,200.89	\$ 1,114,390.84	\$ 885,609.16	\$ -	#VALUE!	56%

Contract Expires: N/A

The Beeman Irrigating Ditch and Milling Company

1800 Larimer Street, Suite 1300
Denver, CO 80202

March 21, 2014

Mike Serlet, PE
Colorado Water Conservation Board
1580 Logan St., Suite 600
Denver, CO 80203

OK to Pay \$ 183,200.89
Contract/PO# C150385
Mike Serlet 3/24/2014
Mike Serlet Date

Re: Beeman Irrigating Ditch and Milling Company
Emergency Flood Repair - Pay Request No. 3
Emergency Loan Contract Number C150385

Mr. Serlet:

Enclosed are the invoices for this Pay Request for the costs incurred for January 22, 2014 through February 22, 2014. The following is a summary of all current Project charges.

Current Total Project Charges	\$183,200.00
Previous Project Charges	<u>\$931,189.95</u>
Total	\$1,114,389.95
Less Previous Pay Requests	\$931,189.95
Less Other Funding Received	<u>\$000,000</u>
AMOUNT OF THIS REQUEST	\$183,200.00

We request payment for the amount indicated above. We have included the invoices related to the requested payment amount identified above. If you have any questions, please feel free to contact me at 303-294-2026

Sincerely,



Amy Willhite
Secretary/ Treasurer – Beeman Irrigating Ditch and Milling Company
Attachments (INVOICES)

Insurance Expiration Dates
BORROWER – 11/01/2014
CONSTRUCTION CONTRACTOR - 4/30/2014

↑

Smith Geotechnical – Engineering & Design

Invoice 1	Invoice # 4234	03/18/2014	\$9,980.00
-----------	----------------	------------	------------

SubTotal **\$9,980.00**

Obermeyer – Hydro, Inc.

Invoice 1	Invoice #14-1275-02	01/31/2014	\$52,410.00
-----------	---------------------	------------	-------------

Invoice 2	Invoice #14-1275-03	03/14/2014	\$54,600.00
-----------	---------------------	------------	-------------

SubTotal **\$107,010.00**

Wayne E. Eckas, P.E. – Engineering and Design

SubTotal \$

NCC – Northern Colorado Constructors – Main Contractor

Change Order 1	1/16/2014	\$12,480.00
----------------	-----------	-------------

Change Order 2	1/16/2014	\$10,398.30
----------------	-----------	-------------

Change Order 3	1/16/2014	\$2,888.60
----------------	-----------	------------

Change Order 4	1/16/2014	\$28,215.00
----------------	-----------	-------------

Change Order 5	1/16/2014	\$12,228.99
----------------	-----------	-------------

SubTotal **\$66,210.89**

Total Charges Reflected in this Pay Request = **\$183,200.89**



1225 Red Cedar Circle, Suite H
Fort Collins, Colorado 80524
970.490.2620/FAX 970.490.2851

Invoice

Date	Invoice #
3/18/2014	4234

Bill To
Richard Belt, P.E. Beeman Ditch, President c/o Xcel Energy 1800 Larimer Street, Suite 1300 Denver, Colorado 80202

Description	Terms	Project Number	Project Name
	Due on receipt	13.069B	Beeman Ditch Design
Description	Qty	Rate	Amount
Beeman Ditch Design/Bid Documents/Construction			
Duane H. Smith, P.E.	20.5	160.00	3,280.00
Trevor Crane, EI	5	90.00	450.00
Walter Kramb, P.E.	4.5	95.00	427.50
Cadd Tech	7	80.00	560.00
Mileage	270	0.75	202.50
Field Testing			
Field Technician	47	65.00	3,055.00
Mileage	1,260	0.75	945.00
Laboratory Testing			
Concrete Compression Tests	32	25.00	800.00
Reports	4	65.00	260.00
		Total	\$9,980.00
Accounts not paid by this date will be subject to 1.5% interest per month.		Balance Due	\$9,980.00

OBERMEYERIdeas that hold water™
HYDRO, INC.**Invoice**PO Box 668
Fort Collins, CO 80522

Date	Invoice #
3/14/2014	14-1275-03

Bill ToBeeman Irrigating Ditch and Milling Co
1800 Larimer Street
Suite 1300
Denver, CO 80202

P.O. No.	Terms	Project
	Net 15	Magness 1275

Quantity	Description	Rate	Amount
0.6	2' x 60' Gate (60% of \$46,100)	46,100.00	27,660.00
0.5	Install (50% of \$49,500)	49,500.00	24,750.00
BANKING INFORMATION Direct To: Wire Routing Transit Number 121000248 Swift : WFB1US6S Bank Name: Wells Fargo Bank, N.A. Bank Address: 420 Montgomery Street San Francisco, CA 94104 Beneficiary Account Number: 4092128757 Beneficiary Account Name: Obermeyer Hydro Accessories Inc.			
Total			USD 52,410.00

Ideas that hold water™
HYDRO, INC.

PO Box 668
Fort Collins, CO 80522

Invoice

Date	Invoice #
1/31/2014	14-1275-02

Bill To
Beeman Irrigating Ditch and Milling Co 1800 Larimer Street Suite 1300 Denver, CO 80202

P.O. No.	Terms	Project
	Net 15	Magness 1275

Quantity	Description	Rate	Amount
0.6	3' x 48' Gate (60% of \$49,750)	49,750.00	29,850.00
0.5	Install (50% of \$49,500)	49,500.00	24,750.00
BANKING INFORMATION Direct To: Wire Routing Transit Number 121000248 Swift : WFB1US6S Bank Name: Wells Fargo Bank, N.A. Bank Address: 420 Montgomery Street San Francisco, CA 94104 Beneficiary Account Number: 4092128757 Beneficiary Account Name: Obermeyer Hydro Accessories Inc.			
		Total	USD 54,600.00



NORTHERN COLORADO CONSTRUCTORS, INC.

9075 WCR 10
FORT LUPTON, CO 80621303-857-1754
FAX: 303-857-2933

CHANGE ORDER PRICING

(T & M SHEET)

DATE: 1/16/2014

JOB NUMBER: 1445

PROJECT NAME: Beeman Ditch Flood Repair

JOB LOCATION: Platteville, CO

ISSUED TO: Beeman Irrigating and Milling Company

ADDRESS:

CHANGE ORDER DIRECTIVE DATE: 1/16/2014

Equipment	Units	Quantity	Unit Price	Total
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	\$ -


Labor	Units	Quantity	Unit Price	Total
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	\$ -

Material	Units	Quantity	Unit Price	Total
Quantity Installed Per Contract Unit Price		780.00	\$ 16.00	\$ 12,480.00
		3.00	\$ -	\$ -
			\$ -	\$ -
			\$ -	\$ -
Subtotal:			\$	12,480.00
Material Mark-Up:	0%		\$	-
Total Material			\$	12,480.00

Subcontracted Work	Units	Quantity	Unit Price	Total
		0.00	\$ -	\$ -
			\$ -	\$ -
Subtotal:			\$	-
Subcontractor Markup	10%		\$	-
Total Subcontracted			\$	-
Total:			\$	12,480.00

Description of Extra Work:

Furnish and Install concrete rip rap on the west bank of river from Meadow Island

By: _____
Approved for Owner, Material, or SubcontractorBy: _____
Northern Colorado Constructors, Inc.By: _____
Engineer Approval
3.10.14



NORTHERN COLORADO CONSTRUCTORS, INC.

9075 WCR 10
FORT LUPTON, CO 80621303-857-1754
FAX: 303-857-2933

CHANGE ORDER PRICING

(T & M SHEET)

DATE: 2/24/2014

JOB NUMBER: 1445

PROJECT NAME: Beeman Ditch Flood Repair

JOB LOCATION: Platteville, CO

ISSUED TO: Beeman Irrigating and Milling Company

ADDRESS:

CHANGE ORDER DIRECTIVE DATE: 1/16/2014

Equipment	Units	Quantity	Unit Price	Total
G 25 Generator w/ 3" Pump	HR	12.00	\$ 45.00	\$ 540.00
JD 450 Excavator	HR	3.00	\$ 140.00	\$ 420.00
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	\$ 960.00

Labor	Units	Quantity	Unit Price	Total
Foreman with Pickup	HR	6.00	\$ 72.50	\$ 435.00
Laborer	HR	3.00	\$ 30.00	\$ 90.00
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	\$ 525.00

Material	Units	Quantity	Unit Price	Total
			\$ -	\$ -
			\$ -	\$ -
Subtotal:			\$	\$ -
Material Mark-Up:	0%		\$	\$ -
Total Material			\$	\$ -

Subcontracted Work	Units	Quantity	Unit Price	Total
Concrete Structures Inc			\$	\$ -
Form, Cut, Prepare and Pour Big Dam Concrete topping	LS	1.00	\$ 8,103.00	\$ 8,103.00
			\$ -	\$ -
			\$ -	\$ -
			\$ -	\$ -
			\$ -	\$ -
			\$ -	\$ -
Subtotal:			\$	\$ 8,103.00
Subcontractor Markup	10%		\$	\$ 810.30
Total Subcontracted			\$	\$ 8,913.30
Total:			\$	\$ 10,398.30

Description of Extra Work:

Clean, Prepare Existing Bid Dam Surface, and pour average of 6" of Concrete Topping. Coordinate and assist with installing air lines, electrical lines. Frame, pour and finish concrete

By: _____
Approved for Owner, Material, or SubcontractorBy: _____
Northern Colorado Constructors, Inc.By: _____
Engineer Approval14
Rick R. R. 3.10.14



NORTHERN COLORADO CONSTRUCTORS, INC.

9075 WCR 10
FORT LUPTON, CO 80621

303-857-1754
FAX: 303-857-2933

CHANGE ORDER PRICING

(T & M SHEET)

DATE: 1/16/2014

JOB NUMBER: 1445

PROJECT NAME: Beeman Ditch Flood Repair

JOB LOCATION: Platteville, CO

ISSUED TO: Beeman Irrigating and Milling Company

ADDRESS:

CHANGE ORDER DIRECTIVE DATE: 1/16/2014

Equipment	Units	Quantity	Unit Price	Total
JD 410 Backhoe	HR	2.50	\$ 55.00	\$ 137.50
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	137.50

Labor	Units	Quantity	Unit Price	Total
Foreman with Pickup	HR	1.00	\$ 72.50	\$ 72.50
Laborer	HR	3.00	\$ 30.00	\$ 90.00
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	162.50

Material	Units	Quantity	Unit Price	Total
36" DIP Pipe	LF	4.00	\$ 125.00	\$ 500.00
36" Cap	EA	1.00	\$ 1,895.00	\$ 1,895.00
			\$ -	\$ -
			\$ -	\$ -
Subtotal:			\$	2,395.00
Material Mark-Up:	0%		\$	-
Total Material			\$	2,395.00

Subcontracted Work	Units	Quantity	Unit Price	Total
Concrete Structures Inc	LS	1.00	\$ 176.00	\$ 176.00
			\$ -	\$ -
Subtotal:			\$	176.00
Subcontractor Markup	10%		\$	17.80
Total Subcontracted			\$	193.80
Total:			\$	2,888.60

Description of Extra Work:

Furnish and Install 36" Augmentation Pipe and Cap. Installation was performed during wall forming / pouring
Install 36" Gate

By: _____
Approved for Owner, Material, or Subcontractor

By: _____
Northern Colorado Constructors, Inc.

By: _____
Engineer Approval

Robt A. Felt 3.10.14



NORTHERN COLORADO CONSTRUCTORS, INC.

9075 WCR 10

FORT LUPTON, CO 80621

303-857-1754

FAX: 303-857-2933

CHANGE ORDER PRICING

(T & M SHEET)

DATE: 1/16/2014

JOB NUMBER: 1445

PROJECT NAME: Beeman Ditch Flood Repair

JOB LOCATION: Platteville, CO

ISSUED TO: Beeman Irrigating and Milling Company

ADDRESS:

CHANGE ORDER DIRECTIVE DATE: 1/16/2014

Equipment	Units	Quantity	Unit Price	Total
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	\$ -

Labor	Units	Quantity	Unit Price	Total
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
Total			\$	\$ -

Material	Units	Quantity	Unit Price	Total
Dirt & Concrete RR Quantity Installed Per Contract Unit Price		1,650.00	\$ 17.10	\$ 28,215.00
			\$ -	\$ -
			\$ -	\$ -
			\$ -	\$ -
Subtotal:				\$ 28,215.00
Material Mark-Up:	0%			\$ -
Total Material				\$ 28,215.00

Subcontracted Work	Units	Quantity	Unit Price	Total
		0.00	\$ -	\$ -
			\$ -	\$ -
Subtotal:				\$ -
Subcontractor Markup	10%			\$ -
Total Subcontracted				\$ -
Total:			\$	28,215.00

Description of Extra Work:

Furnish and Install concrete rip rap on the west bank of river from Meadow Island

Furnish and Install Dirt Berm on west side per Bill Lewis

By: _____
Approved for Owner, Material, or SubcontractorBy: _____
Engineer ApprovalBy: _____
Northern Colorado Constructors, Inc.
3.10.14



NORTHERN COLORADO CONSTRUCTORS, INC.

9075 WCR 10
FORT LUPTON, CO 80621
303-857-1754
FAX: 303-857-2933

CHANGE ORDER PRICING

(T & M SHEET)

DATE: 1/16/2014
JOB NUMBER: 1445
PROJECT NAME: Beeman Ditch Flood Repair
JOB LOCATION: Platteville, CO
ISSUED TO: Beeman Irrigating and Milling Company
ADDRESS:

CHANGE ORDER DIRECTIVE DATE: 1/16/2014

Equipment	Units	Quantity	Unit Price	Total
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
		Total	\$	\$ -

Labor	Units	Quantity	Unit Price	Total
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
N/A	N/A		\$ -	\$ -
		Total	\$	\$ -

Material	Units	Quantity	Unit Price	Total
			\$ -	\$ -
			\$ -	\$ -
Subtotal:			\$	\$ -
Material Mark-Up:	0%		\$	\$ -
Total Material			\$	\$ -

Subcontracted Work	Units	Quantity	Unit Price	Total
Concrete Structures Inc - Additions			\$	\$ -
Line Canal Reinforcing Steel	LB	2,398.00	\$ 0.78	\$ 1,870.44
Headgate Reinforcing Steel	LB	316.00	\$ 0.78	\$ 246.48
Bifurcation Reinforcing Steel	LB	766.00	\$ 0.78	\$ 597.48
Meadow Island Lined Ditch Reinforcing Steel	LB	1,287.00	\$ 0.78	\$ 1,003.86
Line Canal Flume Adjustment	LS	1.00	\$ 1,146.00	\$ 1,146.00
Expansion Joint	EA	4.00	\$ 376.75	\$ 1,507.00
Meadow Island Lined Ditch Flume	LS	1.00	\$ 4,746.00	\$ 4,746.00
Subtotal:			\$	\$ 11,117.28
Subcontractor Markup	10%		\$	\$ 1,111.73
Total Subcontracted			\$	\$ 12,228.99
Total:			\$	\$ 12,228.99

Description of Extra Work:

Additional Steel added by engineer on above items. Addition of Meadow Island Ditch Flume. Addition of Expansion Joints

By: _____
Approved for Owner, Material, or Subcontractor

By: _____
Engineer Approval

By: _____
Northern Colorado Constructors, Inc.

ONE
R. G. R. B. B. 3.10.14

Colorado Water Conservation Board
Project Expenditure Schedule

Emergency Beeman Diversion Dam Repair

Beeman Irrigating Ditch and Milling Company
 1800 Larimer St., Suite 1300
 Denver, CO 80202
 c/o Richard Belt / President
 Ph. (303) 294-2198
 Richard.L.Belt@xcelenergy.com

Original **Final**
 Loan Contract No.: **C150385**
 Authorization: \$2,020,000.00
 Contract Amount \$2,000,000.00
 Loan Service Fee \$20,000.00
 Total Loan Amount \$2,020,000.00
 Interest: 0.00% 1.75%
 Term: 30-years 27-years
 Conditions: 100% 100%
 IDC Calculation Date: x

Substantial Completion Date		Open		Contract Expires:		N/A	
Pay Req. No.	Date	Description	Amount Disbursed	Cumulative Loan Balance	Balance Available to Loan	Interest	Accrued Interest
1	2/3/2014	Design and Construction	\$ 507,824.45	\$ 507,824.45	\$ 1,492,175.55	#VALUE!	#VALUE!
2	3/1/2014	Construction and Inspection	\$ 423,365.50	\$ 931,189.95	\$ 1,068,810.05	#VALUE!	#VALUE!


% Complete 25% 47%

The Beeman Irrigating Ditch and Milling Company

1800 Larimer Street, Suite 1300
Denver, CO 80202

February 28, 2014

Mike Serlet, PE
Colorado Water Conservation Board
1580 Logan St., Suite 600
Denver, CO 80203

OK to Pay \$ 423,365.50
Contract/PO# C150385
 3/1/2014
Mike Serlet Date

Re: Beeman Irrigating Ditch and Milling Company
Emergency Flood Repair - Pay Request No. 2
Emergency Loan Contract Number C150385


Mr. Serlet:

Enclosed are the invoices for this Pay Request for the costs incurred for January 22, 2014 through February 22, 2014. The following is a summary of all current Project charges.

Current Total Project Charges	\$423,365.50
Previous Project Charges	<u>\$507,824.45</u>
Total	\$931,189.95
Less Previous Pay Requests	\$507,824.45
Less Other Funding Received	<u>\$000,000</u>
AMOUNT OF THIS REQUEST	\$423,365.50

We request payment for the amount indicated above. We have included the invoices related to the requested payment amount identified above. If you have any questions, please feel free to contact me at 303-294-2026

Sincerely,



Insurance Expiration Dates
BORROWER - 11/01/2014
CONSTRUCTION CONTRACTOR - 4/30/2014

Amy Willhite
Secretary/ Treasurer - Beeman Irrigating Ditch and Milling Company
Attachments (INVOICES)

Smith Geotechnical – Engineering & Design

Invoice 1 Invoice # 4221 02/18/2014 \$10,972.50

SubTotal **\$10,972.50**

Wayne E. Eckas, P.E. – Engineering and Design

Invoice 1 Invoice #1404 02/14/2014 \$6,318.00

SubTotal **\$ 6,318.00**

NCC – Northern Colorado Constructors – Main Contractor

Invoice 1 Invoice #14-1121 1/21/2014 \$406,075.00 (\$45,119.50 retention)

SubTotal **\$406,075.00**

Total Charges Reflected in this Pay Request = **\$423,365.50**



1225 Red Cedar Circle, Suite H
Fort Collins, Colorado 80524
970.490.2620/FAX 970.490.2851

Invoice

Date	Invoice #
2/18/2014	4221

Bill To
Richard Belt, P.E. Beeman Ditch, President c/o Xcel Energy 1800 Larimer Street, Suite 1300 Denver, Colorado 80202

Description	Terms	Project Number	Project Name
	Due on receipt	13.069B	Beeman Ditch Design
Description	Qty	Rate	Amount
Duane H. Smith, P.E.	33.5	160.00	5,360.00
Trevor Crane, EI	21	90.00	1,890.00
Walter Kramb, P.E.	5.5	95.00	522.50
Mileage	270	0.75	202.50
Field Testing			
Field Technician	22	65.00	1,430.00
Mileage	630	0.75	472.50
Laboratory Testing			
Proctor Curves	2	150.00	300.00
Concrete Compression Tests	24	25.00	600.00
Reports	3	65.00	195.00

Total		\$10,972.50
Accounts not paid by this date will be subject to 1.5% interest per month.		Balance Due
		\$10,972.50

Wayne E. Eckas, P.E.

INVOICE

1514 Ambrosia Ct.
Fort Collins, CO 80526

INVOICE #1404
DATE: FEBRUARY 14, 2014

TO:

Richard Belt
Beeman Ditch Company
C/O Xcel Energy
1800 Larimer Street, Suite 1300
Denver, CO 80202

FOR:

Billings From December 20, 2013 through February 7, 2014

DESCRIPTION	HOURS	RATE	AMOUNT
Construction Observation Services – Beeman Flood Repairs - Attend Project Preconstruction Meeting at NCC - Attend weekly Project Meetings (3) - Shop Drawing Review, Gates & Bridges - Conference Call w/ River Commissioner - On site meeting w/ River Commissioner 1-21-2014 Site Visit to resolve layout issue regarding lined channel and headgate structure. - Update HEC RAS Model w/ Meadow Island long throated Flume - Update Flow Measurement Structure drawings in Lined Channel between Headgate and Bifurcation & Develop updated plans for Flow measurement Structure in Meadow Island 2 Lined Channel - Coordination with Smith Geotech. - Coordination with Rich Belt - Wayne E. Eckas, Hrs – 104 - Mileage, 360 miles@\$0.55/Mile	51	\$120/hr	\$6,120.00 \$198.00
TOTAL			\$6,318.00

Make all checks payable to Wayne E. Eckas
Total due in 15 days. Overdue accounts subject to a service charge of 1% per month.



Northern Colorado Constructors, Inc.
9075 Weld County Road 10
Fort Lupton CO 80621
303-857-1754

Contract Invoice

Invoice#: 14-1121

Date: 02/24/2014

License:

Billed To: Beeman Irrigating Ditch & Mill
1800 Larimer Street
Suite 1300
Denver CO 80202

Project: Beeman Ditch Flood Repair
WCR 24.5 & 23

Due Date: 02/24/2014

Terms: 0DY


Order#

Description	Amount
Pay Request No. 2	451,195.00

*A service charge of 18.00% per annum will be charged on all amounts
overdue on regular statement dates.*

Thank you for your prompt payment!

Sales Tax:	0.00
Invoice Total:	451,195.00
Retention:	45,119.50
Amount Paid:	0.00
Amount Due	406,075.50



PROJECT NAME:
JOB NUMBER:
ENGINEER:
REQUEST NUMBER:
DATES COVERED:
DATE OF APPLICATION:

Beeman Ditch Flood Repair		
1445		
Wayne Eckas / Smith Geotechnical Engineering, Inc.		
2		
1/25/2014	TO	2/25/2014
2/24/2014		

MILESTONE NUMBER		WORK ITEM DESCRIPTION		UNITS	QUANTITY	UNIT PRICE	TOTAL	Quantity Installed Pay Request #1	Quantity Installed Pay Request #2	Quantity Shipped Pay Request #3	Pay Request #1 APPLICATION	Pay Request #2 APPLICATION	Pay Request #3 APPLICATION	TOTAL TO DATE	%	BALANCE TO FINISH (10/25)	RETAINAGE US
ORIGINAL CONTRACT WORK																	
1	1	Mobilization	LS	1.00	\$45,000.00	\$45,000.00		0.60			\$27,000.00	\$18,000.00	\$0.00	\$45,000.00	100%	\$0.00	\$4,500.00
2	2	Construction Staking	LS	1.00	\$12,700.00	\$12,700.00		0.60			\$7,620.00	\$5,080.00	\$0.00	\$12,700.00	90%	\$1,180.00	\$1,180.00
3	3	Construction Staking and Spelling	LS	1.00	\$8,000.00	\$8,000.00		0.60			\$4,800.00	\$3,200.00	\$0.00	\$8,000.00	100%	\$0.00	\$800.00
4	4	Storm Water and Erosion Control	LF	500.00	\$1.60	\$800.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$800.00	\$0.00
5	5	Soil Fertilizer	EA	25.00	\$32.00	\$800.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$800.00	\$0.00
6	6	Permit Control Baler	LS	1.00	\$850.00	\$850.00		1.00			\$850.00	\$0.00	\$0.00	\$850.00	0%	\$0.00	\$85.00
7	7	River Diversion and Powerline Includes temporary dam at channel inlet, routing river to original location, and removing temporary dam. Materials will be installed on west bank as removed.	LS	1.00	\$102,700.00	\$102,700.00		0.70	0.25		\$71,880.00	\$25,820.00	\$0.00	\$97,700.00	95%	\$5,120.00	\$9,750.50
8	8	Big Dam Excavation and Grading-Daily rate to excavate and move materials around big dam to westward area, ensure on actual quantity able to obtain from excavations	DAY	5.00	\$8,800.00	\$44,000.00		1.50	2.50		\$13,200.00	\$22,000.00	\$0.00	\$35,200.00		\$8,800.00	\$3,520.00
9	9	HEADGATE BEAM AND BEACH FILL AND GRADING	TON	10,000.00	\$17.10	\$171,000.00		7,500.00	2,000.00		\$128,250.00	\$34,200.00	\$0.00	\$162,450.00		\$16,245.00	\$16,245.00
10	10	Riprap	TON	800.00	\$46.00	\$36,800.00		800.00			\$36,800.00	\$0.00	\$0.00	\$36,800.00	100%	\$0.00	\$3,680.00
11	11	Riprap Bedding	TON	265.00	\$43.00	\$11,365.00		265.00			\$0.00	\$11,365.00	\$0.00	\$11,365.00		\$0.00	\$1,136.50
12	12	BEACH DUNE EXCAVATION AND GRADING	LS	1.00	\$13,800.00	\$13,800.00		0.75			\$10,350.00	\$3,450.00	\$0.00	\$13,800.00	83%	\$3,450.00	\$1,035.00
13	13	Channel Grading	TON	6,000.00	\$13,500.00	\$81,000.00		2,500.00	2,500.00		\$47,500.00	\$14,500.00	\$0.00	\$62,000.00		\$19,000.00	\$9,500.00
14	14	Riprap Filled-Estimated quantity, includes flow stream	TON	260.00	\$53.10	\$13,806.00					\$0.00	\$13,806.00	\$0.00	\$13,806.00	100%	\$0.00	\$1,326.50
15	15	Riprap Bedding	TON	85.00	\$43.00	\$3,655.00		85.00			\$0.00	\$3,655.00	\$0.00	\$3,655.00	100%	\$0.00	\$365.50
16	16	Beeman Approach Channel Excavation & Grading	LS	1.00	\$16,500.00	\$16,500.00		0.75			\$12,375.00	\$4,125.00	\$0.00	\$16,500.00		\$4,125.00	\$1,237.50
17	17	Channel Excavation and Grading	LS	1.00	\$14,000.00	\$14,000.00		0.75			\$10,500.00	\$3,500.00	\$0.00	\$14,000.00	65%	\$3,500.00	\$1,050.00
18	18	Soil Fertilizer	EA	25.00	\$15.00	\$375.00		0.35			\$47.50	\$121,500.00	\$0.00	\$121,500.00	60%	\$3,500.00	\$1,050.00
19	19	Soil Fertilizer quantity	TON	5,000.00	\$16.00	\$80,000.00		3,500.00			\$56,000.00	\$24,000.00	\$0.00	\$80,000.00	70%	\$24,000.00	\$7,200.00
20	20	Gas (Install Only)	LS	1.00	\$1,500.00	\$1,500.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,500.00	\$0.00
21	21	Riprap	TON	160.00	\$46.00	\$7,360.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,360.00	\$0.00
22	22	Riprap Bedding	TON	55.00	\$43.00	\$2,365.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,365.00	\$0.00
23	23	HEADGATE STRUCTURE & BEACHING FILL	LS	1.00	\$9,900.00	\$9,900.00		1.00			\$9,900.00	\$0.00	\$0.00	\$9,900.00	100%	\$0.00	\$990.00
24	24	Demolition and Backfill	LS	1.00	\$7,500.00	\$7,500.00		0.10	0.90		\$750.00	\$3,750.00	\$0.00	\$4,500.00	60%	\$3,000.00	\$450.00
25	25	Concrete Structure	LS	1.00	\$6,300.00	\$6,300.00		0.30	0.50		\$1,890.00	\$3,150.00	\$0.00	\$5,040.00	80%	\$1,260.00	\$504.00
26	26	Safety Rail	LF	60.00	\$37.00	\$5,820.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,820.00	\$0.00
27	27	Walkway	LF	17.50	\$580.00	\$10,150.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,150.00	\$0.00
28	28	Demolition	LS	1.00	\$9,900.00	\$9,900.00		1.00			\$9,900.00	\$0.00	\$0.00	\$9,900.00	100%	\$0.00	\$990.00
29	29	Concrete Structure	LS	1.00	\$7,500.00	\$7,500.00		0.10	0.65		\$750.00	\$4,875.00	\$0.00	\$5,625.00		\$1,875.00	\$625.50
30	30	Concrete Structure	LS	1.00	\$6,300.00	\$6,300.00		0.30	0.45		\$1,890.00	\$2,835.00	\$0.00	\$4,725.00		\$1,575.00	\$472.50
31	31	Gate (Install Only)	LS	1.00	\$1,100.00	\$1,100.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,100.00	\$0.00
32	32	Stilling Well	LS	1.00	\$7,600.00	\$7,600.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,600.00	\$0.00
33	33	Safety Rail	LF	60.00	\$87.00	\$5,220.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,220.00	\$0.00
34	34	Walkway	LF	21.00	\$87.00	\$1,827.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,827.00	\$0.00
35	35	Channel Concrete Lined Ditch	LS	1.00	\$17,500.00	\$17,500.00		0.10	0.70		\$1,750.00	\$11,900.00	\$0.00	\$13,650.00	86%	\$3,400.00	\$1,360.00
36	36	Beeman Concrete Lined Ditch	LS	1.00	\$40,000.00	\$40,000.00		0.15	0.75		\$7,500.00	\$36,750.00	\$0.00	\$44,250.00	90%	\$4,000.00	\$1,360.00
37	37	West Bank Stabilization Fill	TON	800.00	\$46.00	\$36,800.00		800.00			\$36,800.00	\$0.00	\$0.00	\$36,800.00	100%	\$0.00	\$3,680.00
38	38	Imported Stabilization Material-H method	TON	1.00	\$49.00	\$49.00					\$0.00	\$0.00	\$0.00	\$0.00		\$49.00	\$0.00
39	39	Admix Concrete	CY	1.00	\$2,500.00	\$2,500.00					\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,500.00	\$0.00
SUBTOTAL - ORIGINAL CONTRACT																	
							\$1,035,180.00										
APPROVED CHANGE ORDER WORK																	
C1	1.00	West Bank Concrete Rip Rap and Dirt Berm	LS	1.00	\$28,215.00	\$28,215.00					\$0.00	\$0.00	\$0.00	\$28,215.00	84%	\$1,58,092.00	\$58,708.50
C2	1.00	36" Augmentation Pipe	LS	1.00	\$2,889.80	\$2,889.80					\$0.00	\$0.00	\$0.00	\$0.00		\$2,889.80	\$760,176.50
C3	1.00	P# Ditch On Top of Meadow Island	LS	1.00	\$12,480.00	\$12,480.00					\$0.00	\$0.00	\$0.00	\$0.00		\$12,480.00	\$374,301.00
C4	1.00	5ft Dam Concrete Typing	LS	1.00							\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$408,075.50
SUBTOTAL							\$43,585.80										
TOTAL							\$1,078,765.80										
NOTES:																	
PAYMENT ANALYSIS:																	
(1) TOTAL COMPLETED & STORED TO DATE (LOCAL)																	
(2) LESS RETAINAGE - (COL 8)																	
(3) TOTAL WORK LESS RETAINAGE																	
(4) LESS PREVIOUS PAYMENTS APPLIED FOR																	
(5) CURRENT PAYMENT REQUESTED																	
(6) CURRENT PAYMENT (COL 18)																	

**Colorado Water Conservation Board
Project Expenditure Schedule**

Emergency Beeman Diversion Dam Repair

**Beeman Irrigating Ditch and Milling
Company
1800 Larimer St., Suite 1300
Denver, CO 80202
c/o Richard Belt / President

Ph. (303) 294-2198
Richard.L.Belt@xcelenergy.com**

Original Final

Loan Contract No.: **C150385**
Authorization: \$2,020,000.00
Contract Amount \$2,000,000.00
Loan Service Fee \$20,000.00
Total Loan Amount \$2,020,000.00
Interest: 0.00% 1.75%
Term: 30-years 27-years
Conditions: 100% 100%

IDC Calculation Date: x

Substantial Completion Date

Open

Contract Expires:

N/A

Pay Req. No.	Date	Description	Amount Disbursed	Cumulative Loan Balance	Balance Available to Loan	Interest	Accrued Interest
1	1/24/2014	Design and Construction	\$ 507,824.45	\$ 507,824.45	\$ 1,492,175.55	#VALUE!	#VALUE!

% Complete

25%


5

The Beeman Irrigating Ditch and Milling Company

1800 Larimer Street, Suite 1300
Denver, CO 80202

January 22, 2014

Mike Serlet, PE
Colorado Water Conservation Board
1580 Logan St., Suite 600
Denver, CO 80203

OK to Pay \$ 507,824.45
Contract/PO# C150385

Mike Serlet 1/24/14
Date

Re: Beeman Irrigating Ditch and Milling Company
Emergency Flood Repair - Pay Request No. 1
Emergency Loan Contract Number C150385


Mr. Serlet:

Enclosed are the invoices for this Pay Request for the costs incurred for November 26, 2013 through January 22, 2014. The following is a summary of all current Project charges.

Current Total Project Charges	\$507,824
Previous Project Charges	<u>\$000,000</u>
Total	\$507,824
Less Previous Pay Requests	\$000,000
Less Other Funding Received	<u>\$000,000</u>
AMOUNT OF THIS REQUEST	\$507,824

We request payment for the amount indicated above. We have included the invoices related to the requested payment amount identified above. If you have any questions, please feel free to contact me at 303-294-2026

Sincerely,



Insurance Expiration Dates
BORROWER – 11/01/2014
CONSTRUCTION CONTRACTOR - 4/30/2014

Amy Willhite
Secretary/ Treasurer – Beeman Irrigating Ditch and Milling Company
Attachments (INVOICES)

JT

Smith Geotechnical – Engineering & Design

Invoice 1	Invoice # 4199	12/9/2013	\$13,405.00
Invoice 2	Invoice #4213	1/10/2104	\$16,752.50
SubTotal			\$30,157.50

Wayne E. Eckas, P.E. – Engineering and Design

Invoice 1	Invoice #1319	11/26/2013	\$10,461.25
Invoice 2	Invoice #1324	12/20/2013	\$16,679.00
SubTotal			\$ 27,140.25

Lat40, Inc. - Surveying

Invoice 1	Invoice #3537	12/4/2013	\$8,150.00
SubTotal			\$8,150.00

Obermeyer – Hydro, Inc. – River diversion dams (deposit)

Invoice 1	Invoice #14-1275-01	1/9/2014	\$68,075.70
SubTotal			\$68,075.70

NCC – Northern Colorado Constructors – Main Contractor

Invoice 1	Invoice #14-1105	1/21/2014	\$374,301.00 (\$41,589 retention)
SubTotal			\$374,301.00

Total Charges Reflected in this Pay Request = \$507,824



1225 Red Cedar Circle, Suite H
Fort Collins, Colorado 80524
970.490.2620/FAX 970.490.2851

Invoice

Date	Invoice #
12/9/2013	4199

Bill To
Richard Belt, P.E. Beeman Ditch, President c/o Xcel Energy 1800 Larimer Street, Suite 1300 Denver, Colorado 80202

Description	Terms	Project Number	Project Name
	Due on receipt	13.069B	Beeman Ditch Design/Bid ...
Description	Qty	Rate	Amount
Beeman Ditch Design/Bid Documents			
Duane H. Smith, P.E.	60	160.00	9,600.00
Trevor Crane, EI	14.5	90.00	1,305.00
Ryan Webb, EI	4	85.00	340.00
Cadd Technician	24	80.00	1,920.00
Administrative Assistant	4	60.00	240.00

		Total	\$13,405.00
Accounts not paid by this date will be subject to 1.5% interest per month.		Balance Due	\$13,405.00



1225 Red Cedar Circle, Suite H
Fort Collins, Colorado 80524
970.490.2620/FAX 970.490.2851

Invoice

Date	Invoice #
1/10/2014	4213

Bill To
Richard Belt, P.E. Beeman Ditch, President c/o Xcel Energy 1800 Larimer Street, Suite 1300 Denver, Colorado 80202

Description	Terms	Project Number	Project Name
	Due on receipt	13.069B	Beeman Ditch Design
Description	Qty	Rate	Amount
Beeman Ditch Design/Bid Documents			
Duane H. Smith, P.E.	71	160.00	11,360.00
Trevor Crane, EI	57	90.00	5,130.00
Mileage	270	0.75	202.50
Administrative Assistant	1	60.00	60.00

		Total	\$16,752.50
Accounts not paid by this date will be subject to 1.5% interest per month.		Balance Due	\$16,752.50

Wayne E. Eckas, P.E.

INVOICE

1514 Ambrosia Ct.
Fort Collins, CO 80526

INVOICE #1319
DATE: NOVEMBER 26, 2013

TO:
Richard Belt
Beeman Ditch Company
C/O Xcel Energy
1800 Larimer Street, Suite 1300
Denver, CO 80202

FOR:
Billings through November 2013

DESCRIPTION	HOURS	RATE	AMOUNT
Engineering Feasibility Study for Beeman and Meadow Island Ditch Companies • Site Visit/Meeting with Rich Belt and Board on site • Site Visit to document damage, collect preliminary elevation data of damaged structures, On site meeting with Duane Smith, Rich Belt, Kyle Rutz (Lat40 Surveying) • Preparation of Opinion of Probable Cost for hydraulic structures including the diversion/bifurcation structure, small dam, large dam • Develop description of improvements for each phase of construction. • Develop conceptual drawing of diversion/bifurcation structure improvements • Review of final CWCB loan application • Coordination with Smith Geotech • Wayne E. Eckas, Hrs - 58 • Mileage, 175 miles@\$0.55/Mile Sub Consultant • Smith Geotech, Invoice # 4189 Make all checks payable to Wayne E. Eckas Total due in 15 days. Overdue accounts subject to a service charge of 1% per month.	54	\$120/hr	\$6,480.00 \$96.25 \$3,885.00
TOTAL			\$10,461.25

Wayne E. Eckas, P.E.

INVOICE

1514 Ambrosia Ct.
Fort Collins, CO 80526

INVOICE #1324
DATE: DECEMBER 20, 2013

TO:
Richard Belt
Beeman Ditch Company
C/O Xcel Energy
1800 Larimer Street, Suite 1300
Denver, CO 80202

FOR:
Billings through December 20, 2013

DESCRIPTION	HOURS	RATE	AMOUNT
Engineering Hydraulic Design ofr Beeman and Meadow Island Ditch Diversion - Develop and update HEC-RAS hydraulic model of diversion, lined channel, bifurcation, and flow measurement structure - Develop WinFlume model of flow measurement structure - Develop 2 sheets of preliminary bid documents - Attend pre bid meeting on site - Prepare 14 sheet bid document addendum to complete hydraulic design, and incorporate revisions to plan discussed at prebid meeting. - Coordination with Smith Geotech. - Coordination with Rich Belt - Attend Bid and Contract Review Meeting at NCC - Wayne E. Eckas, Hrs – 104 - Darren Salvador, Hrs - 41 - Mileage, 180 miles@\$0.55/Mile	104 41	\$120/hr \$100/hr	\$12,480.00 \$4,100.00 \$99.00
Make all checks payable to Wayne E. Eckas Total due in 15 days. Overdue accounts subject to a service charge of 1% per month.			
TOTAL			\$16,679.00

Invoice



Lat40, Inc.
Professional Land Surveyors
1635 Foxtrail Dr, Suite #325
Loveland, CO 80538
o:970-776-3321

Date	Invoice #
12/4/2013	3537

Bill To

Beeman Ditch CO
Rich Belt

Land Man

Rich Belt

Terms	Project Name	Project No.
	Headgate South Platte	2013167

Item	Quantity	Description	Rate	Amount
LS		Sand Bars and island	6,700.00	6,700.00
LS		Topographical Survey		
		River Cross Sections (per cross section)	1,450.00	1,450.00
			Total	\$8,150.00

OBERMEYERIdeas that hold water™
HYDRO, INC.PO Box 668
Fort Collins, CO 80522**INVOICE**

Date	Invoice #
1/9/2014	14-1275-01

Bill ToBeeman Irrigating Ditch and Milling Co
1800 Larimer Street
Suite 1300
Denver, CO 80202

P.O. No.	Terms	Project
	Net 15	Magness 1275

Description	Est Amt	Prior Amt	Prior %	Curr %	Total %	Amount							
Deposit	194,502.00			35.00%	35.00%	68,075.70							
<table><tr><td colspan="7">BANKING INFORMATION Account Name: Obermeyer Hydro Accessories, Inc. ACCOUNT NUMBER: 409-2128757 Bank Name: Wells Fargo Bank, N.A. Bank Address: San Francisco, CA ROUTING NUMBER: 121000248 SWIFT CODE: WFBUS6S</td></tr></table>							BANKING INFORMATION Account Name: Obermeyer Hydro Accessories, Inc. ACCOUNT NUMBER: 409-2128757 Bank Name: Wells Fargo Bank, N.A. Bank Address: San Francisco, CA ROUTING NUMBER: 121000248 SWIFT CODE: WFBUS6S						
BANKING INFORMATION Account Name: Obermeyer Hydro Accessories, Inc. ACCOUNT NUMBER: 409-2128757 Bank Name: Wells Fargo Bank, N.A. Bank Address: San Francisco, CA ROUTING NUMBER: 121000248 SWIFT CODE: WFBUS6S													

Katherine Obermeyer 970-568-9844
Prompt Payment of Outstanding Amounts is Greatly Appreciated.
A Finance Charge of 1.5% Per Month or 18% Per Annum Will Be Charged on Past Due
Accounts.

Total	USD 68,075.70
Payments/Credits	USD 0.00
Balance Due	USD 68,075.70



Northern Colorado Constructors, Inc.
9075 Weld County Road 10
Fort Lupton CO 80621
303-857-1754

Contract Invoice

Invoice#: 14-1105

Date: 01/21/2014

License:

Billed To: Beeman Irrigating Ditch & Mill
1800 Larimer Street
Suite 1300
Denver CO 80202

Project: CW/Beeman Ditch Flood Repair
WCR 24.5 & 23

Due Date: 01/21/2014

Terms: 0DY

Order#

Description	Amount
-------------	--------

Pay Request No. 1	415,890.00
-------------------	------------

Notes:

*A service charge of 18.00% per annum will be charged on all amounts
overdue on regular statement dates.*

Thank you for your prompt payment!

Sales Tax:	0.00
Invoice Total:	415,890.00
Retention:	41,589.00
Amount Paid:	0.00
Amount Due	374,301.00



CONTRACTOR INFORMATION
NAME: Northern Colorado Constructors, Inc.
ADDRESS: 9075 WCR 10
FL LURION, Colorado 80621
PHONE: 303-857-1754
DOLLAR AMOUNT: \$1,035,180.00

SCHEDULE OF VALUES
NORTHERN COLORADO CONSTRUCTORS INC.

PROJECT NAME: Beeman Ditch Flood Repair
JOB NUMBER: 1445
ENGINEER: Wayne Eckas / Smith Geotechnical Engineering, Inc.
REQUEST NUMBER: 1
DATES COVERED: 1/1/2014 TO 1/25/2014
DATE OF APPLICATION: 1/24/2014

LINE ITEM NUMBER	WORK ITEM DESCRIPTION	UNITS	QUANTITY	UNIT PRICE	TOTAL	Quantity installed Pay Request #1	Quantity installed Pay Request #2	Quantity installed Pay Request #3	Pay Request #1 APPLICATION	Pay Request #2 APPLICATION	Pay Request #3 APPLICATION	TOTAL TO DATE	%	BALANCE TO DATE 1/1/2014	RETAINAGE 10%
ORIGINAL CONTRACT WORK															
1	Notification	LS	1.00	\$45,000.00	\$45,000.00	0.80						\$27,000.00	60%	\$18,000.00	\$2,700.00
2	Construction Staking	LS	1.00	\$12,700.00	\$12,700.00	0.80						\$7,620.00	60%	\$5,080.00	\$762.00
3	Cleaning, Shipping, Grubbing, and Spalling	LS	1.00	\$4,800.00	\$4,800.00	0.80						\$3,840.00	60%	\$3,200.00	\$480.00
4	STORM WATER AND EROSION CONTROL														
5	STORM WATER	LF	600.00	\$1.00	\$600.00							\$600.00	0%	\$600.00	\$0.00
6	Erosion Control Bales	EA	25.00	\$32.00	\$800.00							\$800.00	0%	\$800.00	\$0.00
7	Permits	LS	1.00	\$850.00	\$850.00	1.00						\$850.00	0%	\$850.00	\$85.00
8	River Diversion and Dewatering includes temporary dam at channel inlet, resulting river to original location, and removing temporary dam. Materials will be installed on west bank as required.	LS	1.00	\$102,700.00	\$102,700.00	0.70						\$71,890.00	70%	\$30,810.00	\$7,189.00
9	Big Dam Excavation and Grading-Daily care to excavate and move materials around big dam to west end area, unuse on actual quantity, site to obtain from excavators.	DAY	5.00	\$8,800.00	\$44,000.00	1.50						\$13,200.00		\$30,800.00	\$13,200.00
MEADOW ISLAND BEACH FILL AND GRADING															
10	Breach Fill-Estimated quantity, to be concrete riprap/pitrun mixture. Unsur on quantity that will come from big dam excavation.	TON	10,000.00	\$17.10	\$171,000.00	7,600.00						\$128,760.00		\$42,240.00	\$12,876.00
11	Riprap Bedding	TON	265.00	\$43.00	\$11,365.00							\$0.00	0%	\$11,365.00	\$0.00
SMALL DAM EXCAVATION AND GRADING															
12	Channel Grading	LS	1.00	\$13,900.00	\$13,900.00	0.76						\$0.00	0%	\$0.00	\$0.00
13	Bank Fill-Estimated quantity, includes down stream	TON	6,000.00	\$19.00	\$114,000.00	2,500.00						\$0.00	0%	\$0.00	\$0.00
14	Riprap	TON	250.00	\$53.00	\$13,250.00							\$0.00	0%	\$0.00	\$0.00
15	Riprap Bedding	TON	85.00	\$43.00	\$3,655.00							\$0.00	0%	\$0.00	\$0.00
16	Benman Approach Channel Excavation & Grading	LS	1.00	\$16,500.00	\$16,500.00	0.75						\$0.00	0%	\$0.00	\$0.00
CHANNEL CONCRETE LINING & MEASURING FLUME															
17	Channel Excavation and Grading	LS	1.00	\$14,000.00	\$14,000.00	0.76						\$0.00	76%	\$3,600.00	\$1,400.00
18	Concrete Lining	LS	1.00	\$35,000.00	\$35,000.00	0.36						\$0.00	36%	\$12,600.00	\$3,500.00
19	Backfill-Estimated quantity	TON	5,000.00	\$16.00	\$80,000.00							\$0.00	0%	\$0.00	\$0.00
20	Gate (metal Only)	LS	1.00	\$1,500.00	\$1,500.00							\$0.00	0%	\$1,500.00	\$0.00
21	Riprap	TON	160.00	\$46.00	\$7,360.00							\$0.00	0%	\$7,360.00	\$0.00
22	Riprap Bedding	TON	58.00	\$46.00	\$2,668.00							\$0.00	0%	\$2,668.00	\$0.00
HEADGATE STRUCTURE & MEASURING FLUME															
23	DEMOLITION	LS	1.00	\$9,900.00	\$9,900.00	1.00						\$9,900.00	100%	\$0.00	\$990.00
24	Grading and Backfill	LS	1.00	\$7,500.00	\$7,500.00	0.10						\$750.00	10%	\$6,750.00	\$75.00
25	Concrete Structure	LS	1.00	\$6,300.00	\$6,300.00	0.30						\$1,860.00	30%	\$4,440.00	\$1,860.00
26	Safety Rail	LF	60.00	\$97.00	\$5,820.00							\$0.00	0%	\$5,820.00	\$0.00
27	Walkway	LF	17.50	\$580.00	\$10,150.00							\$0.00	0%	\$10,150.00	\$0.00
RIFURCATION STRUCTURE															
28	DEMOLITION	LS	1.00	\$9,900.00	\$9,900.00	1.00						\$9,900.00	100%	\$0.00	\$990.00
29	Grading & Backfill	LS	1.00	\$7,500.00	\$7,500.00	0.10						\$750.00	10%	\$6,750.00	\$75.00
30	Concrete Structure	LS	1.00	\$6,300.00	\$6,300.00	0.30						\$1,860.00	30%	\$4,440.00	\$1,860.00
31	Gate (metal Only)	LS	1.00	\$1,500.00	\$1,500.00							\$0.00	0%	\$1,500.00	\$0.00
32	Stilling Well	LS	1.00	\$7,600.00	\$7,600.00							\$0.00	0%	\$7,600.00	\$0.00
33	Safety Rail	LF	60.00	\$97.00	\$5,820.00							\$0.00	0%	\$5,820.00	\$0.00
34	Walkway	LF	27.00	\$580.00	\$15,660.00							\$0.00	0%	\$15,660.00	\$0.00
35	Meadow Island Concrete Lined Ditch	LS	1.00	\$17,000.00	\$17,000.00	0.10						\$0.00	0%	\$17,000.00	\$0.00
36	Benman Concrete Lined Ditch	LS	1.00	\$49,000.00	\$49,000.00	0.15						\$7,350.00	15%	\$41,650.00	\$7,350.00
37	West Bank Stabilization/Fill	TON	900.00	\$46.00	\$41,400.00							\$0.00	0%	\$41,400.00	\$0.00
AS NEEDED ITEMS															
38	Imported Stabilization Material-If needed	TON	1.00	\$40.00	\$40.00							\$0.00	0%	\$40.00	\$0.00
39	Seeding	AC	1.00	\$2,500.00	\$2,500.00							\$0.00	0%	\$2,500.00	\$0.00
40	Additional Concrete	CY	1.00	\$506.00	\$506.00							\$0.00	0%	\$506.00	\$0.00
SUBTOTAL - ORIGINAL CONTRACT															
APPROVED CHANGE ORDER WORK															
QUANTITY															
UNIT PRICE															
TOTAL															
\$1,035,180.00															
QTY															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$415,890.00															
\$															

ACORD™

Client#: 459

CON

CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

12/20/2013

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER Flood & Peterson Ins., Inc. P. O. Box 578 Greeley, CO 80632 970 356-0123	CONTACT NAME: Jennifer Winter PHONE (A/C, No, Ext): 970 506-3206 FAX (A/C, No): 970 506-6846 E-MAIL ADDRESS: JWinter@floodpeterson.com PRODUCER CUSTOMER ID #:																					
INSURED Northern Colorado Constructors, Inc. 9075 County Road 10 Fort Lupton, CO 80621-8447	<table border="1"> <tr> <th colspan="2">INSURER(S) AFFORDING COVERAGE</th><th>NAIC #</th></tr> <tr> <td>INSURER A:</td><td>Travelers Insurance Company</td><td></td></tr> <tr> <td>INSURER B:</td><td>Pinnacol Assurance</td><td></td></tr> <tr> <td>INSURER C:</td><td></td><td></td></tr> <tr> <td>INSURER D:</td><td></td><td></td></tr> <tr> <td>INSURER E:</td><td></td><td></td></tr> <tr> <td>INSURER F:</td><td></td><td></td></tr> </table>	INSURER(S) AFFORDING COVERAGE		NAIC #	INSURER A:	Travelers Insurance Company		INSURER B:	Pinnacol Assurance		INSURER C:			INSURER D:			INSURER E:			INSURER F:		
INSURER(S) AFFORDING COVERAGE		NAIC #																				
INSURER A:	Travelers Insurance Company																					
INSURER B:	Pinnacol Assurance																					
INSURER C:																						
INSURER D:																						
INSURER E:																						
INSURER F:																						

COVERAGES

CERTIFICATE NUMBER:

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	GENERAL LIABILITY ☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR ☒ PD Ded:2,500 GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PROJECT ☐ LOC		DTCO0014R624IND13	04/30/2013	04/30/2014	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$300,000 MED EXP (Any one person) \$5,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000 \$
A	AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ ALL OWNED AUTOS ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ☒ NON-OWNED AUTOS		DT8100014R624TIL13	04/30/2013	04/30/2014	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$ \$
A	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE ☐ DEDUCTIBLE ☒ RETENTION \$ 10000		DTSMCUP0014R624TIL	04/30/2013	04/30/2014	EACH OCCURRENCE \$10,000,000 AGGREGATE \$10,000,000 \$ \$
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below Y/N ☒ N/A		1630790	07/01/2013	07/01/2014	☒ WC STATUTORY LIMITS ☐ OTHER E.L. EACH ACCIDENT \$1,000,000 E.L. DISEASE - EA EMPLOYEE \$1,000,000 E.L. DISEASE - POLICY LIMIT \$1,000,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (Attach ACORD 101, Additional Remarks Schedule, if more space is required)

RE: Beeman Ditch Flood Repair; Project No. 2013.069

Beeman Irrigation Ditch and Milling Company; Meadow Island No. 2 Ditch Company; and any other party

(See Attached Descriptions)

CERTIFICATE HOLDER

CANCELLATION

Beeman Irrigating Ditch and
Milling Company
1800 Larimer Street, Suite 1300
Denver, CO 80202

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

96thumpsl

© 1988-2009 ACORD CORPORATION. All rights reserved.