

Invoice to: Colorado Water Conservation Board
1313 Sherman St. Rm. 721
Denver, Co 80203

IN 2017-185

Project Name

Grantee: City of Gunnison & Colo. Parks & Wildlife

Address: P.O. Box 239
Gunnison, Co. 81230

Phone No.: 970-641-8152

CWCB Contract or
Purchase Order No.:

CTGG12015-934

Grant Amount: \$446,292

Date of Invoice:

7/31/16

COG

Invoice 001

Chris Sturm
Chris Sturm
OK to Pay
8/15/16
Date

Dori, This is the only billing for the grant. It can be closed & new contract initiated - Chris

Task	Description	Total Budget/Grant Funds	Previously Invoiced	Current Invoice	Remaining Total	Percent Complete
1					\$0.00	#DIV/0!
2					\$0.00	#DIV/0!
3					\$0.00	#DIV/0!
4	Wetland Inventory City Acc# 28-4160-9654	\$446,292	\$0	\$5,703	\$440,589.00	1.3%
5					\$0.00	#DIV/0!
6					\$0.00	#DIV/0!
7					\$0.00	#DIV/0!
TOTALS		446,292.00	0.00	5,703.00	440,589.00	

Submitted by: Steven Westbay

Title: Director Community Development Department

Signature: Steven Westbay

Kevin H. Houch
Kevin Houch
OK to Pay
8/15/16
Date

INVOICE TRACKING DETAIL

IN 2019 - 919

INVOICE TO: Colorado Water Conservation Board
1313 Sherman St. Rm. 721
Denver, Co 80203

Project Name:

Grantee: City of Gunnison / Community Development

Address: 201 W. Virginia Ave. / P.O. Box 239
Gunnison, CO 81230-0239

Phone No.:

CWCB Contract or
Purchase Order No.:

CTGG1-2018-00570

Grant Amount: \$440,589

Date of Invoice:

1/18/2019

INVOICE COZ FINAL

TASK	DESCRIPTION	Total Budget/Grant Funds (all)	Water Supply Reserve Grant Funding	Previously Invoiced	Current Invoice	Remaining Total	Percent Complete
1	SGM - Engineer Services - Gunnison River	\$621,368	\$440,589	\$0	\$ 2,303.00	\$ 438,286.00	29.5%
2	Core&Main- Arch Pipe-Gunnison River				\$ 593.60	\$ 437,692.40	29.6%
3	SGM - Engineer Services -Change Order Gunnison River				\$ 1,080.00	\$ 436,612.40	29.7%
4	Spallone Construction- Invoice #1				\$ 127,794.50	\$ 308,817.90	50.3%
	USGS Guage Install				\$ 16,000.00	\$ 292,817.90	52.9%
5	Policky Aquatics - Project Consultant				\$ 20,000.00	\$ 272,817.90	56.1%
6	Spallone Construction- Invoice #2				\$ 155,068.00	\$ 117,749.90	81.0%
	Spallone Construction - Invoice #2				\$ 5,500.00	\$ 112,249.90	81.9%
	Policky Aquatics - Project Consultant				\$ 5,000.00	\$ 107,249.90	82.7%
	Spallone Construction - Invoice #3				\$ 105,155.90	\$ 2,094.00	99.7%
7	Grand Junction Pipe and Supply - Flumes				\$ 7,170.00	\$ (5,076.00)	100.8%
	TOTALS	621,368.00	440,589.00	0.00	\$ 445,665.00	\$ (5,076.00)	
					\$ 440,589.00		

Submitted by: Andie Ruggera

Titles Interim Community Development Director

Signature:

NOTE: This spreadsheet is intended to track your cumulative expenses as they occur for each invoice for grant funding only.

Insert your allocated budget in the appropriate task column for each grant and draw down from the remitted invoice(s). Please provide an updated file with each invoice request along with all supporting documents.

Chris Sturm
OK to Pay

Date

Greg Johnson

Date

Colorado Water Conservation Board
Project Expenditure Schedule

Project Name: Gunnison River Riparian and Diversion Restoration Project
Project Manager: Chris Sturm

Applicant: Gunnison, City of
Address: 300 W. New York
Gunnison, CO 81230
Contact: Dan Brauch
Phone: (970) 641-7070
E-mail: dan.brauch@state.co.us

CORE: CTGG1 2018-570
VC #: 14205
Grant Contract/PO No.: CTGG1 2015-934
Authorization: \$ 446,292.00
Tax ID No:
Project Expiration: 06/01/2020

Invoice	Invoice Date	Description of Work	Amount Invoiced	Amount Approved	Total Billed to Date	Percent Complete	Funds Remaining
001	7/31/16	Task 4	\$5,703.00	\$5,703.00	\$5,703.00	1.28%	\$ 440,589.00
002	1/18/19	Tasks 1-7	\$440,589.00	\$440,589.00	\$446,292.00	100.00%	\$ 0.00

Doc/Line #	Description	Vendor/Receipt From	Acct. Period	Debit	Check #
CL 29128 1	1 REHAB PROJECT	SPALLONE CONSTRUCTION INC	12/17	127,794.50	35517
CL 29282 2	GAUGE INSTALL	USGS JOINT FUNDING AGREEME	12/17	16,000.00	35634
CL 29378 1	1 RIVER REHAB	POLICKY AQUATICS	12/17	20,000.00	35778
CL 29528 1	2 RIVER PROJECT	SPALLONE CONSTRUCTION INC	12/17	155,068.00	35872
CL 29589 1	RIVER PROJECT/2018	SPALLONE CONSTRUCTION INC	2/18	5,500.00	35914
CL 30114 1	2 REMAINING 20%	POLICKY AQUATICS	4/18	5,000.00	36393
CL 30393 1	PILONI DITCH	SPALLONE CONSTRUCTION INC	5/18	105,155.90	36574
CL 31690 1	3673398 PARSHALL FLUMES	GRAND JUNCTION PIPE & SUPP	10/18	7,170.00	37715
CL 28516 1	376 RESTORATION	SCHMUESER GORDON MEYER INC	10/17	2,303.00	35004
CL 28634 1	883083 ARCH PIPE	CORE & MAIN	10/17	593.60	35131
CL 28840 1	3760012 CHANGE ORDER	SCHMUESER GORDON MEYER INC	11/17	1,080.00	35277
				445,665.00	



CITY OF GUNNISON

Accounts Payable Voucher

Vendor # 50292

Payable To Schmueser Gordon Meyer, Inc.

Address 118 West 6th Street, Suite 200

City Glenwood Springs

State CO Zip 81601

Item Description	Invoice #	Inv. Date	\$ Amount	Account Number
------------------	-----------	-----------	-----------	----------------

Engineer Services - Gunnison River &				
--------------------------------------	--	--	--	--

Riparian Habitat Restoration	2017-376.001-1	09/29/17	\$ 2,303.00	25-4153-9654
---	---------------------------	---------------------	------------------------	-------------------------

Engineer and Design Services - Hwy 50				
---------------------------------------	--	--	--	--

Pedestrian Crossings	2017-299.001-2	09/29/17	\$ 1,155.00	01-4035-9111
----------------------	----------------	----------	-------------	--------------

Total \$ 3,458.00		
-------------------	--	--

Approval:

Initials
COM

Department
Community Development

Date
10/6/2017

Special Instructions:



Schmueser Gordon Meyer, Inc. dba SGM
118 West 6th Street, Suite 200
Glenwood Springs, CO 81601
(970) 945-1004 Fax (970) 945-5948

Invoice

STEVE WESTBAY
CITY OF GUNNISON
1100 W. VIRGINIA AVE.
GUNNISON, CO 81230

Invoice Date: September 29, 2017
Invoice No: 2017-376.001 - 1

Project 2017-376.001 Gunnison River & Riparian Habitat Restoration Change Orders

For Professional Services through September 16, 2017

Professional Labor

		Hours	Rate	Amount
<u>Meeting/s w/Client</u>				
Svoboda, Jenna	Engineer I	2.00	94.00	188.00
<u>Site Visit(s)</u>				
Svoboda, Jenna	Engineer I	2.00	94.00	188.00
<u>CADD Drafting</u>				
Svoboda, Jenna	Engineer I	4.00	94.00	376.00
<u>Construction Administration</u>				
Svoboda, Jenna	Engineer I	16.50	94.00	1,551.00
	Totals	24.50		2,303.00
	Total Labor			2,303.00

Budget Summary	Current	Prior	To-Date
Total Billings	2,303.00	0.00	2,303.00
Budget			5,000.00
Budget Remaining			2,697.00

Invoice Total

If you have any questions regarding this bill, please call.

Project Manager:

Gerald E Burgess

Gerald Burgess



INVOICE

1830 Craig Park Court
St. Louis, MO 63148

Invoice # H883083
Invoice Date 10/09/17
Account # 229697
Sales Rep JIMMY STREET
Phone # 970-628-7104
Branch # 241 Grand Junction, CO
Total Amount Due \$1,108.34

Remit To:
CORE & MAIN LP
PO BOX 28330
ST LOUIS, MO 63148

155 1 MB 0.423 E0111X 10171 02818658893 S2 P4719853 0001:0001



CITY OF GUNNISON
PO BOX 239
GUNNISON CO 81230-0239

Shipped to:
1100 W VIRGINIA
GUNNISON, CO

Thank you for the opportunity to serve you! We appreciate your prompt payment.

Date Ordered	Date Shipped	Customer PO #	Job Name	Job #	Bill of Lading	Shipped Via	Invoice #
9/28/17	10/06/17	JOE	36" ARCH CMP			CORE & MAIN LP	H883083

Product Code	Description	Quantity		B/O	Price	UM	Extended Price
		Ordered	Shipped				
134229CMP16G20	42X29" ARCH PIPE 16GA GALV 20'	20	20		29.68000	FT	
1336CMPFES	36 CMP FLARED END SECTION - COCO TRAILS Grout	1	1		514.74000	EA	514.74

Effective 8/29/2017
Visit: core main.com
for forms (see right)

HD SUPPLY WATERWORKS IS NOW:



Available on the new website

- New W-9
- Formal name change letter
- FAQ for customers & vendors

Freight Delivery Handling Restock Misc.

Subtotal: 1,108.34
Other: 0.00
Tax: 0.00
Invoice Total: \$1,108.34

Terms: NET 30

Ordered By: JOE

This transaction is governed by and subject to CORE & MAIN's standard terms and conditions, which are incorporated by reference and accepted.
To review these terms and conditions, please visit: www.waterworks.hdsupply.com/TandC.

[illegible]



Schmueser Gordon Meyer, Inc. dba SGM
118 West 6th Street, Suite 200
Glenwood Springs, CO 81601
(970) 945-1004 Fax (970) 945-5948

Invoice

STEVE WESTBAY
CITY OF GUNNISON
1100 W. VIRGINIA AVE.
GUNNISON, CO 81230

Invoice Date: October 30, 2017
Invoice No: 2017-376.001 - 2

Project 2017-376.001 Gunnison River & Riparian Habitat Restoration Change Orders

For Professional Services through October 14, 2017

Professional Labor

Plan/Spec Preparation

		Hours	Rate	Amount
Svoboda, Jenna	Engineer I	7.50	94.00	705.00

Project Management

Burgess, Gerald	Senior Engineer II	1.50	156.00	234.00
-----------------	--------------------	------	--------	--------

Cost Estimate

Svoboda, Jenna	Engineer I	1.50	94.00	141.00
----------------	------------	------	-------	--------

Totals	10.50		1,080.00
Total Labor			1,080.00

Budget Summary

Total Billings	Current	Prior	To-Date
Budget	1,080.00	2,303.00	3,383.00
Budget Remaining			5,000.00
			1,617.00

Invoice Total

If you have any questions regarding this bill, please call.

Project Manager:

Gerald E Burgess

Gerald Burgess



CONTRACTORS APPLICATION FOR PAYMENT

DATE 12/8/17 Thru 11/30/17

City of Gunnison
P.O. Box 881 239
Gunnison, CO 81230

PROJECT NUMBER _____

PROJECT DESCRIPTION Gunnison River Rehabilitation Project

APPLICATION NUMBER #1

SUBCONTRACTOR Spallone Construction, Inc.
Address PO Box 1145
City, State Gunnison, CO 81230

TELEPHONE (970) 641-8090
FAX _____

APPROVAL _____

PAYMENT DATE _____

	TOTAL TO DATE	PREVIOUS APPLICATIONS	THIS APPLICATION
TOTAL COMPLETED TO DATE	\$127,794.50	\$ -	\$127,794.50
VALUE OF STORED MATERIALS	\$0.00	\$ -	\$0.00
SUBTOTAL	\$127,794.50	\$ -	\$127,794.50
LESS 10% RETAINAGE	\$ 12,779.45	\$ -	\$ -
TOTAL EARNED LESS RETAINAGE	\$ 115,015.05	\$ -	\$ -
LESS PREVIOUS APPLICATIONS			
CURRENT PAYMENT DUE	\$ 115,015.05		

RELEASE

I hereby certify that the work performed and the materials supplied to date, as shown above, represent the actual value of accomplishment under the terms of the Contract (and all authorized changes thereto) between the undersigned and Pike Builders relating to the referenced project.

I also certify that the payments, less applicable retention, have been made through the period covered by previous payments received from the contractor or (1) all my subcontractors, (sub-contractors) and (2) for all materials and labor used in or in connection with the performance of the Contract. I further certify that I have complied with Federal, State and Local tax laws including Social Security Laws, Unemployment Compensation Laws and Workmen's Compensation Laws insofar as applicable to the performance of the contract.

This release is given in order to induce payment in the amount of \$ 115,015.05 and upon receipt of said payment the Contractor releases Pike Builders from any further liability in connection with all materials, labor and services furnished by the Contractor through the pay period indicated.

Company Name Spallone Construction, Inc.
Address: PO Box 1145
City, State, Zip: Gunnison, CO 81230
Phone: (970) 641-8033
Fax: (970) 641-3179

By: Diana S Spallone
Title: Sec 1 Treasurer
Date: 12/8/2017

CONTRACTORS APPLICATION FOR PAYMENT

PROJECT: GUNNISON RIVER REHABILITATION

Sheet 2 of 2

Application Number																
Nature Of Work		Unit	Unit Bid	Item	Quantity	Complete	COT's	MOI	Percentage	Net Earnings	Quantity	Complete	COT's	MOI	Percentage	
				Total	This Month	This Month	This Month	This Month	This Month	This Month	Date	Date	Date	Date	Date	
Perform Mobilization complete as specified																
Sub-Total					1	LS	\$	\$4,500.00		\$34,500.00	0.5	\$17,275.00	\$17,275.00	\$	\$0.00	
Final Diversion																
Remove existing gabion dam					250	LF	\$	20.00		\$5,000.00	0	\$0.00	\$0.00	\$	-	
Rock Cross Vene					215	TON	\$	80.00		\$17,200.00	0	\$0.00	\$0.00	\$	-	
Rock Diversion Vene					1000	TON	\$	60.00		\$60,000.00	0	\$0.00	\$0.00	\$	-	
Water Transport					20	EA	\$	5.75		\$115.00	0	\$0.00	\$0.00	\$	-	
30" Side Gate					1	EA	\$	3,200.00		\$3,200.00	0	\$0.00	\$0.00	\$	-	
Concrete Head Works					1	EA	\$	5,500.00		\$5,500.00	0	\$0.00	\$0.00	\$	-	
Sub-Total										\$98,015.00		\$0.00		\$0.00	\$	\$0.00
Water Diversion																
Remove Concrete Rubble					2500	SF	\$	2.00		\$5,000.00	0	\$0.00	\$0.00	\$	-	
Rock Bar Development					3500	SF	\$	2.75		\$9,625.00	1750	\$4,812.50	\$4,812.50	\$	-	
Rock Cross Vene					1000	TON	\$	60.00		\$60,000.00	800	\$48,000.00	\$48,000.00	\$	-	
Buried Rock Eels					300	TON	\$	90.00		\$27,000.00	150	\$13,500.00	\$13,500.00	\$	-	
Water Transport					30	EA	\$	6.75		\$202.50	66	\$322.00	\$322.00	\$	-	
Concrete Bank Top Protection					600	LF	\$	4.50		\$2,700.00	140	\$4,760.00	\$4,760.00	\$	-	
Wood Toe Mat					1800	SF	\$	7.00		\$12,600.00	900	\$6,300.00	\$6,300.00	\$	-	
Concrete Channel Hecroway					2	EA	\$	3,200.00		\$6,400.00	0	\$0.00	\$0.00	\$	-	
30" Side Gate					1	EA	\$	5,500.00		\$5,500.00	0	\$0.00	\$0.00	\$	-	
Concrete Head Works					1	EA	\$	5,500.00		\$5,500.00	0	\$0.00	\$0.00	\$	-	
Earthwork for Water Diversion (-3100 cubic yards)					1	LS	\$	25,000.00		\$25,000.00	0.00	\$10,000.00	\$10,000.00	\$	-	
Sub-Total										\$299,317.50		\$110,519.50	\$110,519.50	\$	\$0.00	
Habitat and Bank Stabilization																
Rock Boulder (For caissons or silt)					120	EA	\$	275.00		\$33,000.00	0	\$0.00	\$0.00	\$	-	
Rock 4" Hook					1	EA	\$	25,000.00		\$25,000.00	0	\$0.00	\$0.00	\$	-	
Lower Elevation Boulder Garden					3	EA	\$	6,750.00		\$20,250.00	0	\$0.00	\$0.00	\$	-	
Seeding and Mulching Disturbed Areas					1	LS	\$	7,000.00		\$7,000.00	0	\$0.00	\$0.00	\$	-	
Sub-Total										\$64,250.00		\$0.00		\$0.00	\$	\$0.00
Total Base Bid										\$444,182.50		\$127,794.50	\$127,794.50	\$	\$0.00	
Optional Items for the Bid																
Low Profile Cross Vene					180	TON	\$	82.00		\$14,760.00	0	\$0.00	\$0.00	\$	-	
Rock Bar Development					1600	SF	\$	2.75		\$5,007.50	0	\$0.00	\$0.00	\$	-	
Sub-Total										\$19,767.50		\$0.00		\$0.00	\$	\$0.00

DI-1040

UNITED STATES DEPARTMENT OF THE INTERIOR
DOWN PAYMENT (BILL) REQUEST

Page:1

Make Remittance Payable To: U.S. Geological Survey
Billing Contact: B Ward Phone: 303-236-6908Bill #: 90594442
Customer: 6000000910
Date: 12/12/2017
Due Date: 02/10/2018Remit Payment To: United States Geological Survey
P.O. Box 71362
Philadelphia, PA 19176-1362Payer: CITY OF GUNNISON
PO BOX 239
GUNNISON CO 81230Additional forms of payment may be accepted. Please
email GS-A-HQ_RMS@USGS.GOV or call
703-648-7683 for additional information.To pay through Pay.gov go to <https://www.pay.gov>.Checks must be made payable to
U.S. Geological Survey. Please detach the top portion
or include bill number on all remittances.

Amount of Payment: \$ _____

Date	Description	Qty	Unit Price		Amount
			Cost	Per	
12/12/2017	For the installation of a streamflow gaging station on the Gunnison River near Cnty Rd 32. Billing is annual in December per agreement. 18CMCO181010000	1	18,000.00	1	18,000.00
Amount Due this Bill:					18,000.00

Accounting Classification:

Sales Order: 70556

Sales Office: GCRE

Customer: 6000000910

Accounting #: 10869791

TIN: *****0673



CITY OF GUNNISON

CK#

Accounts Payable Voucher

Vendor# 4133

Payable To USGS JOINT FUNDING AGREEMENT

Address

City

State

Zip

Item Description

Invoice # 90594442

Date 12/12/17

\$ Amount

Account Number

New Stream Gauge Installation

\$ 2,000.00

30-4204-9767

New Stream Gauge Installation

\$ 16,000.00

28-4160-9654

\$

\$

Approval: [Signature] Date 1/9/17

W/S 1/9/17

\$ 18,000.00

Special Instructions:
Pay 2017

CITY OF GUNNISON • ACCOUNTS PAYABLE • GUNNISON, COLORADO 81230

4133

USGS JOINT FUNDING AGREEMENT
PO BOX 71362
PHILADELPHIA PA 19176-1362

01/10/18

#: 35634

35634

\$18,000.00

Doc #	Invoice	Inv. Date	Description	Amount
29282	90594442	/ /	GAUGE INSTALL	
29282		/ /	GAUGE INSTALL	

\$2,000.00

			\$	
			\$	
			\$ 18,000.00	
Approval: 	Date	Acct Review	Date	Special Instructions:
Initials: 	W/S 1/9/17			Pay 2017

Gunnison River Riparian Rehabilitation Project

Policky Aquatics, LLC

711 Poncha Blvd.
Salida, CO 81201

(719) 239-1510
greg.policky@gmail.com

Invoice

Date(s)	Invoice #
Nov 2017-Jan 2018	001

Bill To:

Steve Westbay
City of Gunnison
PO Box 239
201 W. Virginia Avenue
Gunnison, CO 81230

Contractual services to be paid at a flat rate of \$25000 for full completion of project.

Project estimated to be 80% completed:

\$25000 (80%) = ~~\$20000 due~~ receipt of this invoice.

**THE JOURNAL**

City of Durango
P.O. Box 201
Durango, CO 81301

PROJECT AREA

PROJECT DESCRIPTION *Guatemalan Forest Rehabilitation Project*

TELEPHONE 878-4 (379661-2000)
FAX

APPLICATION NUMBER 00

BLD-CONTRACTOR	Spillway Construction, Inc.
Address	PO Box 1146
City, State	Sanford, CO 80730

APPROVAL: _____
PAYMENT DATE: _____

TOTAL COMPLETED TO DATE	TOTAL TO DATE	PREVIOUS APPLICATIONS	THIS APPLICATION
VALUE OF STORED MATERIALS	\$260,369.00	\$ 127,794.00	\$100,000.00
SUBTOTAL	\$260,369.00	\$ 127,794.00	\$100,000.00
LESS: 10% RETAINAGE	\$ 26,036.90		\$ 26,000.00
TOTAL DEDUCT LESS RETAINAGE	\$126,000.00	\$ 12,779.40	\$ 16,000.00
LESS PREVIOUS APPLICATIONS	\$118,018.00	\$ 118,018.00	\$ 144,811.30
CURRENT PAYMENT DUE	\$134,411.30		

RELEASE

I hereby certify that the work performed and the materials supplied to date, as shown above, represent the actual value of accomplishments under the terms of the Contract and all authorized changes thereto between the undersigned and FMC Builders relating to the referenced project.

I, this entity (and the principals, past and present), have been made through the period covered by providing payments received from the contractor or (1) all my subcontractors, (sub-contractors) and (2) all my agents and their staff in or in connection with the performance of the contract. I hereby certify that I have completed (1) Federal, State and Local law books including Anti-Security Laws, Unemployment Compensation Laws and Workmen's Compensation Laws under an application to the performance of the contract.

This release is given in order to induce payment in the amount of \$ 144,811.28, and upon receipt of said payment the Contractor releases PWC Builders from any further liability in connection with all materials, labor and services furnished by the Contractor through the pay period indicated.

Company Name: Systems Corporation, Inc.
Address: PO Box 1154
City, State, Zip: Galesburg, MO 64200
Phone: (816) 331-1013
Fax: (816) 331-1018

the Assistant Treasurer

DATE 02/05/2018

P.O. Box 1145 • Gunnison, CO 81230

970-641-9033
Fax: 970-641-3179

CONTRACTORS APPLICATION FOR PAYMENT

PROJECT: CUMMISON RIVER REHABILITATION

2

Sheet 1 of 1

[illegible]

Special Instructions:

Gunnison River Riparian Rehabilitation Project

Policky Aquatics, LLC

711 Poncha Blvd.
Salida, CO 81201

(719) 239-1510
greg.policky@gmail.com

Invoice

Date(s)	Invoice #
Mar 2018-Apr 2018	002

Bill To:

Steve Westbay
City of Gunnison
PO Box 239
201 W. Virginia Avenue
Gunnison, CO 81230

Contractual services to be paid at a flat rate of \$25000 for full completion of project.

Remaining 20% of Project completed:

\$25000 (20%) [REDACTED] upon receipt of this invoice.

Project contract obligations are now 100% complete.

Thank you!



CITY OF GUNNISON

Accounts Payable Voucher

Vendor # 3716

Payable To	Spallone Construction, Inc.
------------	-----------------------------

Address P.O. Box 1145

City	Gunnison
------	----------

State CO **Zip** 81230

Item Description	Invoice #	Inv. Date	\$ Amount	Account Number
Invoice #3 - Gunnison River Project				
Piloni Ditch	3	04/30/18		28-4160-9654
Retainage			\$ (10,515.59)	
Total			\$ 94,640.31	
Approval:			Special Instructions:	
Initials	Department			
CEM	Community Development	Date		
		5/16/2018		



CONTRACTORS APPLICATION FOR PAYMENT

DATE 4/30/18 Thru 4/30/18

City of Gunnison
P.O. Box 201
Gunnison, CO 81230

PROJECT NUMBER: _____

TELEPHONE 970-641-8090 (970) 641-8090
FAX _____

PROJECT DESCRIPTION Gunnison River Rehabilitation Project

APPLICATION NUMBER 83

APPROVAL _____

SUBCONTRACTOR Spallone Construction, Inc.
Address PO Box 1145
City/State Gunnison, CO 81230

PAYMENT DATE _____

	TOTAL TO DATE	PREVIOUS APPLICATIONS	THIS APPLICATION
TOTAL COMPLETED TO DATE	\$203,518.40	\$ 127,794.50	\$ 105,155.90
VALUE OF STORED MATERIALS	\$0.00		\$0.00
SUBTOTAL	\$203,518.40	\$ 127,794.50	\$105,155.90
LESS 10% RETAINAGE	\$ 20,351.84	\$ 12,779.45	\$ 10,515.59
TOTAL EARNED LESS RETAINAGE	\$ 183,166.56	\$ 115,015.05	\$ 94,640.31
LESS PREVIOUS APPLICATIONS	\$ 203,518.40		
CURRENT PAYMENT DUE	\$ 18,648.16		

RELEASE

I hereby certify that the work performed and the materials supplied to date, as shown above, represent the actual value of accomplishment under the terms of the Contract (and all authorized changes thereto) between the undersigned and City of Gunnison relating to the referenced project.

I also certify that the payments, less applicable retention, have been made through the period covered by previous payments received from the contractor or (1) all my subcontractors, (sub-contractors) and (2) for all materials and labor used in or in connection with the performance of the Contract. I further certify that I have complied with Federal, State and Local tax laws including Social Security Laws, Unemployment Compensation Laws and Workers' Compensation Laws (where applicable) to the performance of the contract.

This release is given in order to induce payment in the amount of \$ 94,640.31 and upon receipt of said payment the Contractor releases Peak Builders from any further liability in connection with all materials, labor and services furnished by the Contractor through the pay period indicated.

Company Name Spallone Construction, Inc.
Address PO Box 1145
City, State, Zip Gunnison, CO 81230
Phone (970) 641-8033
Fax (970) 641-3179

By Brian S Spallone
Title Sec Treasurer
Date 4-30-18

CONTRACT CHANGE ORDER FORM

OWNER:	City of Gunnison	CHANGE ORDER NO.	One
PROJECT NAME:	Gunnison River & Riparian Rehabilitation Project		
ENGINEER:	SGM Inc.		
CONTRACTOR:	Spallone Construction		
CHANGE ORDER DATE:	November 28, 2017	CONTRACT DATE:	August 23, 2017
REASON FOR CHANGE:	Additional revenues exist in the project budget which allows for improvements and further work to improve the project outcome. This change order provides for added improvements. The Piloni Ditch Diversion structure will include a new headwall, wing walls, headgate, and measuring flume, all to be integrated into the Sluice gate detail. Additional improvements also include in-stream boulder habitat features on the Piloni Ditch (Segment 1). Wilson diversion improvements include two new headgates installed the existing Wilson diversion headwall, additional boulders & fill material for necessary bank protection, additional revegetation treatment, and the installation of a new flume on the Wilson Ditch. A bank failure above the Wilson ditch occurred last Spring (2017) and a vane and bank protection will be installed in-lieu of the J-hook shown in the original bld design.		

YOU ARE HEREBY REQUESTED TO COMPLY WITH THE FOLLOWING CHANGES IN THE CONTRAST PLANS, SPECIFICATIONS AND CONTRACT DOCUMENTS: (USE ADDITIONAL SHEETS IF DESIRED.)

ITEM NO	DESCRIPTION OF CHANGE(S)	ORIGINAL OR QUANTITIES AND UNITS	QUANTITY ADDITION (REDUCTION) AND UNIT	ORIGINAL CONTRACT UNIT COST	TOTAL ADDITIONAL (DEDUCTION IN) COST
1	Piloni Ditch				
2	Concrete headwall, wingwall & floor slab	1EA (8.8 cu-yds)	2.2 cu-yds.	\$5,500	+\$1,375
3	New 42" Slidegate	0	1 Each	\$3,811	+\$3,811
4	Slidegate Installation	0	8hrs @ \$100/hr	\$800	+\$800
5	Excavate/Fill 8'(wide) x 20'(lth) x 10'(d)	0	1800 cu-yds.	\$10/cu-yd	+\$1,800
6	Install 20' CMU	0	1 Lump Sum	\$0	+\$1,500
7	Rip-rap Armor CMP discharge	0	8 Tons	\$85/ton	+\$680
8	5' Parshall Flume	0	1 Each	\$0	+\$7,251
9	Parshall Flume Installation	0	8hrs @ \$200/hr	\$0	+\$1,600
10	Piloni -- Dispersed Boulder Habitat	0	36 Each	\$275	+\$9,900
11		0			\$28,150
12	Wilson Ditch				
13	2: 35" Slidegates	0	2/Each	\$0	+\$7,200
14	Slidegate Installation (Lump Sum)	0	8hrs @ \$100/hr	\$0	+\$1,800
15	4' Parshall Flume	N/A	1 EA	\$4,855	+\$4,855
16	Parshall Flume Installation (Lump Sum)	30 EA	8hrs @ \$200/hr	\$1,200	+\$1,200
17	Additional Vane & Sill Material	560 SF	490 Tons 2.45	\$82.00/Ton	+\$33,810
18	Willow Transplants	835 LF	100 EA	\$5.75 EA	+\$575
19	Sod Mat Transplant		1,540 SF	\$4.50/SF	+\$6,930
20	Cobble Bank Toe Protection		-150 LF	\$34/LF	-\$5,100
21					\$51,070
22	Blowout Above Wilson				
23	Delete J-hook (bld sheet item 21)	1 EA	-EA1	-\$28,000	-\$28,000
24	Cobble Toe Protection	0 LF	+35 LF	+\$34/LF	+\$1,190
25	Additional Vane	0 Tons	+50 Tons	+\$82/Ton	+\$4,100
26	Willow Transplant	0 EA	+20 EA	\$5.75/EA	+\$115
27	Sod Mat Transplant	0 EA	+400 SF	\$4.50/SF	+\$1,800
28	Fill Material	0 EA	+100 cu-yds.	\$38/ cu-yds.	+\$3,800
29					\$18,885
30					SubTot: \$82,535
31	Administration 5% C/O				+\$3,128

\$30,811

Total C/O billed per app #3

\$82,535

4/25/2018

Boulder Totals - office@spalloneconstruction.com - Spallone Construction Inc Mail

zane@rockymountainaggregate.com

Mail

Move to inbox

More

COMPOSE

Boulder Totals inbox x

Inbox (4)

Starred

Sent Mail

Drafts (1)

Outbox

Certs.

General Liability

Health Insurance

Work Comp

Outgoing and Play ...

 Kirsten

Zane Luttrell

to me

Please find attached the total summary for 2017 and I come up with

171.08

85.78

18.38

204.11

55.91

Total for 2018 515.20

2017 Totals 1875.20 Tons

Job Total = 2390.40 Tons

Zane Luttrell

Manager

Gunnison Materials LLC

Phone: 970-249-8780

Fax: 970-252-1265

Cell: 970-209-8340

Email: zane@rockymountainaggregate.com

Website: rockymountainaggregate.com

No recent chats

Start a new one

CITY OF GUNNISON
2017 GUNNISON RIVER
RIPARIAN REHABILITATION PROJECT

ACTUAL PROJECT TOTALS
VS.
BID TOTALS
FOR BOULDERS SUPPLIED AND PLACED

	Rock bid	Rock Actual	Difference	Quantity	
Poloni					
Rock Cross Vane	215	215	0	(Tons)	
Rock Diversion Vane	<u>1000</u>	<u>536.46</u>	<u>463.54</u>	(Tons)	
	1215	751.46	463.54		
 Wilson Diversion					
Rock Cross Vane	1060	1071	11	(TONS)	
Buried Rock Sills	<u>360</u>	<u>150</u>	<u>210</u>	(TONS)	
	1420	1221	199		
 Change Order #1					
Add Vane & Sill	490	245	245	(TONS)	(Below Wilson)
Rock Cluster	24	43	19	(TONS)	(Poloni)
Quantity = each	36	64		(EA)	
Rock Cluster	80	80	0	(TONS)	(Other)
Quantity = each	120	120		(EA)	
Add Vane	<u>50</u>	<u>50</u>	<u>0</u>	(TONS)	(Below Wilson)
	644	418	226		
 ROCK TOTAL	3279	2390.46	888.54		



Grand Junction Pipe & Supply

Montrose Branch

2005 N. Townsend Ave. Montrose, CO. 81401 970-240-2199

Remit To: P.O. Box 849 Magna, UT 84044 USA

INVOICE

ORIGINAL

Terms: All Charge Accounts are due and payable 30 days after date of the invoice. All Cash Accounts are due and payable on the date of invoice. Discounts as shown in the discount column are allowed only if accounts are paid in full, by the date below, and if there is no balance past due. No discounts are allowed on sales tax or delivery charges. **Finance Charges:** All Past Due Accounts are subject to INTEREST at the RATE of 1 1/2 PERCENT PER MONTH (18% PER ANNUM) applied to the principal monthly plus any costs of collection, including reasonable attorney's fees. **Returned Checks:** All checks returned to the company for non-payment upon presentation shall be subject to a return check charge of \$20.00 and/or other damages provided by § 13-21-109 of the Colorado Revised Statutes, and such returned check shall be treated as a cash account subject to the Finance Charges described above.

Bill To: City Of Gunnison Water & Sewer
Water & Sewer
1100 West Virginia
Gunnison, CO 81230

Ship To: City Of Gunnison Water & Sewer
1100 West Virginia
Gunnison, CO 81230

Ordered By: Mr. Joe Doherty

CUSTOMER NO.	INVOICE NO.	INVOICE DATE	DUE DATE	SALESMAN	ORDER DATE	ORDER NUMBER
101315	3673398	9/25/2018 06:43:39	10/25/2018	Scott Scharf	8/28/2018 09:38:00	1708980

PO NUMBER	JOB ID	ORDER TAKER	PICK TICKET NO.	PAGE NO.
PARSHAL FLUMES	PARSHAL FLUMES	Scott Scharf	2661322	1 of 1

LINE	ITEM DESCRIPTION	ITEM ID	QTY SHIP	QTY E.O.	UOM	PRICE	EXTD PRICE
Carrier: Best Way							
Special Order Note: ALL SPECIAL ORDER ITEMS ARE SUBJECT TO SUPPLIER RETURN AUTHORIZATION / PRODUCT INSPECTION, RETURN FREIGHT, AND RESTOCKING CHARGES.							
001	PARSHALL FLUME 48" X 24" GALV *** SPECIAL ORDER ***	14SSS1333	1.00		EA	3,370.00	3,370.00
002	PARSHALL FLUME 60" X 24" GALV *** SPECIAL ORDER ***	14SSS1334	1.00		EA	3,800.00	3,800.00

Total Lines: 2	SUB-TOTAL:	7,170.00
	TAX	0.00
Net 30	AMOUNT DUE:	7,170.00



CITY OF GUNNISON

Accounts Payable Voucher

Vendor # 3716

Payable To Spallone Construction

Address

City State Zip

Item Description	Invoice #	Inv. Date	\$ Amount	Account Number
------------------	-----------	-----------	-----------	----------------

Retainage Release Org \$127,794.50	130517	07/18/18	\$ 127,794.50	28-2205
------------------------------------	--------	----------	---------------	---------

Retainage Release Org \$128,113.76	130531	07/18/18	\$ 128,113.76	28-2205
------------------------------------	--------	----------	---------------	---------

Retainage Release Org \$32,454.24	130573	07/18/18	\$ 32,454.24	28-2205
-----------------------------------	--------	----------	--------------	---------

Retainage Release Org \$105,155.90	130675	07/18/18	\$ 105,155.90	28-2205
------------------------------------	--------	----------	---------------	---------

River Rehabilitation Project

Total \$ 393,518.40

Approval:


Initials

Department

Date

9/26/2018

Special Instructions:



To:
City of Gunnison PO Box 239 1100 W. Virginia Gunnison, CO 81230

Statement

Date
7/18/2018

		Amount Due	Amount Enc.		
		\$53,441.84			
Date	Transaction	Amount	Balance		
11/30/2017	Gunnison Rehabilitation Project- INV #130517. Due 11/30/2017. Orig. Amount \$127,794.50. - #1	 14,090.00	12,779.45		
12/31/2017	INV #130531. Due 12/31/2017. Orig. Amount \$128,113.76. - #2		25,590.79		
01/31/2018	INV #130573. Due 01/31/2018. Orig. Amount \$32,454.24. - #3		28,836.25		
04/30/2018	INV #130675. Due 04/30/2018. Orig. Amount \$105,155.90. - #4		39,351.84		
04/30/2018	INV #130681. Due 04/30/2018. Orig. Amount \$14,090.00. - #5 New Chrg. order		53,441.84		
CURRENT	1-30 DAYS PAST DUE	31-60 DAYS PAST DUE	61-90 DAYS PAST DUE	OVER 90 DAYS PAST DUE	Amount Due
0.00	0.00	0.00	24,605.59	28,836.25	\$53,441.84