

1687 Cole Boulevard Suite 300 Golden, CO 80401 Phone: 303-985-1070 Fax: 303-716-5295 www.aggregate-us.com

November 11, 2020

Mr. Tim Cazier, PE Environmental Protection Specialist Colorado Division of Reclamation Mining and Safety 1313 Sherman Street, Room 215 Denver, CO 80203 <u>tim.cazier@state.co.us</u>

RE: Aggregate Industries-WCR, Inc. Daniels Sand Pit No. 2 (M1973-007SG) Estimated Fountain Mutual Irrigation Canal Stabilization Construction Schedule

Dear Mr. Cazier,

The purpose of this letter is to present our proposed construction schedule for the stabilization of the Fountain Mutual Irrigation Canal (FMIC). The schedule, presented in Gantt Chart format attached, assumes that construction will begin in mid-December. This is a result of recent vandalization that has occurred to our main equipment (CAT D-8 Dozer) onsite planned for use in the construction. The vandalization was significant in that key components of the D-8 were removed completely. This requires ordering the parts directly from the manufacturer, and given that these parts are not considered normal wear and tear replacement parts, they have a long lead time for delivery. We have reached out to the manufacturer and have ordered the parts, with anticipated delivery around November 24th, 2020. Repairs will begin immediately upon receipt of the necessary parts.

As the schedule attached is only an estimate, we will notify the DRMS of any schedule changes as they become apparent, if necessary.

Additionally, the proposed schedule is weather and COVID-19 dependent. Negative developments in either of the categories could cause delays in the schedule, possibly significant delays.

We understand that the FMIC will be operating, beginning the week of November 16, 2020. While not anticipated at this time, leakage from the FMIC contributing to the groundwater conditions in the area (elevating) could impact construction timelines and/or methods.

We are committed to meeting our obligations for stabilizing the canal, and appreciate your consideration of Aggregate Industries proposed stabilization schedule.

Jeremy Deuto, P.E., P.G. Regional Land and Environment Manager Aggregate Industries-WCR Inc.

Duration Start Finish Nov '2 Dec '20 Jan '21 Feb '21 Mar '21 Apr '21
3Order Parts10 daysWed 11/1/20Tue 11/24/204Mechanical Repair12 daysTue 11/24/20Wed 12/9/205Testing4 daysWed 12/9/20Mon 12/14/206Preliminary vegetation Removal5 daysMon 12/7/20Fri 12/11/207Order Fabric5 daysTue 12/1/20Mon 12/7/208Rip Rap Placement28 daysMon 12/14/20Wed 12/0/21
4Mechanical Repair12 daysTue 11/24/20Wed 12/9/205Testing4 daysWed 12/9/20Mon 12/14/206Preliminary Vegetation Removal5 daysMon 12/7/20Fri 12/11/207Order Fabric5 daysTue 12/1/20Mon 12/7/208Rip Rap Placement28 daysMon 12/14/20Wed 12/0/21
5Testing4 daysWed 12/9/20Mon 12/14/206Preliminary Vegetation Removal5 daysMon 12/7/20Fri 12/11/207Order Fabric5 daysTue 12/1/20Mon 12/7/208Rip Rap Placement28 daysMon 12/14/20Wed 1/20/21
6Preliminary Vegetation Removal5 daysMon 12/7/20Fri 12/11/207Order Fabric5 daysTue 12/1/20Mon 12/7/208Rip Rap Placement28 daysMon 12/14/20Wed 1/20/21
Vegetation Removal···7Order Fabric5 daysTue 12/1/20Mon 12/7/208Rip Rap Placement28 daysMon 12/14/20Wed 1/20/21
8 Rip Rap Placement 28 days Mon 12/14/20 Wed 1/20/21
9 Fill Placement 123 days Wed 1/20/21 Fri 7/9/21

Project: Daniels Proposed Sche Date: Wed 11/11/20	Task		Project Summary	[]	Manual Task		Start-only	C	Deac
	Split		Inactive Task		Duration-only		Finish-only	3	Prog
	Milestone	•	Inactive Milestone	\diamond	Manual Summary Rollup		External Tasks		Manu
	Summary	1	Inactive Summary	0	Manual Summary	1	External Milestone	\diamond	
					Page 1				

11		18 2	May 5 2	'21 9	16	23	Jun '21 30	6 13	20	Jul '21 27 4	11
										i	
	D-	adline			+						
		gress			•						
1	Ma	nual Pro	ogress								



Cazier - DNR, Tim <tim.cazier@state.co.us>

M-1973-007SG Proposed Stabilization Schedule

1 message

Jeremy DEUTO < jeremy.deuto@lafargeholcim.com>

Thu, Nov 12, 2020 at 8:55 AM

To: glsteen@comcast.net, "Cazier -, Tim" <tim.cazier@state.co.us> Cc: Kimberly DENNIS <kimberly.dennis@lafargeholcim.com>, Jeremy PRITCHETT <jeremy.pritchett@lafargeholcim.com>, Steven Montoya <steve.montoya@aggregate-us.com>, Grant SMITH <Grant.Smith@transitmix.com>

Tim,

Please find our memo regarding our proposed stabilization schedule attached. Let me know if you have any questions or concerns.

Jeremy Deuto, P.E., P.G. Regional Land and Environment Manager | Colorado, Arizona, Nevada LafargeHolcim|Aggregate Industries 1687 Cole Blvd. Suite 300, Golden, CO 80401 719.239.0974 (Cell) | 303.716.5312 (Direct)

M-1973-007SG Stabilization Schedule.pdf