

**North Fork Farmers Ditch**  
**Slope Stability Project 2015**

Funded by the Colorado Water Conservation Board  
Water Supply Reserve Account Grant No. POGG112015-266

Final Report – June 3, 2015

## Bidding

Competitive bids were obtained from three local contractors. A pre-bid meeting was held at the site on Thursday April 2, 2015. Bids were submitted on Monday April 6<sup>th</sup> and a contractor was selected on the same day. The selected low bid Contractor was McCollum Excavating located in Hotchkiss, Colorado. The approved bid price was \$34,250.

## Construction

Construction began on April 9<sup>th</sup>, 2015 immediately after the notice to proceed was received. Excess material was hauled offsite to a nearby location. The toe of the slope was then exposed for construction of the groundwater drain. During excavation it was discovered that groundwater was present in the lower portion of the slope which made excavation of the toe difficult. The engineer from Applegate Group was on site and determined that due to the unexpected groundwater the drain line was modified to drain to a central point along the alignment rather than draining from one end to the other. This allowed the excavation depth to be reduced on the east end of the drain thereby saving some costs. However, this also required the drain pipe to be installed across a private driveway which increased the overall costs. After this change was made the drain was installed quickly and backfill operations were able to proceed as planned. Testing performed by Lambert and Associates confirmed that the backfill was adequately compacted. The regarded slope was reseeded and reclaimed as shown in the original design. The only other significant change increased the length of ditch pipe from 40 to 60 feet to better accommodate the grading of the ditch bank. Construction was completed on May 12, 2015.

The final cost including changes to account for actual field quantities and design changes made in the field was \$36,088.00

## As-Built Plans

The As-built plans are attached to this report as well as the compaction test results from Lambert and Associates.

Photo 1 – Drain Install



Photo 2 – Drain Install



**Photo 3 Drain Backfill and Compaction**



# NORTH FORK FARMERS DITCH EXTENSION

## SLOPE REHABILITATION

## CONSTRUCTION PLANS

## DELTA COUNTY, COLORADO

### MARCH, 2015


As-Built  
5-12-15

1. GENERAL
  - 1.1. CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS TO PERFORM THE WORK SHOWN ON THESE PLANS.
  - 1.2. LOCATION OF EXISTING UTILITIES IS SHOWN ACCORDING TO THE BEST INFORMATION AVAILABLE. TYPE, DEPTH, AND LOCATION OF UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO THE START OF CONSTRUCTION AND SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES.
  - 1.3. PRIOR TO COMMENCEMENT OF CONSTRUCTION, THE CONTRACTOR SHALL CONTACT ALL UTILITIES TO DETERMINE THE LOCATION AND DEPTH OF ALL UTILITIES. THE CONTRACTOR SHALL COORDINATE UTILITY SCHEDULING WITH HIS WORK.
  - 1.4. THE OWNER WILL PROVIDE CONSTRUCTION STAKING AND GEOTECHNICAL TESTING FOR THIS WORK.
  - 1.5. THE CONTRACTOR SHALL NOT BE RESTRICTED WITHOUT PRIOR CONSENT FROM THEM AND PRIOR NOTIFICATION.
2. MATERIALS
  - 2.1. DRAIN PIPE SHALL BE DUAL WALL CORRUGATED OUTSIDE, SMOOTH INSIDE, SLOTTED HERE PIPE WITH A DRAINAGE SLEEVE OR EQUAL AROUND THE PIPE.
  - 2.2. CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE LOW HEAD DUAL WALL PIPE IN ORDER TO MATCH THE EXISTING PIPE.
  - 2.3. EXCAVATION AND BACKFILL SHALL BE AS FOLLOWS:
    - 3.1. DURING CONSTRUCTION EXCAVATED SLOPES HIGHER THAN 3 FEET SHALL NOT EXCEED 1:1 V H.
    - 3.2. CONSTRUCTION DEBRIS, TREES, BRUSH, AND OTHER MATERIALS SHALL NOT BE PLACED IN THE FILL AND SHALL BE DISPOSED OF PROPERLY.
    - 3.3. EXCESS EXCAVATED MATERIALS SHALL BE HAULED TO A SITE(S) DESIGNATED BY THE OWNER.
    - 3.4. DRAIN SAND SHALL GRADATION SHALL CONFORM TO THAT SPECIFIED BY ASTM C-33 FINE AGGREGATE.
    - 3.5. DRAIN SAND SHALL BE COMPACTED IN 8 INCH LOOSE LIFTS WITH A MINIMUM OF TWO PASSES WITH A 90% STANDARD PROCTOR WITH A MOISTURE CONTENT WITHIN  $\pm 2\%$  OF OPTIMUM.
    - 3.6. SLOPE BAPTIST SHALL BE PLACED IN HORIZONTAL 8 INCH THICK LOOSE LIFTS AND COMPACTED TO 90% STANDARD PROCTOR WITH A MOISTURE CONTENT WITHIN  $\pm 2\%$  OF OPTIMUM.
    - 3.7. OWNER WILL PROVIDE COMPACTION TESTING.
    - 3.8. COMPACTION TESTING WILL BE PERFORMED ON THE FIRST DAY OF FILL PLACEMENT AND ANY ADDITIONAL TESTING SHALL BE PERFORMED AS REQUIRED BY THE ENGINEER.
    - 3.9. CONTRACTOR SHALL NOTIFY THE OWNER 48 HOURS IN ADVANCE OF INITIAL FILL PLACEMENT IN ORDER TO SCHEDULE TESTING.
  - 3.10. CONTRACTOR TO MAINTAIN A SAFE DISTANCE FROM STRUCTURES TO AVOID DAMAGE.
  4. SEEDING AND RECLAMATION
    - 4.1. THE FINAL GRADE OF SLOPES SHALL BE FINISHED WITH A TRACKED MACHINE IN A DIRECTION PERPENDICULAR TO THE SLOPE TO PREVENT EROSION.
    - 4.2. A NATIVE GRASS MIX SHALL BE APPLIED AT A MINIMUM RATE OF 6 LBS OF PURE LIVE SEED PER ACRE.
    - 4.3. EROSION CONTROL MATING SHALL BE INSTALLED ON SLOPES GREATER THAN A 3:1 V H SLOPE AND SHALL BE ANCHORED ACCORDING TO THE MANUFACTURER'S RECOMMENDATIONS.
    - 4.4. EROSION CONTROL MATING SHALL BE SUITABLE FOR SLOPES UP TO 1:1 V H.
  5. SUBMITTALS
    - 5.1. THE CONTRACTOR SHALL SUBMIT A SAMPLE WRITTEN WORK PLAN DETAILING THE PROPOSED CONSTRUCTION SEQUENCING OF THE PROJECT.
    - 5.2. CONTRACTOR SHALL SUBMIT THE GRADATION OF THE PROPOSED SAND TO THE ENGINEER FOR APPROVAL.
    - 5.3. CONTRACTOR SHALL SUBMIT A MANUFACTURER'S CUT SHEET FOR THE PROPOSED DRAIN SODD MATERIAL TO THE ENGINEER FOR APPROVAL.
    - 5.4. CONTRACTOR SHALL SUBMIT THE PROPOSED SEED MIX TO THE ENGINEER FOR APPROVAL.
    - 5.5. MATING TO THE ENGINEER FOR APPROVAL.

VICINITY MAP  
SCALE 1" = 2000'



SCALE 1" = 100'



For the North Fork Farmers Ditch Extension  
I, the undersigned, being duly sworn, depose and say that the  
above is a true and correct copy of the original as submitted to me  
for my official signature and seal.

COLORADO  
PE No. 38551

<b>APPLIGATE GROUP, INC.</b> 1490 W. 12TH AVENUE SUITE 100 DENVER, CO 80234 (303) 452-6611		<b>COVER SHEET</b> SLOPE REHABILITATION NORTH FORK FARMERS DITCH EXTENSION		<b>1</b> OF	
<b>OWNER:</b> NORTH FORK FARMERS DITCH 10605 3500 ROAD PAONIA, CO 81428 HOTCHKISS, CO 81419		<b>ENGINEER:</b> APPLIGATE GROUP, INC. 1490 W. 12TH AVENUE SUITE 100 DENVER, CO 80234 (303) 452-6611		<b>SURVEYOR:</b> WILMORE SURVEYING 406 GRAND AVENUE PAONIA, CO 81428	
<b>GEOTECH:</b> LAMBERT AND ASSOCIATES P.O. BOX 45 MONTROSE, CO 81402		<b>DATE:</b> 3/12/15		<b>BY:</b> [Signature]	
<b>REVISIONS:</b>		<b>NO.</b> 1		<b>DATE:</b> 3/12/15	
<b>DESCRIPTION:</b>		<b>BY:</b> [Signature]		<b>DATE:</b> 3/12/15	



**2**

NO. DATE BY CHK'D DESCRIPTION

REVISIONS

DATE: 03/17/15  
BY: [Signature]  
CHK'D: [Signature]  
DESCRIPTION: [Signature]

NO. DATE BY CHK'D DESCRIPTION

REVISIONS

DATE: 03/17/15  
BY: [Signature]  
CHK'D: [Signature]  
DESCRIPTION: [Signature]

DATE: 03/17/15  
BY: [Signature]  
CHK'D: [Signature]  
DESCRIPTION: [Signature]

**APPLEGATE GROUP, INC.**  
Water Resource Advisors for the West  
1000 West 12th Ave., Suite 100  
Denver, CO 80202  
Tel: 303.440.1776  
Fax: 303.440.1776  
www.applegategroup.com

**SLOPE REHABILITATION**

**EXTENSION**

**FARMER DITCH**

**NORTH FORK**

**SLOPE STABILITY SECTION**

**LOCATIONS**












Applegate  
Group, Inc.

SLOPE REHABILITATION  
SLOPE STABILITY SECTIONS

NORTH FORK  
FARMER DITCH  
EXTENSION

NO.	DATE	BY	CHK'D	DESCRIPTION
1	10/2/10			
2	10/2/10			
3	10/2/10			
4	10/2/10			
5	10/2/10			
6	10/2/10			
7	10/2/10			
8	10/2/10			
9	10/2/10			
10	10/2/10			

4





# Lambert and Associates

CONSULTING GEOTECHNICAL ENGINEERS AND MATERIAL TESTING

## DAILY FIELD REPORT - FIELD DENSITY TESTS

Date: <i>Thursday,, 4/23/2015</i>	Arrive Time: <i>9:15 AM</i>
	Depart Time:
Project Name: <i>Farmers Ditch</i>	Weather: <i>Clear</i>
Project Number: <i>M15041MT</i>	Temp:
Client: <i>Applegate Group</i>	Client Representative:
General Contractor:	Supervisor:
Specialty Contractor:	Specialty Superintendent or Foreman: <i>Steve</i>
Source of Fill Material: <i>Existing material on site</i>	Plans and Specs:
	Prepared by: Dated:
Contractor's Equipment Used: <i>Backhoe, excavator, vibratory sheepsfoot compactor</i>	
Lambert and Associates Equipment Used - Manufacturer: <i>CPN</i> Serial Number or Unit Number: <i>18</i>	
Test Results were Verbally Given On-Site to: <i>Steve</i>	
Expected Conditions Observed: <i>yes</i>	
Unexpected Conditions Observed: <i>No</i>	
Unusual Conditions Observed:	
If yes, who was contacted?	
Follow-up from Prior Visit:	Retests Performed:
Concerns for Next Visit:	Retests Needed: <i>No</i>
Other personnel contacted on-site: name/firm	
Notes: <i>I performed nuclear field density tests as requested by Craig Ullmann of material being placed for fill between the building and the toe of the slope Craig Ullmann showed the technician the area that was prepared and ready for testing. Lambert and Associates technician chose the test locations within the area that was ready for testing. Please refer to the these results sheets for approximate test locations and test results. The test results indicate only the relative compaction and soil moisture content of the material tested at the elevation and location tested at the time of our site visit.</i>	
Lambert and Associates Technician: <i>Hayes</i>	

# RELATIVE COMPACTION TEST RESULTS

DATE: Thursday, Apr/23/15

PROJECT NO: M15041MT

PROJECT: Farmers Ditch

ENGINEERING TECHNICIAN: Hayes

LOCATION: Paonia, CO

NUCLEAR GAUGE USED: 18

CLIENT: Applegate Group


	TEST LOCATION	DEPTH OR ELEVATION	PROBE DEPTH (IN)	LABORATORY PROCTOR DENSITY (PCF)	OPTIMUM MOISTURE CONTENT (%)	DRY DENSITY (PCF)	MOISTURE CONTENT (%)	RELATIVE COMPACTION (%)	SOIL TYPE
1	<u>Fill Area</u> Sta. 0+29.91	At 3' above slab	8	125.5	11.0	125.9	8.2	100	Clay, sand, gravel, brown
2	25ft. east of the building	"	8	125.5	11.0	119.8	9.0	95	"
3	70 ft. east of the building	"	8	125.5	11.0	132.4	8.0	100	"

REMARKS: The test results indicate only the density and moisture content for the location and elevation tested only.

Lambert and Associates

PROJECT NUMBER: M15041MT





PROJECT: Farmer's Ditch

SAMPLE SOURCE: Existing material on site

SAMPLE DESCRIPTION: Clay, sand, gravel,  
brown

TEST METHOD: ASTM D1557C

MAXIMUM DRY DENSITY: 120.0 pcf

OPTIMUM MOISTURE CONTENT: 13.0%

LABORATORY NUMBER: 2905

ROCK CORRECTION:

Maximum Dry Density: 125.5 pcf  
Optimum Moisture Content: 11.0%  
Specific Gravity: 2.54  
+ 3/4 inch = 17.7% of Total Weight

**Lambert and Associates**

Project No.: M15041MT

Date: 4/14/15

Figure: