# Ware and Hinds Fish Bypass-Final Report (5-14-18).

## Timeline of events.

### Concept Design and Approval.

Jan.2013-April 2014.

- The idea for a fish bypass at the Ware and Hinds Ditch Co. (WH) irrigation diversion came from Collin Robinson, a Colorado Parks and Wildlife (CPW) water engineer based in the NW Regional Office in Grand Junction.
- 2) Working with Rob Firth and Richard Van Gytenbeek from Trout Unlimited they presented the WH Ditch Co. board of directors with the idea and they gave their approval to continue to explore the concept.
- 3) With this approval TU and CPW entered into a project agreement.
- 4) Shortly thereafter One Fish Engineering was brought on to present some conceptual design alternatives.

May 2014-February 2015.

1) During this period the project became inactive due to the lead TU representative, Rob Firth retiring from TU.

## Schematic Design Approval and Funding

March 2015-Sept. 2016.

- 1) In March 2015 Richard Van Gytenbeek was asked to resume the project after Rob Firth's retirement.
- 2) One Fish Engineering continued to provide services to the project completing a site survey, conceptual design verification and cost estimates.
- 3) CWCB-WSRF grant was approved with \$31,750.00 approved by the CWCB board and \$31,750.00 approved by the Colorado Basin Roundtable.
- 4) CPW-Fishing is Fun grant was approved by CPW and the Fish and Wildlife Service in the amount of \$78,500.00.

## Design Engineer Selection, Construction Drawings and Construction.

Oct. 2016-March 2017.

- Request for proposals were sent to numerous engineering firms to complete the fish bypass construction drawings. In October only one local firm replied. The process was repeated in January and the result was identical. That firm was hired to complete the construction drawings and supervise the construction of the channel by May 2017. Construction drawings did not move forward in a timely manner and TU was forced to discharge the firm for non-performance.
- 2) All required State and Federal project permits were acquired during this period.

#### April 2017-Present.

- 1) The RFP for engineering services was reissued in June 2017. Two local firms replied and River Restoration from Carbondale was selected to do the work.
- Construction drawing iterations were issued and approved by all stakeholders (Ware and Hinds Ditch Co., landowners and CPW) during the summer and early fall of 2017 with completion in November.
- Construction documents were issued to qualified bidders in December 2017 and sealed bids were received Dec. 15<sup>th</sup>. The bids were substantially higher than the engineers estimate and could not be accepted.
- 4) During late December 2017 and January TU and RR value engineered the project in an effort to reduce costs. The original bidders were asked to re-bid and two complied. However, the project cost still exceeded grant reserves.
- 5) In February TU raised the additional monies required from a variety of sources: internal TU funds, local TU chapter funds and CPW (see budget detail). With the additional funds TU was able to award the construction project to Kissner General Contractors from Austin, CO.
- 6) Construction was initiated in March with substantial completion by April 12<sup>th</sup>.
- Colorado Parks and Wildlife inspected the bypass channel and approved its completion on April 17<sup>th</sup>.
- 8) May 1<sup>st</sup> the "call" was removed from the Elk Creek drainage and the channel was opened to spawning rainbows and other spring spawning species moving up from the main-stem of the Colorado River.
- 9) Colorado Parks and Wildlife will be surveying the constructed channel in the coming weeks to create an exhibit for permanent "Access and Maintenance Easement" across the underlying landowners property.
- 10) Once this is complete, Trout Unlimited will conclude their agreement with Colorado Parks and Wildlife and the fish bypass channel will become the operation and maintenance responsibility of CPW.



Final inspection of the Ware and Hinds Fish Bypass channel by TU and CPW personnel.

# **Project Budget Summary**

Original Budget Description (1/13-12/17). The original budget was based on preliminary estimates from engineering firms for their services to complete construction drawings, providing construction management services and the costs of physically constructing the project. In December of 2017, construction bids were received that substantially exceeded the funds in the original budget. Throughout the remainder of December 2017 and the first half of January 2018 the project engineer worked on value engineering the bid schedule while TU scrambled to find additional funds.

## **Original Budget Components**

CWCB-WSRF Grant (cash)	\$63,500.00
CPW-Fishing is Fun Grant (cash)	\$78,500.00
Trout Unlimited Cash	\$ 4,880.00

TU/CPW "in-kind" value (1/14-3/16) \$19,550.00

Total Original Budget \$166,430.00

Additional Funds added to the Project (1/18-4/18). By mid January additional funds had been procured from TU national, the local TU chapter (Ferdinand-Hayden) and CPW. Key bid schedule items were modified or eliminated and the original bidders were asked to re-bid the project. The re-bid produced bid totals low enough to proceed with construction, which was completed 3 months later. While "in-kind" values have been substantial throughout the project lifetime, they are not included in the following summary as cash outlays far exceed any matching requirements.

#### Additional Funds Required to Complete Project

TU Cash (TU Nat./local chapter)	\$24,932.26
CPW-Cash	\$ 6,000.00
TU/CPW "in-kind" value not added.	
Total Additional Funds to Complete	\$30,932.26
Total Project Cost	\$197,362.26

# FISH BYPASS CHANNEL OF ELK CREEK NEW CASTLE, CO NOVEMBER 2017

# FINAL DRAWINGS

# SHEET INDEX

SHEET NO.	SHEET TITLE
G01	SHEET INDEX AND VICINITY MAP
G02	BASEMAP AND HORIZONTAL CONTROL PLAN
EC01	EROSION CONTROL AND CARE OF WATER PLAN
EC02	EROSION CONTROL AND CARE OF WATER PLAN - STAGE
EC03	EROSION CONTROL AND CARE OF WATER PLAN - STAGE
EC04	EROSION CONTROL AND CARE OF WATER DETAILS
EC05	EROSION CONTROL AND CARE OF WATER DETAILS
EC06	EROSION CONTROL AND CARE OF WATER DETAILS
C01	FISH BYPASS PLAN AND PROFILE
C02	CONCRETE STRUCTURE PLAN, SECTIONS AND PROFILE
C03	FISH BOULDER LAYOUT
C04	FISH BYPASS CHANNEL U/S INLET PLAN AND SECTION
C05	FISH BYPASS CHANNEL D/S INLET PLAN AND SECTION
D01	FISH BYPASS CHANNEL DETAILS
D02	STOP LOG STRUCTURE DETAILS
D03	STOP LOG STRUCTURE DETAILS
R01	REVEGETATION PLAN


NOTE: CONTRACTOR SHALL HAVE A FULL SIZE PAPER COPY OF THIS PLAN SET ON SITE AT ALL TIMES WHEN WORK IS BEING PERFORMED.


# CONTACTS


Richard Van Gytenbeek Outreach Coordinator Trout Unlimited - Colorado River Basin

115 North Fifth St, Suite #409 Grand Junction, CO 81501 (307)-690-1267

RiverRestoration.org Mr. Jason Carey, P.E. **Project Engineer** RiverRestoration.org, LLC. (970)-947-9568







### CONTROL DOINT TARLE

CONTROL POINT TABLE							
CNTRL PTS	NORTHING	EASTING	ELEVATION	DESCRIPTION			
504	14383425.21'	923138.82'	5582.57 FT	PLASTIC CAP ON REBAR*			
505	14383426.28'	923084.78'	5583.74 FT	PLASTIC CAP ON REBAR*			
506	14383427.99'	922997.86'	5588.11 FT	PLASTIC CAP ON REBAR*			
507	14383429.03'	922944.79'	5588.19 FT	PLASTIC CAP ON REBAR*			
1001	14383312.70'	923019.69'	5590.69 FT	AL CAP ON REBAR+			

SURVEYING

#### PR FISH BYPASS © TABLE

	Proposed FP						
Number	Length	Radius	Line/Chord Direction				
L1	33.28		N00°00'00.00"E				
C1	31.22	100.0	N08° 56' 36.22"W				
L2	11.29		N17°53'12.45"W				
C2	13.39	10.0	N56°14'36.76"W				
L6	12.61		S85°23'58.93"W				
C5	23.68	15.0	S40°10'30.28"W				
L3	18.66		S05°02'58.36"E				
C3	9.83	50.0	SOO° 34' 54.60"W				
L4	25.17		SO6°12'47.57"W				
C4	11.99	30.0	S17° 39' 29.28"W				
L5	28.53		S29°06'10.99"W				

CONTRACTOR IS REQUIRED TO PROVIDE CAPABILITY OF STAKING STATIONS AND OFFSETS OF THE PR FISH BYPASS ALIGNMENT REAL TIME DURING CONSTRUCTION WITH TOTAL STATION OR SURVEY GRADE GPS. SEE SPECS, SECTION 2 FOR MORE DETAILS.

(WHEN FULL SIZE)


Ľ Ħ Ĕ

\*CONTROL POINT SET BY FLATIRONS +CONTROL POINT SET BY RIVERRESTORATION



PROFESSIONAL E	ENGINEER STAM				
	PRELIM	IMART			
FISH BYPASS CHANNEL	OF ELK CREEK - NEW CASTLE, CO	BASE MAP AND HORIZONTAL			
No.	REVISION	/UPDATE		Date	
CLIENT NAME AN	ND ADDRESS				
Richard Van Gytenbeek Trout Unlimited I 15 North 5th Street, Suite#409 Grand Junction, CO 81501					
DESIGN FIRM NAME AND ADDRESS					
	Riverrestoration.org P.O. Box248, Carbondale, CO 81623				
P.O. Box	coration.or				
P.O. Boy Carbond PROJECT NAME Ware and Elk Creel	coration.or (248, ale, CO 8 AND ADDRESS d Hinds - 1	I 623 =ish Bypa	55 O	f	
P.O. Boy Carbond PROJECT NAME Ware and Elk Creel New Cas	coration.or (248, ale, CO 8 AND ADDRESS d Hinds - 1 k	I 623 =ish Bypa	55 0	f	

SET AN



#### GENERAL NOTES:

- 1. SEE SHEETS R01 FOR RESTORATION PLANS.
- 2. CONSTRUCTION ACCESS AND STAGING IS ON PRIVATE PROPERTY. COORDINATE WITH LAND OWNER PRIOR TO STARTING MOBILIZATION AND WORK. SEE SPECIFICATIONS FOR CONTACT INFORMATION.
- 3. TREE TRIMMING WILL BE REQUIRED ALONG ACCESS ROAD FROM MIDLAND AVE (~135 YDS.)
- 4. PLACE TEMPORARY CONSTRUCTION FENCE ALONG SOUTH SIDE OF ACCESS ROAD FROM NW CORNER OF OUTBUILDING TO NEAR POST OF NEXT GATE (~55 YDS.)
- 5. PLACE TEMPORARY CONSTRUCTION FENCING ALONG NORTH SIDE OF ACCESS ROAD FROM CORRESPONDING GATE ON NORTH SIDE TO THE NEAR POST ON THE NEXT GATE. (~80 YDS.)

#### EROSION CONTROL NOTES:

- ALL PERMIT REGISTRANTS MUST IMPLEMENT THE ESCP FAILURE TO IMPLEMENT ANY OF THE CONTROL MEASURES OR PRACTICES DESCRIBED IN THE ESCP IS A VIOLATION OF THE PERMIT.
- THE ESCP MEASURES SHOWN ON THIS PLAN ARE 2. MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD UPGRADE THESE MEASURES AS NEEDED TO COMPLY WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL EROSION AND SEDIMENT CONTROL REGULATIONS.
- PHASE CLEARING AND GRADING TO THE MAXIMUM EXTENT PRACTICAL TO PREVENT EXPOSED INACTIVE 3 AREAS FROM BECOMING A SOURCE OF EROSION.
- IDENTIFY, MARK, AND PROTECT (BY FENCING OFF OR OTHER MEANS) CRITICAL RIPARIAN AREAS AND VEGETATION INCLUDING ALL TREES AND ASSOCIATED ROOTING ZONES, AND VEGETATION AREAS NOT SPECIFICALLY IDENTIFIED FOR REMOVAL MARK IN THE FIELD VEGETATIVE BUFFER ZONES BETWEEN THE SITE AND SENSITIVE AREAS (E.G., WETLANDS), AND OTHER AREAS TO BE PRESERVED, ESPECIALLY IN PERIMETER AREAS
- PRESERVE EXISTING VEGETATION WHEN PRACTICAL 5 AND RE-VEGETATE OPEN AREAS. RE-VEGETATE OPEN AREAS WHEN PRACTICABLE AFTER GRADING OR CONSTRUCTION. THE TYPE OF VEGETATIVE SEED MIX USED MUST INCLUDE NATIVE VEGETATION. CPW STAFF CAN ASSIST WITH APPROPRIATE SEED MIX. IF VEGETATION USED TO RE-VEGETATE IS NOT ENDEMIC TO THE AREA. THEN ANY VEGETATION USED SHOULD BE VISUALLY INSPECTED FOR THE PRESENCE OF INVASIVE SPECIES.
- EROSION AND SEDIMENT CONTROL MEASURES 6. INCLUDING PERIMETER SEDIMENT CONTROL MUST BE IN PLACE BEFORE VEGETATION IS DISTURBED AND MUST REMAIN IN PLACE AND BE MAINTAINED, CLEANED, REPAIRED OR REPLACED, AND PROMPTLY IMPLEMENTED FOLLOWING PROCEDURES ESTABLISHED FOR THE DURATION OF CONSTRUCTION, INCLUDING PROTECTION FOR ACTIVE STORM DRAIN INLETS AND CATCH BASINS AND APPROPRIATE NON-STORMWATER POLLUTION CONTROLS.
- ESTABLISH CONCRETE TRUCK AND OTHER CONCRETE EQUIPMENT CONTAINED WASHOUT AREAS BEFORE BEGINNING CONCRETE WORK.
- APPLY TEMPORARY AND/OR PERMANENT SOIL 8. STABILIZATION MEASURES IMMEDIATELY ON ALL DISTURBED AREAS AS GRADING PROGRESSES AND FOR ALL ROADWAYS INCLUDING GRAVEL ROADWAYS.
- ESTABLISH MATERIAL AND WASTE STORAGE AREAS, AND OTHER NON-STORMWATER CONTROLS.
- 10. PREVENT TRACKING OF SEDIMENT ONTO PUBLIC OR PRIVATE ROADS USING BMPS SUCH AS: GRAVELED (OR PAVED) EXITS AND PARKING AREAS, GRAVEL ALL ÙNPAVED ROADS LOCATED ONSITE, OR ÚSE AN EXIT TIRE WASH. THESE BMPS MUST BE IN PLACE PRIOR TO LAND-DISTURBING ACTIVITIES
- WHEN TRUCKING SATURATED SOILS FROM THE SITE, EITHER USE WATER-TIGHT TRUCKS OR DRAIN LOADS ON SITE.
- BMP'S SHOULD BE IMPLEMENTED AND MONITORED 12 THROUGHOUT THE PROJECT. USE BMPS TO PREVENT OR MINIMIZE STORMWATER EXPOSURE TO POLLUTANTS FROM SPILLS; VEHICLE AND EQUIPMENT FUELING, MAINTENANCE, AND STORAGE; OTHER CLEANING AND MAINTENANCE ACTIVITIES; AND WASTE HANDLING ACTIVITIES. THESE POLLUTANTS INCLUDE FUEL HYDRAULIC FLUID. AND OTHER OILS FROM VEHICLES AND MACHINERY, AS WELL AS DEBRIS, LEFTOVER PAINTS, SOLVENTS, AND GLUES FROM CONSTRUCTION OPERATIONS

25. WE RECOMMEND THAT THE CONSTRUCTION CONTRACTOR AND TROUT UNLIMITED COORDINATE ACTIVITIES WITH ALL RELEVANT LAND OWNERS AND THE WARE AND HINDS DITCH CO.

#### CARE OF WATER NOTES:

(WHEN FULL SIZE)

1. CARE OF WATER PLAN IS SHOWN FOR PERMITTING AND COST ESTIMATING PURPOSES ONLY. CONTRACTOR WILL BE RESPONSIBLE FOR DEVELOPING A CARE OF WATER PLAN TO MEET PERMITTING REQUIREMENTS AND CONSTRUCTION NEEDS. SEE SPECIFICATIONS FOR ELK CREEK FLOW INFORMATION.

- SPECIFICATIONS
- SURFACE WATERS.
- WET WEATHER.
- 21.
- REMOVAL.

- MORE

13. IMPLEMENT THE FOLLOWING BMPS: WRITTEN SPILL PREVENTION AND RESPONSE PROCEDURES, EMPLOYEE TRAINING ON SPILL PREVENTION AND PROPER DISPOSAL PROCEDURES, SPILL KITS IN ALL VEHICLES, REGULAR MAINTENANCE SCHEDULE FOR VEHICLES AND MACHINERY, MATERIAL DELIVERY AND STORAGE CONTROLS, TRAINING AND SIGNAGE, AND COVERED STORAGE AREAS FOR WASTE AND SUPPLIES. HAZARDOUS MATERIALS SHOULD BE STORED AWAY FROM THE CREEK TO ELIMINATE CHANCES FOR ACCIDENTAL SPILL

14. USE WATER, SOIL-BINDING AGENT OR OTHER DUST CONTROL TECHNIQUE AS NEEDED TO AVOID WIND-BLOWN SOIL

15. IF USED, THE APPLICATION RATE OF FERTILIZERS USED TO REESTABLISH VEGETATION MUST FOLLOW MANUFACTURER'S RECOMMENDATIONS TO MINIMIZE NUTRIENT RELEASES TO SURFACE WATERS. EXERCISE CAUTION WHEN USING TIME-RELEASE FERTILIZERS WITHIN ANY WATERWAY RIPARIAN ZONE.

16. IF A DEWATERING TREATMENT SYSTEM (FOR EXAMPLE, ELECTRO-COAGULATION, FLOCCULATION, FILTRATION, ETC.) FOR SEDIMENT OR OTHER POLLUTANT REMOVAL IS EMPLOYED, SUBMIT AN OPERATION AND MAINTENANCE PLAN (INCLUDING SYSTEM SCHEMATIC, LOCATION OF SYSTEM, LOCATION OF INLET, LOCATION OF DISCHARGE, DISCHARGE DISPERSION DEVICE DESIGN, AND A SAMPLING PLAN AND FREQUENCY) BEFORE OPERATING THE TREATMENT SYSTEM. OBTAIN ENGINEER'S PLAN APPROVAL BEFORE OPERATING THE TREATMENT SYSTEM. OPERATE AND MAINTAIN THE TREATMENT SYSTEM ACCORDING TO MANUFACTURER'S

17. TEMPORARILY STABILIZE SOILS AT THE END OF THE SHIFT BEFORE HOLIDAYS AND WEEKENDS, IF NEEDED. THE REGISTRANT IS RESPONSIBLE FOR ENSURING THAT SOILS ARE STABLE DURING RAIN EVENTS AT ALL TIMES OF THE YEAR.

18. AT THE END OF EACH WORKDAY SOIL STOCKPILES MUST BE STABILIZED OR COVERED, OR OTHER BMPS MUST BE IMPLEMENTED TO PREVENT DISCHARGES TO

19. CONSTRUCTION ACTIVITIES MUST AVOID OR MINIMIZE EXCAVATION AND CREATION OF BARE GROUND DURING

20. SEDIMENT FENCE: REMOVE TRAPPED SEDIMENT BEFORE IT REACHES ONE THIRD OF THE ABOVE GROUND FENCE HEIGHT AND BEFORE FENCE REMOVAL.


OTHER SEDIMENT BARRIERS (SUCH AS BIOBAGS) REMOVE SEDIMENT BEFORE IT REACHES TWO INCHES DEPTH ABOVE GROUND HEIGHT. AND BEFORE BMP

22. THE INTENTIONAL WASHING OF SEDIMENT INTO ELK CREEK MUST NOT OCCUR. VACUUMING OR DRY SWEEPING AND MATERIAL PICKUP MUST BE USED TO CLEANUP RELEASED SEDIMENTS.

23. THE ENTIRE SITE MUST BE TEMPORARILY STABILIZED USING VEGETATION OR A HEAVY MULCH LAYER, TEMPORARY SEEDING, OR OTHER METHOD SHOULD ALL CONSTRUCTION ACTIVITIES CEASE FOR 30 DAYS OR

24. PROVIDE PERMANENT EROSION CONTROL MEASURES ON ALL EXPOSED AREAS. DO NOT REMOVE TEMPORARY SEDIMENT CONTROL PRACTICES UNTIL PERMANENT VEGETATION OR OTHER COVER OF EXPOSED AREAS IS ESTABLISHED. HOWEVER, DO REMOVE ALL TEMPORARY EROSION CONTROL MEASURES AS EXPOSED AREAS BECOME STABILIZED. UNLESS DOING SO CONFLICTS WITH LOCAL REQUIREMENTS. PROPERLY DISPOSE OF CONSTRUCTION MATERIALS AND WASTE, INCLUDING SEDIMENT RETAINED BY TEMPORARY BMP'S





1. STAGE 1 INCLUDES THE CONSTRUCTION OF THE MAIN PORTION OF THE FISH PASSAGE CHANNEL. INCLUDING THE DIVERSION DAM STRUCTURE MODIFICATIONS. SEE SHEET EC03 FOR STAGE 2 CONSTRUCTION OF AREAS INSIDE THE OHW OF ELK CREEK.


2. SEE SHEETS R01 FOR RESTORATION PLAN.

3. SEE SHEET ECO1 FOR STAGING AREA.

4. PLANS SHOWN IS FOR REFERENCE ONLY. CONTRACTOR IS SOLELY RESPONSIBLE FOR CARE OF WATER DURING CONSTRUCTION, INCLUDING PLANNING, INSTALLATION, MAINTENANCE AND REMOVAL. SEE SPECS FOR MORE INFORMATION.

5. IN-CHANNEL WORK RELATED TO THE BREACHING OF THE UPSTREAM AND DOWNSTREAM EXISTING CONCRETE DAM AND ANY OTHER IN-CHANNEL WORK THAT COULD RELEASE SEDIMENT INTO THE STREAM SHOULD BE COMPLETE OUTSIDE OF THE SPAWNING AND EGG INCUBATION PERIOD FOR RAINBOW AND BROWN TROUT.

PROFE	SSIONAL	ENGINEER ST				```
		PREI	MMAR			
() () () ()	LIDH BYFADD CHANNEL	OF ELK CREEK - NEW CASTLE, CO	FROSION CONTROL AND		CARE OF WAIER FLAN - SIAGE I	
No.		REVISIO	)N/UPD	ATE		Date
CLIENT	NAME	AND ADDRESS				
Rid Tri I I	out U 5 No	Van Gyte nlimited rth 5th S unction, (	treet, S		#409	)
Riv P.0	verres D. Bo	NAME AND ADD REVENTION Storation. Dx248, dale, CO	<b>ER</b> org	i		
PROJECT NAME AND ADDRESS Ware and Hinds - Fish Bypass of Elik Creek New Castle, Colorado & 1647						
Project				Sheet		



1. STAGE 2 INCLUDES THE CONSTRUCTION OF THE INLET PROTECTION BOULDERS AND CHANNEL ENTRANCES. SEE SHEET ECO2 FOR CONSTRUCTION OF THE FISH PASSAGE CHANNEL AND OTHER PROJECT ELEMENTS OUTSIDE OF ELK CREEK OHW.

2. SEE SHEETS RO1 FOR RESTORATION PLAN.


3. SEE SHEET ECO1 FOR STAGING AREA.


4. PLANS SHOWN IS FOR REFERENCE ONLY. CONTRACTOR IS SOLELY RESPONSIBLE FOR CARE OF WATER DURING CONSTRUCTION, INCLUDING PLANNING, INSTALLATION, MAINTENANCE AND REMOVAL. SEE SPECS FOR MORE INFORMATION.

5. IN-CHANNEL WORK RELATED TO THE BREACHING OF THE UPSTREAM AND DOWNSTREAM EXISTING CONCRETE DAM AND ANY OTHER IN-CHANNEL WORK THAT COULD RELEASE SEDIMENT INTO THE STREAM SHOULD BE COMPLETE OUTSIDE OF THE SPAWNING AND EGG INCUBATION PERIOD FOR RAINBOW AND BROWN TROUT.


CARE OF WATER PLAN IS SHOWN FOR PERMITTING AND COST ESTIMATING PURPOSES ONLY. CONTRACTOR WILL BE RESPONSIBLE FOR DEVELOPING A CARE OF WATER PLAN TO MEET PERMITTING REQUIREMENTS AND CONSTRUCTION NEEDS. SEE SPECIFICATIONS FOR ELK CREEK FLOW








DRIVE BOTH POSTS ABOUT 10 INCHES INTO THE GROUND AND BURY FLAP




FILTERED WATER OUT


	PROFES	SIONAL ENGINEER ST	AMP		
		PRE	IMMAR .		
		OF ELK CREEK - NEW CASTLE, CO	EROSION CONTROL AND	CARE OF WATER DETAILS	
	No.	REVISI	DN/UPDA	TE	Date
	CLIENT	NAME AND ADDRESS			
CLIENT NAME AND ADDRESS TROUT UNLIMITED Richard Van Gytenbeek Trout Unlimited I 15 North 5th Street, Suite#409 Grand Junction, C0 8   50					99
Riverrestoration.org P.O. Box248, Carbondale, CO 81623					
I SET	PROJECT NAME AND ADDRESS Ware and Hinds - Fish Bypass of Elk Creek New Castle, Colorado 0 81647				
FINAL PLAN SET		6045	Sh	eet	
	Date				
FINAL		/ 2017		EC	05



#### CONSTRUCTION NOTES: 1. CONTRACTOR SHOULD ANTICIPATE MAKING ADJUSTMENTS TO STRUCTURES AFTER FLOW IS INTRODUCED TO THE MAIN CHANNEL TO MEET PERFORMANCE CRITERIA, SEE SPECS FOR MORE INFORMATION


- 2. SEE SHEETS RO1 FOR RESTORATION PLANS.
- 3. SEE SHEET CO3 FOR FISH BOULDER LOCATIONS AND ELEVATIONS.








PLAN VIEW





WALL



ROCK ID	STATION OFFSET	TOP ELEV.	"B" DIA. (FT)
U1	STA. 1+65.80 OFF. 0.06', L	5584.55 <b>'</b>	3.5'
U2	STA. 1+59.54 OFF. 1.27', L	5584.90'	3.5'
U3	STA. 1+53.99 OFF. 0.56', L	5585.00'	3.0'
U4	STA. 1+50.53 OFF. 0.92', R	5584.50'	3.5'
U5	STA. 1+44.59 OFF. 0.90', L	5584.40'	4.0'
U6	STA. 1+39.09 OFF. 0.07', R	5584.50'	4.0'
U7	STA. 1+32.57 OFF. 0.68', L	5584.00'	3.5'
U8	STA. 1+27.48 OFF. 0.54', R	5584.10'	3.5'
U9	STA. 1+22.23 OFF. 1.36', L	5584.00'	3.0'
U10	STA. 1+17.71 OFF. 0.61', L	5583.50'	4.0'
U11	STA. 1+13.18 OFF. 0.16', L	5583.80'	3.0'
U12	STA. 1+08.03 OFF. 1.78', L	5583.80'	3.5'
U13	STA. 1+04.81 OFF. 1.16', R	5583.60'	3.5'
U14	STA. 1+02.06 OFF. 1.21', L	5583.30'	3.0'
U15	STA. 1+00.53 OFF. 1.20', R	5582.85'	3.0'

UPPER SECTION

ROCK ID	STATION OFFSET	TOP ELEV.	"B" DIA. (FT)
L1	STA. 0+95.76 OFF. 1.25', L	5583.00'	3.5'
L2	STA. 0+94.54 OFF. 1.03', R	5582.80'	3.5'
L3	STA. 0+91.21 OFF. 0.21', L	5582.80'	3.0'
L4	STA. 0+86.62 OFF. 0.65', R	5583.00'	4.0'
L5	STA. 0+83.33 OFF. 1.90', L	5582.75'	3.5'
L6	STA. 0+77.38 OFF. 0.06', R	5582.20'	3.0'
L7	STA. 0+73.29 OFF. 1.68', L	5582.10'	4.0'
L8	STA. 0+70.31 OFF. 0.24', R	5581.80'	3.0'
L9	STA. 0+66.40 OFF. 0.87', L	5581.70'	3.0'
L10	STA. 0+61.87 OFF. 0.43', R	5581.30'	4.0'
L11	STA. 0+57.75 OFF. 0.25', L	5581.50'	3.5'
L12	STA. 0+52.35 OFF. 1.04', L	5581.50'	4.0'
L13	STA. 0+48.62 OFF. 0.49', R	5580.60'	3.0'
L14	STA. 0+43.98 OFF. 0.54', L	5580.70'	3.0'
L15	STA. 0+40.01 OFF. 0.53', R	5580.25'	3.0'


CONSTRUCTION NOTES:

- 1. STATION, OFFSETS AND ELEVATIONS ABOVE ARE FOR APPROXIMATE TOP CENTER OF BOULDER.
- 2. CONTRACTOR SHOULD ANTICIPATE MAKING ADJUSTMENTS TO STRUCTURES AFTER FLOW IS ROUTED INTO NEW CHANNEL TO MEET PERFORMANCE CRITERIA, SEE SPECS FOR MORE INFORMATION


3. CONTRACTOR IS REQUIRED TO PROVIDE CAPABILITY OF STAKING STATIONS AND OFFSETS OF THE PR FISH BYPASS ALIGNMENT <u>REAL TIME</u> DURING CONSTRUCTION WITH TOTAL STATION OR SURVEY GRADE GPS. SEE SPECS, SECTION 2 FOR MORE DETAILS.

## LOWER SECTION






BOULDER TABLE	A.
V2       STA. 1+84.40 OFF. 7.03', R       5586.00' 5577.00'       5'-6' 4'-5'         V3       STA. 1+76.21 OFF. 3.64', R       5586.25' 5577.50'       5'-6' 4'-5'         V4       STA. 1+71.43 OFF. 3.99', R       5586.50' 5578.00'       4'-5' 3'-4'         V4       STA. 1+71.59       5586.50'       4'-5'	TOP FOOTERS TOP FOOTERS TOP FOOTERS TOP FOOTERS TOP FOOTERS TOP FOOTERS
<ul> <li><u>CONSTRUCTION NOTES:</u></li> <li>1. STATION, OFFSETS AND ELEVATIONS ABOVE ARE F CENTER OF BOULDER.</li> <li>2. CONTRACTOR SHOULD ANTICIPATE MAKING ADJUST AFTER FLOW IS ROUTED INTO NEW CHANNEL TO M CRITERIA, SEE SPECS FOR MORE INFORMATION</li> <li>3. CONTRACTOR IS REQUIRED TO PROVIDE CAPABILITY AND OFFSETS OF THE PR FISH BYPASS ALIGNI CONSTRUCTION WITH TOTAL STATION OR SURV SPECS, SECTION 2 FOR MORE DETAILS.</li> </ul>	MENTS TO STRUCTURES TEET PERFORMANCE
2 SF MIN INTIMATE CONTACT 0.5:1 MI 0.5:1 MI 0.5 48-IN MIN DIA. FOOTER 48-IN MIN DIA. FOOTER	CUENT NAME AND ADDRESS COTER AND ULDERS AT IN. SLOPE CUENT NAME AND ADDRESS CONTRACT Van Gytenbeek Trout Unlimited II5 North 5th Street, Grand Junction, CO 81 CUENT NAME AND ADDRESS Contraction.org P.O. Box248, Carbondale, CO 81623 Carbondale, CO 81623 Vare and Hinds - Fish E Elk Creek New Castle, Colorado 81647 Projet 38045




VANE BOULDER DETAIL

	PRELIMINARY	
	FISH BYPASS CHANNEL OF ELK CREEK - NEW CASTLE, CO FISH BYPASS CHANNEL U/S INLET PLAN AND SECTION	
	No. REVISION/UPDATE Date	
	CLIENT NAME AND ADDRESS	
	Richard Van Gytenbeek Trout Unlimited I 15 North 5th Street, Suite#409 Grand Junction, CO 81501	
	DESIGN FIRM NAME AND ADDRESS REVERSED Riverrestoration.org P.O. Box248, Carbondale, CO 8   623	-
N SET	PROJECT NAME AND ADDRESS Ware and Hinds - Fish Bypass of Elk Creek New Castle, Colorado 8 I G47	
FINAL PLAN	Project         Sheet           38045         Date           NOV 2017         CO4           Scole         CO4	
	I"=5' (FULL SIZE)	)

1






# DOWNSTREAM INLET SECTION

## BOULDER TABLE

ROCK ID	STATION OFFSET	TOP ELEV. / FOOTER ELEV.	"B" DIA. (FT)
V6	STA. 0+25.19 OFF. 4.63', L	5581.0 5574.00'	5'-6' TOP 4'-5' FOOTE
V7	STA. 0+31.98 OFF. 3.46', L	5582.00' 5574.00'	4'-5' TOP 3'-4' FOOTE
V9	STA. 0+32.34 OFF. 4.14', R	5581.50' 5574.00'	4'-5' TOP 3'-4' FOOTE

#### CONSTRUCTION NOTES:

- 1. STATION, OFFSETS AND ELEVATIONS ABOVE ARE FOR APPROXIMATE TOP CENTER OF BOULDER.
- 2. CONTRACTOR SHOULD ANTICIPATE MAKING ADJUSTMENTS TO STRUCTURES AFTER FLOW IS ROUTED INTO NEW CHANNEL TO MEET PERFORMANCE CRITERIA, SEE SPECS FOR MORE INFORMATION
- 3. CONTRACTOR IS REQUIRED TO PROVIDE CAPABILITY OF STAKING STATIONS AND OFFSETS OF THE PR FISH BYPASS ALIGNMENT REAL TIME DURING CONSTRUCTION WITH TOTAL STATION OR SURVEY GRADE GPS. SEE SPECS, SECTION 2 FOR MORE DETAILS.



NOTE: WHEN TOP BOULDER IS EXPOSED, OFFSET FOOTER BOULDERS IN THE UPSTREAM & DOWNSTREAM DIRECTIONS, PERPENDICULAR TO FLOW

VANE BOULDER DETAIL


ERS	
ERS	
ERS	


PROFESSIONAL ENGINEER STAMP
PRELIMINARY
FISH BYPASS CHANNEL OF ELK CREEK - NEW CASTLE, CO FISH BYPASS CHANNEL D/S INLET PLAN AND SECTION
No. REVISION/UPDATE Date
CUENT NAME AND ADDRESS TROUT UNLIMITED Richard Van Gytenbeek Trout Unlimited I 15 North 5th Street, Suite#409 Grand Junction, CO 81501
DESIGN FIRM NAME AND ADDRESS
Riverrestoration.org P.O. Box248,
Carbondale, CO 81623
Carbondale, CO 81623 PROJECT NAME AND ADDRESS Ware and Hinds - Fish Bypass of Eik Creek New Castle, Colorado

SET

PLAN

Z





RETINITIES CONTRACT AND A CONSTRUCTION OF THE MEE AND ACCOUNT OF THE ADD ACCOUNT OF THE A	PROFE	SSIONAL ENGINEER ST	AMP		
NO       NICHTING         NO		PREL	MNA		
CLIENT NAME AND ADDRESS CLIENT NAME AND ADDRESS Richard Van Gytenbeek Trout Unlimited I 15 North 5th Street, Suite#409 Grand Junction, CO 8 I 50 I DESIGN FIRM NAME AND ADDRESS Riverrestoration.org P.O. Box248, Carbondale, CO 8 I 623  PROJECT NAME AND ADDRESS Ware and Hinds - Fish Bypass of Elk Creek New Castle, Colorado 8 I 647  Project 38045 Dete NOV 20 I 7 Socie DO 20 I 7		LK CREEK - NEW C			
Richard Van Gytenbeek Richard Van Gytenbeek Troub Unlimited I 15 North 5th Street, Suite#409 Grand Junction, CO 8 150 1 DESIGN FIRM NAME AND ADDRESS DESIGN FIRM NAME AND ADDRESS Riverrestoration.org P.O. Box248, Carbondale, CO 8 1623 PROJECT NAME AND ADDRESS River and Hinds - Fish Bypass of Elk Creek New Castle, Colorado 8 1647 Projet 38045 Dete NOV 20 17 Socie	No.	REVISIO	)N/UPC	ATE	Date
Richard Van Gytenbeek         Richard Van Gytenbeek         Toth 5th Street, Suite#409         Grand Junction, CO 81501         DESIGN FIRM NAME AND ADDRESS         Wiverrestoration.org         No. Box248,         Carbondale, CO 81623         PROJECT NAME AND ADDRESS         Ware and Hinds - Fish Bypass of         Ek Creek         New Castle, Colorado         81647         Projet         38045         Date         NOV 2017         Scole					
Riverrestoration.org         P.O. Box248,         Carbondale, CO 81623         PROJECT NAME AND ADDRESS         Ware and Hinds - Fish Bypass of         Elk Creek         New Castle, Colorado         81647         Project         38045         Date         NOV 2017         Scole	Rid Tn I I Gr	ROUT NLIMITED thard Van Gyte out Unlimited 5 North 5th 5 and Junction, (	treet, : CO 81!		09
Ware and Hinds - Fish Bypass of Elk Creek New Castle, Colorado 8   647 Project 38045 Dete NOV 20   7 Scole	Riv P.I Ca	errestoration. D. Box248, rbondale, CO	<b>E R</b> org 8   623	ł	
Project 38045 Dote NOV 2017 Scole	Elł Ne	Creek w Castle, Colo		bypass of	F
NOV 2017 DO2	Projec			Sheet	
		5045		$\neg \neg$	










$\overline{}$	PROFESSIONAL ENGINEER STAMP	$\overline{}$
	PRELIMMARY	
	FISH BYPASS CHANNEL OF ELK CREEK - NEW CASTLE, CO STOP LOG STRUCTURE DETAILS	
	No. REVISION/UPDATE	Date
	CLIENT NAME AND ADDRESS CLIENT NAME AND ADDRESS CULIENT NAME AND ADDRESS Richard Van Gytenbeek Trout Unlimited I 15 North 5th Street, Suite#409 Grand Junction, CO 81501	
	DESIGN FIRM NAME AND ADDRESS Riverrestoration.org P.O. Box248, Carbondale, CO 8   623 PROJECT NAME AND ADDRESS Ware and Hinds - Fish Bypass of Elk Creek	
FINAL PLAN SET	New Castle, Colorado 81647  Project 38045  Date NOV 2017  Scole NTS	3



## SEED MIX TABLE

	Scientific name	Growth form	Revegetation technique	% in mix *
Vestern wheatgrass	Pascopyrum smithii	grass	seed (drill or broadcast)	25
lue grama	Bouteloua gracilis	grass	seed (drill or broadcast)	25
lender wheatgrass	Elymus trachyculus	grass	seed (drill or broadcast)	10
Ikali sacaton	Sporobolus airoides	grass	seed (drill or broadcast)	11
ndian ricegrass	Achatherum hymenoides	grass	seed (drill or broadcast)	10
nland saltgrass	Distichlis spicata	grass	seed (drill or broadcast)	15
almer penstemon	Penstemon palmeri	forb	seed (drill or broadcast)	2
olidago canadensis	Canada goldenrod	forb	seed (drill or broadcast)	2
Vetland areas (Down	stream of Sturcture)			
Vestern wheatgrass	Pascopyrum smithii	grass	broadcast seeding	20
land saltgrass	Distichlis spicata	grass	broadcast seeding	30
lkali grass	Puccinellia airoides	grass-like	broadcast seeding	20
lkali muhley	Mulenberghia aspertifolia	grass-like	broadcast seeding	20
arctic rush	Juncus arcticus	grass-like	broadcast seeding	2
ommon spikerush	Eleocharis palustris	grass-like	broadcast seeding	2
lkali bulrush	Scirpus maritimus	grass-like	broadcast seeding	2
larsh milkweed	Asclepsia incarnata	forb	broadcast seeding	2
utall's sunflower	Helianthus nuttallii	forb	broadcast seeding	2
	s are a general guidance and can be chan ded), then soils tamped down prior to inst			placed topsoils a





