

# Dry Fork Creek River-Wetland Corridor Restoration

## Final Report

*Before*



*After*



Prepared for: Colorado Watershed Restoration Program SB21-240 Special Release  
Attn: Chris Sturm

February 14, 2025

The National Audubon Society  
Grant Amount: \$319,621  
Prepared by: Nathan Boyer-Rechlin



## Table of Contents

Table of Contents.....	2
Introduction .....	2
Background .....	4
Methods .....	8
Results.....	9
Conclusions and Discussion .....	11
Actual Expense Budget .....	13
References .....	13
Appendices.....	14

## Introduction

*Why was the plan/ project created? What is the need? Is it part of a larger project? Provide any information about your organization you feel is relevant to better understand the project.*

### **Project Overview**

The Dry Fork Creek River-Wetland Corridor Restoration project at High Lonesome Ranch (HLR) aims to restore a 1.7-mile reach of North Dry Fork Creek located on the (HLR) near De Beque, CO, using a combination of high-tech and low-tech process-based restoration (LTPBR) methods to restore valley bottom river-wetland corridor functions post Pine Gulch Fire, improve the condition of riparian/wetlands/beaver habitat, improve water quality, and improve the quantity and quality of forage for livestock and wildlife to meet ranching objectives. In December 2022, Audubon was awarded \$319,621 by CWCB as a part of a special release of the Watershed Restoration Program's SB21-240 grant program.

This grant was awarded to support replacement of two undersized culverts located at HLR road crossings of North Dry Fork Creek, with low-ford crossings, as well as a comprehensive restoration design plan (including LTPBR) by BIO-Logic Inc., and design of the low-ford crossing by SGM Inc. The ranch road crossings are in areas the HLR calls "Rose Pond" and Walker Ford." The planned construction of a low-ford crossing of North Dry Fork Creek at Rose Pond was abandoned due to dramatic post-fire debris flows in August 2024 that resulted in geomorphological changes to the creek, which included debris completely burying the road culvert and filling in the stream channel changing it to a shallow braided stream. Construction of the Walker Ford crossing began in November 2024 and was completed in December 2024.

The culvert replacement and low-ford crossing construction at Walker Ford, funded by CWCB, is part of Audubon's larger North Dry Fork Creek River-Wetland Corridor Restoration Project on HLR. The project goals are to: 1) restore natural surface hydrology and increasing lateral floodplain connectivity, 2) encourage aggradation of the incised creek channel, 3) stabilize developing head cuts in wet meadow

areas and preventing or aid recovery of incised sections, 4) encourage and support further beaver (*Castor canadensis*) activity in the area, and 5) managing post fire debris flows and improve water quality by reducing and capturing excessive sediment. Design and implementation of LTPBR upstream and downstream of Walker Ford is funded by an award from the National Fish and Wildlife Foundation's (NFWF) RESTORE program to Audubon in 2023.

### **Project Need**

The HLR has been enrolled in Audubon's Conservation Ranching Program (ACR) since 2021. ACR ranches work with Audubon staff to develop a sustainable habitat management plan that meets operational ranching objectives while maintaining and restoring quality rangeland bird habitat. HLR currently practices a regenerative livestock grazing model on over 30,000 acres of private lands embedded within over 230,000 acres of leased federal grazing allotments managed by the Bureau of Land Management (BLM). Elements HLR's approach included developing a grazing management plan and limiting sedimentation in bottomland habitats.

In November 2022, Audubon contracted BIO-Logic Inc to complete a site assessment on the potential for process-based restoration (PBR) of a 5.5 mile reach of the North Dry Fork Creek corridor that runs through HLR. At the time of the site assessment, reaches of North Dry Fork Creek in HLR had become incised and disconnected from its historic floodplain in many reaches due to decades of damaging grazing practices, re-routing and straightening the stream channel, and a series of in-channel ranch reservoirs. Erosional downcutting in the stream channel drains key wet-meadow habitat for birds, and lowers the water table reducing the quality and extent of forage and grazelands in the stream's riparian corridors. Additionally, culverts at three road crossings (at Rose Pond, Walker Ford, and just above the confluence of North Dry Fork Creek and Middle Dry Fork Creek) were accelerating flow and leading to erosional downcutting.

Additionally, North Dry Fork Creek runs through the burn scar of the Pine Gulch Fire. In July 2020, a lightning strike started the Pine Gulch Fire which burned over 139,000 acres on the southeastern end of the Roan Plateau northwest of De Beque, Colorado. At the time, it was the largest wildfire ever recorded in Colorado. Subsequent heavy rains and flooding in the burn scar has resulted in massive transformation of the landscape in the HLR. Unnaturally large flow events have accelerated downcutting in the stream channel, and large sediment flows in erosional side gullies have transported large amounts of sediment into North Dry Fork Creek's riparian corridor.

Restoration of North Dry Fork Creek at HLR will expedite recovery from the Pine Gulch Fire. Additionally, the large amount of sediment transport due to post fire conditions offers a unique opportunity to accelerate recovery from historically degraded conditions by capturing debris flows with LTPBR structures to begin floodplain reconnection. Replacing the culvert at Walker Crossing with a low-ford crossing removes a key contributor of stream degradation and ensures the additional LTPBR work is effective.

## Background

*Provide a summary of the background information used when creating the plan/ project. Please include the information used to develop the plan/ project, including existing plans, assessments, monitoring efforts, studies, reports, etc., as well as additional information gathered and used after the application was submitted.*

*Describe the objectives and long-term goals of the project in detail. A Site Summary should be included within this section, entailing the general location of the plan/ project, as well as locations of the specific sites involved within the plan/ project. If using maps and pictures in this section, a caption should be included at the top of the image.*

### Site Summary/Location

The High Lonesome Ranch is located 10 miles northwest of DeBeque, CO (**Figure 1**). The project reach is located between 6,200 ft and 6,800 ft along North Dry Fork Creek (**Figure 2**). Generally, vegetation composition at lower elevations is Pinyon-Juniper woodland on south facing slopes and Gamble's Oak mixed montane shrubland with Douglas Fir on north facing slopes. Many shrub species in this system sprout from the roots after fire and are beginning to regenerate including Gamble's oak, serviceberry, snowberry, and chokecherry. Riparian vegetation is dominated by box elder and hawthorn. A few pockets of narrow leaf cottonwood (*Populus angustifolia*) occur at lower elevations. Prior to the fire, upland vegetation was dense along the valley corridor, with extensive stands of basin big sagebrush lining some of the corridor. The Pine Gulch fire eliminated most of the sagebrush. Topography of the area is characterized by steep shale ridges, especially on the north and by small slump benchlands to the south. The Walker Ford Crossing (**Figure 3, Figure 4**) is located in the lower portion of the reach, just upstream of the confluence of North Dry Fork Creek and Forshay Gulch.

### Plans & Assessments

In November 2022, Shawn Conor from BIO-Logic Inc completed a site assessment of a 5.5 mile reach along North Dry Fork Creek. BIO-Logic consulted with Audubon, the HLR, and Alex Nees and Eric Krch of SGM to identify project needs & objectives. For LTPBR work funded by NFWF and supported by CWCB (design work), BIO-Logic compiled a LTPBR restoration plan in June 2024.

The Site Assessment identified 3 culverts at road crossings within the assessment reach that have contributed significantly to degradation of the stream channel: the Y-Junction culvert just upstream of the confluence of North Dry Fork Creek with Middle Dry Fork Creek, the culvert at the Rose's Pond Crossing, and the culvert at the Walker Fork Crossing (**Figure 4, Figure 5**).

Early in the project design, the decision was made to abandon initial plans to replace the culvert at the Y-Junction. based on several factors, including Audubon's intention to: 1) maximize ecological function restoration of the river corridor, and 2) not interfere with the road ownership legal matters and the timeline of resolution is uncertain, which could continue to hold up project progress. Additionally, the Y-junction culvert was replaced by the County during the summer of 2023.

SGM completed the low-ford crossing 30% design plan in January 2024 and the 90% design plan for both crossings in April 2024. SGM facilitated a bidding process for implementation of the construction plans, which was won by Kuersten Construction. SGM also completed wetland delineation surveys at Walker Ford (**Figure 4**) and Rose Pond, and submitted applications for USACE permits – a NW 27 (for

LTPBR work) and a NW14 (for culvert removal and construction of the low ford crossing). Following the August 2024 floods, plans to construct a low-ford crossing at Rose Pond were abandoned and the design plans for Walker Ford were updated to reflect geomorphological changes due to large debris flows. Due to these impacts, and with HLR consensus, the planned HTPBR work at Rose Pond was abandoned, and the Walker Ford culvert replacement and low-ford crossing were prioritized as the sole HTPBR component of the project. Funds initially allocated for culvert replacement at the Y-Junction and Rose Pond crossings were re-allocated to support LTPBR river-corridor stabilization work. SGM-engineered redesigned plans in October 2024 (**Appendix A**) for the crossing to reflect the magnitude of the flooding event, which required a longer crushed rock and gravel approach to the crossing on both sides of Dry Fork Creek.

In June 2024, Audubon also partnered with Aridlands to complete a multi-spectral drone survey, assessing pre-project hydrology, geomorphology, and riparian habitat. This survey was provided for Audubon at no-cost, and did not use CWCB funds. HLR data will be the first of its kind—a model for future monitoring efforts on similar LTPBR projects. Multispectral imagery from before project implementation, followed by repeat imagery during our monitoring program, will provide Audubon concrete data to describe the improvements achieved through both the culvert replacement and the LTPBR methods, from sediment control to riparian habitat improvements. The multispectral data collected will allow for more precise measurements of key outcomes demonstrating improved hydrologic function of the valley (including percent active valley bottom, active floodplain area, non-primary channel length, number of active channels, pond area, pool frequency, and primary channel length). Furthermore, multispectral data is necessary to have an adequate understanding of vegetation change, including presence of specific weedy species, cover of tree and shrub species, areal extent of wetland herbaceous plants, and more precise delineation of riparian communities and wildlife habitat that result from the restoration activities on HLR.

### **Walker Ford Low-Ford Crossing Objectives**

The construction objectives for culvert replacement and construction of a low-ford crossing at Walker Ford were:

- Remove the culvert at Walker Ford, just upstream of Forshaw Gulch. The elevation of this culvert was very low, and contributing to an advancing 2-foot-tall head-cut just up-valley of the culvert.
- Construct a low-ford crossing to replace the previous road & culvert design.


The restoration objectives for the above design are:

- Mitigate the up-valley head-cut, and address downstream downcutting caused by the culvert.
- Re-establish the natural wider flow downstream of the road crossing.
- Support the overall goals (*see Introduction*) of the North Dry Fork Creek River-Riparian Corridor Restoration Corridor, and maximize the restoration impact of LTPBR directly upstream and downstream of the Walker crossing, by mitigating the root cause of erosional issues in the reach




(head-cuts and erosional downcutting caused by former grazing practices and scouring caused by the undersized culverts).


**Figure 1** – Overview of the project reach (outlined in red) in relation to the Pine Gulch fire (outlined in black), and the town of DeBeque, CO.



**Figure 2** – Outline of the project reach (full assessment area) outlined in red. Bureau of Land Management land is shaded yellow, and HLR property is unshaded.



**Figure 3** – Satellite imagery of the lower assessment reach, including the location of the Walker crossing (culvert #3). This crossing was the only crossing addressed with culvert removal and construction of a low-ford crossing using CWCB funds.



**Figure 4** – Satellite imagery of the Walker Crossing, prior to culvert removal and installation of the low-ford crossing. The location of the wetland delineation completed by SGM is outlined in red.





## Methods

*How was the plan/ project implemented? Describe what was done through the project to achieve the stated objectives. How was CWCB funding used specifically to implement your project? If part of a larger project, what costs did CWCB cover? **Be as precise as possible (equipment used, materials used [including quantities], etc.)** Please use enough detail when describing actions taken, so that the plan/ project can be implemented again in the same way based on explanations found in this section. Describe the methods for each task individually. Include diagrams, figures, and tables where appropriate.*

CWCB funds paid for the design work completed by SGM, including permitting and reporting (NW27 & NW14), initial drone survey, project management support by Audubon and Jackie Corday of Corday Consulting, and construction of SGM's design (including culvert removal) by Kuersten Construction.

In September 2024, Goodfellers LLC was contracted to implement the LTPBR Restoration Plan designed by BIO-Logic. 1,100 wooden posts were ordered from local supplier K&K lumber, however only 850 posts were delivered. 82 LTPBR structures were installed along the 1.7 mile reach over 2 weeks, using ~800 posts. Structures included post-assisted log structures, beaver dam analogues, and one rock structure.

### *LTPBR Methods*

A wide variety of materials were used for structure installation, based on desired objectives for the structure, what was available nearby and other logistical opportunities and constraints. Crews were familiar with using Utah juniper, and this was harvested from a site down valley that had not been burned. The juniper branches have a dense twig density and are ideal for use in PAL structures. However, in a post-fire environment, several other material types were used to experiment with different materials that were available. These included Gamble's oak, serviceberry, box elder maple, basin big sagebrush, Douglas fir whole tree felling, rubber rabbit brush, sod, and debris flow logs and root balls. The Goodfellers LLC crew was very interested in overall design intent and was open to using multiple and varied construction materials to build structures to accomplish design goals.

### *Walker Ford low-ford crossing Methods*

John Kuersten from Kuersten Construction was hired to construct the Walker Ford low-ford crossing designed by SGM. The crossing was constructed over the course of 6 weeks in November and December 2024.

The stream was temporarily diverted to facilitate removal of the culvert and excavation of the former crossing. The low-ford was constructed to facilitate flow through porous substrate under low flow conditions. Under high-flow conditions, the crossing facilitates overflow. The crossing was constructed using heavy equipment, following the design plans provided by SGM (**Appendix A**).

Construction of the crossing utilized:

- 11 tons of CDOT class 6 aggregate
- 155 tons of CDOT course aggregate No. 57, for roadway infill and downstream bedding



- 48 tons of CDOT course aggregate No. 3, for downstream infill
- 86 tons of CDOT riprap D50, 6", for the roadway
- 113 tons of CDOT riprap D50, 18".

## Results

*Please describe any findings through the duration of your plan or project including, but not limited to, any measurements taken, materials generated, communities affected, etc. Utilizing figures, pictures, and tables to represent findings is highly recommended. All figures, pictures and tables should have captions.*

The culvert removal and construction of the Walker Ford low-ford crossing began in November 2024 and was completed in December 2024 (**Figure 5**). The Rose Pond crossing was effectively “restored” by the August 2024 flooding and debris flows. The culvert, crossing, and previously incised stream channel were buried in sediment, and the streambed was transformed back into a natural braided shallow stream channel (**Figure 6 & 7**). BIO-Logic compiled the *Low-tech Process Based Restoration As-Built 2024 Report, version 2.0* to document the 82 LTPBR structures installed. Evidence of beaver maintaining and building upon structures was noted only weeks after implementation. Additional monitoring of LTPBR structures installed in 2024 is scheduled for spring 2025.

**Figure 5:** Photos of the low-ford crossing at Walker Crossing. The first photo shows the stream channel downstream of the crossing. The resulting crossing will spread water into the floodplain during high water events, mitigating the upstream head cut and downstream channel incision.







**Figure 6:** The Rose Pond crossing prior to the August 2024 flooding and debris flows.



**Figure 7:** The former site of the Rose Pond crossing following August 2024 flooding and debris flows.



## Conclusions and Discussion

*Discuss whether or not your objectives were met. If they were, to what degree were the objectives met? What monitoring efforts are currently in place? Include how the project will be sustained in the long-term, and how this can be measured.*

*Discuss difficulties or “lessons learned” with the plan/ project. How were these difficulties addressed? Did they influence your end results, if so, how? Is there anything you would do differently? Is there anything you plan to do differently if the project continues?*

*Discuss any future work related to the plan/ project. Was there room for continuance once the plan/ project was completed? What new questions arose throughout the process? How is the plan/ project continually beneficial?*

### **Project Objectives were met.**

The objectives for culvert removal and construction of a low-ford crossing at Walker Ford were met, improving overall ecological function of the stream corridor post fire & debris flows. This new crossing will serve the Ranch’s needs, sufficient for normal ranch traffic (full-size truck vehicles). For restoration goals, the crossing performs well, passing late-season stream flow through the heavy riprap layer. The culvert removal will support LTPBR work implemented upstream and downstream of the Walker Ford crossing. Eighteen LTPBR structures were installed on the immediate downstream reach of the crossing and 14 LTPBR structures were installed on the upstream reach. Upstream of the crossing is a wet-meadow, where the stream channel had been downcutting and had potential to lower the water table, draining the meadow. LTPBR structures on this reach were designed to slow and spread the water, and the constructed low-ford crossing at Walker Crossing will help mitigate the root cause of stream channel incision in this reach (**Figure 8**). High Lonesome management is grateful for the river corridor improvement and stability for ranch operations.

**Figure 8:** Several Post Assisted Log Structures and Large Woody Debris jams were installed in the reach upstream of the Walker Ford crossing to encourage flood water to spread across the floodplain, and address incision of the stream channel.



Follow up work is scheduled for spring 2025. Key needs to be completed include: use surplus riprap and aggregate material to fine tune the initial installation; roughen the surface of areas where materials were stored; reseeding all disturbed areas with the project seed mix. Kuersten Construction has agreed to complete fine grading and seeding of the construction site in Spring 2025 for no additional charge.

### **Lessons Learned**

This project went through a number of design iterations throughout its two-year life span. Challenges with road access due to an ongoing dispute between Garfield County and HLR, and large-scale

geomorphological changes resulting from yearly spring runoff, monsoonal events, and the August 2024 floods, resulted in abandoning the original plans to remove culverts at the Y-Junction and at Rose Pond. Lessons learned throughout this process include:

- Road conditions to support heavy-equipment for construction needs must be addressed early in project planning. An on-going access dispute between the County and HLR relating to public access on a forest service road that crosses ranch property threatened to derail this work. The road was not in good enough condition to support the heavy equipment needed to complete the planned work and due to this access dispute, it was unclear whether the County would be able to complete necessary road maintenance in time for the construction of the low-ford crossings.
- Using a local contractor familiar with the ranch, road conditions, and ranch operations post-fire was extremely beneficial for project finances and efficiency. Kuersten Construction had professional connections with Garfield County roads department.
- Adaptability is key when working in burn scar environments. Due to the volatility of post-burn ecosystems, landscape scale change is possible, especially due to flooding in post-burn environments. The massive changes due to the August 2024 flooding dramatically changed design plans. Audubon's ability to recognize that the restoration goals for the Rose Pond crossing were no longer needed due to geomorphological changes allowed quick transition to a sole focus on the Walker Ford crossing. Although the initial designs for two crossings were not completed, the overall restoration goals for both reaches have been met.
- For the LTPBR work, we learned that standard practice is for the project manager to order and facilitate delivery of raw materials (pointed stakes). The number and type of stakes required for this type of LTPBR work will require a special order, and requires at least 3 months lead time. Audubon recommends placing an order at least 6 months in advance if possible, and scheduling delivery at least 2 weeks before project work begins.

### **Future Work**

The full North Dry Fork Creek River-Riparian Corridor Restoration Project will be completed by 2026. In September 2024 82 LTPBR structures were installed along the full 1.7 mile reach, that includes the Walker Crossing. Round 2 LTPBR installation is scheduled for September 2025, and will complete the restoration plan written by BIO-Logic in June 2024. The timeline for project completion is:

- All construction work as described in the November 2022 CWCB grant using SB21-240 funding was completed in December 2024.
- **January – May 2025:** Monitoring and adaptive management of LTPBR structures installed in Round 1 implementation.
- **Spring/Fall 2025:** Round II LTPBR installation, completing the LTPBR *Restoration Plan*.
- **Adaptive Management & Monitoring Through:** May 2026

Based on initial project successes and support from the ranch, Audubon applied for an additional NFWF RESTORE grant to support additional LTPBR work on two additional stream miles upstream & downstream of the initial project reach. Funding award is expected in spring 2025.



## Actual Expense Budget

CWCB Funds	
Project Design, Engineering, Surveying & Permitting	\$130,744.44
Construction ( Walker Ford Crossing & LTPBR)	\$146,260.73
Project Management and Oversight	\$42,615.83
<b>Total</b>	<b>\$319,621.00</b>
Matching Funds	
Audubon matched \$35,000 in-kind and cash.	

## References

*All assessments and design plans can be provided to CWCB upon request.*

*“High Lonesome Ranch: 2023 Annual Monitoring Report”, Audubon Rockies (2023).*

Shawn Connor, *"Wet Meadow and Riparian Restoration Assessment: North Dry Fork Creek"*, BIO-Logic, prepared for High Lonesome Ranch/Audubon Rockies (Nov. 2022).

Shawn Connor, *“Low-Tech Process Based Restoration Plan: North Dry Fork Creek”*, BIO-Logic, prepared for High Lonesome Ranch/Audubon Rockies (June 2024).

Shawn Connor, *“Low Tech Process-Based Restoration As-Built 2024 Report, Version 2.0: North Dry Fork Creek”*, BIO-Logic, prepared for High Lonesome Ranch/Audubon Rockies (Oct. 2024)


Eric Krch, *“Audubon Rockies-The High Lonesome Ranch: New Ford Crossings,”* SGM (Oct. 2024)

**Appendix A:** SGM final design plans for the Walker Ford low-ford crossing.

# Audubon Rockies

## The High Lonesome Ranch


### New Ford Crossings



Project Site: Walker Ford  
Latitude: 39.416213  
Longitude: -108.494641

Project Site: Rose Pond  
Latitude: 39.418003  
Longitude: -108.457358

Vicinity Map



**SGM**

259 Grand Ave., Suite 200  
Grand Junction, CO 81501  
970.245.2571  
www.sgm-inc.com

---

Project Engineer

Eric L. Krch, P.E. 28583


---

Audubon Rockies

Abby Burke  
(303) 656-6496  
Grand Junction, CO


---

Project Contacts

Travis Brooks, GM    Travis@thehighlonesomeranch.com    (970) 712-9153  
The High Lonesome Ranch


---


Construction Set  
October 2024

Sheet Index

1	Cover Sheet
2	Legend/Abbreviations & General Notes
3	General notes
4	Existing Conditions and Removal
5	Walker Ford Plan and Profile
6	Site Details

Scope of Work

Removal of three existing culverts and construction of two ford crossings at the North Dry Fork



**811** Know what's below.  
Call before you dig.

UNCC 1-800-922-1987

# LEGEND

## LINETYPES

EXISTING	PROPOSED	DESCRIPTION
		OVERHEAD TELEPHONE LINE
		UNDERGROUND TELEPHONE LINE
		LOW PRESSURE GAS LINE
		HIGH PRESSURE GAS LINE
		UNDERGROUND CABLE TELEVISION LINE
		OVERHEAD CABLE TELEVISION LINE
		UNDERGROUND ELECTRICAL LINE
		OVERHEAD ELECTRICAL LINE
		STORM DRAIN LINE
		WATER LINE
		WATER SERVICE LINE
		SANITARY SEWER LINE
		SANITARY SEWER SERVICE LINE
		FIBER OPTIC LINE
		IRRIGATION LINE
		DRAINAGE SWALE FLOWLINE
		BARBED-WIRE FENCE LINE
		CHAIN LINK FENCE
		SILT FENCE
		CULVERT & FES
		EDGE OF ASPHALT
		EDGE OF CONCRETE
		EDGE OF WATER
		CENTERLINE
		ROCK WALL
		CONTOURS
		RIGHT-OF-WAY
		VEGETATION
		LIMITS OF DISTURBED AREA
		RAILROAD TRACKS
		TOP OF CUT
		TOP OF FILL
		EASEMENT
		ACTIVITY ENVELOPE

## SUE UTILITY LINE TYPES WITH "QUALITY LEVELS"

UTILITY ABBR. (C=CABLE TV)	DESIGNATED QUALITY LEVEL (A, C, OR D)
	CABLE (EXAMPLE)
	DASHED LINES INDICATE "EXISTING"
	CABLE COMMUNICATION
	TELEPHONE
	FIBER OPTIC
	TRAFFIC COMMUNICATION
	ELECTRIC
	ELECTRIC TRANSMISSION
	GAS
	HIGH PRESSURE GAS
	COMPRESSED AIR
	SANITARY SEWER
	DRAIN LINE (STORM SEWER)
	WATER
	IRRIGATION
	NON-POTABLE WATER
	UNKNOWN UTILITY

## SYMBOLS

EXISTING	PROPOSED	DESCRIPTION
		DECIDUOUS TREE
		CONIFEROUS TREE
		MONUMENT MARKER
		CONTROL POINT
		MARKERS (CATV, ELEC, FIBER) (TELE, TRAFFIC, UNKNOWN)
		PEDESTALS (CATV, ELEC, FIBER) (TELE, TRAFFIC, UNKNOWN)
		MANHOLES (DRAINAGE, ELEC, FIBER, IRRIGATION, SANITARY, TELEPHONE, UNKNOWN, WATER)
		VAULTS/HANDHOLES (CATV, ELEC, FIBER, TELE, TRAFFIC, UNKNOWN)
		ELECTRIC TRANSFORMER
		GAS VALVE
		SANITARY VALVE
		IRRIGATION CONTROL VALVE
		WATER VALVE
		WATER SHUTOFF VALVE
		FIRE HYDRANT
		VENTS(GAS,WATER,SEWER,MISC.)
		METERS (GAS, ELECTRIC, WATER)
		GAS WELL
		MONITORING WELL
		CONTINUOUS
		CLEAN-OUT
		PROPAANE TANK (ABOVE GROUND)
		PROPAANE TANK (UNDERGROUND)
		HEATING/AIR CONDITIONING UNIT
		WATER SPOUT
		IRRIGATION CONTROL BOX
		IRRIGATION HEADQUART
		IRRIGATION SPRINKLER HEAD
		PVC PIPE
		FLAG POLE
		UTILITY POLE
		STREET LIGHT POLE
		TRAFFIC LIGHT POLE
		FLOOD LIGHT
		SIGN
		MAILBOX
		BOLLARD
		SOIL BORING LOCATION
		TEST PIT LOCATION
		LARGE ROCK/BOULDER
		TRANSITION FROM SPILL TO CATCH GUTTER
		MINIMUM 4" TOP SOIL OR SPECIFIED ALTERNATIVE
		UTILITY POT HOLE LOCATION

## ABBREVIATIONS

AT	DEGREE	GPW	GALLONS PER MINUTE	QA/QC	QUALITY ASSURANCE/QUALITY CONTROL
AT	DEGREE	GPS	GLOBAL POSITIONING SYSTEM	QTY	QUANTITY
AT	DEGREE	GRAVEL	GRAVEL	R	REMOVE
AT	DEGREE	GS	GAS SERVICE	R-R	REMOVE AND REPLACE
AT	DEGREE	GV	GATE VALVE	RAD	RADIUS
AT	DEGREE	HADMT	HAZARDOUS MATERIALS	RCP	REINFORCED CONCRETE PIPE
AT	DEGREE	HCL	HORIZONTAL CONTROL LINE	RET	REFERENCE
AT	DEGREE	HDP	HIGH DENSITY POLYETHYLENE	REQ	REQUIRED
AT	DEGREE	HDM	HOT MIXED ASPHALT	REVEG	REVEGETATE
AT	DEGREE	HORIZ	HORIZONTAL	RFTA	ROADWAY FORT TRANSIT AUTHORITY
AT	DEGREE	HV	HIGH OCCUPANCY VEHICLE	ROW	RIGHT OF WAY
AT	DEGREE	HP	HIGH POINT	RP	RADIUS POINT
AT	DEGREE	HPC	HIGH PRESSURE GAS	RSS	REINFORCED SOIL SLOPE
AT	DEGREE	HRY	HIGHWAY	RW	RETAINING WALL
AT	DEGREE	HYD	HYDRANT	SAC	STEEL ARCH CULVERT
AT	DEGREE	ID	INSIDE DIAMETER	SAN	SANITARY
AT	DEGREE	INT	INTERSECTION	SB	SOUTH BOUND
AT	DEGREE	IN	INLET	SCF	SEDIMENT CONTROL FENCE
AT	DEGREE	IP	INLET PROTECTION	SD	STORM DRAIN
AT	DEGREE	J	JUNCTION BOX	SDR	STANDARD DIMENSION RATIO
AT	DEGREE	KIP	THOUSAND POUNDS	SE	SOUTHEAST
AT	DEGREE	KW	KILOWATT	SECT	SECTION
AT	DEGREE	L	LEFT	SF	SQUARE FEET
AT	DEGREE	LOTH	LENGTH	SLDR	SHOULDER
AT	DEGREE	LB	POUNDS	SL	SANITARY SEWER LINE
AT	DEGREE	LB/FT	POUNDS PER FOOT	SML	SANITARY SEWER MANHOLE
AT	DEGREE	LEED	LEADERSHIP IN ENERGY AND ENVIRONMENTAL DESIGN	SOD	GRASS AREA
AT	DEGREE	LF	LINEAR FOOT	SS	SANITARY SEWER SERVICE
AT	DEGREE	LPM	LOW PRESSURE FORCE MAIN	SSD	STOPPING SIGHT DISTANCE
AT	DEGREE	LP	LOW POINT	STA	STATION
AT	DEGREE	LS	LUMP SUM	STBK	SETBACK
AT	DEGREE	LSA	LANDSCAPED AREA	STB	STORM DRAIN
AT	DEGREE	LTB	LINE TREATED BASE	SY	SQUARE YARDS
AT	DEGREE	LUM	LUMEN	SYM	SYMMETRICAL
AT	DEGREE	M	METERS	T	TREAD STAIRS
AT	DEGREE	MAX	MAXIMUM	TAN	TANGENT
AT	DEGREE	MB	MANHOLE	TBC	TOP BACK OF CURB
AT	DEGREE	MHT	METHOD OF HANDLING TRAFFIC	TBLK	TOP OF CURB
AT	DEGREE	MIN	MINIMUM	TCE	TEMPORARY CONSTRUCTION EASEMENT
AT	DEGREE	MISC	MISCELLANEOUS	TC	TRAFFIC CONTROL PLAN
AT	DEGREE	ML	METAL	TELE	TELEPHONE
AT	DEGREE	MLW	MASONRY LANDSCAPE WALL	TMP	TEMPORARY
AT	DEGREE	MP	MILE POST	TP	TOP OF PIPE
AT	DEGREE	MPH	MILES PER HOUR	TRANS	TRANSITION
AT	DEGREE	MSE	MECHANICALLY STABILIZE EARTH	TRFLG	TRAFFIC FLANGE OF FIRE HYDRANT
AT	DEGREE	MUTCD	MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES	TW	TOP OF WALL
AT	DEGREE	N	NORTH	UCV	UNDERGROUND CABLE TELEVISION LINE
AT	DEGREE	N/A	NOT APPLICABLE	UE	UNDERGROUND ELECTRIC LINE
AT	DEGREE	NAT	NATIVE GRASS AREA	UG	UNDERGROUND GAS LINE
AT	DEGREE	NAVD	NORTH AMERICAN VERTICAL DATUM	USACE	US ARMY CORPS OF ENGINEERS
AT	DEGREE	NB	NORTH BOUND	USGS	US GEOLOGICAL SURVEY
AT	DEGREE	NH	NORTH BOUND	UT	UNDERGROUND TELEPHONE LINE
AT	DEGREE	NHQA	NATIONAL HIGHWAY QUALITY ASSURANCE	VC	VERTICAL CURVE
AT	DEGREE	NIP	NAT. IN PLACE	VCP	VITRIFIED CLAY PIPE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	VP	VALLEY PAN
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	VTC	VEHICLE TRACKING CONTROL
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	W	WIDE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	W/	WITH
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WB	WEST BOUND
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WL	WATER LINE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WQCD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUALITY CONTROL DIVISION
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WS	WATER SERVICE
AT	DEGREE	NPS	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM	WSD	WATER QUAL



1. THE CONTRACTOR AND SUB CONTRACTORS SHALL HAVE A COPY OF ALL APPLICABLE STANDARDS, CURRENT APPROVED CONSTRUCTION PLANS AND SPECIFICATIONS ON SITE AT ALL TIMES.
2. ALL WORK SHALL BE DONE TO THE HORIZONTAL AND VERTICAL INFORMATION SHOWN ON THE PLANS. NO FIELD MEASUREMENTS OR ADJUSTMENTS PRIOR TO THE CONSTRUCTION OF THE WORK SHALL BE ALLOWED.
3. THE DESIGN IS BASED ON THE BEST AVAILABLE INFORMATION AT THE TIME OF DESIGN. THIS INCLUDES BUT IS NOT LIMITED TO SITE CONDITIONS, FEATURES AND STRUCTURES, AND TOPOGRAPHICAL INFORMATION. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR THE ACCURACY OF THE INFORMATION PROVIDED TO THE CONTRACTOR. THE ENGINEER KNOWS AND VERIFIES EXISTING PHYSICAL FEATURES AND ELEVATIONS OF THE CONDITIONS TO BE ENCOUNTERED DURING THE CONSTRUCTION.
4. ANY DISCREPANCY WITH THESE PLANS SHOULD BE BROUGHT TO THE IMMEDIATE ATTENTION OF THE ENGINEER.
5. LIMITS OF CONSTRUCTION SHALL BE 5' BEYOND GRADING LIMITS, BASE OF FILL SLOPES OR TOP OF CUT SLOPES AND 20' EITHER SIDE OF THE CENTERLINE OF UTILITY INSTALLATIONS, BUT NOT BEYOND FENCE LINE, EASEMENT OR RIGHT-OF-WAY. PROJECT LIMITS SHALL ALSO INCLUDE ANY DESIGNATED BORROW AREAS, EXCAVATION DISPOSAL AREAS AND EROSION CONTROL MEASURES.
6. THE CONTRACTOR SHALL LIMIT CONSTRUCTION ACTIVITIES TO THOSE AREAS WITHIN THE LIMITS OF DISTURBANCE AS SHOWN ON THE PLANS. ANY DISTURBANCE BEYOND THESE LIMITS SHALL BE RESTORED TO ORIGINAL CONDITION BY THE CONTRACTOR. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL EXISTING UTILITIES, STRUCTURES OR EQUIPMENT, DISPOSAL OF LITTER, AND ANY OTHER ACTION WHICH WOULD ALTER EXISTING CONDITIONS.
7. CONTRACTOR SHALL BE RESPONSIBLE FOR SAFELY PERFORMING ALL WORK IN ACCORDANCE WITH APPLICABLE OHIO AND FEDERAL LAWS AND REGULATIONS.
8. THE ENGINEER AND OWNER SHALL BE NOTIFIED AT LEAST 48 HOURS PRIOR TO THE COMMENCEMENT OF ANY CONSTRUCTION.
9. ALL MATERIALS AND WORKMANSHIP SHALL BE SUBJECT TO INSPECTION BY THE OWNER AND THEIR ASSIGNED REPRESENTATIVE. THE OWNER AND THEIR ASSIGNED REPRESENTATIVE RESERVE THE RIGHT TO ACCEPT OR REJECT ANY MATERIALS OR WORKMANSHIP. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF THE WORK.
10. PROJECT ACCEPTANCE TESTING WILL BE PERFORMED BY THE OWNER. THE CONTRACTOR SHALL PROVIDE 48 HOUR MINIMUM NOTICE FOR REQUIRED TESTS.
11. IF IT IS THE CONTRACTOR'S RESPONSIBILITY TO TAKE A SUFFICIENT NUMBER OF PRE-CONSTRUCTION PHOTOGRAPHS/VIDEOS TO DOCUMENT THE WORK, THE CONTRACTOR SHALL PROVIDE COPIES OF THE PRE-CONSTRUCTION PHOTOGRAPHS/VIDEOS TO THE ENGINEER PRIOR TO THE START OF WORK. THE CONTRACTOR SHALL IDENTIFY ANY MATERIALS, FEATURES OR STRUCTURES TO BE DOCUMENTED.
12. PROGRESS AND RECORD PHOTOGRAPHS/VIDEOS SHALL BE PROVIDED BY THE CONTRACTOR TO RESOLVE DISPUTES AND TO DOCUMENT THE WORK PERFORMED AS A SUPPLEMENT TO THE RECORD DRAWINGS. IN GENERAL, ANY PHOTOGRAPHS/VIDEOS INDICATE THAT THE ATTEMPTED WORK SHALL SHOW THAT ALL WORK WAS PROPERLY COMPLETED IN ACCORDANCE WITH THE PLANS AND SPECIFICATIONS.
13. THE CONTRACTOR SHALL BE FAMILIAR WITH ALL SITE MATERIALS USED IN EARTHWORK ACTIVITIES.
14. THE CONTRACTOR SHALL PERFORM EXCAVATION, BACKFILL, AND OTHER EARTHWORK ACTIVITIES IN ACCORDANCE WITH THE PLANS AND SPECIFICATIONS.
15. SUBMITTALS SHALL BE PROVIDED FOR ALL MATERIALS TO BE INCORPORATED INTO THE PROJECT. SHOP DRAWINGS SHALL BE PROVIDED FOR ALL ITEMS HAVING DIMENSIONAL REQUIREMENTS. MATERIALS SUBMITTALS AND SHOP DRAWINGS SHALL BE SUBMITTED TO THE ENGINEER FOR REVIEW. THE ENGINEER'S REVIEW SHALL NOT RELIEVE THE CONTRACTOR OF THE RESPONSIBILITY FOR ACCURACY, PROPER FIT OR PROPER FUNCTIONING AND PERFORMANCE OF THE WORK.
16. THE CONTRACTOR SHALL REVIEW AND APPROVE ALL SHOP AND LAYOUT DRAWINGS, PRODUCT DATA, SAMPLES, AND MATERIALS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE VERIFICATION OF THE MATERIALS. THE CONTRACTOR INDICATES THAT THEY HAVE VERIFIED ALL MATERIALS AND FIELD MEASUREMENTS WITH THOSE SHOWN ON THE CONTRACT DOCUMENTS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE VERIFICATION OF THE MATERIALS. THE CONTRACTOR INDICATES THAT THEY HAVE VERIFIED ALL MATERIALS AND FIELD MEASUREMENTS WITH THOSE SHOWN ON THE CONTRACT DOCUMENTS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE VERIFICATION OF THE MATERIALS. THE CONTRACTOR INDICATES THAT THEY HAVE VERIFIED ALL MATERIALS AND FIELD MEASUREMENTS WITH THOSE SHOWN ON THE CONTRACT DOCUMENTS.
17. AT NO TIME SHALL MATERIALS BE SUBSTITUTED FOR THOSE SHOWN ON THE DRAWINGS OR CALLED FOR IN THE CONTRACT DOCUMENTS. ANY SUBSTITUTION OF MATERIALS OR FACILITIES SHALL BE FIRST SECURED AND APPROVED BY THE OWNER. ANY DEVIATION FROM THE DRAWINGS AND SPECIFICATIONS SHALL BE ACCOMPANIED BY WRITTEN APPROVAL OF THE ENGINEER.
18. THE CONTRACTOR SHALL PROVIDE ALL NECESSARY TEMPORARY FACILITIES FOR THEIR OWN CONVENIENCE OR TO MEET LOCAL, STATE OR FEDERAL REQUIREMENTS, INCLUDING, BUT NOT LIMITED TO, PORTABLE TOILET, SANITARY WASTE, FACILITIES, POWER, TELEPHONE, INTERNET, ETC. SANITARY FACILITIES SHALL BE LOCATED ON SITE AND SHALL BE MAINTAINED AND OPERATED AT ALL TIMES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL EXISTING UTILITIES, STRUCTURES OR EQUIPMENT, DISPOSAL OF LITTER, AND ANY OTHER ACTION WHICH WOULD ALTER EXISTING CONDITIONS.
19. THE CONTRACTOR WILL BE RESPONSIBLE FOR FULL CLOSING OF THE JOB SITE DURING AND AFTER CONSTRUCTION. A CONTINUING OFFICE SHALL BE MAINTAINED THROUGHOUT THE DURATION OF THE CONTRACT TO KEEP ALL AREAS CLEAN AND FREE OF LITTER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL EXISTING UTILITIES, STRUCTURES OR EQUIPMENT, DISPOSAL OF LITTER, AND ANY OTHER ACTION WHICH WOULD ALTER EXISTING CONDITIONS.
20. FINAL CLEAN-UP SHALL BE PROVIDED AND ACCEPTED BY THE OWNER BEFORE THE CONTRACT MAY BE CONSIDERED COMPLETE.
21. THE CONTRACTOR SHALL MAINTAIN TWO FULL SETS OF CONTRACT DRAWINGS MARKED UP TO INDICATE THE AS-BUILT CONDITIONS. THE DRAWINGS SHALL BE PROVIDED TO THE OWNER AND THE ENGINEER UPON COMPLETION OF THE PROJECT. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF ALL EXISTING UTILITIES, STRUCTURES OR EQUIPMENT, DISPOSAL OF LITTER, AND ANY OTHER ACTION WHICH WOULD ALTER EXISTING CONDITIONS.
22. CONTRACTOR TO MAINTAIN STAGING FOR BOTH SITES ON THE ACCESS TRAILS BETWEEN PROJECT SITES AND COUNTRY

1. SOURCE OF MAPPING: EXISTING FIELD CONDITIONS WERE GENERATED BY A SURVEY PERFORMED BY SGM, GLENWOOD SPRINGS, CO.

2. PROPERTY LINES, MONUMENTS, BENCHMARKS, SURVEYED, AND ADDITIONAL HISTORIC SURVEY INFORMATION CANNOT BE GUARANTEED FOR CONSTRUCTION. DISTURBED SURVEY ITEMS ARE THE RESPONSIBILITY OF THE CONTRACTOR AND MUST BE RESTORED BY A STATE OF COLORADO LICENSED LAND SURVEYOR.

3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONSTRUCTION STAKING OF BOTH HORIZONTAL AND VERTICAL LAYOUT AND FOR THE PROTECTION OF ALL EXISTING UTILITIES. THE PROJECT ENGINEER FOR INTERPRETATION AND INFORMATION IN STAKING OF THE PROJECT FOR CONSTRUCTION.

4. LOCATIONS OF CLEAREDS, LOGS, STORAGE, JUNCTION BOXES, AND OTHER SIGNIFICANT SITE FEATURES TO BE MAINTAINED OR RECONSTRUCTED SHALL BE IDENTIFIED BY THE PROJECT ENGINEER FOR INTERPRETATION AND INFORMATION TO BE REPAIRED OR REPLACED. REPAIRS SHALL BE TO THE ORIGINAL CONDITION AND QUANTITY.

5. GRADES TO BE CLEARED ONE-HALF INCH AT ASPHALT/CONCRETE (OR 1" AT LANDSCAPING) TO PROVIDE POSITIVE DRAINAGE FROM THE PROJECT AREA.

[illegible]

1. PROPERTY OWNER ACCESS SHALL BE MAINTAINED AT ALL TIMES BY THE CONTRACTOR.
2. IF TRAFFIC CONTROL IS NECESSARY, THE CONTRACTOR SHALL SUBMIT A TRAFFIC CONTROL PLAN FOR APPROVAL BY THE JURISDICTION OF AUTHORITY OR ENGINEER. TRAFFIC CONTROL PLAN SHALL INCLUDE METHODS OF HANDLING TRAFFIC AFTER THE BEGINNING OF WORK.
3. ALL CONSTRUCTION TRAFFIC CONTROL, SIGNS AND PAVEMENT MARKINGS SHALL CONFORM TO THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES (MUTCD), LATEST EDITION.
4. NO MATERIAL OR EQUIPMENT SHALL BE STORED IN THE PUBLIC RIGHT-OF-WAY OUTSIDE OF APPROVED WORKING HOURS. THE CONTRACTOR SHALL REMOVE ALL EQUIPMENT AND OTHER OBSTRUCTIONS FROM THE PUBLIC RIGHT-OF-WAY AT THE END OF EACH DAY'S WORK AND AT OTHER TIMES WHEN CONSTRUCTION OPERATIONS ARE SUSPENDED FOR ANY REASON.
5. THE CONTRACTOR SHALL PROTECT FROM DAMAGE ALL TREES, BUSHES, AND EXISTING IMPROVEMENTS INSIDE AND OUTSIDE THE LIMITS OF WORK, NOT CALLED OUT FOR REMOVAL OR REPLACEMENT.
6. THE CONTRACTOR SHALL PROTECT ALL TREES SELECTED FOR PRESERVATION (RECEIVED FROM THE CITY OF LOS ANGELES) AND TREES AND PLANTS NEAR THE WORK ZONE. TREE AND EXCAVATION REQUIRED AT ROOT ZONES WHERE PROPOSED PAVING OR UTILITY WORK IS WITHIN DRIPPING OF TREES, TREES AND VEGETATION THAT ARE NOTED FOR PROTECTION SHALL BE PROTECTED BY THE CONTRACTOR'S COST.
7. THE CONTRACTOR SHALL REROUTINE ANY RUNOFF AS NECESSARY DURING CONSTRUCTION ACTIVITIES TO PREVENT EROSION AND DAMAGE.
8. ALL EXISTING UTILITIES, EITHER UNDERGROUND OR OVERHEAD, SHALL BE MAINTAINED IN CONTINUOUS SERVICE THROUGHOUT THE ENTIRE CONSTRUCTION PERIOD. THE CONTRACTOR SHALL BE RESPONSIBLE AND LIABLE FOR ANY DAMAGE TO OR INTERFERENCE WITH ANY UTILITIES DURING THE CONSTRUCTION PERIOD.

1. THE CONTRACTOR SHALL PREVENT EROSION CONTROL MEASURES (A.K.A. BEST MANAGEMENT PRACTICES OR BMP'S), TO CONTROL EROSION AND SEDIMENTATION DURING CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR INSTALLATION AND MAINTENANCE OF ALL TEMPORARY EROSION CONTROL MEASURES.
2. THE CONTRACTOR SHALL INSTALL EROSION AND SEDIMENT CONTROL MEASURES PRIOR TO ANY SITE GRADING OR DISTURBANCE. EROSION CONTROL MEASURES SHALL INCLUDE, BUT NOT BE LIMITED TO, SLOPE PROTECTION, SLOPE STABILIZATION, SENSITIVE HABITAT, AND EXISTING VEGETATION FROM GROUND DISTURBANCE AND OTHER POLLUTANT SOURCES. EROSION CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT CONSTRUCTION.
3. THE CONTRACTOR SHALL INSPECT THE CONSTRUCTION SITE, INCLUDING ALL BMP'S, STORAGE CONTAINERS, AND CONSTRUCTION EQUIPMENT, AT LEAST EVERY 7 CALENDAR DAYS AND WITHIN 24 HOURS AFTER A PRECIPITATION EVENT OR SNOW MELT THAT MAY CAUSE SURFACE DEGRADATION.
4. THE CONTRACTOR SHALL KEEP A RECORD OF ALL INSPECTIONS ONSITE AND AVAILABLE FOR REVIEW. INSPECTION REPORTS SHALL IDENTIFY ANY INCIDENTS OF NON-COMPLIANCE WITH THE TERMS AND CONDITIONS OF THE CONSTRUCTION STORMWATER PERMIT.
5. CONTROL MEASURES SHALL BE MAINTAINED, INCLUDING REMOVAL OF COLLECTED SEDIMENT WHEN SILT DEPTH IS 50 MILLIMETERS OR MORE. IN THE EVENT OF ANY RECEIVING NEIGHBORHOOD, THE CONTRACTOR SHALL BE RESPONSIBLE FROM FAILURE TO MAINTAIN CONTROL MEASURES SHALL BE REMOVED AT THE CONTRACTOR'S EXPENSE.
6. THE STORMWATER MANAGEMENT PLAN SHALL BE UPDATED TO REFLECT NEW OR REVISED CONTROL MEASURES DUE TO CHANGES IN DESIGN, CONSTRUCTION, OPERATION, OR MAINTENANCE OF THE CONSTRUCTION SITE. UPDATES MUST BE SUBMITTED TO THE CITY OF SEASIDE, CALIFORNIA, WITHIN 72 HOURS OF ANY CHANGES.
7. VEHICLE TRACKING PADS SHALL BE USED AT ALL VEHICLE AND EQUIPMENT EXIT POINTS FROM THE SITE TO PREVENT SEDIMENT TRACING THE LIMITS OF CONSTRUCTION OF THE PROJECT SITE. WHENEVER SEDIMENT COLLECTS ON THE TRACKING PADS, THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THE TRACKING PADS BY THE FOLLOWING: SHOVELING, SWEEPING OR VACUUMING. SWEEPING SHALL BE COMPLETED WITH A PICKUP BROOM OR EQUIPMENT CAPABLE OF COLLECTING DEBRIS. STREET CLEANING SHALL BE ALLOWED.
8. DRAINAGE STRUCTURES (INCLUDING DITCHES) SHALL BE COVERED WITH PERMEABLE CONTROL MEASURES AT THE TOP OF THE STOCKPILE THROUGHOUT CONSTRUCTION. STOCKPILES THAT ARE INACTIVE FOR MORE THAN 14 DAYS SHALL BE STABILIZED WITH GRAY OR TAN STRAW MULCH WITH TACKIFIER, BONDED FIBER MAT, HYDRAULIC MULCH WITH SOIL BINDERS, OR SOIL STABILIZERS.
9. PERMANENT STABILIZATION REQUIREMENTS SHALL BE COMPLETED WITHIN 45 DAYS OF PLACEMENT OF THE TOPSOIL. PERMANENT STABILIZATION IS THE COVERING OF DISTURBED AREAS WITH TOPSOIL, SEEDING, MULCHING WITH TOPSOIL, OR SOIL STABILIZERS.
10. BULK STORAGE STRUCTURES FOR PETROLEUM PRODUCTS AND ANY OTHER CHEMICALS SHALL HAVE SECONDARY CONTAINMENT OR EQUIVALENT PROTECTION TO CONTROL POTENTIAL SPILLS.
11. A STRUCTURED CONCRETE WASHOUT OR PREFABRICATED CONCRETE WASHOUT STRUCTURE THAT WILL CONTAIN WASHOUT FROM CONCRETE PLACEMENT, CONSTRUCTION EQUIPMENT CLEANING OPERATIONS AND RESIDUE FROM CONCRETE, GRINDING, AND HYDROBLASTING SHALL BE PROVIDED AND MAINTAINED THROUGHOUT CONSTRUCTION.
12. ALL DRAINAGE STRUCTURES ARE TO BE PROTECTED BY EROSION AND SEDIMENT CONTROL MEASURES.
13. DUST MITIGATION SHALL BE PROVIDED BY THE CONTRACTOR AS NECESSARY. WATER SHALL BE USED AS A DUST PALLIATIVE WHERE AND WHEN REQUIRED. SWEEPING AND CLEANING STRIPS AND SIDEWALKS DURING THE CONSTRUCTION SHALL BE DIRECTED BY THE AFFECTED JURISDICTIONS AND PERFORMED AS REQUIRED BY THE CONTRACTOR.

1. TOPSOIL IS TO BE STRIPPED FIRST TO COMMENCEMENT ROUGH GRADING. STRIPPED TOPSOIL GENERATED ON SITE IS TO BE STOCKPILED FOR REUSE OR RECYCLED.
2. ANY OPEN EXCAVATION LEFT UNATTENDED SHALL BE BARRICADED OR FENCED OFF BY THE CONTRACTOR.
3. IF BEDROCK IS ENCOUNTERED CONTACT ENGINEER BEFORE PROCEEDING WITH WORK IN AREA OF BEDROCK.
4. IF GROUNDWATER IS ENCOUNTERED CONTACT ENGINEER BEFORE PROCEEDING WITH WORK IN AREA OF GROUNDWATER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ANY GROUNDWATER ENCOUNTERED DURING THE CONSTRUCTION OF THIS PROJECT. IF ANY MATERIAL IS FOUND TO BE CONTAMINATED BY GROUNDWATER, IT SHALL BE REMOVED AND DISPOSED OF IN A MANNER WHICH DOES NOT CAUSE FLOODING OF EXISTING STREETS OR EROSION ON ADJUTING PROPERTY. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND REQUIREMENTS OF COVEY WATER QUALITY CONTROL DIVISION DENATURING PERMIT FOR ANY DENATURING DISCHARGES.
5. INSITE MATHEMATICAL MATERIAL CAN BE USED FOR STRUCTURAL BACKFILL IF APPROVED BY THE GEOTECHNICAL, CIVIL AND STRUCTURAL ENGINEERS. ALL STRUCTURAL MATERIAL SHALL BE SCREENED, PLACED IN LISTS AND COMPACTED PER GEOTECHNICAL ENGINEER'S RECOMMENDATION.
6. THE CONTRACTOR SHALL CERTIFY THAT ALL AGGREGATES USED ON THIS PROJECT ARE FREE FROM HAZARDOUS CONTAMINANTS. ALL MATERIALS TO BE USED IN THIS PROJECT SHALL BE COMPACTIONED TO 95% C.P.A.
7. ANY MATERIAL NOT SUITABLE FOR EMBANKMENT OR BACKFILL SHALL BE REMOVED FROM THE SITE AND DISPOSED OF BY THE CONTRACTOR AS PART OF THE WORK.
8. ALL MATERIALS REQUIRED COMPACTION MUST MEET APPLICABLE CDD EMBANKMENT OR STRUCTURAL BACKFILL.
9. PLACEMENT OF AGGREGATE BASE COURSE OR PAVING SHALL NOT BEGIN UNTIL THE ENGINEER HAS APPROVED THE SUBGRADE. EXISTING SUBGRADE MATERIAL SHALL BE SCARPED TO A DEPTH OF 12 INCHES, MOISTURE CONDITIONED TO 10-15% AND COMPACTED TO 95% C.P.A. ALL EXISTING SUBGRADE MATERIAL SHALL BE REMOVED AND THE PLACEMENT OF ANY SUBSEQUENT STRUCTURAL LAYERS, AREAS THAT DEFORM UNDER HEAVY WEIGH LOADS AS DETERMINED BY THE ENGINEER, ARE NOT STABLE AND SHALL BE REMOVED AND REPLACED TO ACHIEVE A STABLE SUBGRADE. EXISTING DISCHARGE CHANNELS SHALL BE REMOVED AND REPLACED WITH A NEW DISCHARGE CHANNEL ROLL. THE CONTRACTOR SHALL PROVIDE ALL EQUIPMENT AND LABORS NECESSARY FOR THE PROOF ROLL. PROOF ROLL SHALL BE APPROVED BY THE ENGINEER FOR FINALLY.
10. WATER FOR COMPACTION WILL NOT BE PAID FOR SEPARATELY BUT SHALL BE INCLUDED IN THE WORK.
11. MOISTURE DENSITY CONTROL WILL NOT BE REQUIRED FOR FULL DEPTH OF EMBANKMENTS AND AGGREGATE BASE COURSE IN PAVED AREAS.
12. EROSION PROTECTION SHALL BE FIRST ON ALL STRUCTURES IN ALL DIRECTIONS A MINIMUM OF 6 INCHES IN THE FIRST 3 INCHES IN THE FIRST 10' IN PAVED OR CONCRETE AREAS, OR AS DIRECTED IN THE GEOTECHNICAL.

1. DISTURBED AREAS SHALL BE REVEGETATED.
2. DISTURBED AREAS SHALL BE FINE GRADED AND RAKED TO REMOVE ALL ROOTS OVER THREE INCHES IN DIAMETER. PLACE TOPSOIL TO A DEPTH OF FOUR INCHES ON ALL DISTURBED AREAS.
3. SOIL RETENTION BLANKETS SHALL BE INSTALLED ON SLOPES STEEPER THAN 2H:1V.
4. DUE TO HIGH FAILURE RATES, HYDROSEEDING WILL NOT BE ALLOWED FOR PERMANENT APPLICATIONS, EXCEPT WHERE THERE ARE NO HAZARDOUSLY DISTURBED SLOPES.
5. RESEED DISTURBED AREAS ACCORDING TO THE SEED MIX AND APPLICATION RATE SPECIFIED IN THE LANDSCAPING PLAN, PREPARED BY OTHERS.
6. SEEDING MATERIAL TO BE USED FOR RECLAMATION:


MESA COUNTY SEMI-DESERT SCRUB & GRASSLAND MIX APPLICATION RATE: 5.0 LBS. PLS PER ACRE				
COMMON NAME	BOTANICAL NAME	%	LBS. PLS PER ACRE	
INDIAN RICEGRASS	ORYZOPSIS HYMENODES	30%	2.4	
THICKSPIKE WHEATGRASS	ELYMUS LANCEOLATUS	20%	0.9	
SLENDER WHEATGRASS	ELYMUS TRACHYCAULUS	20%	0.4	
SANDRIDGE BLUEGRASS	POA SECUNDA	10%	0.5	
JAMES' GALLETA	HELIORA JAMESII	5%	0.2	
MOUNTAIN BROME	BROMUS MARGINATUS	5%	0.2	
WESTERN WHEATGRASS	PASCOPYNUM SMITHI ARTISII	5%	0.4	

1. THIS IS NOT A "SUBSURFACE UTILITY ENGINEERING-REQUIRED PROJECT," AS SET FORTH IN THE 8/6/2018 COLORADO STATE LAW. SEE CHECKLIST BELOW FOR ENGINEER'S BASIS FOR THIS DETERMINATION. (NOTE: A PROJECT MUST MEET ALL 4 CONDITIONS)

COLORADO REVISED STATUTES (C.R.S.) 2018 TITLE 9-1.5-102 SUBSURFACE UTILITY ENGINEERING (SUE) REQUIRED PROJECT COMPLIANCE CHECKLIST						
1	9-1.5-102-6.A	PROJECT INVOLVES CONSTRUCTION CONTRACT WITH A PUBLIC ENTITY	YES	X	NO	
2	9-1.5-102-6.B	PROJECT INVOLVES PRIMARILY HORIZONTAL CONSTRUCTION AND DOES NOT EXCEED PRIMARILY THE CONSTRUCTION OF BUILDINGS	X	YES	NO	
3A	9-1.5-102-6.B.C.1.A	EXCAVATION FOOTPRINT EXCEEDS 2- FEET DEPTH AND IS A CONTIGUOUS 1,000-SQUARE- FEET; OR				
3B	9-1.5-102-6.B.C.1.B	INVOLVES UTILITY BORING	YES	X	NO	
	9-1.5-102-6.B.D	PROJECT REQUIRES THE DESIGN SERVICES OF A LICENSED PROFESSIONAL ENGINEER (P.E.)	X	YES	NO	
SUMMARY	9-1.5-103-2.4	REQUIRED TO MEET OR EXCEED THE ASCE 38 STANDARD AND CO SUE LIFT	YES	X	NO	

2. EXISTING UTILITIES ARE DEPICTED ACCORDING TO THE BEST AVAILABLE INFORMATION THAT WAS PROVIDED BY THE UTILITY OWNERS AND RECORDS. THE CONTRACTOR SHALL VERIFY THE LOCATION, DEPTH AND SIZE OF ALL UTILITIES FOR CONSTRUCTION PURPOSES DO NOT RELY ON THE PROJECT INFORMATION PROVIDED BY THE CONTRACTOR OR ANYONE FROM FOLLOWING ALL APPLICABLE UTILITY DAMAGE PREVENTION, POLICIES, AND/OR PROCEDURES DURING CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY INFORMATION FROM THE UTILITY OWNERS (UNCO) AT 811 OR 800-822-1987, TO VERIFY EXISTING UTILITIES AND HAVE LOCATIONS OF UNCO UTILITIES MARKED BY THE UNCO PRIOR TO CONSTRUCTION.
3. OTHER UTILITIES MAY BE PRESENT WHICH WERE NOT IDENTIFIED IN THIS SITE SET OR PRIOR TO CONSTRUCTION. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ENSURE DUE DILIGENCE AND ENACT GOOD PRACTICES WHEN EXCAVATING UTILITIES. THE CONTRACTOR SHALL BE RESPONSIBLE TO REPAIR OR REPLACE ANY UTILITIES DAMAGED DURING CONSTRUCTION.
4. SHOULD THE CONTRACTOR ENCOUNTER UNKNOWN AND/OR ABANDONED UTILITIES THE CONTRACTOR SHALL VERIFY WITH THE RESPECTIVE UTILITY OWNER THAT THE UTILITY IS INACTIVE/ABANDONED BEFORE REMOVAL FROM THE WORK AREA.
5. THE CONTRACTOR SHALL COMPLY WITH CALIFORNIA REVISED STATUTES (ORS) 2819, TITLE 9, ARTICLE 1.5-10.11 (S), "ALL NEW UNDERGROUND FACILITIES, INCLUDING LATERALS UP TO THE STRUCTURE OR BUILDING BEING SERVED, SHALL BE AT LEAST 18 INCHES DEEPER THAN THE EXISTING FACILITIES."






**Audubon Rockies**  
**The High Lonesome Ranch New Ford**  
**Crossings**

[illegible]


Job no: 2023-194-001  
Drawn by: JCR  
Print Date: 4/19/2024  
QC: ELK PE: ELK  
File: HLR ExCondDemo  
Title:

Existing Conditions and Removal



- To exit full screen, press **Esc**



WALKER FORD ROADWAY PROFILE



WALKER FORD STREAM PROFILE



**SGM**  
259 Grand Ave., Suite 200  
Grand Junction, CO 81501  
970.241.5271  
www.sgm-inc.com

Audubon Rockies  
The High Lonesome Ranch New Ford  
Crossings

Project No.	2023-104-01
Client	SGM
Drawn By	J.C. H. P.E.
Check By	J.C. H. P.E.
Scale	AS SHOWN
Date	10/26/23
Project Measure	FOR CONSTRUCTION

Walker Ford Road Plan and Profile