#### SOUTH EVERGREEN WATER DISTRICT 32045 Castle Court, Suite 103 Evergreen, Co 80439

Mailing Address: PO Box 2830, Evergreen, CO 80437

October 11, 2022

Colorado Water Conservation Board 1313 Sherman St. Room 718 Denver, CO 80203

Attn: Ben Wade, PM Water Supply Planning

RE: South Evergreen Water District (SEWD)
Reservoir 4 Drainage Improvements Project

Contract: POGGI 2022 3523

Final Report and Final Payment Request

#### **Project Summary:**

In 2020, a new liner was installed in SEWD's 5 acre foot reservoir 4 to eliminate a significant leakage problem. In 2021, an unforeseen lifting of the liner happened along the southwest bank. To rectify the problem, a secondary southwest bank drainage system was designed and installed in August/September 2022. The secondary drainage system work included adding 379 feet of a French drainage system that day-lighted to North Turkey Creek and the addition of two concrete manholes for water table monitoring and for emergency pumping, if necessary. The engineering/design firm of Purrington Civil, LLC was hired to perform the design work.

CWCB was asked for a much-needed grant to help finance this project. CWCB approved a \$25,000 grant and gave SEWD approval to begin construction work after June 22, 2022. Construction work started on August 24, 2022 by SEWD's contractor Jim Noble, Inc, and was completed on September 6, 2022. All construction conformed to SEWD's contract documents which consisted of change order #3 drawings C.1,C.2 & C.3. A pdf file of these drawings is attached. No changes to the final drawings were necessary after construction.

The project was completed within change order #3 bid price of \$64,490. The contractor's invoice for 100% completion of the work is attached. This invoice was approved for payment by SEWD's Water Manager and by SEWD's President.

There were no obstacles encountered during the two week construction period. The work was completed with 2 trench workers, one truck driver for gravel and two equipment operators with one being the construction company owner. The weather was perfect during the construction period. SEWD's Water Manager/ PE was on site everyday of construction to ensure that all work conformed to the construction drawings. Chris Purrington was on site a few days after the contractor completed his work and was also updated by the Water Manager during the two week construction period. Pictures were taken during the

#### SOUTH EVERGREEN WATER DISTRICT 32045 Castle Court, Suite 103 Evergreen, Co 80439

construction period which show the installation of the French drain, which included the installation of the manholes and a picture that shows the final site grading. These pictures are attached.

Also attached is the Final Tracking Spreadsheet that indicates the breakdown of work and the payments made by SEWD and by CWCB.

Please let SEWD know if any additional information is needed. We greatly appreciate this grant and what it means to our community.

Sincerely,

Tom B. Moore, Colo. PE SEWD Volunteer Water Manager









# RESERVOIR NO. 4 DRAINAGE IMPROVEMENTS SOUTH EVERGREEN WATER DISTRICT

#### **EROSION AND SEDIMENT CONTROL NOTES**

- 1. The contractor shall notify the Jefferson County Transportation and Engineering Division at least three days prior to starting construction.
- 2. All grading, erosion, and sediment control must conform with approved plans. Revisions to disturbance areas, slopes, and/or erosion and sediment control measures are not permitted without prior approval from the Jefferson County Planning and Zoning Division.
- 3. The landowner and/or contractor must immediately take all necessary steps to control increased sediment discharge.
- 4. The landowner and/or contractor is responsible for cleanup and removal of all sediment and debris from all drainage infrastructure and other public facilities.
- 5. The landowner and/or contractor must take reasonable precautions to ensure that vehicles do not track or spill earth materials on to streets/roads and must immediately remove such materials if this occurs.
- The landowner and/or contractor is responsible for controlling \* litter such as discarded building materials, concrete truck washout, chemicals, and sanitary waste, as applicable.In addition, spill prevention and containment BMPs for construction materials, waste, and fuel must be provided, as applicable. Locations of stockpiles, concrete washout areas, and trash receptacles must be clearly shown of the plans. \*Littering is defined and enforced by CRS 18-4-511
- Seeding shall be completed within 14 days of disturbance.
- 8. Permanent vegetative cover consisting of Mountain Home "Firewise" Mix shall be broadcast as outlined below and covered with erosion control blankets.

			Hydromulch
Species	Variety	Percent of Mix	Application Rate
Blue grama	Lovington	20	1.2
Streambank wheatgrass	Sodar	20	4.4
Western wheatgrass	Rosana	10	3.2
Thickspike wheatgrass	Critana	10	2.2
Canby bluegrass	Canbar	20	1.5
Sheep fescue	Covar	<u>20</u>	<u>2.0</u>
		100	14.5 lbs./Ac.

### **ESTIMATED QUANTITIES:**

DESCRIPTION	UNIT	QUANTITIES
8" PERFORATED PVC PIPE	LF	252
8" SOLID PVC PIPE	LF	91
4 FT DIA. MANHOLE	EA	2
1-1/2" GRAVEL	CY	140

SITE BENCHMARK RESERVOIR NO. 4 WEIR BOX COVER **ELEVATION** = 7758.7 NAVD 1988

7993, 8233, 8253 GRAY FOX DRIVE EVERGREEN, COLORADO JEFFERSON COUNTY **ZONING: SR-2** 51-353-03-002, 51-353-03-005, 51-353-03-006



**VICINITY MAP** N.T.S.

## SHEET INDEX

- C.1 COVER SHEET
- C.2 DRAINAGE IMPROVEMENTS
- C.3 DETAILS

## PROJECT SCHEDULE

1.	Initial Erosion Control Installation:	May 2022*
2.	Initial Grading and Excavation:	May 2022*
3.	Finish Grading:	June 2022
4.	Seed and Blanket :	June 2022

\*Exact commencement date to be determined Hours of Operation: Monday - Friday 8:00am to 5:00pm

#### **GENERAL NOTES**

- Erosion control measures are based on the Jefferson County Small Site Erosion Control Manual. Follow all provisions therein.
- All fill shall be compacted to a minimum of 90% of the maximum density as determined by ASTM D1557. The standard for fill compaction shall not apply to fills of less than 50 CY which are placed on natural terrainwith a slope flatter than 5H:1V, are less than 5 feet in depth, are not intended to support structures, and do not obstruct a drainage course.
- Permanent or temporary soil stabilization measures shall be applied to disturbed areas and soil stockpiles within 30 days after final grade is reached on any portion of the site. Soil stabilization measures shall be applied within 30 days to disturbed areas which may not be at final grade, but will be left dormant for longer than 60 days.
- 4. Temporary cut and fill slopes shall be limited to 2H:1V. Permanent cut and fill slopes shall be limited to 3H:1V.
- 5. A Geotechnical Engineering Study was performed by Kumar & Associates dated October 2019. This Study details the various geotechnical aspects of the project including Subgrade Preparation, Excavation Considerations, Lining Material, Underdrain System and protective Soil Cover.
- There will be no net change in flood elevations, the hydraulic conditions will be similar to those stated in the referenced FHAD and Effective FIS, there is no proposed obstructions to flow, and there are no alterations to the watercourse.
- The original contract document dated April 2020, apply as applicable for this work.
- Entrance road shall be coordinated with the owners representative.
- 9. Haul excess soil from relief trench to south end of reservoir designated by engineer. Spread, grade and seed.
- 10. Existing liner shall not be disturbed during excavation.


## **CONTACTS**

South Evergreen Water District c/o Simonson & Associates P.O. Box 2830 Evergreen, CO 80437 Phone: 303.674.3379 Contact: Nicki Simonson

Civil Engineer Purrington Civil, LLC 1299 Washington Avenue, Ste 280 Golden, CO 80401 Phone: 303.956.8353 Contact: Chris Purrington, P.E.

Geotechnical Engineer Kumar & Associates 2390 South Lipan Street Denver, CO 80223 Phone: 303.742.9700 Contact: Ryan Kumar

Evergreen Surveying 6949 Highway 73, Ste MW-5 Evergreen, CO 80439 Phone: 303.674.3444 Contact: Bob Feroldi




SHE




DATE: 4-25-22

JOB NUMBER: 18-024



#### RESERVOIR NO. 4 DRAINAGE IMPROVEMENTS DETAILS ∠24" MH RING AND COVER CEMENT GROUT-RAISED LETTERS (1/8"±) OR MORTAR CONCRETE RISER -STORM\_ SECTION (12" VERTICAL ADJUSTMENT MAX.) 4 3/4" ECCENTRIC -, \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ \_ *|t|* ,\nooodoood PRECAST CONCRETE SECTIONS SHALL SET EACH RING IN FULL CONFORM TO ASTM PVC PIPE IN BED OF BITUMINOUS C-478. - STORM MH NO.1



GROUT ALL INSIDE -

4' DIAMETER MANHOLE

N.T.S.

JOINTS AND LIFT

HOLES.

ONLY. SEE PROFILE

CONC MH BASE BEAMS

WITH BAR STEEL AS SHOWN

9"x 1'-0"x 8'-0" REINF


SECTION A-A 1. CASTING SPECIFICATIONS: ASTM A-48 4. CASTINGS SHALL BE AS SPECIFIED BELOW WITH A MINIMUM TENSILE STRENGTH OR EQUAL: (CAST IRON ONLY) OF 25 KSI (CLASS 25) 2. ALL CASTINGS TO BE DIPPED IN ASPHALT BASE PAINT (OR APPROVED EQUAL) D&L FOUNDRY 3. MANHOLES LOCATED OUTSIDE OF PAVED AREAS MUST HAVE RING & COVER PER DISTRICT ENGINEER REQUIREMENTS


24" MANHOLE RING AND COVER

LIFTING NOTCH

23 7/8"


MACHINED SEAT-






VEHICLE TRACKING CONTROL (VTC) INSTALLATION NOTES 'VTC' SHALL BE INSTALLED AT THE EXIT OF THE CONSTRUCTION ACCESS WHEN THERE IS A POTENTIAL FOR TRACKING MUD OFF OF THE PROPERTY.

- 2. AN ACCESS PERMIT IS REQUIRED IF ACCESSING COUNTY RIGHT OF WAY OR IF A NEW DRIVEWAY CUT IS
- 3. RIP RAP USED FOR THE 'VTC' SHALL BE 3"-6" AND SHALL BE ANGULAR. A MINIMUM DEPTH OF 9" IS
- 4. A GEOTEXTILE SEPARATOR IS REQUIRED UNDER THE RIP RAP PAD; USE NILEX NW35, OR EQUIVALENT.
- 5. CONSTRUCTION FENCE SHALL BE LOCATED ADJACENT TO BOTH SIDES OF THE 'VTC' TO AVOID SHORT
- 6. 'VTC' SHALL BE REMOVED AT THE END OF CONSTRUCTION. ONCE REMOVED, THE DISTURBED AREAS SHALL BE TOPSOILED, SEEDED AND MULCHED.









## STABILIZED STAGING AREA INSTALLATION NOTES

- I. SEE PLAN VIEW FOR GENERAL LOCATION OF STAGING AREA. CONTRACTOR MAY MODIFY LOCATION AND SIZE OF STABILIZED STAGING AREA WITH APPROVAL FROM THE LOCAL JURISDICTION.
- 2. STABILIZED STAGING AREA SHALL BE LARGE ENOUGH TO FULLY CONTAIN PARKING, STORAGE, AND UNLOADING AND LOADING OPERATIONS.
- 3. STAGING AREA SHALL BE STABILIZED PRIOR TO ANY OTHER OPERATIONS
- 4. THE STABILIZED STAGING AREA SHALL CONSIST OF A MINIMUM OF 3" OF GRANULAR MATERIAL (GRAVEL OR RECYCLED CONCRETE). STABILIZED STAGING AREA MAINTENANCE NOTES
- I. THE ESC MANAGER SHALL INSPECT THE STABILIZED STAGING AREA DAILY, DURING AND AFTER ANY STORM EVENT AND MAKE REPAIRS OR CLEAN OUT UPSTREAM SEDIMENT AS NECESSARY.
- 2. ESC MANAGER SHALL PROVIDE ADDITIONAL THICKNESS OF GRANULAR MATERIAL IF ANY RUTTING OCCURS OR UNDERLYING SUBGRADE BECOMES
- 3. STABILIZED STAGING AREA SHALL BE ENLARGED IF NECESSARY TO CONTAIN PARKING, STORAGE, AND UNLOADING AND LOADING OPERATIONS.
- 4. ANY ACCUMULATED DIRT OR MUD SHALL BE REMOVED FROM THE SURFACE OF THE STABILIZED STAGING AREA. 5. THE STABILIZED STAGING AREA SHALL BE REMOVED AT THE END OF
- CONSTRUCTION. THE GRANULAR MATERIAL SHALL BE REMOVED OR, IF APPROVED BY THE COUNTY, USED ON SITE, AND THE AREA TOPSOILED, DRILL SEEDED AND CRIMP MULCHED OR OTHERWISE STABILIZED.



STABILIZED STAGING AREA







## Not designed for use on corrugated plastic tubing. Constructed of rugged <sup>3</sup>/<sub>16</sub>" steel material with a durable powder coat finish. Dual-hinged for better performance. Flap Gates do not have a gasket and are not watertight.

PO Box 458 · 1462 340th Street · Adair, Iowa 50002 Phone: 1-800-232-4742 · Fax: 1-800-282-3353 www.agridrain.com · email: info@agridrain.com

SEDIMENT CONTROL LOG

Size	Width of Flap	Range of Measurements for OD of PVC & CMP Pipe
6"	10" x 10"	6" to 7.1255"
8"	12" x 12"	8" to 9.1255"
10"	14 <sup>1</sup> / <sub>2</sub> " x 14 <sup>1</sup> / <sub>2</sub> "	10" to 11.1255"
12"	16" x 16"	12.25" to 14"
15"	21" x 21"	15.25" to 17"
18"	24" x 24"	18.25" to 20"
21"	27" x 27"	21" to 23"
24"	29 <sup>3</sup> / <sub>4</sub> " x 29 <sup>3</sup> / <sub>4</sub> "	24" to 26"
30"	36" x 36"	29.75" to 32"
36"	42" x 42"	35.75" to 38"

Stainless steel bolt hinges ensure years of trouble-free service.

Heavy Duty Flap Gates 🧚

Designed for use on PVC and CMP.

FLAP GATE DETAIL N.T.S.



GEOTEXTILE WRAPPED 5'- 0" - STA 0+00 TO 2+10 AROUND GRAVEL SECTION -3'- 6" - STA 2+10 TO 2+61 (MIRAFI 140N OR EQUAL) 8" SCH 40 PVC PIPE PERFORATED 10 O'CLOCK

2 ROWS OF HOLES, 120° APART

AT 2-10 O'CLOCK POSITIONS,

2. 1/2" STANDARD HOLE PATTERN,

PIPE TRENCH SECTION

N.T.S.

NON-STAGGERED

5" ON CENTER

MASTIC (RAMNECK) OR

COMPOUND. IN GROUND

WATER AREAS, GROUT

ALL OUTSIDE JOINTS.

PLASTIC SEALING -