

Appendix M

Underground Working Observations

Appendix M.1 – Underground Workings Summary and Figures

Appendix M.2 – Underground Workings Record of Construction Drawing

Appendix M.3 – Summary of Underground Workings Concrete Test Results

Appendix M.4 – Underground Workings Individual Concrete Test Reports

Appendix M.5 – Underground Workings CQA Earthworks Laboratory Testing Summary – Coarse
Shaft Backfill

Appendix M.6 – Underground Workings Individual Earthworks Test Reports

Appendix M.7 – Geogrid Quality Control Certificates

Appendix M.8 – Third Party Geogrid Conformance Test Results

Appendix M.1

Underground Workings Summary and Figures

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
462	6003	5095	56,282.2	34,858.6	9,560.0	Collapsed Shaft	Known	10/19/2013	Unknown	None	Yes	Yes	Structural Rock Backfill	None	0	2,171	0	0	0	0	5134 & 5095 - Part of #6003. SITE REMEDIATED.
338	6003	5134	56,300.8	34,953.7	9,510.0	Collapsed Adit	Known	1/31/2014	6x4	Yes	Yes	Yes	Structural Rock Backfill	None	0	199	0	0	0	0	Horizontal 48-inch CMP with Grate, located in cut. 10/19/13, removed 48-inch CMP exposed adit, excavated to approximately 8 feet to competent rock, backfilled approximately 25 to 30 feet of adit. Drilling additional work upslope started 10/25/2013. Additional drilling on 11/16/2013, 01/31/2014 & 02/05/2014. Drill holes blasted and excavated. SITE REMEDIATED.
333	6004	5127	56,156.5	35,344.3	9,535.0	Surface Working	Known	10/15/2013	Unknown	None	Yes	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	5126 & 5127- Part of 6004. SITE REMEDIATED.
372	6004	5126	56,082.0	35,306.4	9,500.0	Collapsed Adit	Known	7/17/2015	7x8	Yes	Yes	Yes	Geogrid	None	0	0	35,235	653	0	0	Excavated across haul road; geogrid installed July 2015. (Figure UG3). SITE REMEDIATED
U	6005	N/A	56,082.0	35,306.4	9,499.5	Surface Working	Unknown	1/16/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 4 to 5 feet into rock, nothing found. SITE REMEDIATED.
335	6011	5130	56,304.5	35,279.1	9,595.0	Timbered Shaft	Known	4/8/2013	10x5	Yes	Yes	Yes	Concrete Cap	None	0	1,752	0	0	70	301	08/15/2013 excavated exposing shaft, approximately 19 to 20 feet to bottom, void, noted trending to east. Site drilled and blasted, excavation of working; concrete plug poured, structural rock backfill. (See Figure UG4). SITE REMEDIATED.
U	6012	N/A	56,385.4	35,259.7	9,578.4	Surface Working	Unknown	3/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled & bucket tamped. SITE REMEDIATED.
U	6015	N/A	56,012.8	35,204.8	9,491.4	Shallow Shaft	Unknown	Apr. 2013	Unknown	None	None	Yes	Removed in Cut	Yes	0	0	0	0	0	0	Working was located next to the Blacksmith Shop, removed during cut, nothing found. SITE REMEDIATED.
56	6018	5260	57,532.1	34,551.5	9,698.0	Shallow Shaft	Known	2/20/2013	Timbered Shaft	Yes	Yes	Yes	Structural Rock Backfill	None	0	1,293	0	0	0	0	Site blasted and excavated to competent rock, backfilled using an excavator, dozer, & roller. FSW quantified the site prior to backfilling. SITE REMEDIATED.
347	6034	5259	57,405.3	34,721.3	9,660.0	Surface Working	Known	Feb. 2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no evidence was found. SITE REMEDIATED.
480	6035	5026	54,754.5	35,601.6	9,625.0	Collapsed Shaft	Known	2/23/2013	12x7	Yes	Yes	Yes	Structural Rock Backfill	None	0	342	0	0	0	0	Collapsed shaft, drilling completed, no voids found, holes grouted, excavated 30 feet to competent rock. Site quantified and backfilled. SITE REMEDIATED.
481	6036	5023	54,602.6	35,559.3	9,640.0	Collapsed Shaft	Known	1/21/2014	Unknown	None	Yes	Yes	Concrete Cap	None	0	0	0	0	15	104	Collapsed shaft, voids found at southwest corner, grouting completed, concrete cap. (Figure UG5). SITE REMEDIATED.
491	6037	5024	54,579.4	35,716.7	9,675.0	Surface Working	Known	2/27/2013	Unknown	None	Yes	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Drilled and blasted. Blast rock removed, exposed working to competent rock, excavated 12 feet to competent rock, structural fill, backfilled. FSW quantified the working prior to backfilling. SITE REMEDIATED.
490	6038	5022	54,485.7	35,639.7	9,670.0	Surface Working	Known	2/27/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working, excavated 10 to 15 feet, nothing found, backfilled, (±10 CY) with 1 excavator. SITE REMEDIATED.
U	6039	N/A	54,383.6	35,363.5	9,648.4	Surface Working	Unknown	2/27/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Prospect pit excavated 17 feet to rock, backfilled (±63 CY). SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
U	6040	N/A	54,426.7	35,308.8	9,627.5	Surface Working	Unknown	2/27/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working, excavated 20 feet into rock, site backfilled (± 74 CY). SITE REMEDIATED.
U	6041	N/A	54,378.4	35,386.7	9,648.4	Surface Working	Unknown	2/27/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working, excavated 10 feet into rock, site backfilled (±45 CY). SITE REMEDIATED.
U	6042	N/A	54,260.5	35,236.2	9,657.1	Collapsed Adit	Unknown	2/27/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Collapsed adit, excavated 9 feet to rock, backfilled (±30 CY). SITE REMEDIATED.
TP11	6043	5021	54,676.7	35,281.7	9,565.0	Test Pit	Known	2/28/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working excavated 8 feet to competent rock, backfilled, (±7 CY) using one excavator. SITE REMEDIATED.
U	6044	N/A	54650.9	35274.7	9,568.0	Test Pit	Unknown	2/28/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working excavated to 8 feet to competent rock, backfilled, (±7 CY) 1 excavator. SITE REMEDIATED.
TP12	6045	5020	54,604.4	35,272.6	9,575.0	Test Pit	Known	2/28/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working excavated to 8 feet to competent rock, backfilled,(7+/- CY) 1 excavator. SITE REMEDIATED.
424	6050	5227	56,897.1	34,057.7	9,740.0	Surface Working	Known	4/20/2013	Unknown	None	None	Yes	Geogrid	None	0	0	9,257	171	0	0	Confirmatory drilling performed. Two-layer geogrid deployed and completed with select structural fill. (Figure UG6). SITE REMEDIATED.
55	6051	5299	57,317.8	35,039.2	9,695.0	Timbered Shaft	Known	3/2/2013	Unknown	Yes	Yes	Yes	Concrete Cap	None	0	3,550	0	0	30	72	Site drilled, excavated blast rock. Additional confirmatory drilling above the two found adits, concrete plug, cemented rock fill, quantified structural fill. (Figure UG7). SITE REMEDIATED.
349	6052	5261	57,538.5	34,606.7	9,695.0	Surface Working	Known	2/20/2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated in conjunction with UG #6018 remediation. SITE REMEDIATED.
348	6053	5262	57,550.8	34,659.0	9,695.0	Surface Working	Known	Feb. 2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no additional evidence found. SITE REMEDIATED.
345	6054	5258	57,362.2	34,578.8	9,660.0	Surface Working	Known	Feb. 2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no additional evidence found. SITE REMEDIATED.
354	6055	5257	57,278.1	34,821.7	9,655.0	Surface Working	Known	Feb. 2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no additional evidence found. SITE REMEDIATED.
346	6056	5254	57,151.9	34,543.5	9,625.0	Surface Working	Known	3/2/2013	Timbered Shaft	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Found a timbered shaft, excavated 22 feet to competent rock, site backfilled,(±33 CY) one excavator. SITE REMEDIATED.
U	6057	N/A	56,632.6	34,826.5	9,550.9	Shallow Shaft	Unknown	3/6/2013	None	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Collapsed shaft or deep prospect pit, excavated to a depth of 22 feet into hard rock, backfilled with structural rock fill, (±155 CY). SITE REMEDIATED.
343	6058	5238	56,666.0	34,781.1	9,570.0	Surface Working	Known	3/6/2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no additional evidence found. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
342	6059	5237	56,658.5	34,781.1	9,570.0	Surface Working	Known	3/6/2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no additional evidence found. SITE REMEDIATED.
341	6060	5235	56,537.2	34,820.0	9,560.0	Surface Working	Known	3/27/2013	Shallow	Yes	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Removal of approximately ±35 feet of tailings, nothing found, one excavator. SITE REMEDIATED.
339	6061	5135	56,325.0	34,929.8	9,515.0	Timbered Shaft	Known	3/20/2013	Unknown	None	Video	Yes	Concrete Cap	None	140	0	0	0	16	168	Shaft - removed pre-cast concrete slabs, measured 63 feet depth, video shaft to 55+ feet nothing found, backfilled course shaft backfill, ~140 CY, 3' concrete plug, 7 feet cemented rock fill. (Figure UG8). SITE REMEDIATED.
U	6062	N/A	56324.0	34932.2	9,515.0	Shallow Working	Unknown	3/6/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 6 to 8 feet into rock, nothing found. SITE REMEDIATED.
340	6063	5231	56,410.0	34,915.3	9,525.0	Surface Working	Known	3/6/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Remediated shallow working, excavated to a depth of 8 feet into hard rock then backfilled with structural rock fill (±12 CY), one excavator. SITE REMEDIATED.
U	6064	N/A	56536.0	34818.3	9,563.0	Surface Working	Known	3/27/2013	Shallow	Yes	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Removal of approximately ±35 feet of tailings, nothing found, one excavator. SITE REMEDIATED.
371	6065	5239	56,707.8	34,980.8	9,580.0	Surface Working	Known	10/25/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 to 20 feet to competent rock, backfilled. SITE REMEDIATED.
351	6066	5243	56,871.4	34,880.3	9,600.0	Surface Working	Known	3/6/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	The site was excavated and found to be a collapsed shaft. Adit found at 19 to 20 feet, excavated to expose the adit to a depth of 27 feet into hard rock, practical refusal, one excavator,(± 270 CY) backfilled. SITE REMEDIATED.
344	6067	5242	56,802.4	34,666.5	9,580.0	Trench	Known	3/7/2013	Trench	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 20 feet of material, approximately 65 feet in length, and 6 feet in width (average) and daylight to existing surface within ADR2, nothing found, backfilled, (±144 CY), one excavator. SITE REMEDIATED.
370	6068	5232	56,470.7	35,048.3	9,545.0	Surface Working	Known	10/24/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled. SITE REMEDIATED.
353	6069	5255	57,181.0	34,783.9	9,635.0	Surface Working	Known	3/7/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Remediated shallow working, excavated 8 feet into competent rock, backfilled (±7 CY), one excavator. SITE REMEDIATED.
350	6070	5249	57,042.2	34,743.1	9,600.0	Collapsed Adit	Known	3/11/2013	4x6	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 18 to 20 feet, backfilled (±35 CY). SITE REMEDIATED.
U	6071	N/A	57,038.0	34,716.8	9,582.4	Surface Working	Unknown	3/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Part of UG #6070. SITE REMEDIATED.
352	6072	5250	57,023.2	34,865.4	9,630.0	Surface Working	Known	3/11/2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated shallow working, removed during topsoil stripping, no evidence was found. SITE REMEDIATED.
U	6078	N/A	56,996.5	34,698.4	9,582.8	Adit/Shaft	Unknown	3/11/2013	4x7	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Unknown adit and small shaft excavated to competent rock to 18 to 20 feet, site backfilled, one excavator. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
97	6094	5391	57,806.5	34,926.1	9,745.0	Timbered Shaft	Known	3/18/2013	15x10	Yes	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Timbered shaft, excavated 30 feet to competent rock, working removed, backfilled (±650 CY). SITE REMEDIATED.
1099	6095	5108	55,490.0	35,770.1	9,575.0	Surface Working	Known	6/11/2013	Unknown	None	None	Yes	Removed in Cut	Yes	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
TTP17	6096	5102	55,247.1	35,671.4	9,550.0	Test Pit	Known	1/6/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
477	6097	5101	55,197.7	35,690.8	9,560.0	Surface Working	Known	1/6/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
478	6098	5100	55,095.0	35,686.3	9,575.0	Trench	Known	1/6/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
493	6099	5032	54,707.2	35,920.4	9,695.0	Surface Working	Known	11/19/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled with native structural fill. SITE REMEDIATED.
492	6100	5025	54,676.0	35,768.5	9,675.0	Surface Working	Known	1/10/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
1016	6101	5031	54,634.5	35,977.8	9,720.0	Surface Working	Known	11/20/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled with native structural fill. SITE REMEDIATED.
1017	6102	5030	54,516.0	35,972.1	9,745.0	Surface Working	Known	1/14/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavation, found timbers, possible shaft, excavated 22 feet, provided drill access, drilled and found no laterals, center of shaft ends at 31 feet, backfilled with structural fill, bucket tamped compaction. SITE REMEDIATED.
1005	6103	5029	54,504.1	35,991.7	9,750.0	Surface Working	Known	11/20/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled with native structural fill. SITE REMEDIATED.
1006	6104	5028	54,490.1	36,050.4	9,765.0	Surface Working	Known	11/20/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled with native structural fill. SITE REMEDIATED.
TP13	6105	5018	54,288.8	35,478.6	9,680.0	Test Pit	Known	11/9/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	SITE REMEDIATED.
488	6106	5016	54,175.1	35,308.7	9,700.0	Collapsed Shaft	Known	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
99	6107	5392	57,898.0	34,957.4	9,785.0	Surface Working	Known	3/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Surface working excavated 10 feet to competent rock, backfilled (±27 CY), one excavator. SITE REMEDIATED.
211	6108	5301	57,508.5	35,144.9	9,750.0	Surface Working	Known	4/12/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated to 13 feet to competent rock, backfilled (± 47 CY), one excavator. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
210	6109	5302	57,468.2	35,265.0	9,780.0	Shallow Shaft	Known	4/12/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated to 16 feet to competent rock ,backfilled, (67+/-CY), one excavator. SITE REMEDIATED.
229	6110	5300	57,372.2	35,130.0	9,735.0	Surface Working	Known	4/12/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 13 feet to competent rock, backfilled (±39 CY), one excavator. SITE REMEDIATED.
226	6113	5298	57,325.9	35,321.0	9,790.0	Shallow Shaft	Known	3/28/2013	Shaft	None	Yes	Yes	Structural Rock Backfill	None	0	298	0	0	0	0	Shaft, drilling completed, site blasted, excavated FWS quantified, excavation backfilled. SITE REMEDIATED.
U	6116	N/A	56,147.3	35,573.0	9,567.1	Surface Working	Unknown	4/23/2015	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±6 feet to competent rock. Backfilled and compacted. SITE REMEDIATED.
U	6117	N/A	56,136.0	35,616.7	9,567.7	Timbered Shaft	Unknown	11/20/2014	Unknown	Yes	Yes	Yes	Concrete Cap	None	0	0	0	0	8	50	Unknown timbered shaft, drilled and found no laterals, concrete plug. (Figure UG9). SITE REMEDIATED.
U	6118	N/A	56,155.6	35,497.0	9,550.1	Surface Working	Unknown	4/23/2015	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock. Backfilled and compacted. SITE REMEDIATED.
222	6119	5291	57,196.2	35,482.9	9,845.0	Shaft/Stope	Known	4/11/2013	5x6	None	Yes	No	Geogrid	None	0	0	7,013	130	0	0	Existing stope found, terminated about 15 feet, crown removed exposing stope. Found a shallow shaft about 25 to 30 feet below grade, drilled and blasted. Installed geogrid. (Figure UG10). SITE REMEDIATED.
225	6120	5290	57,169.2	35,461.1	9,835.0	Collapsed Adit	Known	4/11/2013	5x7	None	Yes	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Site drilled and blasted, void found to the east (UG #6119). SITE REMEDIATED.
233	6121	5271	57,135.3	35,535.6	9,850.0	Surface Working	Known	4/11/2013	Shallow	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Remediated/removed providing access to UG #6120. SITE REMEDIATED.
U	6122	N/A	56,822.7	36,379.9	9,870.4	Deep Shaft/Collapsed Adit	Unknown	4/11/2013	8x35x50'+	Yes	Yes	Yes	Structural Rock Backfill	None	0	729	4,149	256	0	0	Site drilled and blasted, excavated, FWS quantified excavation, backfilled, geogrid completed (three layer system), select structural fill, revised structural fill due to grade change to 729 CY. (Figure UG11). SITE REMEDIATED.
228	6124	5296	57,302.7	35,351.6	9,810.0	Trench	Known	4/12/2013	8x9x25	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Trench, excavated 9 feet to competent rock, backfilled (±67 CY), one excavator. SITE REMEDIATED.
U	6125	N/A	57,909.4	34,930.7	9,786.5	Surface Working	Unknown	4/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 6 to 8 feet into rock, nothing found, backfilled (±13 CY). SITE REMEDIATED.
U	6126	N/A	57,918.8	34,950.0	9,791.5	Surface Working	Unknown	4/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 8 to 9 feet into rock, nothing found, backfilled (±15 CY). SITE REMEDIATED.
U	6127	N/A	57,926.3	34,981.2	9,798.6	Timbered Shaft	Unknown	4/12/2013	4x6	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Timbered shaft, ±4x6, excavated 25 feet to competent rock, working backfilled (±25 CY), one excavator. SITE REMEDIATED.
227	6128	5297	57,288.1	35,328.2	9,800.0	Surface Working	Known	4/12/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 8 feet to competent rock, backfilled (±20 CY), one excavator. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
224	6129	5294	57,244.0	35,454.5	9,840.0	Surface Working	Known	4/12/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Shallow working, excavated 8 feet to competent rock, backfilled (±25 CY), one excavator. SITE REMEDIATED.
221	6130	5293	57,238.9	35,505.9	9,865.0	Surface Working	Known	7/9/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Nothing found, backfilled. SITE REMEDIATED.
U	6131	N/A	57,777.0	35,118.0	9,755.1	Shallow Working	Unknown	4/24/2013	3x5	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Small working found in the Phase 1 diversion Channel, excavated 8 feet to competent rock, backfilled. SITE REMEDIATED.
8	6132	5190	56,190.8	34,476.6	9,730.0	Surface Working	Known	4/25/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
330	6133	5113	55,927.2	35,949.8	9,545.0	Timbered Shaft	Known	4/25/2013	8x10	Yes	Yes	Yes	Concrete Cap	(No Suggestions) conc. Slab	0	0	0	0	13	65	Confirmatory drilling completed, holes grouted. Site blasted, excavated ±25, concrete plug. (Figure UG12). SITE REMEDIATED.
293	6137	5147	56,803.0	36,093.5	9,870.0	Surface Working	Known	8/13/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	No evidence of an adit was found (as originally thought), excavated to ±9 feet to competent rock, backfilled (±133 CY). SITE REMEDIATED.
292	6138	5146	56,760.1	35,989.0	9,855.0	Surface Working	Known	5/7/2013	Shallow	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Known as a surface working, two workings were within ±20 feet of one another, considered one. Competent rock at 15 feet, site backfilled (±104 CY). SITE REMEDIATED.
322	6139	5167	56,815.5	35,823.7	9,855.0	Collapsed Stope	Known	8/14/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, no evidence of collapsed stope, backfilled (±148 CY). SITE REMEDIATED.
291	6140	5165	56,814.0	35,779.5	9,850.0	Collapsed Adit	Known	8/14/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, no evidence of collapsed adit, backfilled (±59 CY). SITE REMEDIATED.
283	6141	5145	56,690.7	36,202.1	9,825.0	Collapsed Shaft	Known	5/13/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, no evidence of collapsed shaft, backfilled. SITE REMEDIATED.
284	6142	5144	56,668.7	36,128.9	9,820.0	Surface Working	Known	5/6/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Existing surface working excavated 8 feet to competent rock, site backfilled (±67 CY). SITE REMEDIATED.
281	6143	5143	56,609.0	36,184.6	9,795.0	Surface Working	Known	5/6/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Existing surface working excavated 8 feet to competent rock, site backfilled (±30 CY). SITE REMEDIATED.
279	6144	5121	56,445.1	36,065.6	9,735.0	Surface Working	Known	5/16/2013	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Timbers found at 17 to 28 feet, excavated to competent rock. SITE REMEDIATED.
278	6145	5120	56,450.0	35,965.6	9,725.0	Surface Working	Known	5/16/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Existing surface working excavated 16 feet to competent rock, site backfilled (±31 CY). SITE REMEDIATED.
TP26	6146	5119	56,436.0	35,882.1	9,720.0	Test Pit	Known	10/28/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 to 15 feet to competent rock, backfilled (±333 CY). SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
274	6147	5118	56,403.2	35,844.6	9,700.0	Timbered Shaft	Known	5/2/2013	10x7	None	Yes	Yes	Geogrid	None	250	0	4,993	94	0	0	Drilling completed, holes grouted, coarse shaft backfill placed, site prep for geogrid (2-layer system). (Figure UG13). SITE REMEDIATED.
273	6148	5117	56,354.1	35,934.4	9,690.0	Surface Working	Known	5/2/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
272	6149	5123	56,377.8	36,076.0	9,705.0	Surface Working	Known	5/6/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Existing working excavated 8 to 12 feet to competent rock, site backfilled (±100 CY). SITE REMEDIATED.
280	6150	5122	56,415.4	36,142.8	9,720.0	Surface Working	Known	5/6/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Existing working excavated 12 feet to competent rock, site backfilled (±33 CY). SITE REMEDIATED.
95	6151	5124	56,302.1	36,143.3	9,665.0	Sample Location	Known	5/2/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
332	6152	5115	56,197.2	35,986.4	9,640.0	Surface Working	Known	5/2/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock, backfilled and compacted. SITE REMEDIATED.
331	6153	5114	56,195.0	35,843.5	9,625.0	Timbered Shaft	Known	11/20/2014	5x5	None	Yes	Yes	Concrete Cap	None	1,103	0	0	0	11	64	Video shaft to 50 feet, no laterals found, measured depth to bottom of shaft, found to be 209 feet. Coarse shaft backfill placed, concrete plug. (Figure UG14). SITE REMEDIATED.
464	6154	5133	56,197.7	34,992.1	9,505.0	Collapsed Adit	Known	5/7/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
373	6155	5125	56,058.8	35,206.7	9,495.0	Surface Working	Known	4/8/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
414	6157	5206	56,439.8	34,091.3	9,820.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
U	6160	N/A	56,899.3	35,834.1	9,887.0	Collapsed Shaft	Unknown	6/11/2013	5x8	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Removed after #6159 was blasted, excavated and backfilled. SITE REMEDIATED.
U	6161	N/A	53,570.6	34,002.1	9,569.1	Surface Working	Unknown	6/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 30 feet to competent rock, site backfilled (±35 CY). SITE REMEDIATED.
U	6162	N/A	53,632.9	33,945.3	9,540.0	Shallow Prospect Pit	Unknown	6/11/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Excavated 12 feet to competent rock, backfilled (no compaction). SITE REMEDIATED.
U	6163	N/A	53,521.6	33,865.0	9,544.8	Collapsed Shaft	Unknown	6/11/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Excavated 20+ feet, verified the working was removed during cut exercise. SITE REMEDIATED.
U	6164	N/A	53,669.1	33,980.7	9,535.6	Shallow Shaft	Unknown	6/11/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled (no compaction). SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
U	6165	N/A	53,682.3	33,926.8	9,521.3	Collapsed Adit	Unknown	6/11/2013	Unknown	Yes	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Excavated 8 feet to competent rock, backfilled (no compaction). SITE REMEDIATED.
TP1	6166	5103	55,380.0	35,401.9	9,490.0	Test Pit	Known	6/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled. SITE REMEDIATED.
467	6167	5105	55,488.9	35,479.9	9,510.0	Timbered Shaft	Known	6/11/2013	4x6	Yes	Yes	Yes	Concrete Cap	None	92	10,350	0	0	378	1,822	Connected to #6273, exposed shaft, backfilled with coarse shaft backfill, site blasted, excavation, concrete cap placed in adjoining "room/stopes", cemented rock fill, structural fill placed. (Figure UG15). SITE REMEDIATED.
U	6177	N/A	56,492.2	36,392.3	9,729.9	Shallow Shaft?	Unknown	6/25/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Squaw Gulch clay borrow area. Removed in Cut. SITE REMEDIATED.
230	6178	5251	57,121.4	35,160.0	9,725.0	Surface Working	Known	7/11/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 6 feet, backfilled (±22 CY). SITE REMEDIATED.
231	6179	5252	57,029.3	35,212.0	9,720.0	Surface Working	Known	7/11/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 8 feet rock, approximately 35 in length and 6 feet in width, nothing found, backfilled (±62 CY), one excavator. SITE REMEDIATED.
232	6180	5253	56,986.7	35,327.1	9,745.0	Surface Working	Known	7/10/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 5 feet, backfilled, (±15 CY). SITE REMEDIATED.
289	6181	5162	56,874.1	35,608.0	9,820.0	Surface Working	Known	7/10/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 5 feet to competent rock, backfilled (±25 CY). SITE REMEDIATED.
288	6182	5161	56,809.6	35,548.3	9,785.0	Surface Working	Known	7/10/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 8 feet to competent rock, backfilled (±30 CY). SITE REMEDIATED.
290	6183	5163	56,808.4	35,635.4	9,810.0	Collapsed Adit	Known	4/1/2014	4x6	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated blast rock to competent rock, adit still trending into slope but below 50 foot excavated depth. SITE REMEDIATED.
287	6184	5160	56,715.9	35,685.0	9,795.0	Collapsed Shaft	Known	7/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Small depression, excavated 8 feet to competent rock, backfilled (±26 CY). SITE REMEDIATED.
286	6185	5158	56,625.5	35,737.4	9,775.0	Surface Working	Known	7/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 8 feet to competent rock, backfilled (±35 CY). SITE REMEDIATED.
285	6186	5159	56,637.9	35,803.9	9,790.0	Surface Working	Known	7/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled (±40 CY). SITE REMEDIATED.
277	6187	5157	56,522.2	35,709.2	9,740.0	Timbered Shaft	Known	7/12/2013	4x6	Yes	Yes	Yes	Geogrid	None	0	555	3,817	74	0	0	Excavated to ±35 feet, confirmatory drilling, holes grouted, blasted, excavated FWS quantified working, backfilled, geogrid, select structural fill. (Figure UG 16). SITE REMEDIATED.
275	6188	5116	56,453.8	35,675.5	9,700.0	Collapsed Adit	Known	7/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to ±30 feet to competent rock, no adit found, backfilled (±111 CY). SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
276	6189	5139	56,497.4	35,580.9	9,705.0	Surface Working	Known	7/12/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled (±45 CY). SITE REMEDIATED.
94	6190	5138	56,436.6	35,543.0	9,670.0	Sample Location	Known	7/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 4 feet to competent rock, backfilled (±32 CY). SITE REMEDIATED.
54	6191	5142	56,636.3	35,356.8	9,675.0	Sample Location	Known	7/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 8 feet to competent rock, backfilled (±81 CY). SITE REMEDIATED.
TR5	6192	5342	56,717.0	35,309.2	9,675.0	Trench	Known	7/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 12 feet, approximately 57 feet in length and 12 feet in width, nothing found, backfilled (±380 CY), one excavator. SITE REMEDIATED.
358	6193	5246	56,963.1	35,051.2	9,660.0	Surface Working	Known	7/15/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±22 feet to competent rock, backfilled (±147 CY). SITE REMEDIATED.
356	6194	5247	56,933.8	35,112.5	9,670.0	Surface Working	Known	8/9/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled (±296 CY). SITE REMEDIATED.
357	6195	5248	56,866.3	35,141.9	9,665.0	Surface Working	Known	8/9/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 12 feet to competent rock, backfilled (±160 CY). SITE REMEDIATED.
361	6196	5240	56,731.9	35,090.2	9,610.0	Surface Working	Known	7/17/2013	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to ±30 feet to competent rock, backfilled (±333 CY). SITE REMEDIATED.
364	6197	5234	56,606.1	35,262.3	9,635.0	Surface Working/Shaft	Known	8/13/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 15 feet to competent rock, backfilled (±166 CY), one excavator. SITE REMEDIATED.
365	6198	5140	56,551.5	35,296.0	9,630.0	Collapsed Stope/Shallow working	Known	8/13/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 15 feet to competent rock, backfilled (±67 CY). SITE REMEDIATED.
366	6199	5137	56,466.8	35,356.7	9,630.0	Collapsed Stope	Known	8/14/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, no evidence of a collapsed stope found, backfilled (±222 CY). SITE REMEDIATED.
336	6200	5132	56,365.4	35,363.1	9,605.0	Collapsed Adit	Known	9/16/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±12 feet to competent rock, backfilled, and bucket tamped. SITE REMEDIATED.
337	6201	5131	56,339.1	35,375.7	9,600.0	Depression	Known	10/31/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled, and, bucket tamped. SITE REMEDIATED.
369	6202	5136	56,447.3	35,162.5	9,565.0	Collapsed Adit	Known	8/9/2013	7x4	None	Yes	Yes	Structural Rock Backfill	None	0	2,202	0	0	0	0	Confirmatory drilling, site blasted, blast rock removed, excavation quantified by FWS, backfilled. SITE REMEDIATED.
363	6203	5233	56,556.6	35,138.3	9,590.0	Surface Working	Known	8/10/2013	4x6	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 35 feet to competent hard rock, no Adits or Stopes found, all timbers removed, backfilled (±351 CY). SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
AD4	6204	5241	56,790.2	35,062.6	9,620.0	Collapsed Adit	Known	7/16/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±30 feet to competent rock, no adit found, backfilled (±111 CY). SITE REMEDIATED.
360	6205	5244	56,902.2	34,989.6	9,630.0	Surface Working	Known	7/16/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 to 18 feet to competent rock, backfilled (±150 CY). SITE REMEDIATED.
U	6206	N/A	56789.0	35,419.5	9,720.6	Timbered Adit; Shaft/Stope	Unknown	7/17/2013	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Adit, shaft, and stope removed, 30 feet deep by 15 feet in width, backfilled (±3,000 CY). SITE REMEDIATED.
425	6207	5228	56,881.1	34,204.8	9,720.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
441	6208	5224	56,723.6	34,329.0	9,715.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
451	6209	5223	56,663.0	34,348.3	9,720.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
13	6210	5222	56,584.5	34,467.5	9,690.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
442	6211	5194	56,376.5	34,439.7	9,725.0	Trench	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
443	6212	5193	56,341.3	34,392.2	9,740.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
438	6213	5198	56,377.1	34,225.6	9,785.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
437	6214	5199	56,407.3	34,177.9	9,800.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
439	6215	5200	56,462.3	34,258.6	9,775.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
440	6216	5201	56,504.8	34,272.7	9,765.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
435	6217	5213	56,565.2	34,163.1	9,795.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	none	0	0	0	0	0	0	SITE REMEDIATED.
434	6218	5212	56,552.9	34,134.6	9,800.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
416	6219	5209	56,485.9	34,077.8	9,820.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
415	6220	5210	56,491.9	34,058.7	9,825.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
414	6221	5206	56,431.2	34,063.7	9,820.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
391	6222	5204	56,425.2	34,082.7	9,820.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
412	6223	5203	56,388.8	34,078.1	9,805.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
413	6224	5205	56,400.7	34,025.8	9,810.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
417	6225	5208	56,449.2	34,016.1	9,825.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
418	6226	5207	56,455.2	33,992.3	9,825.0	Surface Working	Known	7/18/2013	Unknown	None	none	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
433	6227	5211	56,552.5	34,020.4	9,820.0	Surface Working	Known	7/18/2013	Unknown	none	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
423	6228	5226	56,692.0	33,972.4	9,780.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
427	6229	5216	56,637.8	34,091.5	9,785.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
428	6230	5215	56,619.7	34,129.6	9,785.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
436	6231	5214	56,595.5	34,153.5	9,785.0	Surface Working	Known	7/18/2013	Unknown	none	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
426	6232	5225	56,771.3	34,067.2	9,755.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
432	6234	5217	56,662.2	34,134.2	9,770.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
430	6235	5218	56,638.0	34,162.8	9,770.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
431	6236	5219	56,638.1	34,172.4	9,770.0	Surface Working	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
429	6237	5220	56,625.8	34,153.4	9,770.0	Timbered Shaft	Known	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
U	6238	N/A	55,614.5	35,554.9	9,458.7	Collapsed Adit	Unknown	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Removed in Cut. SITE REMEDIATED.
U	6261	N/A	55,081.4	35,343.9	9,504.9	Unknown	Unknown	1/29/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±15 feet to competent rock, backfilled. SITE REMEDIATED.
U	6262	N/A	55,015.5	35,306.4	9,521.5	Surface Working	Unknown	7/30/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 8 to 9 feet to competent rock, nothing found, backfilled (±15 CY). SITE REMEDIATED.
U	6263	N/A	53846.9	33995.5	9,459.0	Collapsed Shaft	Unknown	7/31/2013	Unknown	None	Yes	Yes	Concrete Cap	None	0	0	0	0	5	70	Collapsed shaft, excavated ±28 feet to competent rock, drilled confirmatory borings above working, nothing found, concrete cap and cemented rock fill. (Figure UG17). SITE REMEDIATED.
460	6268	5087	56,069.7	34,868.9	9,555.0	Timbered Shaft	Known	8/1/2013	5x8	Yes	Yes	Yes	Concrete Cap	None	0	2,044	0	0	16	62	Shaft in cut, confirmatory drilling, no adits or stopes found, drilled center of shaft, holes grouted, concrete cap and cemented rock fill. (Figure UG18). SITE REMEDIATED.
U	6269	N/A	56853.7	35806.8	9,860.0	Collapsed Stope/Adit	Known	3/21/2015	8x12 & 8x60+	None	Yes	Yes	Geogrid	None	0	0	12,877	239	0	0	Collapsed stope/adit, drill line voids found, excavated, found trending north into the Anaconda and south down slope. Geogrid installed. (Figure UG19). SITE REMEDIATED.
U	6270	N/A	56396.8	36178.6	9,704.0	Surface Working	Unknown	8/20/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6271	N/A	56476.6	36347.2	9,720.0	Surface Working	Unknown	8/20/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6272	N/A	56516.8	36385.8	9,730.0	Surface Working	Unknown	8/20/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6273	N/A	55,750.5	35,608.1	9,462.0	Shaft/Stope	Unknown	8/22/2013	Unknown	Yes	Yes	Yes	Concrete Cap	None	0	2,406	0	0	541	2,143	Video working, connected upslope, drilling, excavated 25 feet, connected to #6167, located within the ADR Haul route, concrete placed in stope, cemented rock fill, and structural fill. (Figure UG20) SITE REMEDIATED.
U	6274	N/A	56764.0	36183.1	9,838.0	Shaft/Stope	Unknown	8/28/2013	Unknown	Yes	Yes	Yes	Concrete Cap	None	0	0	0	0	8	55	Video working shaft/stope running north to northwest, confirmatory drilling, concrete cap. (Figure UG21). SITE REMEDIATED.
U	6275	N/A	56415.0	35966.9	9,706.0	Stope/Adit	Unknown	10/29/2013	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, removed stope/adit site, backfilled. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
421	6276	5040	54,821.3	33,907.8	9,455.0	Collapsed Adit	Known	4/10/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Packed with structural fill, extending into 1/2:1 slope. SITE REMEDIATED.
U	6277	N/A	56,438.6	35,586.5	9,676.9	Surface Working	Unknown	4/10/2014	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	SITE REMEDIATED.
334	6278	5128	56,174.5	35,277.6	9,535.0	Surface Working	Known	6/11/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	SITE REMEDIATED.
U	6279	N/A	55,939.0	34,929.8	9,491.2	Surface Working	Unknown	5/31/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6281	N/A	55,480.6	34,273.9	9,479.0	Shallow Shaft/ Adit	Unknown	10/17/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, adit removed, backfilled. SITE REMEDIATED.
389	6282	5078	55,999.6	34,068.5	9,645.0	Shallow Shaft	Known	10/18/2013	Unknown	None	Yes	Yes	Concrete Cap	None	0	0	0	0	10	45	Drilled, blasted, FWS quantified, concrete cap and cemented rock fill. (Figure UG22). SITE REMEDIATED.
1	6283	5079	56,079.9	34,064.1	9,660.0	Collapsed Adit	Known	10/18/2013	5X6	None	Yes	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, adit was found extending to north, confirmatory drilling, excavated blast rock to competent rock. SITE REMEDIATED.
447	6284	5080	56,144.6	34,079.1	9,690.0	Depression	Known	10/18/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled. SITE REMEDIATED.
408	6285	5083	56,123.0	33,967.7	9,710.0	Surface Working	Known	4/30/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±3 feet to competent rock, backfilled. SITE REMEDIATED.
410	6286	5081	56,176.0	34,031.3	9,715.0	Surface Working	Known	10/18/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled (±45 CY). SITE REMEDIATED.
409	6287	5082	56,181.9	33,993.2	9,725.0	Surface Working	Known	10/18/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 6 feet to competent rock, backfilled (±25 CY). SITE REMEDIATED.
449	6288	5075	56,025.2	34,212.7	9,630.0	Surface Working	Known	10/18/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±12 feet ,to competent rock, nothing found, backfilled (±53 CY). SITE REMEDIATED.
U	6289	N/A	56,080.5	35,042.0	9,472.0	Timbered Shaft	Unknown	1/28/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±8 feet to competent rock, structural rock backfill. SITE REMEDIATED.
U	6290	N/A	55,353.6	34,267.1	9,453.7	Adit/Horz. Drift	Unknown	10/19/2013	6X4	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Adit extends about 30 feet into the slope, removed crown pillar to within 5 feet, hole plugged with structural backfill. SITE REMEDIATED.
402	6291	5076	55,921.9	33,974.4	9,675.0	Surface Working	Known	2/13/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
393	6292	5058	55,740.9	34,070.5	9,620.0	Surface Working	Known	3/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 4 feet to competent rock, backfilled, and bucket tamped. SITE REMEDIATED.
U	6293	N/A	55,704.6	34,067.1	9,614.5	Surface Working	Unknown	3/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled, and bucket tamped. SITE REMEDIATED.
U	6294	N/A	55,689.5	34,092.1	9,599.4	Surface Working	Unknown	3/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 2 feet to competent rock, backfilled, and bucket tamped. SITE REMEDIATED.
392	6295	5059	55,830.0	34,070.6	9,625.0	Surface Working	Known	3/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 8 feet to competent rock, backfilled, and bucket tamped. SITE REMEDIATED.
390	6296	5077	55,970.1	34,061.6	9,645.0	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
446	6297	5197	56,310.1	34,164.0	9,765.0	Surface Working	Known	3/7/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Excavated to competent rock, backfilled, and bucket tamped. SITE REMEDIATED.
444	6298	5188	56,201.4	34,340.4	9,715.0	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
445	6299	5189	56,214.1	34,373.5	9,725.0	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
9	6300	5191	56,226.2	34,473.5	9,735.0	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
23	6301	5064	55,752.3	34,422.9	9,545.0	Surface Working	Known	1/20/2014	Unknown	None	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Excavated to competent rock, backfilled with structural fill, bucket tamped. SITE REMEDIATED.
22	6302	5063	55,703.6	34,404.1	6,520.0	Timbered Shaft	Known	1/20/2014	3x8	Yes	Yes	Yes	Concrete Cap	None	0	0	0	0	12	63	Excavated to 25'+, drilled, blasted, concrete, and cemented rock fill. (Figure UG23). SITE REMEDIATED.
376	6303	5062	55,649.3	34,489.9	9,515.0	Sample Location	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
377	6304	5054	55,569.5	34,257.1	9,505.0	Surface Working	Known	10/21/2013	Unknown	Yes, RR timbers	Pending	Yes	Geogrid	None	0	0	4,840	100	0	0	Excavated, railroad timbers removed, drilled, blasted, two-layer geogrid. (Figure UG24). SITE REMEDIATED.
386	6305	5055	55,630.1	34,237.8	9,515.0	Surface Working	Known	10/24/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±8 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
384	6306	5053	55,593.4	34,147.6	9,555.0	Surface Working	Known	5/16/2014	None	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±8 feet to competent rock, backfilled, and compacted. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd ³)	STRUCTURAL FILL (yd ³)	GEOGRID (ft ²)	SELECT STRUCTURAL FILL (yd ³)	CONCRETE (yd ³)	CEMENTED ROCKFILL (yd ³)	
387	6307	5056	55,672.4	34,171.1	9,555.0	Surface Working	Known	10/24/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±8 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
387	6308	5061	55,721.1	34,199.5	9,545.0	Shallow Shaft	Known	10/24/2013	5x6	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±28 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
398	6309	5060	55,586.4	33,876.5	9,675.0	Timbered Shaft	Known	2/13/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
382	6310	5051	55,483.7	34,048.1	9,590.0	Collapsed Adit	Known	4/30/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±6 feet to competent rock, backfilled. SITE REMEDIATED.
383	6311	5052	55,526.2	34,081.8	9,585.0	Collapsed Stope	Known	4/30/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±6 feet to competent rock, backfilled. SITE REMEDIATED.
407	6312	5046	55,492.4	34,520.9	9,460.0	Collapsed Adit	Known	5/16/2014	None	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±3 feet to competent rock, backfilled, and compacted. SITE REMEDIATED.
U	6313	N/A	56,335.3	35,411.2	9,597.3	Collapsed Shaft	Unknown	7/27/2015	Unknown	Yes	Yes	Yes	Geogrid	None	0	0	17,402	322	0	0	Excavated ±25+ feet, confirmatory drilling performed, two-layer geogrid deployed and completed with select structural fill. (Figure UG25). SITE REMEDIATED.
367	6314	5129	56,289.1	35,429.5	9,600.0	Collapsed Shaft	Known	11/20/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
359	6315	5245	56,926.6	35,022.8	9,645.0	Surface Working	Known	10/25/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 6 to 8 feet to competent rock, backfilled. SITE REMEDIATED.
355	6316	5256	57,252.9	34,903.0	9,680.0	Surface Working	Known	10/28/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 10 feet to competent rock, backfilled. SITE REMEDIATED.
TP25	6317	5141	56,628.8	35,366.0	9,675.0	Test Pit	Known	10/28/2013	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 5 feet to competent rock, backfilled. SITE REMEDIATED.
U	6318	N/A	55,317.8	35,426.4	9,457.8	Stope/Adit	Unknown	10/29/2013	Unknown	Yes	Yes	Yes	Concrete Cap	None	0	1,226	0	0	38	199	Excavation, confirmatory drilling, trending towards UG #6167 blasted, excavated, and FWS quantified. (Figure UG26). SITE REMEDIATED.
468	6319	5034	54,893.2	35,306.1	9,540.0	Sample Location	Known	1/22/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
469	6320	5035	54,924.1	35,235.4	9,525.0	Timbered Shaft	Known	1/11/2014	8x20	None	None	Yes	Concrete Cap	None	6,355	0	0	0	18	63	Estimated depth ~1000 feet, no laterals to 75 feet, coarse shaft backfill, 30 to 15 feet of cut, coned, concrete, coarse shaft rock fill. (Figure UG27). SITE REMEDIATED.
368	6321	5019	54,443.3	35,412.4	9,635.0	Timbered Shaft	Known	2/26/2013	4x6	Yes	Yes	Yes	Structural Rock Backfill	None	0	1,398	0	0	0	0	Excavated, FWS quantified fill volume, backfill, and roller compaction. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
482	6322	5011	54,363.8	35,041.6	9,600.0	Surface Working	Known	10/29/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
476	6323	5012	54,423.3	34,965.8	9,565.0	Surface Working	Known	3/24/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±7 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
484	6324	5009	54,247.7	34,918.8	9,610.0	Surface Working	Known	2/22/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±4 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
483	6325	5010	54,284.5	34,975.5	9,615.0	Collapsed Adit	Known	2/22/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±4 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
U	6326	N/A	54,250.3	34,964.0	9,612.3	Collapsed Adit	Unknown	2/22/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to ±20 feet to competent rock, connected to UG#6428, backfilled. SITE REMEDIATED.
S3	6327	5013	54,196.1	35,076.7	9,660.0	Timbered Shaft	Known	4/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated after UG#6428 was blasted, remediated as part of UG#6428. Removed blast rock. SITE REMEDIATED.
TP10	6328	5014	54,133.9	35,109.9	9,685.0	Test Pit	Known	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
489	6329	5015	54,157.8	35,170.8	9,685.0	Timbered Shaft	Known	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
485	6330	5008	54,120.1	34,823.7	9,635.0	Timbered Shaft	Known	1/28/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6331	N/A	54,614.0	35,917.9	9,709.1	N/A	Unknown	10/29/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Determined to be abandoned drill mud pit, investigation only. SITE REMEDIATED.
U	6332	N/A	56,217.0	35,029.4	9,492.9	Surface Working	Unknown	1/20/2014	Shallow	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 5 feet, backfilled. SITE REMEDIATED.
U	6333	N/A	55,047.4	35,719.3	9,585.7	Surface Working	Unknown	10/29/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock, backfilled with native structural fill. SITE REMEDIATED.
U	6334	N/A	54,907.4	33,820.1	9,503.3	Timbered Drainage	Unknown	2/13/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Partially eliminated during cut, timbers removed, 70+ foot horizontal excavation. SITE REMEDIATED.
U	6335	N/A	54,121.5	35,218.8	9,705.1	Surface Working	Unknown	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6340	N/A	54,145.4	35,214.4	9,690.3	Surface Working	Unknown	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
411	6341	5202	56,358.3	34,078.2	9,795.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
10	6342	5192	56,323.5	34,516.0	9,705.0	Collapsed Shaft	Known	1/20/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated to competent rock. SITE REMEDIATED.
11	6343	5196	56,347.9	34,544.4	9,690.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
12	6344	5195	56,451.1	34,529.8	9,685.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
14	6345	5221	56,536.2	34,567.5	9,660.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
16	6346	5099	56,293.7	34,677.8	9,650.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
17	6347	5098	56,275.6	34,701.7	9,645.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
18	6348	5097	56,263.7	34,725.7	9,635.0	Trench	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
19	6349	5093	56,209.0	34,763.7	9,620.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
20	6350	5092	56,178.9	34,769.0	9,615.0	Trench	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
21	6351	5091	56,172.3	34,687.8	9,655.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
7	6352	5090	56,147.7	34,592.7	9,690.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
455	6353	5089	56,081.4	34,745.2	9,610.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
459	6354	5086	55,990.5	34,793.1	9,570.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
454	6355	5088	56,069.4	34,792.8	9,590.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
461	6356	5094	56,233.8	34,850.8	9,575.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
453	6357	5096	56,288.1	34,796.8	9,600.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
452	6358	5236	56,579.3	34,705.3	9,600.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
463	6359	5230	56,439.9	34,786.7	9,585.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
15	6360	5229	56,403.2	34,734.5	9,610.0	Surface Working	Known	11/12/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6388	N/A	54,171.2	35,228.0	9,678.5	Surface Working	Unknown	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6389	N/A	54,142.4	35,163.4	9,678.2	Surface Working	Unknown	1/27/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
388	6390	5057	55,745.4	34,180.3	9,560.0	Surface Working	Known	4/30/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±15 feet to competent rock, backfilled. SITE REMEDIATED.
U	6391	N/A	54,844.4	33,920.1	9,452.6	Collapsed Adit	Unknown	4/10/214	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Remediated with UG# 6276. SITE REMEDIATED.
U	6392	N/A	54,492.9	36,131.7	9,776.7	Deep Shaft	Unknown	12/6/2013	Unknown	Yes	Yes	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Grate and Stand Pipe - drilled and determined there are no laterals that extend into perimeter road. SITE REMEDIATED.
U	6394	N/A	54,907.4	33,820.1	9,503.3	Surface Working	Unknown	2/17/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6395	N/A	55,657.7	35,382.5	9,447.4	Surface Working	Unknown	7/18/2013	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	SITE REMEDIATED.
U	6398	N/A	56,007.2	35,761.1	9,536.6	Surface Working	Unknown	2/19/2014	Unknown	None	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Excavated to competent rock, backfilled with structural fill, bucket tamped. SITE REMEDIATED.
479	6400	5033	54,894.3	35,624.6	9,602.8	Trench	Known	1/8/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
S1	6401	5104	55,440.2	35,611.9	9,490.9	Collapsed Shaft	Known	3/6/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
465	6402	5107	55,532.2	35,670.0	9,525.0	Sample Location	Known	1/8/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
AD5	6403	5111	55,690.2	35,669.5	9,495.0	Collapsed Adit	Known	1/8/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
1100	6404	5109	55,538.6	35,779.4	9,570.0	Surface Working	Known	1/8/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
5	6405	5070	55,948.3	34,560.2	9,563.4	Collapsed Adit	Known	1/20/2014	Unknown	None	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Excavated to competent rock, backfilled with structural fill, bucket tamped. SITE REMEDIATED.
6	6406	5071	55,953.5	34,621.9	9,549.3	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
4	6407	5072	55,983.7	34,560.0	9,577.4	Shallow Shaft	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
450	6408	5069	55,934.9	34,474.5	9,583.4	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
25	6409	5068	55,904.4	34,460.5	9,575.8	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
26	6410	5073	55,916.3	34,383.7	9,598.7	Collapsed Stope	Known	1/20/2014	Unknown	None	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Excavated to competent rock, backfilled with structural fill, bucket tamped. SITE REMEDIATED.
24	6411	5067	55,861.9	34,441.5	9,564.7	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
456	6412	5065	55,837.6	34,522.5	9,540.6	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
457	6413	5066	55,825.9	34,650.8	9,505.6	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
458	6414	5085	55,893.1	34,750.5	9,498.2	Surface Working	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
375	6415	5084	55,863.3	34,845.7	9,461.1	Sample Location	Known	1/9/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
448	6416	5074	55,964.5	34,241.9	9,606.2	Collapsed Stope	Known	1/20/2014	Unknown	None	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Excavated to competent rock, backfilled with structural fill, bucket tamped. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
2	6417	5187	56,068.1	34,383.5	9,656.6	Timbered Shaft	Known	1/20/2014	Unknown	None	None	Yes	Structural Rock Backfill	Yes	0	0	0	0	0	0	Excavated to competent rock, backfilled with structural fill, bucket tamped. SITE REMEDIATED.
3	6418	5186	56,062.4	34,479.0	9,632.7	Surface Working	Known	1/21/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
57	6420	5263	57,135.6	34,042.1	9,720.0	Sample Location	Known	1/14/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
58	6421	5264	57,153.3	33,904.1	9,745.0	Sample Location	Known	1/14/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during CUT. SITE REMEDIATED.
96	6422	5185	56,343.3	36,604.2	9,665.0	Sample Location	Known	1/14/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6428	N/A	54,224.2	34,986.4	9,613.5	Adit	Unknown	1/22/2014	5x6	Yes	Yes	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated, drilled, blasted, excavated 20 feet to competent rock, backfilled, and compacted. SITE REMEDIATED.
U	6429	N/A	56,113.3	35,844.0	9,588.0	Adit	Unknown	12/3/2014	4X6	None	Yes	Yes	Geogrid	None	0	0	4,815	89	0	0	Confirmatory drilling, blasted, geogrid installed. (Figure UG28) SITE REMEDIATED.
U	6430	N/A	56580.78	35801.03	9,757.0	Surface Working	Unknown	1/29/2014	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±14 feet to competent rock, backfilled. SITE REMEDIATED.
395	6431	5049	55,355.7	33,920.1	9,630.0	Surface Working	Known	2/13/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
396	6432	5050	55,349.4	33,839.3	9,645.0	Timbered Shaft	Known	2/13/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6433	N/A	54,827.0	35,223.3	9,522.5	Timbered Shaft	Unknown	1/15/2014	3x6	Yes	None	Yes	Concrete Cap	None	117	0	0	0	9	44	Bridged/caved in, coarse shaft backfill to 20 feet, coned, concrete plug, course shaft backfill. (Figure UG29). SITE REMEDIATED.
379	6434	5041	54,881.4	33,770.2	9,490.0	Collapsed Stope	Known	2/17/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
378	6435	5042	54,899.7	33,803.4	9,500.0	Collapsed Stope	Known	2/17/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
U	6436	N/A	55109.69	35285.91	9,478.0	Surface Working	Unknown	3/6/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±7 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
U	6437	N/A	56,024.1	35,802.6	9,536.0	Surface Working	Unknown	2/19/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±6 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
U	6438	N/A	54,455.7	35,014.0	9,550.0	Surface Working	Unknown	2/22/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±6 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
223	6442	5295	57,268.3	35,463.9	9,845.0	Surface Working	Known	3/3/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 3 feet, nothing found, backfilled. SITE REMEDIATED.
1046	6448	5110	55,623.6	35,779.1	9,520.0	Collapsed Adit	Known	3/6/2014	48-inch CMP	None	Pending	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during cut. SITE REMEDIATED.
466	6449	5106	55,550.0	35,570.1	9,525.0	Surface Working	Known	3/6/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 6 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
TP45	6450	5112	55,646.9	35,597.9	9,465.0	Test Pit	Known	3/6/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated 6 feet to competent rock, nothing found, backfilled. SITE REMEDIATED.
U	6451	N/A	56,220.9	36,155.9	9,647.3	Surface Working	Unknown	6/26/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±20 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6452	N/A	55,310.5	35,193.1	9,414.9	Surface Working	Unknown	4/1/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Part of UG#6115. SITE REMEDIATED.
U	6461	N/A	55,945.8	35,619.5	9,490.9	Surface Working	Unknown	4/25/2015	Unknown	None	None	Yes	Geogrid	None	0	0	0	0	0	0	Remediated as part of #6639. SITE REMEDIATED.
U	6462	N/A	55,925.8	35,641.3	9,497.1	Surface Working	Unknown	8/15/2014	Unknown	None	None	Yes	Removed in Cut	None	0	0	0	0	0	0	Eliminated during CUT. SITE REMEDIATED.
U	6492	N/A	55,839.7	35,668.3	9,472.1	Surface Working	Unknown	8/22/2013	Unknown	None	None	Yes	Concrete Cap	None	0	0	0	0	0	0	Remediated as part of #6273. SITE REMEDIATED.
U	6616	N/A	56,249.9	36,002.0	9,646.7	Surface Working	UNKNOWN	6/26/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6622	N/A	54,549.5	35,321.5	9,599.4	Surface Working	Unknown	6/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±5 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6623	N/A	54,502.3	35,301.5	9,606.7	Surface Working	Unknown	6/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6624	N/A	54,356.2	35,222.8	9,631.1	Surface Working	Unknown	6/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±5 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6625	N/A	54,612.6	35,381.0	9,595.8	Surface Working	Unknown	6/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±18 feet to competent rock, backfilled, compacted. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary




IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd ³)	STRUCTURAL FILL (yd ³)	GEOGRID (ft ²)	SELECT STRUCTURAL FILL (yd ³)	CONCRETE (yd ³)	CEMENTED ROCKFILL (yd ³)	
U	6626	N/A	54,732.9	35,440.6	9,592.9	Surface Working	Unknown	6/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6627	N/A	54,391.2	35,375.0	9,644.1	Surface Working	Unknown	6/7/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6628	N/A	54,427.8	35,387.1	9,636.8	Surface Working	Unknown	6/10/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±7 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6629	N/A	54,433.3	35,294.0	9,622.3	Surface Working	Unknown	6/11/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±8 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6630	N/A	54,350.3	35,325.8	9,647.9	Surface Working	Unknown	6/11/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±8 feet to competent rock, backfilled, compacted. SITE REMEDIATED.
U	6632	N/A	54,525.1	35,820.0	9,707.1	Surface Working	Unknown	8/21/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock, backfilled. SITE REMEDIATED.
U	6633	N/A	54,249.6	34,631.1	9,528.4	Surface Working	Unknown	8/22/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±10 feet to competent rock. Removed lots of organics, trash, and debris, backfilled with structural fill material, compacted. SITE REMEDIATED.
U	6635	N/A	55,742.5	35,849.8	9,508.0	Wooden Box Culvert	Unknown	8/2/2014	Unknown	Yes	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±20 to competent rock, backfilled. SITE REMEDIATED.
U	6637	N/A	54,197.1	35,243.0	9,667.3	Collapsed Adit	Unknown	8/21/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Drilled, blasted, excavated 18 feet to competent rock, backfilled. SITE REMEDIATED.
U	6638	N/A	54,229.5	35,359.9	9,679.0	Collapsed Adit	Unknown	8/21/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Drilled, blasted, excavated 18 feet to competent rock, backfilled. SITE REMEDIATED.
U	6639	N/A	55,881.6	35,697.4	9,477.2	Adit	Unknown	4/25/2015	Unknown	Yes	Yes	Yes	Geogrid	None	0	0	63,821	1,182	0	0	Drilling-connected to #6273, geogrid installed. (Figure UG30). SITE REMEDIATED.
U	6640	N/A	55,892.8	35,738.5	9,485.3	Adit	Unknown	4/25/2015	Unknown	None	None	Yes	Geogrid	None	0	0	0	0	0	0	Remediated as part of #6639. SITE REMEDIATED.
U	6641	N/A	55,061.7	35,334.3	9,493.5	Surface Working	Unknown	9/11/2014	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±15 feet competent rock, backfilled. SITE REMEDIATED.
U	6670	N/A	55,922.4	35,649.4	9,480.2	Adit	Unknown	4/26/2014	Unknown	None	None	Yes	Geogrid	None	0	0	0	0	0	0	Remediated as part of #6639. SITE REMEDIATED.
U	6671	N/A	56,258.4	35,402.1	9,571.6	Collapsed Adit	Unknown	6/1/2015	Unknown	None	None	No	Geogrid	None	0	0	0	0	0	0	Remediated as part of UG# 6004. SITE REMEDIATED.

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
Underground Workings Remediation Summary



IDENTIFICATION			LOCATION			WORKING DESCRIPTION									APPROXIMATE QUANTITIES						COMMENTS
HISTORICAL ID	AMES ID	CC&V WORKING ID	NORTHING	EASTING	ELEV. (feet)	DESCRIPTION	KNOWN OR UNKNOWN	DATE	APPROXIMATE OPENING SIZE	TIMBERS PRESENT	CONFIRMATION DRILLING PERFORMED	REMEDATION PERFORMED	REMEDATION TYPE	STRUCTURE PRESENT	COARSE SHAFT BACKFILL (yd³)	STRUCTURAL FILL (yd³)	GEOGRID (ft²)	SELECT STRUCTURAL FILL (yd³)	CONCRETE (yd³)	CEMENTED ROCKFILL (yd³)	
U	6688	N/A	56,378.5	35,393.1	9,606.7	Timbered Shaft	Unknown	6/30/2015	Unknown	Yes	Yes	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Drilling, no voids found, timbers removed, backfilled, compacted. SITE REMEDIATED.
U	6689	N/A	54,620.5	36,156.4	9,748.0	Surface Working	Unknown	7/15/2015	Unknown	None	None	Yes	Structural Rock Backfill	None	0	0	0	0	0	0	Excavated ±20 feet to native ground, nothing found. SITE REMEDIATED.


S:\Projects\1125N Squaw Valley\8.0 Engineer-Design\8.1 Reports-Docs\Phase 1 ROC Report\18.Appendix 0-UG Work\0.1-Summary and Figures\CADD\Phase 1 - UG Concrete.dwg--9/30/2015 11:01 PM




A **CONCRETE REMEDIATION TYPICAL DETAIL**
UG1 **N.T.S.**

REMEDICATION NOTES:

1. ROCK SURFACE WITHIN SHAFT SHALL BE SCALED TO REMOVE LOOSE MATERIAL PRIOR TO CONCRETE PLUG AND CEMENTED ROCKFILL PLACEMENT.
2. CONTRACTOR TO CONSTRUCT 7' MINIMUM CEMENTED ROCKFILL IN EITHER COMPETENT BEDROCK OR SURFICIAL SOILS.
3. CONTRACTOR TO EXCAVATE PREVIOUSLY COLLAPSED SHAFTS/STOPE TO APPROXIMATELY 25' BELOW FINAL SOIL LINE FILL SUBGRADE SURFACE.
4. COMPACTION OF TOP LAYER OF COARSE SHAFT BACKFILL TO BE METHOD SPECIFICATION APPROVED BY THE ENGINEER.

	CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
	APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1	PROJECT No. 74201125N0	
	DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING DETAIL SECTION	FIGURE No. UG1	REV 0
	DSN BY RBR			




REMEDATION NOTES:

1. CONTRACTOR TO INSTALL DIRECTION OF MAXIMUM STRENGTH FOR THE SECOND LAYER OF UX1700HS OR EQUIVALENT HS GEOGRID TRANSVERSE TO THE DIRECTION OF MAXIMUM STRENGTH FOR THE FIRST LAYER OF UX1700HS GEOGRID.
2. A THIRD GEOGRID LAYER MAY BE ADDED IN AREAS UNDER HIGH NORMAL LOAD. AREAS REQUIRING THIRD GEOGRID WILL BE DETERMINED DURING REMEDIATION.
3. GEOGRID CAP TO EXTEND MINIMUM 15 FEET BEYOND MINE WORKING LIMIT.




GEOGRID CAP INSTALLATION DETAIL (TYP.)

N.T.S.



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY (SGVLF)-PHASE 1	PROJECT No. 74201125N0
DRN BY JBB/CS	TITLE GEOGRID REMEDIATION OF UNDERGROUND WORKING CAP INSTALLATION DETAIL	FIGURE No. UG2
DSN BY JBB		REV 0

S:\Projects\1125N Squaw Valley\8.0 Engineer-Design\8.1 Reports-Docs\Phase 1 Reports\0-Underground Work\0.2 Record Drawing\Individual Sheets\Phase 1 - UG Geogrid.dwg-9/30/2015 4:41 PM



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID
- THIRD LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:


- 653 CY - SELECT STRUCTURAL FILL
- 35,235 SF - TOTAL GEOGRID (3-LAYERS)



CHK BY	RBR
APR BY	ALM
DRN BY	JBB/CS
DSN BY	JBB

CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY
PROJECT	SQUAW GULCH VALLEY LEACH FACILITY (SGVLF)--PHASE 1
TITLE	GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6004 PLAN VIEW

ISSUED DATE	09/28/2015
PROJECT No.	74201125N0
FIGURE No.	UG3
REV	0



QUANTITIES:


- 1,752 CY – STRUCTURAL FILL
- 301 CY – APPROVED CEMENTED ROCK FILL
- 70 CY – CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY RBR	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1		09/28/2015	
	TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6011 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG4	0




0 10 FT

QUANTITIES:


- 0 CY - STRUCTURAL FILL
- 104 CY - APPROVED CEMENTED ROCK FILL
- 15 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY JBB	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1		09/28/2015	
	TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6036 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG5	0



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:


- 171 CY — SELECT STRUCTURAL FILL
- 9,257 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY	RBR
APR BY	ALM
DRN BY	JBB/CS
DSN BY	JBB

CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY
PROJECT	SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1
TITLE	GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6050 PLAN VIEW

ISSUED DATE	09/28/2015
PROJECT No.	74201125N0
FIGURE No.	UG6
REV	0



QUANTITIES:


- 3,550 CY – STRUCTURAL FILL
- 72 CY – APPROVED CEMENTED ROCK FILL
- 30 CY – CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6051 PLAN VIEW	FIGURE No. UG7	REV 0
DSN BY JBB			




QUANTITIES:

- 140 CY - COARSE SHAFT BACKFILL
- 168 CY - APPROVED CEMENTED ROCK FILL
- 16 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY
RBR
APR BY
ALM
DRN BY
JBB/CS
DSN BY
JBB

CLIENT
PROJECT
TITLE

CRIPPLE CREEK & VICTOR GOLD MINING COMPANY
SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1
**CONCRETE REMEDIATION OF
UNDERGROUND WORKING #6061
PLAN VIEW**

ISSUED DATE

09/28/2015

PROJECT No.


74201125N0

FIGURE No.

UG8

REV

0



0 10 FT

QUANTITIES:


- 0 CY - STRUCTURAL FILL
- 50 CY - APPROVED CEMENTED ROCK FILL
- 8 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY JBB	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1		09/28/2015	
	TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6117 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG9	0



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:


1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:

- 130 CY — SELECT STRUCTURAL FILL
- 7,013 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6119 PLAN VIEW	FIGURE No. UG10	REV 0
DSN BY JBB			



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID
- THIRD LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.


QUANTITIES:

- 729 CY — STRUCTURAL FILL
- 256 CY — SELECT STRUCTURAL FILL
- 4,149 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6122 PLAN VIEW	FIGURE No. UG11	REV 0
DSN BY JBB			

S:\Projects\1125N Squaw Valley\8.0 Engineer-Design\8.1 Reports-Docs\Phase 1 ROC Report\18.Appendix 0-UG Work\0.1-Summary and Figures\CADD\Phase 1 - UG Concrete.dwg-10/1/2015 7:07 AM




QUANTITIES:

- 0 CY - STRUCTURAL FILL
- 65 CY - APPROVED CEMENTED ROCK FILL
- 13 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY	RBR
APR BY	ALM
DRN BY	JBB/CS
DSN BY	JBB

CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY
PROJECT	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1
TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6133 PLAN VIEW

ISSUED DATE	
09/28/2015	
PROJECT No.	
74201125N0	
FIGURE No.	REV
UG12	0



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:


1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:

- 250 CY — COARSE SHAFT BACKFILL
- 94 CY — SELECT STRUCTURAL FILL
- 4,993 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6147 PLAN VIEW	FIGURE No. UG13	REV 0
DSN BY JBB			



QUANTITIES:

- 1,103 CY - COARSE SHAFT BACKFILL
- 64 CY - APPROVED CEMENTED ROCK FILL
- 11 CY - CONCRETE PLUG

NOTES:


1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY	RBR
APR BY	ALM
DRN BY	JBB/CS
DSN BY	JBB

CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY
PROJECT	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1
TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6153 PLAN VIEW

ISSUED DATE	09/28/2015
PROJECT No.	74201125N0
FIGURE No.	UG14
REV	0




QUANTITIES:


- 92 CY - COARSE SHAFT BACKFILL
- 10,350 CY - STRUCTURAL FILL
- 1,822 CY - APPROVED CEMENTED ROCK FILL
- 378 CY - CONCRETE PLUG

NOTE:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6167 PLAN VIEW	FIGURE No. UG15	REV 0
DSN BY JBB			



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:


- 555 CY — STRUCTURAL FILL
- 74 CY — SELECT STRUCTURAL FILL
- 3,817 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY
RBR
APR BY
ALM
DRN BY
JBB/CS
DSN BY
JBB

CLIENT
CRIPPLE CREEK & VICTOR GOLD MINING COMPANY
PROJECT
SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1
TITLE
**GEOGRID REMEDIATION OF
UNDERGROUND WORKING No. 6187
PLAN VIEW**

ISSUED DATE
09/28/2015
PROJECT No.
74201125N0
FIGURE No.
UG16
REV
0




0 20 FT

QUANTITIES:


- 0 CY - STRUCTURAL FILL
- 70 CY - APPROVED CEMENTED ROCK FILL
- 5 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1	PROJECT No. 74201125N0
DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6263 PLAN VIEW	FIGURE No. UG17
DSN BY JBB		REV 0




QUANTITIES:


- 2,044 CY - STRUCTURAL FILL
- 62 CY - APPROVED CEMENTED ROCK FILL
- 16 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1	PROJECT No. 74201125N0
DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6268 PLAN VIEW	FIGURE No. UG18
DSN BY JBB		REV 0

**LEGEND:**


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:


1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:

- 239 CY — SELECT STRUCTURAL FILL
- 12,877 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY JBB	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1		09/28/2015	
	TITLE	GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6269 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG19	0



QUANTITIES:


- 2,406 CY – STRUCTURAL FILL
- 2,143 CY – APPROVED CEMENTED ROCK FILL
- 541 CY – CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0
DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6273 PLAN VIEW	FIGURE No. UG20
DSN BY JBB		REV 0




QUANTITIES:

- 0 CY - STRUCTURAL FILL
- 55 CY - APPROVED CEMENTED ROCK FILL
- 8 CY - CONCRETE PLUG


NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6274 PLAN VIEW	FIGURE No. UG21	REV 0
DSN BY JBB			

S:\Projects\1125N Squaw Valley\8.0 Engineer-Design\8.1 Reports-Docs\Phase I ROC Report\18.Appendix 0-UG Work\0.1-Summary and Figures\CADD\Phase 1 - UG Concrete.dwg-10/1/2015 7:07 AM




QUANTITIES:

- 0 CY - STRUCTURAL FILL
- 10 CY - CONCRETE
- 45 CY - CEMENTED ROCK FILL


NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT.



<div>CHK BY RBR</div> <div>APR BY ALM</div> <div>DRN BY JBB/CS</div> <div>DSN BY JBB</div>	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1		09/28/2015	
	TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6282 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG22	0

S:\Projects\1125N Squaw Valley\8.0 Engineer-Design\8.1 Reports-Docs\Phase 1 ROC Report\18.Appendix 0-UG Work\0.1-Summary and Figures\CADD\Phase 1 - UG Concrete.dwg-10/1/2015 7:07 AM





QUANTITIES:

- 0 CY – STRUCTURAL FILL
- 12 CY – CONCRETE
- 63 CY – CEMENTED ROCK FILL

NOTE:

- 1. SLOPE = 0.5H:1V MINIMUM.
- 2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT.

	CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
	APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125NO	
	DRN BY JBB/CS	TITLE CONCRETE REMEDIATION OF UNDERGROUND WORKING #6302 PLAN VIEW	FIGURE No. UG23	REV 0
	DSN BY JBB			



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:


1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:

- 100 CY — SELECT STRUCTURAL FILL
- 4,840 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY JBB	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1		09/28/2015	
	TITLE	GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6304 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG24	0

**LEGEND:**

- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID
- THIRD LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.


QUANTITIES:

322 CY – SELECT STRUCTURAL FILL

17,402 SF – TOTAL GEOGRID (2-LAYERS)



CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0	
DRN BY JBB/CS	TITLE GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6313 PLAN VIEW	FIGURE No. UG25	REV 0
DSN BY JBB			





QUANTITIES:

- 1,226 CY - STRUCTURAL FILL
- 199 CY - APPROVED CEMENTED ROCK FILL
- 38 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT

	CHK BY	CLIENT	ISSUED DATE	
	RBR	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	09/28/2015	
	APR BY	PROJECT	PROJECT No.	
	ALM	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1	74201125N0	
DRN BY		TITLE	FIGURE No.	REV
JBB/CS		CONCRETE REMEDIATION OF	UG26	0
DSN BY		UNDERGROUND WORKING #6318		
JBB		PLAN VIEW		





QUANTITIES:

- 6,335 CY – COARSE SHAFT BACKFILL
- 0 CY – STRUCTURAL FILL
- 63 CY – APPROVED CEMENTED ROCK FILL (SEE NOTE #3)
- 18 CY – CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT
3. 25 CY OF APPROVED 4020 MIX CONCRETE AND 45 CY OF 300 PSI MIX CONCRETE WAS PLACED AS SUBSTITUTION FOR CEMENTED ROCK FILL

	CHK BY RBR	CLIENT CRIPPLE CREEK & VICTOR GOLD MINING COMPANY	ISSUED DATE 09/28/2015	
	APR BY ALM	PROJECT SQUAW GULCH VALLEY LEACH FACILITY – PHASE 1	PROJECT No. 74201125N0	
	DRN BY JBB/CS	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6320 PLAN VIEW	FIGURE No. UG27	REV 0
	DSN BY JBB			

**LEGEND:**


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:

- 89 CY — SELECT STRUCTURAL FILL
- 4,815 SF — TOTAL GEOGRID (2-LAYERS)



CHK BY
RBR

APR BY
ALM

DRN BY
JBB/CS

DSN BY
JBB

CLIENT
CRIPPLE CREEK & VICTOR GOLD MINING COMPANY

PROJECT
SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1

TITLE
**GEOGRID REMEDIATION OF
UNDERGROUND WORKING No. 6429
PLAN VIEW**

ISSUED DATE
09/28/2015

PROJECT No.
74201125N0

FIGURE No.
UG28

REV
0




QUANTITIES:


- 117 CY - COARSE SHAFT BACKFILL
- 44 CY - APPROVED CEMENTED ROCK FILL
- 9 CY - CONCRETE PLUG

NOTES:

1. SLOPE = 0.5H:1V MINIMUM.
2. EMBANKMENT FILL USED AS STRUCTURAL FILL IN REMEDIATION EFFORT



CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY JBB	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY - PHASE 1		09/28/2015	
	TITLE	CONCRETE REMEDIATION OF UNDERGROUND WORKING #6433 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG29	0



LEGEND:


- FIRST LAYER TENSAR UX1800HS GEOGRID
- SECOND LAYER TENSAR UX1800HS GEOGRID
- THIRD LAYER TENSAR UX1800HS GEOGRID

NOTE:

1. SURVEY DATA OF GEOGRID WAS SUPPLIED BY AMES CONSTRUCTION, INC.

QUANTITIES:








- 1,182 CY — SELECT STRUCTURAL FILL
 63,821 SF — TOTAL GEOGRID (3-LAYERS)





CHK BY RBR APR BY ALM DRN BY JBB/CS DSN BY JBB	CLIENT	CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ISSUED DATE	
	PROJECT	SQUAW GULCH VALLEY LEACH FACILITY — PHASE 1		09/28/2015	
	TITLE	GEOGRID REMEDIATION OF UNDERGROUND WORKING No. 6639 PLAN VIEW		PROJECT No.	
				74201125N0	
				FIGURE No.	REV
				UG30	0

Appendix M.2

Underground Workings Record of Construction Drawing

 EXISTING GROUND SURFACE CONTOUR AND EL, FEET (LAND SURVEY)
 EXISTING GROUND SURFACE CONTOUR AND EL, FEET (PSSA)
 SQUAW GULCH PHASE 1 GROUND SURFACE CONTOUR AND EL, FEET (9,450' BENCH - 9,550')
 PHASE 1 LIMITS
 5000 UNDERGROUND WORKING REMEDIATION LOCATION
 5000 UNDERGROUND WORKING REMEDIATION LOCATION - CONCRETE
 5000 UNDERGROUND WORKING REMEDIATION LOCATION - GEOGRID



REV	DATE	DESCRIPTION	ENGR CADD	CLIENT	PROVIDED BY	ISSUED FOR	PROJECT	ISSUED DATE	
				CRIPPLE CREEK & VICTOR GOLD MINING COMPANY		ROC REPORT	SQUAW GULCH VALLEY LEACH FACILITY PHASE 1	10/01/15	
				DISCLAIMER		DRN BY	TITLE	UNDERGROUND WORKING REMEDIATION PHASE 1 RECORD OF CONSTRUCTION	PROJECT No. 74201125N0
				AMEC FOSTER WHEELER PRODUCED THE INFORMATION PRESENTED ON THIS DRAWING THROUGH THE USE OF TECHNICAL INFORMATION AND PRACTICAL EXPERIENCE SPECIFIC TO ITS EFFORTS. RECEIVING THIS DRAWING DOES NOT GUARANTEE ANY RIGHTS TO SUCH TECHNICAL INFORMATION AND PRACTICAL EXPERIENCE. ANY ALTERATION OR ADAPTATION OF THE DATA OR CONTENTS OF THIS DRAWING SHALL BE AT USER'S SOLE RISK AND WITHOUT ANY LIABILITY OR LEGAL RESPONSIBILITY TO AMEC FOSTER WHEELER.		CS			
						DSN BY			ALM
						CHK BY			RBR
					APR BY	ALM		DRAWING No. 1 of 1	REV 0

Appendix M.3

Summary of Underground Workings Concrete Test Results

**Cripple Creek & Victor Mining Company
Squaw Gulch Vally Leach Facility-Phase 1
Underground Workings Concrete Testing Summary**



SPECIMEN NO.	DATE PLACED	TIME BATCHED	TIME SAMPLED	LOCATION	MIX DESIGN NUMBER	FIELD TEST RESULTS				LABORATORY TEST RESULTS						
						SLUMP (in)	AIR CONTENT (%)*	UNIT WEIGHT (pcf)*	SAMPLE TEMP. (°F)	CURING AGE AT TIME OF TEST (days)	LOAD (pounds)	AREA (in ²)	DESIGN STRENGTH (psi)	COMPRESSIVE STRENGTH (psi)	PERCENT OF DESIGN (%)	FRACTURE TYPE
W1-1	4/4/2013	11:55 AM	2:20 PM	UGT #6061 (Working Area)	224918	1.75	4.0	N/T	72	3	51,625	12.57	4,000	4,107	103%	2
W1-2										7	54,315	12.57	4,000	4,321	108%	6
W1-3										28	69,990	12.57	4,000	5,568	139%	6
W1-4										28	71,250	12.57	4,000	5,668	142%	3
W1-5										H	Discard	12.57	4,000	-	-	-
W3-4	8/7/2013	7:30 AM	1:30 PM	UG #U6263 (Working Area)	74GM2110	4.00	N/T	N/T	83	1	90,855	28.27	4,000	3,214	80%	5
W3-1										7	108,665	28.27	4,000	3,844	96%	5
W3-2										28	128,350	28.27	4,000	4,540	114%	2
W3-3										28	125,271	28.27	4,000	4,431	111%	2
W3-5										H	Discard	28.27	4,000	-	-	-
W4-1	8/16/2013	8:34 AM	9:15 PM	UG #U6051 (Working Area)	4001	4.00	N/T	N/T	78	7	52,105	12.57	4,000	4,145	104%	2
W4-2										28	68,520	12.57	4,000	5,451	136%	2
W4-3										28	64,170	12.57	4,000	5,105	128%	2
W4-4										H	Discard	12.57	4,000	-	-	-
W6-1	10/2/2013	2:05 PM	2:31 PM	UG #U6273 (Working Area)	4000	2.50	N/T	N/T	72	2	41,555	12.57	4,000	3,306	83%	2
W6-2										5	65,155	12.57	4,000	5,183	130%	2
W6-3										28	Discard	12.57	4,000	-	-	-
W6-4										28	Discard	12.57	4,000	-	-	-
W7-1	10/5/2013	8:08 AM	9:10 AM	UG #U6167 (Working Area)	4000	3.00	N/T	N/T	69	2	30,230	12.57	4,000	2,405	60%	2
W7-2										4	33,760	12.57	4,000	2,686	67%	2
W7-3										9	43,535	12.57	4,000	3,463	87%	2
W7-4										28	76,830	12.57	4,000	6,112	153%	2
W9-1	10/15/2013	8:28 AM	9:30 AM	UG #U6011 (Working Area)	4000	2.50	N/T	N/T	64	1	7,005	12.57	4,000	557	14%	2
W9-2										2	23,095	12.57	4,000	1,837	46%	2
W9-3										6	82,640	12.57	4,000	6,574	164%	2
W9-4										28	98,885	12.57	4,000	7,867	197%	2
W10-1	10/23/2013	10:30 AM	10:55 AM	UG #U6268 (Working Area)	4000	3.50	N/T	N/T	68	1	9,040	12.57	4,000	719	18%	2
W10-2										2	19,375	12.57	4,000	1,541	39%	2
W10-3										5	31,540	12.57	4,000	2,509	63%	2
W10-4										5	30,880	12.57	4,000	2,457	61%	2
W10-5										28	52,000	12.57	4,000	4,137	103%	2

* Testing not required per project specifications Section 03320

**Cripple Creek & Victor Mining Company
Squaw Gulch Vally Leach Facility-Phase 1
Underground Workings Concrete Testing Summary**



SPECIMEN NO.	DATE PLACED	TIME BATCHED	TIME SAMPLED	LOCATION	MIX DESIGN NUMBER	FIELD TEST RESULTS				LABORATORY TEST RESULTS						
						SLUMP (in)	AIR CONTENT (%)*	UNIT WEIGHT (pcf)*	SAMPLE TEMP. (°F)	CURING AGE AT TIME OF TEST (days)	LOAD (pounds)	AREA (in ²)	DESIGN STRENGTH (psi)	COMPRESSIVE STRENGTH (psi)	PERCENT OF DESIGN (%)	FRACTURE TYPE
W14-1	1/7/2014	1:18 PM	2:55 PM	UG #6282	SL4500EXT	2.00	N/T	N/T	62	3	29,740	12.57	4,000	2,366	59%	1
W14-2										7	48,765	12.57	4,000	3,879	97%	1
W14-3										14	53,650	12.57	4,000	4,268	107%	2
W14-4										28	71,980	12.57	4,000	5,726	143%	3
W14-5										H	Discard	12.57	4,000	-	-	-
W15-1	1/17/2014	3:14 PM	4:37 PM	Working #6036	4001	2.25	N/T	N/T	63	3	43,655	12.57	4,000	3,473	87%	3
W15-2										7	52,355	12.57	4,000	4,165	104%	3
W15-3										14	65,440	12.57	4,000	5,206	130%	2
W15-4										28	70,690	12.57	4,000	5,624	141%	5
W15-5										H	Discard	12.57	4,000	-	-	-
W16-1	2/15/2014	8:26 AM	8:56 AM	UG #6302	4001	2.25	N/T	N/T	62	3	52,875	12.57	4,000	4,206	105%	2
W16-2										7	71,875	12.57	4,000	5,718	143%	3
W16-3										28	Discard	12.57	4,000	-	-	-
W16-4										28	Discard	12.57	4,000	-	-	-
W16-5										H	Discard	12.57	4,000	-	-	-
W17-1	2/21/2014	8:50 AM	9:22 AM	UG #6320	4001	3.00	N/T	N/T	64	3	47,335	12.57	4,000	3,766	94%	3
W17-2										7	62,755	12.57	4,000	4,992	125%	5
W17-3										28	82,615	12.57	4,000	6,572	164%	5
W17-4										28	Fault	12.57	4,000	-	-	-
W17-5										H	83,016	12.57	4,000	6,604	165%	2
W18-1	2/21/2014	10:48 AM	11:19 AM	UG #6433	4001	2.00	N/T	N/T	64	3	44,840	12.57	4,000	3,567	89%	5
W18-2										7	56,375	12.57	4,000	4,485	112%	3
W18-3										28	66,375	12.57	4,000	5,280	132%	2
W18-4										28	70,710	12.57	4,000	5,625	141%	3
W18-5										H	Discard	12.57	4,000	-	-	-
W19-1	4/15/2014	1:09 PM	1:31 PM	UG #6274	4001	3.00	N/T	N/T	63	3	33,980	12.57	4,000	2,703	68%	2
W19-2										7	48,060	12.57	4,000	3,823	96%	2
W19-3										28	54,745	12.57	4,000	4,355	109%	2
W19-4										28	53,845	12.57	4,000	4,284	107%	2
W19-5										H	Discard	12.57	4,000	-	-	-
W20-1	4/25/2014	8:08 AM	8:25 AM	UG #6273	4001	2.00	N/T	N/T	63	3	44,385	12.57	4,000	3,531	88%	2
W20-2										7	53,390	12.57	4,000	4,247	106%	2
W20-3										28	66,885	12.57	4,000	5,321	133%	2
W20-4										28	68,820	12.57	4,000	5,475	137%	2
W20-5										H	Discard	12.57	4,000	-	-	-

* Testing not required per project specifications Section 03320

**Cripple Creek & Victor Mining Company
Squaw Gulch Vally Leach Facility-Phase 1
Underground Workings Concrete Testing Summary**



SPECIMEN NO.	DATE PLACED	TIME BATCHED	TIME SAMPLED	LOCATION	MIX DESIGN NUMBER	FIELD TEST RESULTS				LABORATORY TEST RESULTS						
						SLUMP (in)	AIR CONTENT (%)*	UNIT WEIGHT (pcf)*	SAMPLE TEMP. (°F)	CURING AGE AT TIME OF TEST (days)	LOAD (pounds)	AREA (in ²)	DESIGN STRENGTH (psi)	COMPRESSIVE STRENGTH (psi)	PERCENT OF DESIGN (%)	FRACTURE TYPE
W21-1	4/25/2014	2:01 PM	2:46 PM	UG #6273	4001	3.00	N/T	N/T	62	3	47,400	12.57	4,000	3,771	94%	2
W21-2										7	57,955	12.57	4,000	4,611	115%	2
W21-3										28	67,995	12.57	4,000	5,409	135%	5
W21-4										28	69,295	12.57	4,000	5,513	138%	6
W21-5										H	Discard	12.57	4,000	-	-	-
W22-1	4/30/2014	8:21 AM	8:33 AM	UG #6273	4001	3.00	N/T	N/T	62	5	61,495	12.57	4,000	4,892	122%	2
W22-2										7	64,610	12.57	4,000	5,140	129%	2
W22-3										28	77,155	12.57	4,000	6,138	153%	5
W22-4										28	77,880	12.57	4,000	6,196	155%	3
W22-5										H	Discard	12.57	4,000	-	-	-
W23-1	4/30/2014	3:44 PM	4:07 PM	UG #6273	4001	3.00	N/T	N/T	63	5	56,585	12.57	4,000	4,502	113%	2
W23-2										7	54,185	12.57	4,000	4,311	108%	6
W23-3										28	72,115	12.57	4,000	5,737	143%	5
W23-4										28	72,260	12.57	4,000	5,749	144%	2
W23-5										H	Discard	12.57	4,000	-	-	-
W25-1	7/18/2014	10:51 AM	11:15 AM	UG #6318	4000	3.50	N/T	N/T	68	3	26,885	12.57	4,000	2,139	53%	2
W25-2										7	39,645	12.57	4,000	3,154	79%	5
W25-3										28	54,195	12.57	4,000	4,311	108%	6
W25-4										28	54,555	12.57	4,000	4,340	109%	3
W25-5										H	Discard	12.57	4,000	-	-	-
W26-1	9/30/2014	8:46 AM	11:00 AM	UG #6579, UG #6153, UG #6117	74GM2110	3.00	N/T	N/T	77	3	51,190	12.57	4,000	4,072	102%	5
W26-2										7	64,115	12.57	4,000	5,101	128%	2
W26-3										28	74,220	12.57	4,000	5,905	148%	2
W26-4										28	78,675	12.57	4,000	6,259	156%	2
W28-1	4/6/2015	10:46 AM	12:46 PM	UG #6546, UG #6547, UG #6548, UG #6460, UG #6133, UG #6446	74GM2110	4.50	5.6	N/T	75	3	44,110	12.57	4,000	3,509	88%	2
W28-2										8	55,635	12.57	4,000	4,426	111%	3
W28-3										28	69,325	12.57	4,000	5,515	138%	1
W28-4										28	70,980	12.57	4,000	5,647	141%	1
W28-5										H	Discard	12.57	4,000	-	-	-

* Testing not required per project specifications Section 03320

Appendix M.4

Underground Workings Individual Concrete Test Reports

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 1

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/4/2013

Time Sampled: 2:20 pm

Location of Sample: UGT#6061 (Working Area)

Supplier: TransMix

Truck Number: 72

Ticket Number: 224918

Mix Number: 224918

Time Placed: 2:10 pm

Design Strength: 4000

Time Batched: 11:55 am

Batch Size: 8 yds

Slump: 1.75"

Air Content: 4.0%

Unit Weight: N/T

Concrete Temp: 72

Ambient Temp: 46

Water Added: 5 gal

Technician: RGF

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W1-1	4/7/2013	3	51625	4.00	12.57	4110	103%	2
W1-2	4/11/2013	7	54315	4.00	12.57	4320	108%	6
W1-3	5/2/2013	28	69990	4.00	12.57	5570	139%	6
W1-4	5/2/2013	28	71250	4.00	12.57	5670	142%	3
W1-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 3

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 8/7/2013

Time Sampled: 1:30 pm

Location of Sample: UG #6263

Supplier: TransMix

Truck Number: 003

Mix Number: 74GM2110

Design Strength: 4000

Batch Size: 5 yds

Slump: 4.00"

Concrete Temp: 83

Water Added: 0

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 229740

Time Placed: 9:00 am

Time Batched: 7:30 AM

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 68

Technician: DK/TB

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W3-1	8/8/2013	1	90855	6.00	28.27	3210	80%	5
W3-2	8/14/2013	7	108665	6.00	28.27	3840	96%	5
W3-3	9/4/2013	28	125271	6.00	28.27	4430	111%	2
W3-4	9/4/2013	28	128350	6.00	28.27	4540	114%	2
W3-5		H	Discard					


Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:


Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 4

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 8/16/2013

Time Sampled: 9:15 am

Location of Sample: UG #U6051 (Working Area)

Supplier: NorthWest Ready Mix

Truck Number: 72

Ticket Number: 178

Mix Number: 4001

Time Placed: 9:10 am

Design Strength: 4000

Time Batched: 8:34 am

Batch Size: 7.5 yds

Slump: 4.00 "

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 78

Ambient Temp: 54

Water Added: 0

Technician: TB

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W4-1	8/23/2013	7	52105	4.00	12.57	4150	104%	2
W4-2	9/13/2013	28	68520	4.00	12.57	5450	136%	2
W4-3	9/13/2013	28	64170	4.00	12.57	5110	128%	2
W4-4		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 5

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 9/9/2013

Time Sampled:

Location of Sample: Cement Rockfill Test

Supplier:

Truck Number:

Ticket Number:

Mix Number:

Design Strength: 300

Batch Size:

Slump:

Air Content:

Concrete Temp:

Ambient Temp:

Water Added:

Technician: TB

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W5-1	9/12/2013	3	785	4.00	12.57	60	20%	3
W5-2	9/16/2013	7	880	4.00	12.57	70	23%	3

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 6

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 10/2/2013

Time Sampled: 2:31 pm

Location of Sample: UG# U6273 (Working Area)

Supplier: NorthWest Ready Mix

Truck Number: 80

Mix Number: 4000

Design Strength: 4000

Batch Size: 9 yds

Slump: 2.5"

Concrete Temp: 72

Water Added: 10 gal

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 555

Time Placed: 2:28 pm

Time Batched: 2:05 pm

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 65

Technician: TB

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W6-1	10/4/2013	2	41555	4.00	12.57	3310	83%	2
W6-2	10/7/2013	5	65155	4.00	12.57	5180	130%	2
W6-3	10/30/2013	28	Discard					
W6-4	10/30/2013	28	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by: _____

Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 7

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 10/5/2013

Time Sampled: 9:10 am

Location of Sample: UG# U6167 (Working Area)

Supplier: NorthWest Ready Mix

Truck Number: 72

Ticket Number: 582

Mix Number: 4000

Time Placed: 9:01 am

Design Strength: 4000

Time Batched: 8:08 am

Batch Size: 9 yds

Slump: 3.00"

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 49

Ambient Temp: 22

Water Added: 0

Technician: MF

Initial Curing:

Final Curing:

Max Field Curing Temp.:


Min Field Curing Temp.:

LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W7-1	10/7/2013	2	30230	4.00	12.57	2410	60%	2
W7-2	10/9/2013	4	33760	4.00	12.57	2690	67%	2
W7-3	10/14/2013	9	43535	4.00	12.57	3460	87%	2
W7-4	11/2/2013	28	76830	4.00	12.57	6110	153%	2

Remarks: Stored under a concrete blanket

Copies to:



Reported by: _____

Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 9

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 10/15/2013

Time Sampled: 9:30 am

Location of Sample: UG# U6011 (Working Area)

Supplier: NorthWest Ready Mix

Truck Number: 71

Ticket Number: 685

Mix Number: 4000

Time Placed: 9:25 am

Design Strength: 4000

Time Batched: 8:28 am

Batch Size: 9 yds

Slump: 2.5"

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 64

Ambient Temp: 25

Water Added: 0

Technician: MF

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W9-1	10/16/2013	1	7005	4.00	12.57	560	14%	2
W9-2	10/17/2013	2	23095	4.00	12.57	1840	46%	2
W9-3	10/21/2013	6	82640	4.00	12.57	6580	165%	2
W9-4	11/12/2013	28	98885	4.00	12.57	7870	197%	2

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Thorne Clark

Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 10

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 10/23/2013

Time Sampled: 10:55 am

Location of Sample: UG# U6268 (Working Area)

Supplier: NorthWest Ready Mix

Truck Number:

Ticket Number:

Mix Number: 4000

Time Placed: 10:50 am

Design Strength: 4000

Time Batched: 10:30 am

Batch Size: 9 yds

Slump: 3.50"

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 68

Ambient Temp:

Water Added: 0

Technician: TB

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W10-1	10/24/2013	1	9040	4.00	12.57	720	18%	2
W10-2	10/25/2013	2	19375	4.00	12.57	1540	39%	2
W10-3	10/28/2013	5	31540	4.00	12.57	2510	63%	2
W10-4	10/28/2013	5	30880	4.00	12.57	2460	62%	2
W10-5	11/20/2013	28	52000	4.00	12.57	4140	104%	2

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Thorne Clark
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 14

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 1/7/2014

Time Sampled: 2:55 pm

Location of Sample: UG# 6282

Supplier: NorthWest Ready Mix

Truck Number: 81

Mix Number: SL4500EXT

Design Strength: 4000

Batch Size: 6 yds

Slump: 2.00 "

Concrete Temp: 62

Water Added: 10 gal

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1027/1028

Time Placed: 2:48 pm

Time Batched: 1:18 pm

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 34

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W14-1	1/10/2014	3	29740	4.00	12.57	2370	59%	1
W14-2	1/14/2014	7	48765	4.00	12.57	3880	97%	1
W14-3	1/21/2014	14	53650	4.00	12.57	4270	107%	2
W14-4	2/4/2014	28	71980	4.00	12.57	5730	143%	3
W14-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 15

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 1/17/2014

Time Sampled: 4:37 pm

Location of Sample: Working #6036

Supplier: NorthWest Ready Mix

Truck Number: 71

Mix Number: 4001

Design Strength: 4000

Batch Size: 5 yds

Slump: 2.25"

Concrete Temp: 63

Water Added: 5 gal

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1089

Time Placed: 4:25 pm

Time Batched: 3:14 pm

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 34

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W15-1	1/20/2014	3	43655	4.00	12.57	3470	87%	3
W15-2	1/24/2014	7	52355	4.00	12.57	4170	104%	3
W15-3	1/31/2014	14	65440	4.00	12.57	5210	130%	2
W15-4	2/14/2014	28	70690	4.00	12.57	5630	141%	5
W15-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 16

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 2/15/2014

Time Sampled: 8:56 am

Location of Sample: UG# 6302

Supplier: NorthWest Ready Mix

Truck Number: 81

Mix Number: 4001

Design Strength: 4000

Batch Size: 6 yds

Slump: 2.25"

Concrete Temp: 62

Water Added: 10 gal

Initial Curing:

Max Field Curing Temp.: 70

Ticket Number: 1205

Time Placed: 8:48 am

Time Batched: 8:26 am

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 39

Technician: BR

Final Curing:

Min Field Curing Temp.: 60


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W16-1	2/18/2014	3	52875	4.00	12.57	4210	105%	2
W16-2	2/22/2014	7	71875	4.00	12.57	5720	143%	3
W16-3	3/15/2014	28	Discard					
W16-4	3/15/2014	28	Discard					
W16-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 17

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 2/21/2014

Time Sampled: 9:22 am

Location of Sample: UG #6320

Supplier: NorthWest Ready Mix

Truck Number: 73

Mix Number: 4001

Design Strength: 4000

Batch Size: 9 yds

Slump: 3.00 "

Concrete Temp: 64

Water Added: 10 gal

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1234

Time Placed: 9:15 am

Time Batched: 8:50 am

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 22

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W17-1	2/24/2014	3	47335	4.00	12.57	3770	94%	3
W17-2	2/28/2014	7	62755	4.00	12.57	4990	125%	5
W17-3	3/21/2014	28	82615	4.00	12.57	6570	164%	5
W17-4	3/21/2014	28	Fault	4.00	12.57			
W17-5		H	83016	4.00	12.57	6610	165%	2

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 18

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 2/21/2014

Time Sampled: 11:19 am

Location of Sample: UG #6433

Supplier: NorthWest Ready Mix

Truck Number: 73

Mix Number: 4001

Design Strength: 4000

Batch Size: 9 yds

Slump: 2.00 "

Concrete Temp: 64

Water Added: 5 gal

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1239

Time Placed: 11:13 am

Time Batched: 10:48 am

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 22

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W18-1	2/24/2014	3	44840	4.00	12.57	3570	89%	5
W18-2	2/28/2014	7	56375	4.00	12.57	4490	112%	3
W18-3	3/21/2014	28	66375	4.00	12.57	5280	132%	2
W18-4	3/21/2014	28	70710	4.00	12.57	5630	141%	3
W18-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 19

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/15/2014

Time Sampled: 1:31 pm

Location of Sample: UG #6274

Supplier: Northwest Ready Mix

Truck Number: 73

Mix Number: 4001

Design Strength: 4000

Batch Size: 7.5 yds

Slump: 3.00 "

Concrete Temp: 63

Water Added: 0

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1505

Time Placed: 1:29 pm

Time Batched: 1:09 pm

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 39

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W19-1	4/18/2014	3	33980	4.00	12.57	2700	68%	2
W19-2	4/22/2014	7	48060	4.00	12.57	3820	96%	2
W19-3	5/13/2014	28	54745	4.00	12.57	4360	109%	2
W19-4	5/13/2014	28	53845	4.00	12.57	4280	107%	2
W19-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 20

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/25/2014

Time Sampled: 8:25 am

Location of Sample: UG #6273

Supplier: NorthWest Ready Mix

Truck Number: 71

Mix Number: 4001

Design Strength: 4000

Batch Size: 10 gal

Slump: 2.00"

Concrete Temp: 63

Water Added: 10 gal

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1559

Time Placed: 8:23 am

Time Batched: 8:08 am

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 38

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W20-1	4/28/2014	3	44385	4.00	12.57	3530	88%	2
W20-2	5/2/2014	7	53390	4.00	12.57	4250	106%	2
W20-3	5/23/2014	28	66885	4.00	12.57	5320	133%	2
W20-4	5/23/2014	28	68820	4.00	12.57	5480	137%	2
W20-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 21

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/25/2014

Time Sampled: 2:46 pm

Location of Sample: UG #6273

Supplier: NorthWest Ready Mix

Truck Number: 72

Mix Number: 4001

Design Strength: 4000

Batch Size: 10 yds

Slump: 3.00"

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 62

Water Added: 10 yds

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1572

Time Placed: 2:23 pm

Time Batched: 2:01 pm

Ambient Temp: 51

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W21-1	4/28/2014	3	47400	4.00	12.57	3770	94%	2
W21-2	5/2/2014	7	57955	4.00	12.57	4610	115%	2
W21-3	5/23/2014	28	67995	4.00	12.57	5410	135%	5
W21-4	5/23/2014	28	69295	4.00	12.57	5510	138%	6
W21-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 22

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/30/2014

Time Sampled: 8:33 am

Location of Sample: UG #6273

Supplier: NorthWest Ready Mix

Truck Number: 73

Mix Number: 4001

Design Strength: 4000

Batch Size: 10 yds

Slump: 3.00 "

Concrete Temp: 62

Water Added: 0

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1594

Time Placed: 8:31 am

Time Batched: 8:21 am

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 33

Technician: TB

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W22-1	5/5/2014	5	61495	4.00	12.57	4890	122%	2
W22-2	5/7/2014	7	64610	4.00	12.57	5140	129%	2
W22-3	5/28/2014	28	77155	4.00	12.57	6140	154%	5
W22-4	5/28/2014	28	77880	4.00	12.57	6200	155%	3
W22-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 23

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/30/2014

Time Sampled: 4:07 pm

Location of Sample: UG #6273

Supplier: NothWest Ready Mix

Truck Number: 71

Mix Number: 4001

Design Strength: 4000

Batch Size: 10 yds

Slump: 3.00 "

Concrete Temp: 63

Water Added: 0

Initial Curing:

Max Field Curing Temp.:

Ticket Number: 1610

Time Placed: 4:05 pm

Time Batched: 3:44 pm

Air Content: N/T

Unit Weight: N/T

Ambient Temp: 39

Technician: BR

Final Curing:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W23-1	5/5/2014	5	56585	4.00	12.57	4500	113%	2
W23-2	5/7/2014	7	54185	4.00	12.57	4310	108%	6
W23-3	5/28/2014	28	72115	4.00	12.57	5740	144%	5
W23-4	5/28/2014	28	72260	4.00	12.57	5750	144%	2
W23-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 25

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 7/18/2014

Time Sampled: 11:15 am

Location of Sample: UG# 6318

Supplier: NorthWest Ready Mix

Truck Number: 73

Mix Number: 4001

Design Strength: 4000

Batch Size: 8 yds

Slump: 3.50"

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 68

Water Added: 0

Initial Curing:

Max Field Curing Temp.: 74

Ticket Number: 1713

Time Placed: 11:12 am

Time Batched: 10:51 am

Ambient Temp: 65

Technician: RBR

Final Curing:

Min Field Curing Temp.: 68


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W25-1	7/21/2014	3	26885	4.00	12.57	2140	54%	2
W25-2	7/25/2014	7	39645	4.00	12.57	3150	79%	5
W25-3	8/15/2014	28	54195	4.00	12.57	4310	108%	6
W25-4	8/15/2014	28	54555	4.00	12.57	4340	109%	3
W25-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 26

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 9/30/2014

Time Sampled: 11:00 am

Location of Sample: UG #6579, UG #6153 and UG #6117

Supplier: Transit Mix

Truck Number: 373

Ticket Number: 192753

Mix Number: 74GM2110

Time Placed: 10:30 am

Design Strength: 4000

Time Batched: 8:46 am

Batch Size: 10 yds

Slump: 3.00"

Air Content: N/T

Unit Weight: N/T

Concrete Temp: 77

Ambient Temp: 50

Water Added: 5 gal

Technician: RBR

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W26-1	10/3/2014	3	51190	4.00	12.57	4070	102%	5
W26-2	10/7/2014	7	64115	4.00	12.57	5100	128%	2
W26-3	10/28/2014	28	74220	4.00	12.57	5910	148%	2
W26-4	10/28/2014	28	78675	4.00	12.57	6260	157%	2

Remarks: Same concrete was used for all three workings

Copies to:

TYPES OF FRACTURE



Reported by:

Tim Burkhard
Project Resident

REPORT OF CONCRETE CYLINDER TEST

Amec Foster Wheeler Environment & Infrastructure

Project Number: 74201125N0- Workings

Report Number: 28

Project: Workings

Client: CC&V

Address:

Attn:

FIELD TEST CONDITIONS AND RESULTS

Date Placed: 4/6/2015

Time Sampled: 12:46 pm

Location of Sample: UG#6546, UG#6547, UG#6548, UG#6460, UG#6133 & UG#6446

Supplier: Transit Mix

Truck Number: 022

Ticket Number: 198395

Mix Number: 74GM2110

Time Placed: 12:46 pm

Design Strength: 4000

Time Batched: 10:46 am

Batch Size: 8 yds

Slump: 4.50"

Air Content: 5.6%

Unit Weight: N/T

Concrete Temp: 75

Ambient Temp: 63

Water Added: 0 gal

Technician: RBR

Initial Curing:

Final Curing:

Max Field Curing Temp.:

Min Field Curing Temp.:


LABORATORY TEST RESULTS

Specimen	Test Date	Age	Load	Diameter	Area	Strength	Percent of Design	Type of Fracture
W28-1	4/9/2015	3	44110	4.00	12.57	3510	88%	2
W28-2	4/14/2015	8	55635	4.00	12.57	4430	111%	3
W28-3	5/4/2015	28	69325	4.00	12.57	5520	138%	1
W28-4	5/4/2015	28	70980	4.00	12.57	5650	141%	1
W28-5		H	Discard					

Remarks:

Copies to:

TYPES OF FRACTURE



Reported by:

Robert Redd

Robert Redd

Asst. Project Resident

Appendix M.5

**Underground Workings CQA Earthworks
Laboratory Testing Summary - Coarse Shaft
Backfill**

Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility-Phase 1
CQA Earthworks Laboratory Testing Summary-Coarse Shaft Backfill




SAMPLE NUMBER	DATE TESTED	LOCATION		ELEV. (feet)	NATURAL MOISTURE (%)	GRAINSIZE DISTRIBUTION (PERCENT PASSING)					ATTERBERG		
						12.0"	2.0"	0.375"	No. 40	No. 200	PLASTIC INDEX: 0 MAX.		
		LIQUID LIMIT	PLASTIC LIMIT								PLASTIC INDEX		
												SPECIFICATION (PERCENT PASSING)	
		NORTHING	EASTING			100	-	-	-	0-15			
CSB-1-R	3/5/2014	Underground Working #6320		-	-	100.0	33.0	14.0	5.0	0.3	NV	NP	NP
CSB-2-R	3/5/2014	Underground Working #6321		-	-	100.0	27.0	5.0	1.0	0.1	NV	NP	NP

Appendix M.6

Underground Workings

Individual Earthworks Test Reports

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
55.5	26.5	6.7	2.5	3.8	4.7	0.3	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
12"	100.0	100.0	
2"	33.0		
.375"	14.0		
#40	5.0		
#200	0.3	0.0 - 15.0	

* CC&V CSB

Material Description

Brown poorly graded gravel with sand

Atterberg Limits

PL= NP LL= NP PI= NP

Coefficients

D₉₀= 242.7181 D₈₅= 216.3653 D₆₀= 118.0170
D₅₀= 89.8628 D₃₀= 44.5176 D₁₅= 11.8555
D₁₀= 3.0987 C_u= 38.09 C_c= 5.42

Classification

USCS= GP AASHTO= A-1-a

Remarks

Sample obtained from UG#6320

Source of Sample: Coarse Shaft Backfill
Sample Number: CSB-1-R

Date: 3/5/2014



Amec Foster Wheeler

Client: Cripple Creek & Victor Gold Mining Company


Project: VLF Squaw Gulch

Project No: 74201125N0

Figure CSB-1-R

Tested By: RM Checked By: TB

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
60.3	29.9	6.0	1.2	1.6	0.9	0.1	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
12"	100.0	100.0	
2"	27.0		
.375"	5.0		
#40	1.0		
#200	0.1	0.0 - 15.0	

* CC&V CSB

Material Description

Brown well-graded gravel

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 246.9576 D₈₅= 222.1162 D₆₀= 127.7411
D₅₀= 100.2585 D₃₀= 56.5028 D₁₅= 28.7420
D₁₀= 19.4889 C_u= 6.55 C_c= 1.28

Classification

USCS= GW AASHTO= A-1-a

Remarks

Sample obtained from UG#6320

Source of Sample: Coarse Shaft Backfill
Sample Number: CSB-2-R

Date: 3/5/2014



Amec Foster Wheeler

Client: Cripple Creek & Victor Gold Mining Company
Project: VLF Squaw Gulch

Project No: 74201125N0

Figure CSB-2-R

Tested By: RM Checked By: TB

Appendix M.7

Geogrid Quality Control Certificates

Product Specification - Structural Geogrid UX1800HS

Tensar International Corporation reserves the right to change its product specifications at any time. It is the responsibility of the specifier and purchaser to ensure that product specifications used for design and procurement purposes are current and consistent with the products used in each instance.

Product Type: Integrally Formed Structural Geogrid
Polymer: High Density Polyethylene
Load Transfer Mechanism: Positive Mechanical Interlock
Recommended Applications: Sierra System (Reinforced Slopes), Prism System (Embankments), Temporary Walls

Product Properties

Index Properties	Units	MD Values ¹
▪ Tensile Strength @ 5% Strain ²	kN/m (lb/ft)	95 (6,510)
▪ Ultimate Tensile Strength ²	kN/m (lb/ft)	210.0 (14,390)
▪ Junction Strength ³	kN/m (lb/ft)	180 (12,340)
▪ Flexural Stiffness ⁴	mg-cm	9,500,000
Durability		
▪ Resistance to Long Term Degradation ⁵	%	100
▪ Resistance to UV Degradation ⁶	%	95
Load Capacity		
▪ Maximum Allowable (Design) Strength for 120-year Design Life ⁷	kN/m (lb/ft)	74.1 (5,080)
Recommended Allowable Strength Reduction Factors⁷		
▪ Minimum Reduction Factor for Installation Damage (RF _{ID}) ⁸		1.05
▪ Reduction Factor for Creep for 120-year Design Life (RF _{CR}) ⁹		2.7
▪ Minimum Reduction Factor for Durability (RF _D)		1.00

Dimensions and Delivery

The structural geogrid shall be delivered to the jobsite in roll form with each roll individually identified and nominally measuring 1.33 meters (4.36 feet) in width and 61.0 meters (200.0 feet) in length. A typical truckload quantity is 144 rolls.

Notes:

1. Unless indicated otherwise, values shown are minimum average roll values determined in accordance with ASTM D4759-02. Brief descriptions of test procedures are given in the following notes. Complete descriptions of test procedures are available on request from Tensar International Corporation.
2. True resistance to elongation when initially subjected to a load measured via ASTM D6637-01 without deforming test materials under load before measuring such resistance or employing "secant" or "offset" tangent methods of measurement so as to overstate tensile properties.
3. Load transfer capability determined in accordance with GRI-GG2-05.
4. Resistance to bending force determined in accordance with ASTM D5732-01, using specimen dimensions of 864 millimeters in length by one aperture in width.
5. Resistance to loss of load capacity or structural integrity when subjected to chemically aggressive environments in accordance with EPA 9090 immersion testing.
6. Resistance to loss of load capacity or structural integrity when subjected to 500 hours of ultraviolet light and aggressive weathering in accordance with ASTM D4355-05.
7. Reduction factors are used to calculate the geogrid strength available for resisting force in long-term load bearing applications. Allowable Strength (T_{allow}) is determined by reducing the ultimate tensile strength (T_{ult}) by reduction factors for installation damage (RF_{ID}), creep (RF_{CR}) and chemical/biological durability (RF_D = RF_{CD}·RF_{BD}) per GRI-GG4-05 [$T_{allow} = T_{ult}/(RF_{ID} \cdot RF_{CR} \cdot RF_D)$]. Recommended minimum reduction factors are based on product-specific testing. Project specifications, standard public agency specifications and/or design code requirements may require higher reduction factors. Design of the structure in which the geogrid is used, including the selection of appropriate reduction factors and design life, is the responsibility of the outside licensed professional engineer providing the sealed drawings for the project.
8. Minimum value is based on Installation Damage Testing in Sand, Silt, and Clay soils. Coarser soils require increased RF_{ID} values.
9. Reduction Factor for Creep determined for 120-year design life and in-soil temperature of 20°C using standard extrapolation techniques to creep rupture data obtained following the test procedure in ASTM D5262-04. Actual design life of the completed structure may differ.

Tensar International Corporation warrants that at the time of delivery the geogrid furnished hereunder shall conform to the specification stated herein. Any other warranty including merchantability and fitness for a particular purpose, are hereby excluded. If the geogrid does not meet the specifications on this page and Tensar is notified prior to installation, Tensar will replace the geogrid at no cost to the customer.

This product specification supersedes all prior specifications for the product described above and is not applicable to any products shipped prior to June 1, 2007

Tensar Corporation, LLC Quality Control Test Data
Product Type- Uniaxial Grid

02/03/2012 01:31 PM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CRIPPLE CREEK/VICTOR MINE

Bill of Lading: TMP-413998
Sales Order: TET-208212
Purchase Order: 090601-400

Finished Product QC Testing								
QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>GRI-GG2</u>
312186005	312186	12	211.8	55.2	2761.5	106.1	2.80	199.6
312229012	312229	44	218.7	56.4	2820.3	109.7	2.60	218.7
312231006	312231	32	217.6	56.6	2828.9	109.8	2.50	218.0

Note: ASTM D 6637 supercedes GRI-GGI and ASTM D 4595 for geogrids

For Tensar Geogrids, results obtained following ASTM D 6637 are equivalent to results obtained following ASTM D 4595 (modified) and GRI-GGI.

1 kN/m = 68.54 lbs/ft



David Hall
Quality Assurance Laboratory Supervisor

February 3, 2012

Date



Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

04/09/2012 10:28 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CRIPPLE CREEK/VICTOR MINE

Bill of Lading: TMP-414691
Sales Order: TET-208491
Purchase Order: EMAIL QUOTE/4/16/2012

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>GRI-GG2</u>
312516010	312516	64	216.1	58.4	2918.0	111.6	3.00	226.3
312517011	312517	24	220.4	55.9	2796.3	107.2	3.30	223.5

Note: ASTM D 6637 supercedes GRI-GGI and ASTM D 4595 for geogrids

For Tensar Geogrids, results obtained following ASTM D 6637 are equivalent to results obtained following ASTM D 4595 (modified) and GRI-GGI.

1 kN/m = 68.54 lbs/ft

David Hall
Quality Assurance Laboratory Supervisor

April 9, 2012

Date



Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

04/16/2012 07:37 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CRIPPLE CREEK/VICTOR MINE

Bill of Lading: TMP-414762
Sales Order: TET-208491
Purchase Order: EMAIL QUOTE/4/16/2012

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>GRI-GG2</u>
312517011	312517	28	220.4	55.9	2796.3	107.2	3.30	223.5
312518016	312518	44	225.5	59.5	2973.6	115.5	3.00	219.3
312519012	312519	16	225.6	59.7	2987.0	112.6	2.80	225.7

Note: ASTM D 6637 supercedes GRI-GGI and ASTM D 4595 for geogrids

For Tensar Geogrids, results obtained following ASTM D 6637 are equivalent to results obtained following ASTM D 4595 (modified) and GRI-GGI.

1 kN/m = 68.54 lbs/ft

David Hall
Quality Assurance Laboratory Supervisor

April 16, 2012

Date



David Hall
Quality Assurance
Laboratory Supervisor

Tensar Corporation, LLC
1210 Citizens Pkwy.
Morrow, GA 30260

Tel. 770.968.3255
Fax 770.960.1734

www.tensarcorp.com

September 17, 2014

AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Reference: TENSAR ORDER NUMBER: TET 214605 PLaw@tensarcorp.com
PURCHASE ORDER NUMBER: D13001
BILL OF LADING NUMBER: TMP- 628867 T6

Sold To:

20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Ship To:

20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
UNITED STATES

This is to certify that the following Tensar Geogrid:

* UX180060 4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK

as manufactured by the Tensar Corporation, LLC in Morrow, Georgia USA, for the project referenced above has been manufactured and tested in accordance with the Tensar Quality Assurance Program. Quality control test data is enclosed.

Tensar Corporation, LLC Structural Geogrid meets the characteristics and properties per the enclosed material property data sheet.
For technical support contact 1-800-TENSAR 1.

Sincerely,

David Hall

GAI-LAP

Accreditation # :
GAI - LAP - 72 - 12



Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

09/17/2014 12:03 PM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-628867
Sales Order: TET-214605
Purchase Order: D13001

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
313862005	313862	1	218.0	58.4	2919.0	112.6	2.90	225.1
313863022	313863	28	217.4	56.5	2825.0	112.8	2.50	212.2
313864012	313864	19	214.8	58.1	2904.0	112.7	2.80	206.2
313865015	313865	25	211.4	59.8	2987.9	115.2	2.60	206.0
313867005	313867	31	220.7	57.2	2862.0	109.4	4.40	215.8

Note: ASTM D 6637 Method A supercedes GRI-GGI and ASTM D 4595 for geogrids
ASTM D 7737 supercedes GRI-GG2

1 kN/m = 68.54 lbs/ft

David Hall
Quality Assurance Laboratory Supervisor

September 17, 2014

Date

Product Specification - Structural Geogrid UX1800HS

Tensar International Corporation reserves the right to change its product specifications at any time. It is the responsibility of the specifier and purchaser to ensure that product specifications used for design and procurement purposes are current and consistent with the products used in each instance.

Product Type: Integrally Formed Structural Geogrid
Polymer: High Density Polyethylene
Load Transfer Mechanism: Positive Mechanical Interlock
Recommended Applications: Sierra System (Reinforced Slopes), Prism System (Embankments), Temporary Walls

Product Properties

Index Properties	Units	MD Values ¹
▪ Tensile Strength @ 5% Strain ²	kN/m (lb/ft)	95 (6,510)
▪ Ultimate Tensile Strength ²	kN/m (lb/ft)	210.0 (14,390)
▪ Junction Strength ³	kN/m (lb/ft)	180 (12,340)
▪ Flexural Stiffness ⁴	mg-cm	9,500,000
Durability		
▪ Resistance to Long Term Degradation ⁵	%	100
▪ Resistance to UV Degradation ⁶	%	95
Load Capacity		
▪ Maximum Allowable Strength for 120-year Design Life ⁷	kN/m (lb/ft)	74.1 (5,080)
Recommended Allowable Strength Reduction Factors⁷		
▪ Minimum Reduction Factor for Installation Damage (RF _{ID}) ⁸		1.05
▪ Reduction Factor for Creep for 120-year Design Life (RF _{CR}) ⁹		2.7
▪ Minimum Reduction Factor for Durability (RF _D)		1.00

Dimensions and Delivery

The structural geogrid shall be delivered to the jobsite in roll form with each roll individually identified and nominally measuring 1.33 meters (4.36 feet) in width and 61.0 meters (200.0 feet) in length. A typical truckload quantity is 144 rolls.

Notes:

1. Unless indicated otherwise, values shown are minimum average roll values determined in accordance with ASTM D4759-02. Brief descriptions of test procedures are given in the following notes.
2. True resistance to elongation when initially subjected to a load measured via ASTM D6637-10 Method A without deforming test materials under load before measuring such resistance or employing "secant" or "offset" tangent methods of measurement so as to overstate tensile properties.
3. Load transfer capability determined in accordance with ASTM D7737-11.
4. Resistance to bending force determined in accordance with ASTM D7748-12, using one meter (minimum) long specimen.
5. Resistance to loss of load capacity or structural integrity when subjected to chemically aggressive environments in accordance with EPA 9090 immersion testing.
6. Resistance to loss of load capacity or structural integrity when subjected to 500 hours of ultraviolet light and aggressive weathering in accordance with ASTM D4355-05.
7. Reduction factors are used to calculate the geogrid strength available for resisting force in long-term load bearing applications. Allowable Strength (T_{allow}) is determined by reducing the ultimate tensile strength (T_{ult}) by reduction factors for installation damage (RF_{ID}), creep (RF_{CR}) and chemical/biological durability (RF_D = RF_{CD}·RF_{BD}) per GRI-GG4-05 [$T_{allow} = T_{ult}/(RF_{ID} \cdot RF_{CR} \cdot RF_D)$]. Recommended minimum reduction factors are based on product-specific testing. Project specifications, standard public agency specifications and/or design code requirements may require higher reduction factors. Design of the structure in which the geogrid is used, including the selection of appropriate reduction factors and design life, is the responsibility of the outside licensed professional engineer providing the sealed drawings for the project.
8. Minimum value is based on Installation Damage Testing in Sand, Silt, and Clay soils. Coarser soils require increased RF_{ID} values.
9. Reduction Factor for Creep determined for 120-year design life and in-soil temperature of 20°C using standard extrapolation techniques to creep rupture data obtained following the test procedure in ASTM D5262-04. Actual design life of the completed structure may differ.

Tensar International Corporation warrants that at the time of delivery the geogrid furnished hereunder shall conform to the specification stated herein. Any other warranty including merchantability and fitness for a particular purpose, are hereby excluded. If the geogrid does not meet the specifications on this page and Tensar is notified prior to installation, Tensar will replace the geogrid at no cost to the customer.

This product specification supersedes all prior specifications for the product described above and is not applicable to any products shipped prior to February 1, 2013.



David Hall
Quality Assurance
Laboratory Supervisor

Tensor Corporation, LLC
1210 Citizens Pkwy.
Morrow, GA 30260

Tel. 770.968.3255
Fax 770.960.1734

www.tensorcorp.com

September 17, 2014

AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Reference: TENSAR ORDER NUMBER: TET 214605 PLaw@tensorcorp.com
PURCHASE ORDER NUMBER: D13001
BILL OF LADING NUMBER: TMP- 628867 T6

Sold To:

20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Ship To:

20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
UNITED STATES

This is to certify that the following Tensar Geogrid:

* UX180060 4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK

as manufactured by the Tensar Corporation, LLC in Morrow, Georgia USA, for the project referenced above has been manufactured and tested in accordance with the Tensar Quality Assurance Program. Quality control test data is enclosed.

Tensar Corporation, LLC Structural Geogrid meets the characteristics and properties per the enclosed material property data sheet.
For technical support contact 1-800-TENSAR 1.

Sincerely,

David Hall

GAI-LAP

Accreditation # :
GAI - LAP - 72 - 12

----- Packing List -----

BILL TO: 20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
United States

SHIP TO: 20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT
D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
United States

Customer PO: D13001
Customer Contact: 303-363 1000 KERRIE K
Shipment Number: TMP-628867 T6
Sales Order Number: TET-214605

Line	Item Code	Description
1	UX180060	4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK
	313863	20 RL
	313864	19 RL
	313865	25 RL
	313867	24 RL

		88
1	UX180060	4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK
	313862	1 RL
	313863	8 RL
	313867	7 RL

		16



Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

09/17/2014 12:03 PM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-628867
Sales Order: TET-214605
Purchase Order: D13001

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
313862005	313862	1	218.0	58.4	2919.0	112.6	2.90	225.1
313863022	313863	28	217.4	56.5	2825.0	112.8	2.50	212.2
313864012	313864	19	214.8	58.1	2904.0	112.7	2.80	206.2
313865015	313865	25	211.4	59.8	2987.9	115.2	2.60	206.0
313867005	313867	31	220.7	57.2	2862.0	109.4	4.40	215.8

Note: ASTM D 6637 Method A supercedes GRI-GGI and ASTM D 4595 for geogrids
ASTM D 7737 supercedes GRI-GG2

1 kN/m = 68.54 lbs/ft

David Hall
Quality Assurance Laboratory Supervisor

September 17, 2014

Date



David Hall
Quality Assurance
Laboratory Supervisor

Tensor Corporation, LLC
1210 Citizens Pkwy.
Morrow, GA 30260

Tel. 770.968.3255
Fax 770.960.1734

www.tensorcorp.com

May 21, 2015

AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Reference: TENSAR ORDER NUMBER: TGS 400107 PLAW@TENSARCORP.COM
PURCHASE ORDER NUMBER: D13001
BILL OF LADING NUMBER: TMP- 728553 TM

Sold To:

20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Ship To:

20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
UNITED STATES

This is to certify that the following Tensor Geogrid:

* UX180060 4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK

as manufactured by the Tensor Corporation, LLC in Morrow, Georgia USA, for the project referenced above has been manufactured and tested in accordance with the Tensor Quality Assurance Program. Quality control test data is enclosed.

Tensor Corporation, LLC Structural Geogrid meets the characteristics and properties per the enclosed material property data sheet.
For technical support contact 1-800-TENSAR 1.

Sincerely,

David Hall

GAI-LAP

Accreditation # :
GAI - LAP - 72 - 12

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

05/21/2015 08:06 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-728553
Sales Order: TGS-400107
Purchase Order: D13001

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
116035012	116035	4	210.6	53.7	2686.7	105.2	2.80	211.2
116036014	116036	5	212.1	56.5	2825.0	109.2	2.70	208.6
116042014	116042	4	211.0	56.7	2835.0	110.5	2.50	213.4
116043012	116043	8	212.8	54.4	2721.0	106.7	2.70	211.5
116044012	116044	7	213.2	56.2	2810.0	109.4	2.50	208.4
313074004	313074	7	215.1	55.2	2757.5	111.2	2.50	205.0
313078010	313078	4	215.3	54.2	2708.0	104.5	2.60	216.8

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

05/21/2015 08:06 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-728553
Sales Order: TGS-400107
Purchase Order: D13001

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
313079012	313079	4	215.1	52.4	2619.0	103.9	2.90	221.9
313082010	313082	1	215.0	53.9	2692.4	105.0	2.80	211.9
313083010	313083	3	211.3	52.4	2618.4	102.9	2.60	205.5
313093014	313093	8	211.5	52.1	2604.9	101.5	2.70	215.7
313094012	313094	13	212.8	51.7	2586.4	100.6	2.70	208.8
313538004	313538	8	217.1	56.9	2845.6	107.0	2.60	217.9
313539004	313539	12	212.4	54.6	2732.0	103.7	2.60	212.9

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

05/21/2015 08:06 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-728553
Sales Order: TGS-400107
Purchase Order: D13001

Finished Product QC Testing

QC Sample <u>ID</u>	Production <u>Lot Number</u>	Number of <u>Rolls Shipped</u>	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
313541014	313541	16	212.6	55.1	2756.0	103.7	2.40	204.9

Note: ASTM D 6637 Method A supercedes GRI-GGI and ASTM D 4595 for geogrids
ASTM D 7737 supercedes GRI-GG2

1 kN/m = 68.54 lbs/ft



David Hall
Quality Assurance Laboratory Supervisor

May 21, 2015

Date



David Hall
Quality Assurance
Laboratory Supervisor

Tensor Corporation, LLC
1210 Citizens Pkwy.
Morrow, GA 30260

Tel. 770.968.3255
Fax 770.960.1734

www.tensorcorp.com

July 24, 2015

AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Reference: TENSAR ORDER NUMBER: TGS 400236 PLAW@TENSARCORP.COM
PURCHASE ORDER NUMBER: 130601
BILL OF LADING NUMBER: TMP- 729930 T1

Sold To:

20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Ship To:

20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
UNITED STATES

This is to certify that the following Tensor Geogrid:

* UX180060 4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK

as manufactured by the Tensor Corporation, LLC in Morrow, Georgia USA, for the project referenced above has been manufactured and tested in accordance with the Tensor Quality Assurance Program. Quality control test data is enclosed.

Tensor Corporation, LLC Structural Geogrid meets the characteristics and properties per the enclosed material property data sheet.
For technical support contact 1-800-TENSAR 1.

Sincerely,

David Hall

GAI-LAP

Accreditation # :
GAI - LAP - 72 - 12

----- Packing List -----

BILL TO: 20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA,CO 80011
United States

SHIP TO: 20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT
D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK,CO 80813
United States

Customer PO: 130601
Customer Contact: 303-363 1000 KERRIE K
Shipment Number: TMP-729930 T1
Sales Order Number: TGS-400236

Line	Item Code	Description
1	UX180060	4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK
	314353	4 RL
	314354	3 RL
		----- 7

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

07/24/2015 08:28 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-729930
Sales Order: TGS-400236
Purchase Order: 130601

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
314353012	314353	4	216.1	57.0	2849.4	112.2	2.60	215.6
314354004	314354	3	219.5	55.5	2774.6	110.4	2.60	221.7

Note: ASTM D 6637 Method A supercedes GRI-GGI and ASTM D 4595 for geogrids
ASTM D 7737 supercedes GRI-GG2

1 kN/m = 68.54 lbs/ft



David Hall
Quality Assurance Laboratory Supervisor

July 24, 2015

Date



David Hall
Quality Assurance
Laboratory Supervisor

Tensar Corporation, LLC
1210 Citizens Pkwy.
Morrow, GA 30260

Tel. 770.968.3255
Fax 770.960.1734

www.tensarcorp.com

September 4, 2015

AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Reference: TENSAR ORDER NUMBER: TGS 400337 PLAW@TENSARCORP.COM
PURCHASE ORDER NUMBER: D13001 (TIC QUOTE)
BILL OF LADING NUMBER: TMP- 753375 T1

Sold To:

20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Ship To:

20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
UNITED STATES

This is to certify that the following Tensar Geogrid:

* UX180060 4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK

as manufactured by the Tensar Corporation, LLC in Morrow, Georgia USA, for the project referenced above has been manufactured and tested in accordance with the Tensar Quality Assurance Program. Quality control test data is enclosed.

Tensar Corporation, LLC Structural Geogrid meets the characteristics and properties per the enclosed material property data sheet.
For technical support contact 1-800-TENSAR 1.

Sincerely,

David Hall

GAI-LAP

Accreditation # :
GAI - LAP - 72 - 12

----- Packing List -----

BILL TO:	20312-AURORA HQ AMES CONSTRUCTION INC 18450 EAST 28TH AVENUE AURORA,CO 80011 United States	SHIP TO:	20312-D13001 CC&V SQUAW GULCH AMES CONSTRUCTION INC CC&V SQUAW GULCH PROJECT D13001 1632 COUNTY ROAD 82 CRIPPLE CREEK,CO 80813 United States
-----------------	--	-----------------	--

Customer PO: D13001 (TIC QUOTE)
Customer Contact: 303-363 1000 KERRIE K
Shipment Number: TMP-753375 T1
Sales Order Number: TGS-400337

Line	Item Code	Description
1	UX180060	4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK
	314353	2 RL
	314353	1 RL
		----- 3

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

09/04/2015 09:40 AM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-753375
Sales Order: TGS-400337
Purchase Order: D13001 (TIC QUOTE)

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
314353012	314353	3	216.1	57.0	2849.4	112.2	2.60	215.6

Note: ASTM D 6637 Method A supercedes GRI-GGI and ASTM D 4595 for geogrids
ASTM D 7737 supercedes GRI-GG2

1 kN/m = 68.54 lbs/ft



David Hall
Quality Assurance Laboratory Supervisor

September 4, 2015

Date



David Hall
Quality Assurance
Laboratory Supervisor

Tensor Corporation, LLC
1210 Citizens Pkwy.
Morrow, GA 30260

Tel. 770.968.3255
Fax 770.960.1734

www.tensorcorp.com

June 3, 2015

AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Reference: TENSAR ORDER NUMBER: TGS 400136 PLAW@TENSARCORP.COM
PURCHASE ORDER NUMBER: 130601-AM-TIC-L003
BILL OF LADING NUMBER: TMP- 728764 TM

Sold To:

20312-AURORA HQ
AMES CONSTRUCTION INC
18450 EAST 28TH AVENUE
AURORA, CO 80011
UNITED STATES

Ship To:

20312-D13001 CC&V SQUAW GULCH
AMES CONSTRUCTION INC
CC&V SQUAW GULCH PROJECT D13001
1632 COUNTY ROAD 82
CRIPPLE CREEK, CO 80813
UNITED STATES

This is to certify that the following Tensor Geogrid:

* UX180060 4.36FTx200FT (1.33Mx61M) UX1800-HS UNIAXIAL HDPE GRID BLACK

as manufactured by the Tensor Corporation, LLC in Morrow, Georgia USA, for the project referenced above has been manufactured and tested in accordance with the Tensor Quality Assurance Program. Quality control test data is enclosed.

Tensor Corporation, LLC Structural Geogrid meets the characteristics and properties per the enclosed material property data sheet.
For technical support contact 1-800-TENSAR 1.

Sincerely,

David Hall

GAI-LAP

Accreditation # :
GAI - LAP - 72 - 12

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

06/03/2015 02:46 PM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-728764
Sales Order: TGS-400136
Purchase Order: 130601-AM-TIC-L003

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
116036014	116036	4	212.1	56.5	2825.0	109.2	2.70	208.6
116042014	116042	7	211.0	56.7	2835.0	110.5	2.50	213.4
116043012	116043	13	212.8	54.4	2721.0	106.7	2.70	211.5
116044012	116044	4	213.2	56.2	2810.0	109.4	2.50	208.4
313093014	313093	8	211.5	52.1	2604.9	101.5	2.70	215.7
313538004	313538	20	217.1	56.9	2845.6	107.0	2.60	217.9
313539004	313539	28	212.4	54.6	2732.0	103.7	2.60	212.9

Tensar Corporation, LLC Quality Control Test Data
Product Type-Uniaxial Grid

06/03/2015 02:46 PM

Product Code: UX180060
Customer Name: AMES CONSTRUCTION INC
Project Name: CC&V SQUAW GULCH

Bill of Lading: TMP-728764
Sales Order: TGS-400136
Purchase Order: 130601-AM-TIC-L003

Finished Product QC Testing

QC Sample ID	Production Lot Number	Number of Rolls Shipped	Ultimate Tensile Strength (kN/m) <u>ASTM D6637</u>	Tensile @ 2 % Strain (kN/m) <u>ASTM D6637</u>	2% Tensile Modulus (kN/m) <u>ASTM D6637</u>	Tensile @ 5 % Strain (kN/m) <u>ASTM D6637</u>	Carbon Black (%) <u>ASTM D4218</u>	Junction Strength (kN/m) <u>ASTM D7737</u>
313541014	313541	20	212.6	55.1	2756.0	103.7	2.40	204.9

Note: ASTM D 6637 Method A supercedes GRI-GGI and ASTM D 4595 for geogrids
ASTM D 7737 supercedes GRI-GG2

1 kN/m = 68.54 lbs/ft



David Hall
Quality Assurance Laboratory Supervisor

June 3, 2015

Date

Appendix M.8

Third Party Geogrid Conformance Test Results



March 11, 2013

Mail To:

Thorne Clark
AMEC
PO Box 1090
Cripple Creek, CO 80813

Bill To:

<= Same(P.O. # : 74201125NO)

email: Thorne.Clark@amec.com
cc email: Kevin.duarte@amec.com

Dear Mr. Clark:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:	CC&V Valley Leach Facility
TRI Job Reference Number:	E2375-65-05
Material(s) Tested:	10, Tensar UX180060 Geogrid(s)
Test(s) Requested:	Single Rib Tensile Properties (ASTM D 6637, Method A) Junction/Node Strength (GRI GG2) Mass/Unit Area (ASTM D 5261) Aperature Size (Calipers)

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Mansukh Patel
Sr. Laboratory Coordinator
Geosynthetic Services Division
www.GeosyntheticTesting.com



March 20, 2013

Mail To:

Thorne Clark
AMEC
PO Box 1090
Cripple Creek, CO 80813

Bill To:

<= Same(P.O. # : 74201125NO)

email: Thorne.Clark@amec.com
cc email: Kevin.duarte@amec.com

Dear Mr. Clark:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing.

Project:	CC&V Valley Leach Facility
TRI Job Reference Number:	E2375-71-07
Material(s) Tested:	6, Tensar UX180060 Geogrid(s)
Test(s) Requested:	Single Rib Tensile Properties (ASTM D 6637, Method A) Junction/Node Strength (GRI GG2) Mass/Unit Area (ASTM D 5261) Aperature Size (Calipers)

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

Mansukh Patel
Sr. Laboratory Coordinator
Geosynthetic Services Division
www.GeosyntheticTesting.com



June 5, 2015

Mail To:

Andrea Meduna
Amec Foster Wheeler
2000 S. Colorado Blvd., Suite 2-1000
Denver, CO 80222

email: andrea.meduna@amecfw.com

Bill To:

<= Same

Dear Ms. Meduna:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report of the laboratory testing for the sample(s) listed below.

Project:	Cripple Creek / Squaw Gulch / CALIPROJECT7755
TRI Job Reference Number:	E2400-74-01
Material(s) Tested:	Two, 80 mil Microspike LLDPE Geomembrane(s)
Test(s) Requested:	Thickness (ASTM D 5994) Density (ASTM D 1505) Carbon Content (ASTM D 1603, mod.) Tensile (ASTM D 638/GRI GM13)

If you have any questions or require any additional information, please call us at 1-800-880-8378

Sincerely,

Mansukh Patel
Laboratory Manager
Geosynthetic Services Division
www.GeosyntheticTesting.com



GEOMEMBRANE TEST RESULTS

TRI Client: Amec Foster Wheeler

Project: Cripple Creek / Squaw Gulch / CALIPROJECT7755

Material: 80 mil Microspike LLDPE Geomembrane

Sample Identification: P - 65

Roll: 242028

Lot: 810120

TRI Log #: E2400-74-01

PARAMETER	TEST REPLICATE NUMBER										STD.	
	1	2	3	4	5	6	7	8	9	10	MEAN	DEV.
Thickness (ASTM D 5994)												
Thickness (mils)	84.9	86.6	81.2	88.2	86.1	86.2	87.1	81.6	86.9	88.2	85.7	2
											81.2	<< min
Density (ASTM D 1505)												
Density (g/cm3)	0.938	0.938	0.938								0.938	0.000
Carbon Black Content (ASTM D 1603, mod.)												
% Carbon Black	2.34	2.36									2.35	0.01
Tensile Properties (ASTM D 638/GRI GM 13, 2 lpm strain rate, Type IV specimen - HDPE)												
MD Yield Strength (ppi)	156	157	160	159	158						158	2
TD Yield Strength (ppi)	166	169	176	175	172						172	4
MD Break Strength (ppi)	273	259	268	281	260						268	9
TD Break Strength (ppi)	264	239	263	271	259						259	12
MD Yield Elongation (%)	30	29	26	26	26						27	2
TD Yield Elongation (%)	21	20	18	20	19						20	1
MD Break Elongation (%)	529	496	507	546	508						517	20
TD Break Elongation (%)	573	522	571	592	569						565	26
MD Machine Direction	TD Transverse Direction											



GEOMEMBRANE TEST RESULTS

TRI Client: Amec Foster Wheeler

Project: Cripple Creek / Squaw Gulch / CALIPROJECT7755

Material: 80 mil Microspike LLDPE Geomembrane

Sample Identification: P - 103

Roll: 251011

Lot: 810110

TRI Log #: E2400-74-01

PARAMETER	TEST REPLICATE NUMBER										STD.	
	1	2	3	4	5	6	7	8	9	10	MEAN	DEV.
Thickness (ASTM D 5994)												
Thickness (mils)	88.3	81.9	82.8	81.5	82.2	81.6	83.2	87.4	88.5	89.0	84.6	3
											81.5	<< min
Density (ASTM D 1505)												
Density (g/cm3)	0.938	0.938	0.938								0.938	0.000
Carbon Black Content (ASTM D 1603, mod.)												
% Carbon Black	2.42	2.43									2.43	0.01
Tensile Properties (ASTM D 638/GRI GM 13, 2 lpm strain rate, Type IV specimen - HDPE)												
MD Yield Strength (ppi)	177	180	178	171	164						174	7
TD Yield Strength (ppi)	178	177	177	175	169						175	4
MD Break Strength (ppi)	256	207	243	278	283						253	31
TD Break Strength (ppi)	277	266	261	260	270						267	7
MD Yield Elongation (%)	20	22	21	22	21						21	1
TD Yield Elongation (%)	23	24	21	23	24						23	1
MD Break Elongation (%)	542	428	507	597	606						536	73
TD Break Elongation (%)	546	523	514	516	538						527	14
MD Machine Direction	TD Transverse Direction											



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116034

Roll #: 004

TRI Log #: E2375-71-07

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.9											
MD Maximum Strength (lbs)	968	1004	987	999	971						986	16
MD Maximum Strength (lbs/ft)	14376	14910	14662	14847	14432						14645	239
MD Maximum Strength (kN/m)	210	218	214	217	211						214	3
MD Strength @ 2% Strain (lbs)	278	289	292	285	281						285	6
MD Strength @ 2% Strain (lbs/ft)	4131	4290	4334	4230	4173						4232	83
MD Strength @ 2% Strain (kN/m)	60.3	62.6	63.3	61.8	60.9						61.8	1.2
MD Strength @ 5% Strain (lbs)	520	531	533	523	526						527	6
MD Strength @ 5% Strain (lbs/ft)	7726	7896	7922	7770	7816						7826	83
MD Strength @ 5% Strain (kN/m)	113	115	116	113	114						114	1
MD Strength @ 10% Strain (lbs)	942	965	963	963	968						960	10
MD Strength @ 10% Strain (lbs/ft)	13996	14332	14306	14307	14377						14264	152
MD Strength @ 10% Strain (kN/m)	204	209	209	209	210						208	2
MD Break Elongation (%)	10.5	11.0	11.0	11.3	10.3						10.8	0.4
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.9											
MD Maximum Junction Strength (lbsf)	1012	986	906	936	1008	990	982	966	979	945	971	33
MD Maximum Junction Strength (lbs/ft)	15038	14642	13468	13908	14981	14711	14590	14349	14538	14039	14426	494
MD Maximum Junction Strength (kN/m)	220	214	197	203	219	215	213	209	212	205	211	7
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.1	29.8	29.6	29.5	30.1	29.8	29.5	30.0	30.0	29.4	29.8	0.3
Aperture Size (Calipers)												
MD - Aperture Size (in)	14.4	14.4	14.5	14.3	14.4	14.3	14.3	14.1	14.4	14.2	14.3	0.1
TD - Aperture Size (in)	0.42	0.68	0.68	0.57	0.57	0.51	0.63	0.65	0.65	0.51	0.59	0.09

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the Black tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116035

Roll #: 023

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Strength (lbs)	1020	981	981	990	1007						996	17
MD Maximum Strength (lbs/ft)	14976	14406	14416	14538	14786						14624	249
MD Maximum Strength (kN/m)	219	210	210	212	216						214	4
MD Strength @ 2% Strain (lbs)	284	284	280	289	277						283	5
MD Strength @ 2% Strain (lbs/ft)	4175	4170	4111	4243	4063						4152	68
MD Strength @ 2% Strain (kN/m)	60.9	60.9	60.0	61.9	59.3						60.6	1.0
MD Strength @ 5% Strain (lbs)	532	529	511	537	518						525	11
MD Strength @ 5% Strain (lbs/ft)	7810	7768	7502	7886	7603						7714	157
MD Strength @ 5% Strain (kN/m)	114	113	110	115	111						113	2
MD Strength @ 10% Strain (lbs)	969	954	911	979	966						956	27
MD Strength @ 10% Strain (lbs/ft)	14232	14018	13377	14376	14191						14039	391
MD Strength @ 10% Strain (kN/m)	208	205	195	210	207						205	6
MD Break Elongation (%)	11.1	10.5	11.7	10.5	10.9						10.9	0.5
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Junction Strength (lbsf)	969	798	946	1036	1054	1066	987	1003	1086	950	989	83
MD Maximum Junction Strength (lbs/ft)	14230	11719	13891	15213	15483	15652	14498	14728	15957	13958	14533	1222
MD Maximum Junction Strength (kN/m)	208	171	203	222	226	229	212	215	233	204	212	18
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	29.4	29.4	29.9	29.7	29.6	29.9	29.8	29.6	30.2	29.6	29.7	0.3
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.6	14.5	14.5	14.4	14.6	14.5	14.5	14.3	14.3	14.5	14.5	0.1
TD - Aperature Size (in)	0.66	0.72	0.69	0.63	0.54	0.66	0.59	0.70	0.55	0.61	0.63	0.06

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116036

Roll #: 016

TRI Log #: E2375-65-05

TEST REPLICATE NUMBER												MEAN	STD. DEV.
PARAMETER	1	2	3	4	5	6	7	8	9	10			
Single Rib Tensile Properties (ASTM D 6637, Method A)													
MD - Number of Ribs per foot:	14.7												
MD Maximum Strength (lbs)	938	1013	1029	999	998							995	35
MD Maximum Strength (lbs/ft)	13823	14931	15178	14726	14708							14673	512
MD Maximum Strength (kN/m)	202	218	222	215	215							214	7
MD Strength @ 2% Strain (lbs)	283	291	291	293	292							290	4
MD Strength @ 2% Strain (lbs/ft)	4177	4285	4286	4315	4300							4273	55
MD Strength @ 2% Strain (kN/m)	61.0	62.6	62.6	63.0	62.8							62.38	0.80
MD Strength @ 5% Strain (lbs)	532	547	543	549	548							544	7
MD Strength @ 5% Strain (lbs/ft)	7847	8067	8009	8090	8075							8018	100
MD Strength @ 5% Strain (kN/m)	115	118	117	118	118							117	1
MD Strength @ 10% Strain (lbs)		1010	991									1001	13
MD Strength @ 10% Strain (lbs/ft)		14897	14618									14758	197
MD Strength @ 10% Strain (kN/m)		217	213									215	3
MD Break Elongation (%)	9.30	10.1	11.0	9.69	9.79							9.97	0.63
Junction/Node Strength (GRI GG2-87)													
MD - Number of Ribs per foot:	14.7												
MD Maximum Junction Strength (lbsf)	1054	917	1057	1010	1037	983	836	979	941	990		980	68
MD Maximum Junction Strength (lbs/ft)	15542	13526	15580	14888	15284	14501	12324	14435	13880	14594		14456	1004
MD Maximum Junction Strength (kN/m)	227	197	227	217	223	212	180	211	203	213		211	15
Mass/Unit Area (ASTM D 5261)													
Mass/unit area (oz/sq.yd)	31.1	28.2	31.6	29.2	30.8	28.6	28.2	35.0	32.5	34.3		30.9	2.5
Aperature Size (Calipers)													
MD - Aperature Size (in)	14.4	14.5	14.4	14.4	14.4	14.4	14.4	14.5	14.5	14.2		14.4	0.1
TD - Aperature Size (in)	0.667	0.687	0.643	0.617	0.647	0.625	0.649	0.628	0.674	0.663		0.650	0.023

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116037

Roll #: 004

TRI Log #: E2375-71-07

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	15.0											
MD Maximum Strength (lbs)	998	994	979	958	1002						986	18
MD Maximum Strength (lbs/ft)	14975	14909	14685	14373	15026						14793	269
MD Maximum Strength (kN/m)	219	218	214	210	219						216	4
MD Strength @ 2% Strain (lbs)	282	286	277	279	279						281	4
MD Strength @ 2% Strain (lbs/ft)	4235	4293	4158	4181	4189						4211	53
MD Strength @ 2% Strain (kN/m)	61.8	62.7	60.7	61.0	61.2						61.5	0.8
MD Strength @ 5% Strain (lbs)	526	532	522	524	523						525	4
MD Strength @ 5% Strain (lbs/ft)	7889	7975	7823	7858	7840						7877	60
MD Strength @ 5% Strain (kN/m)	115	116	114	115	114						115	1
MD Strength @ 10% Strain (lbs)	977	986	938		980						970	22
MD Strength @ 10% Strain (lbs/ft)	14649	14783	14067		14696						14549	326
MD Strength @ 10% Strain (kN/m)	214	216	205		215						212	5
MD Break Elongation (%)	10.5	10.5	10.6	9.84	10.4						10.3	0.3
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	15.0											
MD Maximum Junction Strength (lbsf)	953	997	998	1016	851	987	889	976	955	1064	969	62
MD Maximum Junction Strength (lbs/ft)	14289	14957	14964	15240	12759	14810	13331	14644	14322	15967	14528	925
MD Maximum Junction Strength (kN/m)	209	218	218	223	186	216	195	214	209	233	212	14
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.9	30.5	30.5	30.5	30.8	30.6	30.4	30.4	31.0	30.8	30.7	0.2
Aperture Size (Calipers)												
MD - Aperture Size (in)	14.7	14.6	14.6	14.4	14.5	14.5	14.8	14.7	14.7	14.7	14.6	0.1
TD - Aperture Size (in)	0.62	0.80	0.34	0.53	0.48	0.60	0.62	0.61	0.66	0.43	0.57	0.13

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the Black tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116038

Roll #: 010

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Strength (lbs)	987	1010	999	1009	1019						1005	12
MD Maximum Strength (lbs/ft)	14500	14832	14673	14819	14965						14758	177
MD Maximum Strength (kN/m)	212	217	214	216	218						215	3
MD Strength @ 2% Strain (lbs)	280	281	283	278	281						280	2
MD Strength @ 2% Strain (lbs/ft)	4113	4122	4150	4088	4122						4119	22
MD Strength @ 2% Strain (kN/m)	60.1	60.2	60.6	59.7	60.2						60.14	0.32
MD Strength @ 5% Strain (lbs)	517	517	518	514	517						517	1
MD Strength @ 5% Strain (lbs/ft)	7598	7595	7607	7554	7599						7591	21
MD Strength @ 5% Strain (kN/m)	111	111	111	110	111						111	0
MD Strength @ 10% Strain (lbs)	947	955	939	955	953						950	7
MD Strength @ 10% Strain (lbs/ft)	13914	14029	13789	14024	13992						13949	101
MD Strength @ 10% Strain (kN/m)	203	205	201	205	204						204	1
MD Break Elongation (%)	11.3	11.4	11.8	11.3	11.6						11.5	0.2
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Junction Strength (lbsf)	785	1035	816	905	1018	1051	1005	919	966	1053	955	96
MD Maximum Junction Strength (lbs/ft)	11533	15204	11990	13292	14961	15432	14765	13493	14187	15462	14032	1416
MD Maximum Junction Strength (kN/m)	168	222	175	194	218	225	216	197	207	226	205	21
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.9	31.1	31.3	31.9	31.5	31.5	31.4	31.6	32.1	32.1	31.5	0.4
Aperature Size (Calipers)												
MD - Aperature Size (in)	13.6	13.5	13.5	13.6	13.4	13.7	13.8	13.6	13.6	13.5	13.6	0.1
TD - Aperature Size (in)	0.65	0.68	0.59	0.61	0.63	0.69	0.65	0.59	0.58	0.66	0.63	0.04

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116039

Roll #: 002

TRI Log #: E2375-71-07

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.4											
MD Maximum Strength (lbs)	992	1009	986	983	971						988	14
MD Maximum Strength (lbs/ft)	14248	14498	14170	14118	13942						14195	203
MD Maximum Strength (kN/m)	208	212	207	206	204						207	3
MD Strength @ 2% Strain (lbs)	285	294	303	297	288						293	7
MD Strength @ 2% Strain (lbs/ft)	4088	4220	4349	4261	4137						4211	103
MD Strength @ 2% Strain (kN/m)	59.7	61.6	63.5	62.2	60.4						61.5	1.5
MD Strength @ 5% Strain (lbs)	535	541	556	546	540						544	8
MD Strength @ 5% Strain (lbs/ft)	7686	7767	7992	7845	7761						7810	116
MD Strength @ 5% Strain (kN/m)	112	113	117	115	113						114	2
MD Strength @ 10% Strain (lbs)	991	985	984	982							986	
MD Strength @ 10% Strain (lbs/ft)	14242	14155	14141	14110							14162	
MD Strength @ 10% Strain (kN/m)	208	207	206	206							207	
MD Break Elongation (%)	10.1	10.7	10.0	10.0	9.83						10.1	0.3
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.4											
MD Maximum Junction Strength (lbsf)	1030	1020	957	1056	1035	1037	1043	1002	1017	985	1018	30
MD Maximum Junction Strength (lbs/ft)	14792	14646	13744	15163	14866	14900	14989	14392	14608	14156	14626	426
MD Maximum Junction Strength (kN/m)	216	214	201	221	217	218	219	210	213	207	214	6
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.4	30.7	30.4	30.7	30.4	30.4	30.5	30.9	30.4	31.4	30.6	0.3
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.0	13.7	13.7	13.7	13.7	13.6	13.7	13.7	13.6	13.7	13.7	0.1
TD - Aperature Size (in)	0.656	0.698	0.670	0.611	0.632	0.597	0.529	0.515	0.706	0.644	0.626	0.065

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the Black tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116040

Roll #: 009

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Strength (lbs)	1003	973	1005	1000	1011						998	15
MD Maximum Strength (lbs/ft)	14730	14296	14760	14691	14848						14665	214
MD Maximum Strength (kN/m)	215	209	215	214	217						214	3
MD Strength @ 2% Strain (lbs)	296	282	280	287	280						285	7
MD Strength @ 2% Strain (lbs/ft)	4349	4143	4117	4213	4119						4188	98
MD Strength @ 2% Strain (kN/m)	63.5	60.5	60.1	61.5	60.1						61.15	1.44
MD Strength @ 5% Strain (lbs)	547	526	524	534	522						530	10
MD Strength @ 5% Strain (lbs/ft)	8029	7724	7697	7841	7664						7791	149
MD Strength @ 5% Strain (kN/m)	117	113	112	114	112						114	2
MD Strength @ 10% Strain (lbs)	966	967	953	980	959						965	10
MD Strength @ 10% Strain (lbs/ft)	14195	14198	13992	14392	14089						14173	149
MD Strength @ 10% Strain (kN/m)	207	207	204	210	206						207	2
MD Break Elongation (%)	10.8	10.1	11.6	10.9	11.7						11.0	0.7
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Junction Strength (lbsf)	982	823	987	1018	947	1013	976	985	944	991	967	56
MD Maximum Junction Strength (lbs/ft)	14418	12096	14494	14960	13916	14879	14336	14472	13870	14550	14199	817
MD Maximum Junction Strength (kN/m)	210	177	212	218	203	217	209	211	203	212	207	12
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	28.4	32.3	34.9	28.5	27.5	30.4	26.9	27.1	35.1	28.5	30.0	3.1
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.0	14.3	14.0	14.3	13.9	14.2	14.0	14.2	14.1	14.2	14.1	0.1
TD - Aperature Size (in)	0.58	0.53	0.58	0.64	0.64	0.47	0.57	0.44	0.62	0.56	0.56	0.07

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid
Lot #: 116041
TRI Log #: E2375-71-07

Roll #: 013

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Strength (lbs)	991	968	1014	975	1017						993	22
MD Maximum Strength (lbs/ft)	14415	14081	14756	14194	14794						14448	322
MD Maximum Strength (kN/m)	210	206	215	207	216						211	5
MD Strength @ 2% Strain (lbs)	285	307	298	303	293						297	9
MD Strength @ 2% Strain (lbs/ft)	4145	4469	4340	4407	4260						4324	127
MD Strength @ 2% Strain (kN/m)	60.5	65.2	63.4	64.3	62.2						63.1	1.9
MD Strength @ 5% Strain (lbs)	539	575	564	573	552						561	15
MD Strength @ 5% Strain (lbs/ft)	7850	8369	8206	8340	8030						8159	219
MD Strength @ 5% Strain (kN/m)	115	122	120	122	117						119	3
MD Strength @ 10% Strain (lbs)			1013		999						1006	
MD Strength @ 10% Strain (lbs/ft)			14736		14540						14638	
MD Strength @ 10% Strain (kN/m)			215		212						214	
MD Break Elongation (%)	9.86	9.19	10.0	9.32	10.4						9.76	0.50
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Junction Strength (lbsf)	1006	1062	996	1068	1043	1004	986	840	1042	996	1004	65
MD Maximum Junction Strength (lbs/ft)	14638	15448	14495	15538	15180	14611	14354	12223	15169	14487	14614	943
MD Maximum Junction Strength (kN/m)	214	226	212	227	222	213	210	178	221	212	213	14
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.5	30.7	30.4	30.4	30.0	30.6	30.6	29.9	30.0	30.6	30.4	0.3
Aperture Size (Calipers)												
MD - Aperture Size (in)	14.1	14.0	14.1	14.2	14.3	14.4	14.3	14.3	14.3	14.3	14.2	0.1
TD - Aperture Size (in)	0.70	0.67	0.64	0.67	0.65	0.64	0.65	0.60	0.57	0.48	0.63	0.06

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the Black tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116042

Roll #: 029

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Strength (lbs)	998	1025	1008	969	969						994	25
MD Maximum Strength (lbs/ft)	14688	15083	14839	14264	14253						14625	364
MD Maximum Strength (kN/m)	214	220	217	208	208						214	5
MD Strength @ 2% Strain (lbs)	290	298	300	296	301						297	5
MD Strength @ 2% Strain (lbs/ft)	4262	4381	4414	4349	4434						4368	67
MD Strength @ 2% Strain (kN/m)	62.2	64.0	64.4	63.5	64.7						63.8	1.0
MD Strength @ 5% Strain (lbs)	542	554	556	550	560						553	7
MD Strength @ 5% Strain (lbs/ft)	7984	8157	8182	8097	8240						8132	98
MD Strength @ 5% Strain (kN/m)	117	119	119	118	120						119	1
MD Strength @ 10% Strain (lbs)	984	1010	1001								998	13
MD Strength @ 10% Strain (lbs/ft)	14488	14870	14724								14694	192
MD Strength @ 10% Strain (kN/m)	212	217	215								215	3
MD Break Elongation (%)	10.5	10.4	10.4	9.52	9.51						10.1	0.5
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Junction Strength (lbsf)	918	977	1022	866	990	944	1000	1032	1028	998	978	53
MD Maximum Junction Strength (lbs/ft)	13503	14381	15044	12747	14567	13899	14719	15181	15136	14687	14387	786
MD Maximum Junction Strength (kN/m)	197	210	220	186	213	203	215	222	221	214	210	11
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	31.2	30.3	30.1	29.4	29.8	29.7	29.8	31.0	30.6	30.7	30.3	0.6
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.4	14.4	14.4	14.2	14.1	14.5	14.5	14.4	14.3	14.5	14.4	0.1
TD - Aperature Size (in)	0.66	0.60	0.67	0.54	0.65	0.42	0.64	0.46	0.65	0.63	0.59	0.09

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116043

Roll #: 025

TRI Log #: E2375-71-07

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Strength (lbs)	978	990	995	964	971						979	13
MD Maximum Strength (lbs/ft)	14387	14570	14636	14180	14286						14412	191
MD Maximum Strength (kN/m)	210	213	214	207	209						210	3
MD Strength @ 2% Strain (lbs)	275	271	261	272	271						270	5
MD Strength @ 2% Strain (lbs/ft)	4043	3984	3842	4001	3983						3971	76
MD Strength @ 2% Strain (kN/m)	59.0	58.2	56.1	58.4	58.2						58.0	1.1
MD Strength @ 5% Strain (lbs)	511	506	491	507	504						504	8
MD Strength @ 5% Strain (lbs/ft)	7517	7448	7221	7467	7420						7415	114
MD Strength @ 5% Strain (kN/m)	110	109	105	109	108						108	2
MD Strength @ 10% Strain (lbs)	641	652	936	956	942						825	164
MD Strength @ 10% Strain (lbs/ft)	9427	9592	13777	14069	13865						12146	2410
MD Strength @ 10% Strain (kN/m)	138	140	201	205	202						177	35
MD Break Elongation (%)	10.7	10.8	11.5	10.1	10.5						10.7	0.5
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Junction Strength (lbsf)	973	990	912	1005	941	1038	983	1027	1044	891	980	52
MD Maximum Junction Strength (lbs/ft)	14318	14573	13421	14787	13845	15279	14460	15112	15360	13111	14426	768
MD Maximum Junction Strength (kN/m)	209	213	196	216	202	223	211	221	224	191	211	11
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	29.3	28.9	28.7	28.4	29.0	28.5	28.9	28.7	28.8	29.5	28.9	0.3
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.3	14.4	14.4	14.4	14.4	14.4	14.3	14.5	14.4	14.6	14.4	0.1
TD - Aperature Size (in)	0.67	0.68	0.65	0.65	0.60	0.65	0.64	0.70	0.63	0.67	0.65	0.03

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the Black tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 116044

Roll #: 039

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Strength (lbs)	1031	1023	991	991	989						1005	20
MD Maximum Strength (lbs/ft)	15030	14915	14450	14451	14421						14653	294
MD Maximum Strength (kN/m)	219	218	211	211	211						214	4
MD Strength @ 2% Strain (lbs)	298	297	300	296	287						296	5
MD Strength @ 2% Strain (lbs/ft)	4350	4330	4372	4313	4190						4311	71
MD Strength @ 2% Strain (kN/m)	63.5	63.2	63.8	63.0	61.2						62.9	1.0
MD Strength @ 5% Strain (lbs)	557	555	562	551	546						554	6
MD Strength @ 5% Strain (lbs/ft)	8123	8091	8190	8028	7954						8077	90
MD Strength @ 5% Strain (kN/m)	119	118	120	117	116						118	1
MD Strength @ 10% Strain (lbs)	1023	989									1006	23
MD Strength @ 10% Strain (lbs/ft)	14909	14425									14667	342
MD Strength @ 10% Strain (kN/m)	218	211									214	5
MD Break Elongation (%)	10.2	10.7	9.89	9.72	9.76						10.0	0.4
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Junction Strength (lbsf)	984	944	955	995	1015	964	1013	972	994	929	976	29
MD Maximum Junction Strength (lbs/ft)	14340	13761	13930	14505	14802	14048	14763	14166	14496	13547	14236	419
MD Maximum Junction Strength (kN/m)	209	201	203	212	216	205	216	207	212	198	208	6
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	29.0	29.3	29.2	29.2	29.3	29.2	29.3	29.2	28.6	28.9	29.1	0.2
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.6	14.6	14.7	14.6	14.6	14.5	14.6	14.4	14.4	14.5	14.5	0.1
TD - Aperature Size (in)	0.61	0.68	0.71	0.65	0.63	0.69	0.60	0.63	0.67	0.65	0.65	0.04

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS
TRI Client: Amec Foster Wheeler
Project: Cripple Creek & Victor SQVLF - Phase 1

Material: Uniaxial Geogrid

Sample Identification: Lot 314353, Roll 010

TRI Log #: E2401-49-09

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.5											
MD Maximum Strength (lbs)	1001	995	1006	1006	1005						1003	5
MD Maximum Strength (lbs/ft)	14560	14468	14635	14637	14621						14584	72
MD Maximum Strength (kN/m)	213	211	214	214	213						213	1
MD Strength @ 2% Strain (lbs)	274	274	286	281	278						278	5
MD Strength @ 2% Strain (lbs/ft)	3985	3989	4153	4081	4041						4050	70
MD Strength @ 2% Strain (kN/m)	58.2	58.2	60.6	59.6	59.0						59.1	1.0
MD Strength @ 5% Strain (lbs)	497	502	527	512	507						509	11
MD Strength @ 5% Strain (lbs/ft)	7229	7295	7659	7449	7370						7400	166
MD Strength @ 5% Strain (kN/m)	106	107	112	109	108						108	2
MD Strength @ 10% Strain (lbs)	914	926	947	924	926						927	12
MD Strength @ 10% Strain (lbs/ft)	13295	13462	13771	13439	13474						13488	174
MD Strength @ 10% Strain (kN/m)	194	197	201	196	197						197	3
MD Break Elongation (%)	12.3	11.9	12.1	12.8	12.3						12.3	0.3
Junction/Node Strength (GRI GG2)												
MD Maximum Junction Strength (lbs)	974	973	1068	954	1022	1044	968	1034	1015	1024	1008	38
MD Maximum Junction Strength (lb/ft)	14167	14153	15535	13876	14865	15185	14080	15040	14764	14895	14656	552
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	28.39	32.76	26.87	27.89	27.42	27.27	27.75	27.10	28.20	31.08	28.47	1.92
Aperature Size (Calipers)												
Between MD Ribs - Aperature Size (in)	0.515	0.666	0.606	0.669	0.655	0.654	0.592	0.478	0.586	0.668	0.609	0.068
Between TD Ribs - Aperature Size (in)	13.48	13.14	13.91	13.56	13.71	13.85	13.70	13.64	13.78	13.56	13.63	0.22
MD Machine Direction	TD Transverse Direction											

GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313862

Roll #: 17

TRI Log #: E2398-15-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Strength (lbs)	956	990	984	1016	1038						997	32
MD Maximum Strength (lbs/ft)	13987	14493	14393	14873	15194						14588	463
MD Maximum Strength (kN/m)	204	212	210	217	222						213	7
MD Strength @ 2% Strain (lbs)	296	297	295	293	306						298	5
MD Strength @ 2% Strain (lbs/ft)	4333	4349	4324	4287	4480						4355	74
MD Strength @ 2% Strain (kN/m)	63.3	63.5	63.1	62.6	65.4						63.6	1.1
MD Strength @ 5% Strain (lbs)	530	535	530	528	548						534	8
MD Strength @ 5% Strain (lbs/ft)	7754	7824	7763	7734	8022						7819	118
MD Strength @ 5% Strain (kN/m)	113	114	113	113	117						114	2
MD Strength @ 10% Strain (lbs)		972	972		983						975	
MD Strength @ 10% Strain (lbs/ft)		14227	14218		14380						14275	
MD Strength @ 10% Strain (kN/m)		208	208		210						208	
MD Break Elongation (%)	9.58	10.0	11.2	9.82	10.1						10.1	0.6
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Junction Strength (lbsf)	969	1056	987	956	1089	1026	1029	982	998	951	1004	45
MD Maximum Junction Strength (lbs/ft)	14174	15456	14441	13983	15944	15008	15056	14373	14600	13919	14696	660
MD Maximum Junction Strength (kN/m)	207	226	211	204	233	219	220	210	213	203	215	10
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	33.1	32.0	31.1	30.4	31.8	31.7	30.3	30.4	36.5	38.3	32.5	2.7
Aperature Size (Calipers)												
MD - Aperature Size (in)	12.50	12.40	12.62	12.62	12.55	12.45	12.42	12.37	12.12	11.82	12.39	0.25
TD - Aperature Size (in)	0.65	0.67	0.59	0.59	0.65	0.66	0.60	0.60	0.66	0.66	0.63	0.03
MD - Machine Direction												

GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313863

Roll #: 38

TRI Log #: E2398-15-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Strength (lbs)	1036	1000	989	1036	1033							101923
MD Maximum Strength (lbs/ft)	15079	14547	14389	15077	15028							14824331
MD Maximum Strength (kN/m)	220	212	210	220	219							2165
MD Strength @ 2% Strain (lbs)	298	304	303	293	300							3004
MD Strength @ 2% Strain (lbs/ft)	4338	4430	4404	4268	4373							436363
MD Strength @ 2% Strain (kN/m)	63.3	64.7	64.3	62.3	63.8							63.70.9
MD Strength @ 5% Strain (lbs)	548	556	551	542	551							5495
MD Strength @ 5% Strain (lbs/ft)	7969	8084	8012	7881	8012							799274
MD Strength @ 5% Strain (kN/m)	116	118	117	115	117							1171
MD Strength @ 10% Strain (lbs)	991			990	1004							995
MD Strength @ 10% Strain (lbs/ft)	14419			14405	14612							14479
MD Strength @ 10% Strain (kN/m)	211			210	213							211
MD Break Elongation (%)	11.0	9.93	9.80	11.8	10.8							10.60.8
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Junction Strength (lbsf)	1038	1054	1051	1034	1047	978	1008	983	1003	993		101929
MD Maximum Junction Strength (lbs/ft)	15107	15341	15289	15049	15232	14226	14669	14309	14589	14454		14826424
MD Maximum Junction Strength (kN/m)	221	224	223	220	222	208	214	209	213	211		2166
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	32.6	35.1	28.9	28.7	28.7	27.8	29.0	29.9	29.1	27.9		29.82.3
Aperature Size (Calipers)												
MD - Aperature Size (in)	13.16	13.38	13.36	12.91	13.49	13.09	13.07	13.37	13.07	13.40		13.230.19
TD - Aperature Size (in)	0.62	0.49	0.70	0.65	0.62	0.61	0.59	0.43	0.69	0.63		0.600.08
MD - Machine Direction												

GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313864

Roll #: 12

TRI Log #: E2398-15-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Strength (lbs)	975	966	977	970	1012						980	19
MD Maximum Strength (lbs/ft)	14397	14263	14430	14327	14951						14473	274
MD Maximum Strength (kN/m)	210	208	211	209	218						211	4
MD Strength @ 2% Strain (lbs)	309	304	305	304	305						305	2
MD Strength @ 2% Strain (lbs/ft)	4559	4497	4502	4486	4505						4510	29
MD Strength @ 2% Strain (kN/m)	66.6	65.7	65.7	65.5	65.8						65.8	0.4
MD Strength @ 5% Strain (lbs)	567	556	559	555	560						560	5
MD Strength @ 5% Strain (lbs/ft)	8382	8208	8257	8202	8280						8266	73
MD Strength @ 5% Strain (kN/m)	122	120	121	120	121						121	1
MD Strength @ 10% Strain (lbs)					1010						1010	
MD Strength @ 10% Strain (lbs/ft)					14919						14919	
MD Strength @ 10% Strain (kN/m)					218						218	
MD Break Elongation (%)	9.17	9.31	9.55	9.32	10.0						9.48	0.34
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Junction Strength (lbsf)	988	1075	980	996	978	1020	971	1035	972	1009	1003	33
MD Maximum Junction Strength (lbs/ft)	14598	15880	14471	14719	14453	15074	14341	15297	14359	14909	14810	492
MD Maximum Junction Strength (kN/m)	213	232	211	215	211	220	209	223	210	218	216	7
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	28.8	29.5	28.4	28.9	30.9	29.9	29.5	29.8	33.9	36.5	30.6	2.6
Aperature Size (Calipers)												
MD - Aperature Size (in)	13.30	13.20	12.90	13.30	13.30	12.90	13.40	13.20	12.80	13.30	13.16	0.21
TD - Aperature Size (in)	0.64	0.66	0.70	0.48	0.67	0.49	0.64	0.66	0.62	0.67	0.62	0.08
MD - Machine Direction												

GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313864

Roll #: 27

TRI Log #: E2398-15-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Strength (lbs)	961	970	990	1008	948						975	24
MD Maximum Strength (lbs/ft)	14215	14337	14635	14912	14018						14423	353
MD Maximum Strength (kN/m)	208	209	214	218	205						211	5
MD Strength @ 2% Strain (lbs)	296	304	304	310	302						303	5
MD Strength @ 2% Strain (lbs/ft)	4383	4501	4497	4579	4462						4484	71
MD Strength @ 2% Strain (kN/m)	64.0	65.7	65.7	66.9	65.2						65.5	1.0
MD Strength @ 5% Strain (lbs)	547	561	557	566	554						557	7
MD Strength @ 5% Strain (lbs/ft)	8094	8301	8236	8366	8198						8239	103
MD Strength @ 5% Strain (kN/m)	118	121	120	122	120						120	2
MD Strength @ 10% Strain (lbs)	961			978							969	12
MD Strength @ 10% Strain (lbs/ft)	14210			14455							14332	173
MD Strength @ 10% Strain (kN/m)	207			211							209	3
MD Break Elongation (%)	10.0	9.27	9.76	10.7	9.12						9.77	0.63
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Junction Strength (lbsf)	1001	904	999	1001	930	1001	1011	994	934	946	972	39
MD Maximum Junction Strength (lbs/ft)	14802	13367	14768	14794	13750	14799	14949	14692	13815	13994	14373	576
MD Maximum Junction Strength (kN/m)	216	195	216	216	201	216	218	215	202	204	210	8
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	33.3	35.3	28.5	27.0	27.2	27.7	27.1	26.9	27.8	28.0	28.9	2.9
Aperature Size (Calipers)												
MD - Aperature Size (in)	13.25	13.47	13.47	13.27	13.62	13.33	13.46	13.52	3.09	13.39	12.39	3.27
TD - Aperature Size (in)	0.65	0.68	0.65	0.50	0.62	0.67	0.66	0.68	0.60	0.67	0.64	0.05
MD - Machine Direction												

GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313865

Roll #: 26

TRI Log #: E2398-15-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Strength (lbs)	981	980	961	977	960						972	11
MD Maximum Strength (lbs/ft)	14511	14495	14217	14453	14189						14373	157
MD Maximum Strength (kN/m)	212	212	208	211	207						210	2
MD Strength @ 2% Strain (lbs)	301	297	304	302	303						301	3
MD Strength @ 2% Strain (lbs/ft)	4450	4388	4489	4460	4481						4453	40
MD Strength @ 2% Strain (kN/m)	65.0	64.1	65.5	65.1	65.4						65.0	0.6
MD Strength @ 5% Strain (lbs)	559	555	563	558	560						559	3
MD Strength @ 5% Strain (lbs/ft)	8258	8209	8327	8258	8284						8267	43
MD Strength @ 5% Strain (kN/m)	121	120	122	121	121						121	1
MD Break Elongation (%)	9.92	9.52	9.11	9.49	9.20						9.4	0.3
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Junction Strength (lbsf)	940	993	999	926	1012	1008	948	1046	1046	1038	996	44
MD Maximum Junction Strength (lbs/ft)	13905	14689	14773	13693	14971	14908	14013	15471	15462	15348	14723	652
MD Maximum Junction Strength (kN/m)	203	214	216	200	219	218	205	226	226	224	215	10
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	32.9	34.3	28.0	27.7	28.8	27.5	27.7	26.8	26.7	26.9	28.7	2.7
Aperature Size (Calipers)												
MD - Aperature Size (in)	13.64	13.75	13.45	13.76	13.06	13.55	13.83	13.61	13.74	13.81	13.62	0.23
TD - Aperature Size (in)	0.67	0.68	0.66	0.58	0.71	0.64	0.54	0.65	0.59	0.60	0.63	0.05
MD - Machine Direction												

GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313867

Roll #: 59

TRI Log #: E2398-15-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.9											
MD Maximum Strength (lbs)	946	960	1020	929	975						966	35
MD Maximum Strength (lbs/ft)	14055	14263	15154	13806	14487						14353	514
MD Maximum Strength (kN/m)	205	208	221	202	212						210	7
MD Strength @ 2% Strain (lbs)	269	290	289	279	275						281	9
MD Strength @ 2% Strain (lbs/ft)	3991	4314	4300	4148	4092						4169	138
MD Strength @ 2% Strain (kN/m)	58.3	63.0	62.8	60.6	59.7						60.9	2.0
MD Strength @ 5% Strain (lbs)	490	517	517	497	491						503	14
MD Strength @ 5% Strain (lbs/ft)	7285	7688	7685	7377	7299						7467	204
MD Strength @ 5% Strain (kN/m)	106	112	112	108	107						109	3
MD Strength @ 10% Strain (lbs)	887	927	937	891	906						909	22
MD Strength @ 10% Strain (lbs/ft)	13171	13776	13916	13234	13453						13510	328
MD Strength @ 10% Strain (kN/m)	192	201	203	193	196						197	5
MD Break Elongation (%)	11.7	10.72	12.29	10.72	11.63						11.4	0.7
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.9											
MD Maximum Junction Strength (lbsf)	983	835	947	947	963	903	1086	926	906	898	939	66
MD Maximum Junction Strength (lbs/ft)	14600	12411	14068	14066	14309	13410	16129	13754	13461	13338	13955	980
MD Maximum Junction Strength (kN/m)	213	181	205	205	209	196	235	201	197	195	204	14
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	28.8	28.8	28.7	27.4	29.2	29.5	28.7	28.5	38.8	33.8	30.2	3.5
Aperature Size (Calipers)												
MD - Aperature Size (in)	12.84	13.04	13.00	12.85	13.06	12.92	12.69	12.98	12.79	13.06	12.92	0.13
TD - Aperature Size (in)	0.59	0.43	0.64	0.62	0.67	0.67	0.66	0.67	0.63	0.49	0.61	0.08
MD - Machine Direction												



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313079

Roll #: 051

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Strength (lbs)	1024	1044	983	1049	1030						1026	26
MD Maximum Strength (lbs/ft)	15145	15440	14537	15514	15233						15174	386
MD Maximum Strength (kN/m)	221	225	212	227	222						222	6
MD Strength @ 2% Strain (lbs)	288	282	285	284	280						284	3
MD Strength @ 2% Strain (lbs/ft)	4262	4177	4219	4196	4139						4198	46
MD Strength @ 2% Strain (kN/m)	62.2	61.0	61.6	61.3	60.4						61.30	0.67
MD Strength @ 5% Strain (lbs)	543	536	580	578	529						553	24
MD Strength @ 5% Strain (lbs/ft)	8026	7926	8581	8540	7824						8179	355
MD Strength @ 5% Strain (kN/m)	117	116	125	125	114						119	5
MD Strength @ 10% Strain (lbs)	992	1018		1038	999						1012	21
MD Strength @ 10% Strain (lbs/ft)	14666	15058		15344	14776						14961	304
MD Strength @ 10% Strain (kN/m)	214	220		224	216						218	4
MD Break Elongation (%)	10.7	10.8	9.83	10.4	10.7						10.5	0.4
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Junction Strength (lbsf)	1078	932	1064	1022	1010	1077	1020	1090	1058	1080	1043	48
MD Maximum Junction Strength (lbs/ft)	15947	13783	15731	15114	14941	15921	15081	16123	15649	15971	15426	714
MD Maximum Junction Strength (kN/m)	233	201	230	221	218	232	220	235	228	233	225	10
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	34.5	33.3	30.4	28.0	28.2	28.4	28.6	29.2	29.2	29.2	29.9	2.2
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.9	15.0	14.9	14.9	14.9	15.0	15.0	14.9	14.8	14.9	14.9	0.1
TD - Aperature Size (in)	0.67	0.62	0.54	0.59	0.62	0.67	0.66	0.53	0.44	0.58	0.59	0.07

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC

Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 313080

Roll #: 026

TRI Log #: E2375-65-05

TEST LOG # 12019-00-00													
PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.	
	1	2	3	4	5	6	7	8	9	10			
Single Rib Tensile Properties (ASTM D 6637, Method A)													
MD - Number of Ribs per foot:	14.6												
MD Maximum Strength (lbs)	1042	1046	1049	1061	1036						1047	9	
MD Maximum Strength (lbs/ft)	15244	15310	15345	15527	15158						15317	137	
MD Maximum Strength (kN/m)	223	224	224	227	221						224	2	
MD Strength @ 2% Strain (lbs)	284	279	286	280	280						282	3	
MD Strength @ 2% Strain (lbs/ft)	4155	4090	4181	4101	4100						4126	40	
MD Strength @ 2% Strain (kN/m)	60.7	59.7	61.0	59.9	59.9						60.2	0.6	
MD Strength @ 5% Strain (lbs)	528	524	533	524	524						527	4	
MD Strength @ 5% Strain (lbs/ft)	7721	7670	7795	7675	7664						7705	55	
MD Strength @ 5% Strain (kN/m)	113	112	114	112	112						112	1	
MD Strength @ 10% Strain (lbs)	982	988	986	990	980						985	4	
MD Strength @ 10% Strain (lbs/ft)	14368	14462	14436	14484	14343						14419	61	
MD Strength @ 10% Strain (kN/m)	210	211	211	211	209						211	1	
MD Break Elongation (%)	11.1	11.2	11.8	11.5	11.1						11.3	0.3	
Junction/Node Strength (GRI GG2-87)													
MD - Number of Ribs per foot:	14.6												
MD Maximum Junction Strength (lbsf)	817	1046	957	977	1023	804	711	986	1017	1061	940	120	
MD Maximum Junction Strength (lbs/ft)	11953	15310	14000	14303	14966	11768	10399	14433	14881	15533	13755	1751	
MD Maximum Junction Strength (kN/m)	175	224	204	209	219	172	152	211	217	227	201	26	
Mass/Unit Area (ASTM D 5261)													
Mass/unit area (oz/sq.yd)	29.6	28.8	32.2	34.9	28.6	28.2	27.5	30.4	28.3	28.0	29.7	2.3	
Aperature Size (Calipers)													
MD - Aperature Size (in)	14.4	14.4	14.2	14.4	14.3	14.3	14.3	14.3	14.5	14.4	14.4	0.1	
TD - Aperature Size (in)	0.59	0.62	0.65	0.54	0.56	0.55	0.66	0.62	0.60	0.64	0.60	0.04	

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS
TRI Client: AMEC Foster Wheeler
Project: Cripple Creek

Material: Uniaxial Geogrid

Sample Identification: Lot #: 313078

Roll #: 005

TRI Log #: E2400-72-01

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Strength (lbs)	980	979	1016	1002	993						994	16
MD Maximum Strength (lbs/ft)	14310	14302	14837	14638	14504						14518	227
MD Maximum Strength (kN/m)	209	209	217	214	212						212	3
MD Strength @ 2% Strain (lbs)	292	289	290	289	301						292	5
MD Strength @ 2% Strain (lbs/ft)	4259	4227	4235	4225	4390						4267	70
MD Strength @ 2% Strain (kN/m)	62.2	61.7	61.8	61.7	64.1						62.3	1.0
MD Strength @ 5% Strain (lbs)	528	522	523	523	541						527	8
MD Strength @ 5% Strain (lbs/ft)	7709	7631	7637	7644	7901						7704	114
MD Strength @ 5% Strain (kN/m)	113	111	112	112	115						112	2
MD Strength @ 10% Strain (lbs)	951	940	943	948	961						949	8
MD Strength @ 10% Strain (lbs/ft)	13898	13731	13774	13843	14042						13858	121
MD Strength @ 10% Strain (kN/m)	203	200	201	202	205						202	2
MD Break Elongation (%)	10.7	10.9	11.8	11.3	10.8						11.1	0.5
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.6											
MD Maximum Junction Strength (lbsf)	1038	1055	1151	1044	1080	1016	1062	1078	983	1072	1058	44
MD Maximum Junction Strength (lbs/ft)	15168	15405	16813	15255	15775	14837	15505	15750	14358	15652	15452	648
MD Maximum Junction Strength (kN/m)	221	225	245	223	230	217	226	230	210	229	226	9
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	27.2	27.8	27.5	28.6	28.6	28.9	28.8	31.4	29.9	27.9	28.6	1.3
Aperature Size (Callpers)												
MD - Aperature Size (in)	13.19	12.70	13.18	13.14	13.28	13.35	13.23	13.26	13.28	13.23	13.18	0.18
TD - Aperature Size (in)	0.57	0.48	0.61	0.64	0.66	0.64	0.63	0.63	0.68	0.57	0.61	0.06
MD Machine Direction	TD Transverse Direction											



GEOGRID TEST RESULTS
TRI Client: AMEC Foster Wheeler
Project: Cripple Creek

Material: Uniaxial Geogrid

Sample Identification: Lot #: 313082

Roll #: 001

TRI Log #: E2400-72-01

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.	
	1	2	3	4	5	6	7	8	9	10			
Single Rib Tensile Properties (ASTM D 6637, Method A)													
MD - Number of Ribs per foot:	14.9												
MD Maximum Strength (lbs)	970	985	972	990	1006							985	15
MD Maximum Strength (lbs/ft)	14472	14683	14492	14772	15001							14684	218
MD Maximum Strength (kN/m)	211	214	212	216	219							214	3
MD Strength @ 2% Strain (lbs)	291	298	297	294	308							298	7
MD Strength @ 2% Strain (lbs/ft)	4337	4442	4434	4379	4593							4437	97
MD Strength @ 2% Strain (kN/m)	63.3	64.9	64.7	63.9	67.1							64.8	1.4
MD Strength @ 5% Strain (lbs)	533	535	536	529	548							536	7
MD Strength @ 5% Strain (lbs/ft)	7942	7981	7995	7896	8177							7998	107
MD Strength @ 5% Strain (kN/m)	116	117	117	115	119							117	2
MD Strength @ 10% Strain (lbs)	944	950	950	939	963							949	9
MD Strength @ 10% Strain (lbs/ft)	14074	14167	14170	14001	14357							14154	134
MD Strength @ 10% Strain (kN/m)	205	207	207	204	210							207	2
MD Break Elongation (%)	10.6	11.1	10.8	11.3	11.4							11.0	0.3
Junction/Node Strength (GRI GG2-87)													
MD - Number of Ribs per foot:	14.9												
MD Maximum Junction Strength (lbsf)	1026	1086	1038	1081	1014	920	1068	1041	1034	1051		1036	47
MD Maximum Junction Strength (lbs/ft)	15298	16191	15481	16120	15128	13720	15924	15522	15421	15680		15449	699
MD Maximum Junction Strength (kN/m)	223	236	226	235	221	200	232	227	225	229		226	10
Mass/Unit Area (ASTM D 5261)													
Mass/unit area (oz/sq.yd)	30.6	30.3	30.5	29.1	28.3	28.1	28.1	28.5	28.3	29.6		29.1	1.1
Aperature Size (Callpers)													
MD - Aperature Size (in)	13.17	12.26	13.22	13.08	13.39	13.36	13.23	12.95	13.23	13.24		13.11	0.33
TD - Aperature Size (in)	0.58	0.39	0.63	0.56	0.68	0.61	0.64	0.64	0.69	0.55		0.60	0.09
MD Machine Direction	TD Transverse Direction												



GEOGRID TEST RESULTS
TRI Client: AMEC Foster Wheeler
Project: Cripple Creek

Material: Uniaxial Geogrid

Sample Identification: Lot #: 313083

Roll #: 048

TRI Log #: E2400-72-01

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.5											
MD Maximum Strength (lbs)	1021	1001	1015	1010	1018						1013	8
MD Maximum Strength (lbs/ft)	14822	14528	14723	14651	14768						14698	114
MD Maximum Strength (kN/m)	216	212	215	214	216						215	2
MD Strength @ 2% Strain (lbs)	286	289	286	291	289						288	2
MD Strength @ 2% Strain (lbs/ft)	4157	4200	4144	4222	4196						4184	32
MD Strength @ 2% Strain (kN/m)	60.7	61.3	60.5	61.6	61.3						61.1	0.5
MD Strength @ 5% Strain (lbs)	518	521	515	524	521						520	3
MD Strength @ 5% Strain (lbs/ft)	7523	7567	7480	7610	7557						7548	49
MD Strength @ 5% Strain (kN/m)	110	110	109	111	110						110	1
MD Strength @ 10% Strain (lbs)	949	939	936	939	943						941	5
MD Strength @ 10% Strain (lbs/ft)	13772	13633	13585	13633	13690						13663	71
MD Strength @ 10% Strain (kN/m)	201	199	198	199	200						199	1
MD Break Elongation (%)	11.9	11.7	12.5	12.4	12.0						12.1	0.3
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.5											
MD Maximum Junction Strength (lbsf)	1107	1044	975	827	1099	1104	1144	1082	1144	940	1047	102
MD Maximum Junction Strength (lbs/ft)	16060	15144	14153	12001	15952	16021	16601	15695	16604	13645	15188	1487
MD Maximum Junction Strength (kN/m)	234	221	207	175	233	234	242	229	242	199	222	22
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	28.3	27.8	28.1	28.7	27.0	29.5	29.7	29.1	27.8	30.2	28.6	1.0
Aperature Size (Callpers)												
MD - Aperature Size (in)	13.02	13.43	13.47	13.51	13.58	13.41	13.63	13.52	13.46	13.57	13.46	0.17
TD - Aperature Size (in)	0.63	0.47	0.68	0.62	0.67	0.57	0.66	0.68	0.66	0.70	0.63	0.07
MD Machine Direction	TD Transverse Direction											



GEOGRID TEST RESULTS
TRI Client: AMEC Foster Wheeler
Project: Cripple Creek

Material: Uniaxial Geogrid

Sample Identification: Lot #: 313093

Roll #: 016

TRI Log #: E2400-72-01

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Strength (lbs)	969	983	999	987	981						984	11
MD Maximum Strength (lbs/ft)	14363	14569	14810	14641	14540						14585	162
MD Maximum Strength (kN/m)	210	213	216	214	212						213	2
MD Strength @ 2% Strain (lbs)	281	281	279	280	282						281	1
MD Strength @ 2% Strain (lbs/ft)	4174	4160	4132	4157	4187						4162	21
MD Strength @ 2% Strain (kN/m)	60.9	60.7	60.3	60.7	61.1						60.8	0.3
MD Strength @ 5% Strain (lbs)	502	502	499	502	505						502	2
MD Strength @ 5% Strain (lbs/ft)	7450	7445	7403	7451	7494						7449	32
MD Strength @ 5% Strain (kN/m)	109	109	108	109	109						109	0
MD Strength @ 10% Strain (lbs)	896	911	898	909	910						905	7
MD Strength @ 10% Strain (lbs/ft)	13280	13516	13312	13475	13489						13414	110
MD Strength @ 10% Strain (kN/m)	194	197	194	197	197						196	2
MD Break Elongation (%)	11.7	11.6	12.4	11.8	11.8						11.9	0.3
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Junction Strength (lbsf)	989	1093	1097	1073	981	1056	1072	1062	1027	1066	1052	40
MD Maximum Junction Strength (lbs/ft)	14669	16202	16266	15911	14540	15662	15893	15755	15231	15805	15593	595
MD Maximum Junction Strength (kN/m)	214	237	237	232	212	229	232	230	222	231	228	9
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.5	30.4	28.2	30.2	28.5	28.2	26.9	29.1	28.3	29.9	29.0	1.2
Aperature Size (Callpers)												
MD - Aperature Size (in)	13.02	11.94	13.05	12.99	13.18	13.18	13.23	13.30	13.19	13.10	13.02	0.39
TD - Aperature Size (in)	0.52	0.67	0.52	0.64	0.66	0.64	0.67	0.63	0.69	0.60	0.62	0.06
MD Machine Direction	TD Transverse Direction											



GEOGRID TEST RESULTS
TRI Client: AMEC Foster Wheeler
Project: Cripple Creek

Material: Uniaxial Geogrid

Sample Identification: Lot #: 313094

Roll #: 054

TRI Log #: E2400-72-01

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Strength (lbs)	988	982	964	968	970						974	10
MD Maximum Strength (lbs/ft)	14598	14502	14239	14304	14335						14396	149
MD Maximum Strength (kN/m)	213	212	208	209	209						210	2
MD Strength @ 2% Strain (lbs)	276	275	277	280	281						278	3
MD Strength @ 2% Strain (lbs/ft)	4084	4057	4095	4141	4156						4107	41
MD Strength @ 2% Strain (kN/m)	59.6	59.2	59.8	60.5	60.7						60.0	0.6
MD Strength @ 5% Strain (lbs)	496	492	498	502	502						498	4
MD Strength @ 5% Strain (lbs/ft)	7325	7268	7358	7413	7415						7356	62
MD Strength @ 5% Strain (kN/m)	107	106	107	108	108						107	1
MD Strength @ 10% Strain (lbs)	905	897	898	906	891						899	6
MD Strength @ 10% Strain (lbs/ft)	13369	13246	13260	13382	13162						13284	92
MD Strength @ 10% Strain (kN/m)	195	193	194	195	192						194	1
MD Break Elongation (%)	12.3	12.0	11.7	11.5	11.6						11.8	0.3
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.8											
MD Maximum Junction Strength (lbsf)	904	1035	1100	1120	916	1072	1123	1079	1126	907	1038	93
MD Maximum Junction Strength (lbs/ft)	13353	15295	16254	16549	13536	15842	16596	15941	16629	13393	15339	1380
MD Maximum Junction Strength (kN/m)	195	223	237	242	198	231	242	233	243	196	224	20
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	32.1	32.5	28.8	29.7	28.5	28.8	27.8	27.8	29.0	25.9	29.1	2.0
Aperature Size (Callpers)												
MD - Aperature Size (in)	13.10	12.60	13.26	13.14	13.29	13.25	12.91	13.18	13.12	13.22	13.11	0.21
TD - Aperature Size (in)	0.63	0.51	0.64	0.61	0.69	0.64	0.65	0.56	0.68	0.67	0.63	0.06
MD Machine Direction	TD Transverse Direction											



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 312870

Roll #: 024

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.9											
MD Maximum Strength (lbs)	982	978	1007	1015	1013						999	18
MD Maximum Strength (lbs/ft)	14584	14532	14961	15076	15056						14842	263
MD Maximum Strength (kN/m)	213	212	218	220	220						217	4
MD Strength @ 2% Strain (lbs)	297	294	298	294	297						296	2
MD Strength @ 2% Strain (lbs/ft)	4407	4372	4420	4372	4417						4398	24
MD Strength @ 2% Strain (kN/m)	64.3	63.8	64.5	63.8	64.5						64.21	0.35
MD Strength @ 5% Strain (lbs)	546	545	547	542	547						545	2
MD Strength @ 5% Strain (lbs/ft)	8112	8090	8120	8059	8126						8101	27
MD Strength @ 5% Strain (kN/m)	118	118	119	118	119						118	0
MD Strength @ 10% Strain (lbs)	969	917	974	1001	1008						974	36
MD Strength @ 10% Strain (lbs/ft)	14399	13624	14470	14869	14979						14468	534
MD Strength @ 10% Strain (kN/m)	210	199	211	217	219						211	8
MD Break Elongation (%)	9.86	9.73	10.7	10.5	10.1						10.2	0.4
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.9											
MD Maximum Junction Strength (lbsf)	1053	968	1027	992	1046	950	994	1027	939	984	998	40
MD Maximum Junction Strength (lbs/ft)	15649	14378	15264	14738	15544	14110	14768	15261	13946	14614	14827	589
MD Maximum Junction Strength (kN/m)	228	210	223	215	227	206	216	223	204	213	216	9
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	30.9	30.7	30.8	31.0	31.2	30.7	31.0	30.4	30.5	31.2	30.8	0.3
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.2	14.1	14.1	14.1	14.0	14.2	14.0	14.3	14.1	14.1	14.1	0.1
TD - Aperature Size (in)	0.52	0.45	0.64	0.54	0.56	0.52	0.62	0.58	0.56	0.63	0.56	0.06

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid

Lot #: 312873

Roll #: 052

TRI Log #: E2375-65-05

PARAMETER	TEST REPLICATE NUMBER										MEAN	STD. DEV.
	1	2	3	4	5	6	7	8	9	10		
Single Rib Tensile Properties (ASTM D 6637, Method A)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Strength (lbs)	988	983	980	1021	1008						996	18
MD Maximum Strength (lbs/ft)	14516	14434	14388	14993	14810						14628	262
MD Maximum Strength (kN/m)	212	211	210	219	216						214	4
MD Strength @ 2% Strain (lbs)	295	297	297	300	298						297	2
MD Strength @ 2% Strain (lbs/ft)	4336	4366	4362	4402	4377						4369	24
MD Strength @ 2% Strain (kN/m)	63.3	63.7	63.7	64.3	63.9						63.8	0.4
MD Strength @ 5% Strain (lbs)	554	556	557	560	557						557	2
MD Strength @ 5% Strain (lbs/ft)	8144	8171	8179	8233	8186						8182	32
MD Strength @ 5% Strain (kN/m)	119	119	119	120	120						119	0
MD Strength @ 10% Strain (lbs)	964	979		1014	998						989	22
MD Strength @ 10% Strain (lbs/ft)	14160	14379		14890	14666						14524	320
MD Strength @ 10% Strain (kN/m)	207	210		217	214						212	5
MD Break Elongation (%)	9.93	10.3	9.38	10.1	10.3						10.0	0.4
Junction/Node Strength (GRI GG2-87)												
MD - Number of Ribs per foot:	14.7											
MD Maximum Junction Strength (lbsf)	923	955	983	959	992	991	962	951	968	937	962	22
MD Maximum Junction Strength (lbs/ft)	13555	14035	14446	14090	14568	14556	14136	13970	14226	13767	14135	330
MD Maximum Junction Strength (kN/m)	198	205	211	206	213	213	206	204	208	201	206	5
Mass/Unit Area (ASTM D 5261)												
Mass/unit area (oz/sq.yd)	29.6	29.5	29.8	29.5	29.9	29.8	29.5	29.9	28.9	29.2	29.6	0.3
Aperature Size (Calipers)												
MD - Aperature Size (in)	14.5	14.4	14.2	14.2	14.4	14.4	14.4	14.5	14.5	14.4	14.4	0.1
TD - Aperature Size (in)	0.68	0.66	0.65	0.62	0.61	0.65	0.56	0.62	0.66	0.62	0.63	0.03

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the duct tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOGRID TEST RESULTS

TRI Client: AMEC
Project: CC&V Valley Leach Facility

Material: Tensar UX180060 Geogrid
Lot #: 312874
TRI Log #: E2375-71-07

Roll #: 055

PARAMETER												TEST REPLICATE NUMBER												MEAN	STD. DEV.												
												1	2	3	4	5	6	7	8	9	10																
Single Rib Tensile Properties (ASTM D 6637, Method A)																																					
MD - Number of Ribs per foot:												14.9																									
MD Maximum Strength (lbs)												1023	976	978	996	992											993	19									
MD Maximum Strength (lbs/ft)												15200	14498	14529	14794	14741											14752	281									
MD Maximum Strength (kN/m)												222	212	212	216	215											215	4									
MD Strength @ 2% Strain (lbs)												300	298	292	295	284											294	6									
MD Strength @ 2% Strain (lbs/ft)												4456	4434	4342	4380	4217											4366	94									
MD Strength @ 2% Strain (kN/m)												65.1	64.7	63.4	63.9	61.6											63.7	1.4									
MD Strength @ 5% Strain (lbs)												557	553	548	549	535											548	8									
MD Strength @ 5% Strain (lbs/ft)												8270	8209	8141	8161	7955											8147	118									
MD Strength @ 5% Strain (kN/m)												121	120	119	119	116											119	2									
MD Strength @ 10% Strain (lbs)												1003.3			987	980											990										
MD Strength @ 10% Strain (lbs/ft)												14906			14664	14553											14708										
MD Strength @ 10% Strain (kN/m)												218			214	212											215										
MD Break Elongation (%)												10.7	9.96	9.82	10.5	10.3											10.3	0.4									
Junction/Node Strength (GRI GG2-87)																																					
MD - Number of Ribs per foot:												14.9																									
MD Maximum Junction Strength (lbsf)												1021	1050	1065	1039	1001	1044	1033	1052	1014	1053											1037	20				
MD Maximum Junction Strength (lbs/ft)												15176	15600	15818	15434	14872	15511	15353	15636	15067	15639											15411	295				
MD Maximum Junction Strength (kN/m)												222	228	231	225	217	226	224	228	220	228											225	4				
Mass/Unit Area (ASTM D 5261)																																					
Mass/unit area (oz/sq.yd)												29.1	28.5	28.3	28.1	28.1	28.1	28.2	27.9	28.0	28.0											28.2	0.3				
Aperture Size (Calipers)																																					
MD - Aperture Size (in)												14.8	14.8	14.9	14.9	14.9	14.9	14.9	14.8	14.8	14.9											14.9	0.0				
TD - Aperture Size (in)												0.63	0.68	0.61	0.55	0.51	0.42	0.65	0.51	0.68	0.51											0.58	0.09				

MD - Machine Direction TD - Transverse/Cross Machine Direction

Sample received exhibited some splitting between the apertures and removal of the Black tape caused some feathering of the ribs may bias test results..

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.