



STATE OF  
COLORADO

Eschberger - DNR, Amy <amy.eschberger@state.co.us>

---

## Lyons Quarry / M-1977-141 / Reclamation Deadline Extension

---

**Jeremy DEUTO** <jeremy.deuto@lafargeholcim.com>

Tue, Apr 14, 2020 at 9:36 AM

To: "Eschberger - DNR, Amy" <amy.eschberger@state.co.us>

Cc: Kimberly DENNIS <kimberly.dennis@lafargeholcim.com>, Chance ALLEN <chance.allen@lafargeholcim.com>, "Cunningham - DNR, Michael" <michaela.cunningham@state.co.us>

Amy,

Please find our proposed schedule for Lyons Quarry reclamation attached.

Let me know if you have any questions.

Jeremy Deuto, P.E., P.G.

Regional Land and Environment Manager | Colorado, Arizona, Nevada

LafargeHolcim|Aggregate Industries

1687 Cole Blvd. Suite 300, Golden, CO 80401

719.239.0974 (Cell) | 303.716.5312 (Direct)

[Quoted text hidden]



---

**M-1977-141 Reclamation Extension Request Proposed Schedule.pdf**

352K



1687 Cole Boulevard  
Suite 300  
Golden, CO 80401

Phone: 303-985-1070  
Fax: 303-716-5295  
www.aggregate-us.com

April 13, 2020

Ms. Amy Eschberger  
Environmental Protection Specialist  
Colorado Division of Reclamation Mining and Safety  
1313 Sherman Street, Room 215  
Denver, CO 80203  
Amy.eschberger@state.co.us

**RE: Aggregate Industries-WCR, Inc. Lyons Quarry (M1977-141) Reclamation Deadline  
Extension Request – Proposed Schedule for Reclamation**

Dear Ms. Eschberger,


















Aggregate Industries-WCR Inc. ("Aggregate Industries") has requested to postpone completion of reclamation operations at our Lyons Quarry (M1977-141) until Spring of 2022, a delay of one year. In a letter received on April 8, 2020, the DRMS indicated that the postponement request was acceptable, however that in order to be approved, Aggregate Industries must submit a detailed reclamation schedule. We have developed the attached reclamation schedule based on the original reclamation scope of work (SOW) that was approved by the DMRS in 2019. This SOW was designed, bid, and awarded in 2019 with construction anticipated to begin in Spring 2020.

As presented in the schedule, we anticipate completing reclamation in the spring of 2022, however given the uncertainties regarding this COVID-19 Pandemic, this schedule is a best estimate based on information available at this time. Our proposed schedule assumes that delays from the COVID-19 pandemic will not extend beyond late Summer 2020 and that there is no change in the reclamation SOW or requirements.

We are committed to meeting our reclamation obligations onsite, and appreciate your consideration of Aggregate Industries extension request at the proposed schedule.

A handwritten signature in blue ink, appearing to read "Jeremy Deuto", written over a horizontal line.

Jeremy Deuto, P.E., P.G.  
Regional Land and Environment Manager  
Aggregate Industries-WCR Inc.

ID		Task Mode	Task Name	Duration	Start	Mar	Qtr 2, 2021 Apr	May	Jun	Qtr 3, 2021 Jul	Aug	Sep	Qtr 4, 2021 Oct	Nov	Dec	Qtr 1, 2022 Jan	Feb	Mar
1																		
2			Project Kickoff		Mon 3/1/21													
3			Mobilization	14 days	Mon 3/1/21													
4			Erosion Control	7 days	Thu 3/18/21													
5			Debris Removal	21 days	Thu 3/18/21													
6			Earthwork															
7			Blasting and Excavaton	120 days	Thu 4/15/21													
8			Backfill and Compaction	120 days	Thu 7/1/21													
9			RipRap Cover Materials	14 days	Wed 12/15/21													
10			Runoff Channels	14 days	Mon 1/3/22													
11			Restoration															
12			Test Plot	45 days	Wed 12/15/21													
13			Soil Conditioning	10 days	Tue 2/15/22													
14			Revegetation	21 days	Mon 2/28/22													
15			Demobilization	14 days	Mon 3/14/22													

Project: Delayed Timeline  
Date: Tue 4/14/20

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1