



STATE OF
COLORADO

Cazier - DNR, Tim <tim.cazier@state.co.us>

Re: M-1973-007SG / FMIC Ditch Stabilization Status

1 message

Jeremy DEUTO <jeremy.deuto@lafargeholcim.com>
To: "Cazier - DNR, Tim" <tim.cazier@state.co.us>
Cc: Michael Cunningham <michaela.cunningham@state.co.us>

Mon, Feb 22, 2021 at 9:09 AM

Tim,

Construction update memorandum attached

Jeremy Deuto, P.E., P.G.
Regional Land and Environment Manager | Colorado, Arizona, Nevada
LafargeHolcim|Aggregate Industries
[1687 Cole Blvd. Suite 300, Golden, CO 80401](#)
719.239.0974 (Cell) | 303.716.5312 (Direct)

On Wed, Feb 17, 2021 at 3:47 PM Cazier - DNR, Tim <tim.cazier@state.co.us> wrote:

Thank you Jeremy. I hope you can get the memo to us before the end of the week. You can cover the January 15th status in the same memo - there's no reason at this point to submit two different memos. Emailing it to me would be the most efficient.

Let's try to get the March memo in by the 15th.

Let me know if you have any questions.

Tim Cazier, P.E.
Environmental Protection Specialist III - Engineering

[I am working remotely - please call me at 303-328-5229]



COLORADO
Division of Reclamation,
Mining and Safety
Department of Natural Resources

P 303.866.3567 x8169 | F 303.832.8106 | C 303.328.5229
[1313 Sherman St., Room 215, Denver, CO 80203](#)
tim.cazier@state.co.us | <https://www.colorado.gov/drms>

On Wed, Feb 17, 2021 at 3:30 PM Jeremy DEUTO <jeremy.deuto@lafargeholcim.com> wrote:

Tim, i will get an update memo out to you shortly. I will provide an update as to where we are in said memo along with an updated schedule. Apologies. this completely fell off my radar.

Jeremy Deuto, P.E., P.G.
Regional Land and Environment Manager | Colorado, Arizona, Nevada
LafargeHolcim|Aggregate Industries
[1687 Cole Blvd. Suite 300, Golden, CO 80401](#)
719.239.0974 (Cell) | 303.716.5312 (Direct)

On Tue, Feb 16, 2021 at 2:22 PM Cazier - DNR, Tim <tim.cazier@state.co.us> wrote:
Jeremy,

I just left you a voicemail (303-716-5312 appears to have been forwarded to a different number) asking as to the status of the backfill stabilization project for the Fountain Mutual ditch at the Daniels Pit. The schedule I sent the Division in mid November indicates the riprap should be placed and you should be two to three weeks into placing the fill material.

Also, in your November 23, 2020 letter, you committed to the following: "*A monthly memorandum will be provided to the DRMS which documents construction progress and observations. I will submit this on the 15th of each month during construction, with the first memorandum submitted in January 2021.*" I have no record of having received either the January or February memorandums.

Please call or email me with a status update.

Tim Cazier, P.E.
Environmental Protection Specialist III - Engineering

[I am working remotely - please call me at 303-328-5229]



COLORADO
Division of Reclamation,
Mining and Safety
Department of Natural Resources

P 303.866.3567 x8169 | F 303.832.8106 | C 303.328.5229
1313 Sherman St., Room 215, Denver, CO 80203
tim.cazier@state.co.us | <https://www.colorado.gov/drms>



M1973007SG_Jan_Feb construction update_Feb 19, 2021 Final.pdf
106K



1687 Cole Boulevard
Suite 300
Golden, CO 80401

Phone: 303-985-1070
Fax: 303-716-5295
www.aggregate-us.com

February 19, 2021

Mr. Tim Cazier, PE
Environmental Protection Specialist
Colorado Division of Reclamation Mining and Safety
1313 Sherman Street, Room 215
Denver, CO 80203
tim.cazier@state.co.us

RE: Aggregate Industries-WCR, Inc. Daniels Sand Pit No. 2 (M1973-007SG) Slope Stabilization Construction Update (January 4 through February 19, 2021)

Dear Mr. Cazier,

The purpose of this letter is to present a construction update to Aggregate Industries-WCR, Inc. Daniels Sand Pit No. 2 (M-1093-007SG) (Daniels) slope stabilization project. This update covers construction activities that occurred in January and February, 2021.

As discussed in the proposed schedule memorandum dated November 11, 2020, we began in Mid-December 2020, with initial tasks which includes developing all protections, placing the appropriate safety signage, and specific training to personnel who will be assigned to the project. Site preparation also occurred in December, 2020.

Between January 4, 2021 and February 19, 2021, site personnel have moved approximately 400 tons of concrete riprap to a staging location and began placing the material into the water. At my direction, placing of any material into the water cannot occur with an ice thickness greater than 2 inches in thickness. This is to limit settling of the material upon ice melt, which could cause slope instabilities to develop from shifting material. The placement of the material has been limited in 2021, simply due to the colder weather experienced at times at the site. Site personnel anticipate significantly increasing the volume of material placed, in anticipation of pending warmer weather.

At this time, we do not anticipate the weather delays having an impact on the proposed construction schedule submitted to the DRMS on November 12, 2020, with construction completion in early July, 2021.

We are committed to meeting our obligations for stabilizing the canal, and will present the next construction progress update on March 15, 2021.

A handwritten signature in blue ink, appearing to read "Jeremy Deuto", written over a horizontal line.

Jeremy Deuto, P.E., P.G.
Regional Land and Environment Manager
Aggregate Industries-WCR Inc.