



1687 Cole Boulevard  
Suite 300  
Golden, CO 80401

Phone: 303-985-1070  
Fax: 303-716-5295  
[www.aggregate-us.com](http://www.aggregate-us.com)

March 30, 2021

Mr. Tim Cazier, PE  
Environmental Protection Specialist  
Colorado Division of Reclamation Mining and Safety  
1313 Sherman Street, Room 215  
Denver, CO 80203  
[tim.cazier@state.co.us](mailto:tim.cazier@state.co.us)

**RE: Aggregate Industries-WCR, Inc. Daniels Sand Pit No. 2 (M1973-007SG) Slope Stabilization Construction Update (February 20 through March 30, 2021)**

Dear Mr. Cazier,

The purpose of this letter is to present a construction update to Aggregate Industries-WCR, Inc. Daniels Sand Pit No. 2 (M-1093-007SG) (Daniels) slope stabilization project. This update covers construction activities that occurred in late February through March, 2021.

As discussed in the proposed schedule memorandum dated November 11, 2020, we began in Mid-December 2020, with initial tasks which includes developing all protections, placing the appropriate safety signage, and specific training to personnel who will be assigned to the project. Site preparation also occurred in December, 2020.

Between January 4, 2021 and February 19, 2021, site personnel have moved approximately 400 tons of concrete riprap to a staging location and began placing the material into the water. At my direction, placing of any material into the water cannot occur with an ice thickness greater than 2 inches in thickness. This is to limit settling of the material upon ice melt, which could cause slope instabilities to develop from shifting material. As of March 30, 2021, site personnel have placed approximately 500 tons of concrete riprap 68 feet into the water. The placement of the material has been limited in 2021, simply due to the winter weather experienced at times at the site. Site personnel anticipate significantly increasing the volume of material placed in the upcoming months, in anticipation of warmer weather and less issues with ice.

At this time, we do not anticipate the weather delays having an impact on the proposed construction schedule submitted to the DRMS on November 12, 2020, with construction completion in early July, 2021.

We are committed to meeting our obligations for stabilizing the canal, and will present the next construction progress update on April 15, 2021.



Jeremy Pritchett  
Environment and Land Manager  
Aggregate Industries-WCR Inc.

STATE OF  
COLORADO

Cazier - DNR, Tim &lt;tim.cazier@state.co.us&gt;

---

**Daniels Pit Monthly Progress Report (March, 2021)**

1 message

---

**Jeremy PRITCHETT** <jeremy.pritchett@lafargeholcim.com>  
To: "Cazier - DNR, Tim" <tim.cazier@state.co.us>

Wed, Mar 31, 2021 at 8:57 AM

Hi Tim,

Attached is the monthly progress report for Daniels Pit. My apologies for not sending this to you yesterday as intended. It was complete but I forgot to "hit send" yesterday afternoon.

Sidenote: I added this monthly progress report task to our electronic environmental system to ensure that you receive this by the 15th of each month.

Please let me know if you have any questions or need any additional information.

Thanks,

--

**Jeremy Pritchett** | Environmental and Land Manager  
LafargeHolcim | Aggregate Industries  
Address: [1687 Cole Blvd., Suite 300 Golden, CO 80401](#)  
Office & Mobile: (970) 396-5252  
Email: [Jeremy.Pritchett@lafargeholcim.com](mailto:Jeremy.Pritchett@lafargeholcim.com)

**M-1973-007SG Daniels Pit Monthly Progress Report - March\_3.30.2021.pdf**

424K