ENGINEERS CERTIFICATION

The photographs on the following pages document the construction of the "East" underdrain at gob pile #3. The underdrain was constructed on April 20 and was installed in accordance with the design parameters approved in Volume XI.

The information presented is true and service the best of my knowledge and belief.

4.29-21 Date in K Stover Bishop ดfessional Engineer 60 No. 43402

Installed 04/19/21



The initial step was digging out a nearly 5' trench, then wrapping it with fabric.



A perforated pipe was placed in the trench, then a 2' section of gravel was brought up the slope to the orange mark delineated the 2' mark for gravel placement.

Installed 04/20/21



The width of the underdrain was measured at about 3', which exceeds the minimum width of 2' specified in the permit.







Installed 04/19/21



2' of gravel placed in underdrain





Underdrain wrapped with fabric

Installed 04/19/21



End of Underdrain section



Cap placed on outlet of underdrain