



APPENDIX G – LABORATORY TEST RESULTS

APPENDIX G.1 – OWNER PLACED STRUCTURAL FILL LABORATORY TEST RESULTS

APPENDIX G.2 – STRUCTURAL FILL LABORATORY TEST RESULTS

APPENDIX G.3 – SELECT STRUCTURAL FILL LABORATORY TEST RESULTS

APPENDIX G.4 – LEAK DETECTION FILL LABORATORY TEST RESULTS APPENDIX


G.5 – SOIL LINER FILL LABORATORY TEST RESULTS

APPENDIX G.6 – DRAIN COVER FILL (CRUSHED ORE) LABORATORY TEST RESULTS



APPENDIX G.1 – OWNER PLACED STRUCTURAL FILL LABORATORY TEST RESULTS

ASTM D422



% +3"

% Gravel

--	--

% Fines

Test Results (ASTM D422)

24"	100.0		
18"	100.0		
12"	76.9		
4"	57.1		
3"	49.1		
2"	40.7		
1.5"	35.4		
1"	30.9		
.75"	24.7		
.5"	19.6		
.375"	15.8		
#4	12.0		
#10	8.6		
#16	4.2		
#40	3.0		
#50	1.4		
#100	1.4		
#200	1.2		

* Structural Fill (HCBF)

Location: N 59,230 E 36,200
Sample Number: HCBF-22-R

Depth: 10,010

Material Description

Brown well-graded gravel with sand

$$PL = NP$$

Atterberg Limits

$$P \models NP$$

Coefficients

D₉₀= 371.5911

$D_{85} = 348.2597$

$$D_{60} = 117.9973$$
$$D_{50} = 78.9264$$
$$D_{30} = 24.1981$$
$$D_{15} = 8.6638$$
$$D_{10} = 2.6928$$
$$C_u = 43.82$$
$$C_c = 1.84$$

Classification

USCS= GW

AASHTO= A-1-a

Test Remarks

Client: Newmont CC&V Gold Company

Project: VLF2 P3 Stage A

Project No: 475.0106.053

Figure HCBF-22-



NewFields


Tested By: TW

Checked By: TW

The results included in this report relate only to the items inspected or tested. This report shall not be reproduced, without prior written approval of NewFields.

Particle Size Distribution Report

ASTM D422



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
39.7	20.6	14.7	4.8	7.6	6.7	5.9	

Test Results (ASTM D422)				
Sieve Size or Diam. (mm.)	Finer (%)	Spec. * (%)	Out of Spec. (%)	Pct. of Fines
24"	100.0			
18"	100.0			
12"	81.9			
4"	65.7			
3"	60.3			
2"	54.8			
1.5"	49.1			
1"	45.9			
.75"	39.7			
.5"	34.6			
.375"	29.4			
#4	25.0			
#10	20.2			
#16	16.5			
#40	12.6			
#50	9.0			
#100	7.2			
#200	5.9			

* Structural Fill (HCBF)

Material Description		
Reddish brown poorly graded gravel with clay and sand		
Atterberg Limits		
PL= 21	LL= 31	PI= 10
Coefficients		
D ₉₀ = 358.4401	D ₈₅ = 328.4872	D ₆₀ = 74.7659
D ₅₀ = 40.2502	D ₃₀ = 9.9376	D ₁₅ = 0.7769
D ₁₀ = 0.3344	C _u = 223.56	C _c = 3.95
Classification		
USCS= GP-GC	AASHTO=	A-2-4(0)
Test Remarks		

Location: N 59,520 E 36,100
Sample Number: HCBF-24-R

Depth: 10,045

Sample Date: 04/01/2022



Client: Newmont CC&V Gold Company
Project: VLF2 P3 Stage A


Project No: 475.0106.053

Figure HCBF-24-

Tested By: TW

Checked By: TW

ASTM D422



% +3"

% Gravel

	% S
Medians	

% Fines

Test Results (ASTM D422)

24"
18"
12"
4"
3"
2"
1.5"
1"
.75"
.5"
.375"
#4
#10
#16
#40
#50
#100
#200

100.0
93.5
82.9
66.5
59.3
52.9
46.1
40.7
35.3
31.4
25.8
19.6
15.3
11.7
6.8
5.0
4.9
4.8

--	--

--	--

--	--

--	--

Material Description

Gray well-graded gravel with silt and sand

$$PL = NP$$

Atterberg Limits

$$PI = NP$$

Coefficients

$$D_{90} = 400.7611$$
$$D_{85} = 333.8358$$
$$D_{60} = 78.6777$$
$$D_{50} = 44.9283$$
$$D_{30} = 11.7446$$
$$D_{15} = 1.9047$$
$$D_{10} = 0.8525$$
$$C_u = 92.29$$
$$C_c = 2.06$$

Classification

USCS= GW-GM

AASHTO= A-1-a

Test Remarks

* Structural Fill (HCBF)

Depth: 10,095

Sample Date: 04/01/2022



Project: VLF2 P3 Stage A

Project No: 475.0106.053


Figure HCBF-25-

The results included in this report relate only to the items inspected or tested. This report shall not be reproduced, without prior written approval of NewFields.

Tested By: TW

Checked By: TW

ASTM D422



% +3"

% Gravel

	% S
Medium	

% Fines

Test Results (ASTM D422)

24"
18"
12"
4"
3"
2"
1.5"
1"
.75"
.5"
.375"
#4
#10
#16
#40
#50
#100
#200

100.0
100.0
84.9
59.0
52.6
47.1
42.3
37.5
33.7
29.0
25.9
20.8
16.2
12.7
10.1
9.3
8.1
7.5

--	--

1

--	--

* Structural Fill (HCBF)

Depth: 10,070

Sample Date: 04/28/2022

Light brown silty gravel with sand

$$PL = NP$$

Atterberg Limits

$$P \models NP$$

Coefficients

D₉₀= 344.4072

$$D_{85} = 305.7908$$
$$D_{60} = 106.1758$$
$$D_{50} = 63.7196$$
$$D_{30} = 13.8856$$
$$D_{15} = 1.6763$$
$$D_{10}^{50} = 0.4078$$
$$C_u^{\infty} = 260.35$$
$$C_C^{\pm 0} = 4.45$$

Classification

USCS= GM

AASHTO= A-1-a

Test Remarks

NewFields

Client: Newmont CC&V Gold Company

Project: VLF2 P3 Stage A

Project No: 475.0106.053

Figure HCBF-27-


Tested By: TW

Checked By: TW

The results included in this report relate only to the items inspected or tested. This report shall not be reproduced, without prior written approval of NewFields.

Particle Size Distribution Report

ASTM D422



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
35.2	24.7	15.2	5.5	8.6	5.3	5.5	

Test Results (ASTM D422)				
Sieve Size or Diam. (mm.)	Finer (%)	Spec. * (%)	Out of Spec. (%)	Pct. of Fines
24"	100.0			
18"	89.4			
12"	80.6			
4"	71.9			
3"	64.8			
2"	56.3			
1.5"	49.8			
1"	44.6			
.75"	40.1			
.5"	35.5			
.375"	29.7			
#4	24.9			
#10	19.4			
#16	15.3			
#40	10.8			
#50	8.4			
#100	6.0			
#200	5.5			

* Structural Fill (HCBF)

Material Description
Brown poorly graded gravel with silt and sand

PL= NP

Atterberg Limits
LL= NV

PI= NP

D₉₀= 466.3492

D₈₅= 385.8756

D₅₀= 38.5231

D₃₀= 9.7210

D₁₀= 0.3774

C_u= 160.86

D₆₀= 60.7099

D₁₅= 1.1212

C_c= 4.12

Classification
USCS= GP-GM

AASHTO= A-1-a

Test Remarks

Location: N 58,680 E 36,320
Sample Number: HCBF-29-R

Depth: 10,115

Sample Date: 05/24/2022



Client: Newmont CC&V Gold Company
Project: VLF2 P3 Stage A

Project No: 475.0106.053

Figure HCBF-29-


Tested By: TW Checked By: TW



APPENDIX G.2 – STRUCTURAL FILL LABORATORY TEST RESULTS

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
48.3	27.6	12.7	3.2	1.0	3.7	3.5	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
24"	100.0	100.0	
18"	100.0		
12"	92.3		
8"	80.5	40.0 - 100.0	
6"	75.1		
4"	65.4		
3"	51.7		
2"	40.9		
1.5"	35.4		
1"	29.0		
.75"	24.1		
.5"	19.9		
.375"	15.0		
#4	11.4	0.0 - 25.0	
#10	8.2		
#16	7.5		
#40	7.2		
#50	6.0		
#100	4.9		
#200	3.5		

* Structural Fill (HCBF)

Material Description

Grayish brown well-graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 281.8370 D₈₅= 239.3104 D₆₀= 90.4712
D₅₀= 73.0189 D₃₀= 26.9709 D₁₅= 9.5250
D₁₀= 3.1471 C_u= 28.75 C_c= 2.55

Classification

USCS= GW-GM AASHTO= A-1-a

Remarks

Location: N 59,229 E 36,587

Sample Number: SF-1-R

Depth: 2' BFG

Date: 04/24/2023

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056

Figure SF-1-R

Tested By: TW/DK


Checked By: TW



APPENDIX G.3 – SELECT STRUCTURAL FILL LABORATORY TEST RESULTS

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	59.2	18.0	8.0	7.0	5.8	2.0	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	79.4		
1.5	64.3		
1	51.7		
.75	40.8		
0.5	32.8		
.375	27.4		
#4	22.8		
#10	14.8		
#16	10.2		
#40	7.8		
#50	5.4		
#100	3.9		
#200	2.0		

* Select Structural Fill

Material Description

Gray poorly graded gravel with sand

Atterberg Limits

PL= NP

LL= NV

PI= NP

Coefficients

D₉₀= 62.1645

D₈₅= 56.3812

D₆₀= 33.7857

D₅₀= 24.2407

D₃₀= 10.9746

D₁₅= 2.0372

D₁₀= 1.1330

C_u= 29.82

C_c= 3.15

Classification

USCS= GP

AASHTO= A-1-a

Remarks

Location: N 58,538 E 36,521

Sample Number: SSF-1-R

Depth: 1st Mat

Date: 02/22/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056

Figure SSF-1-R

Tested By: TW


Checked By: TW



APPENDIX G.4 – LEAK DETECTION FILL LABORATORY TEST RESULTS

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	5.4	46.8	9.5	19.7	10.3	8.3	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
1	100.0	100.0	
.75	94.6		
0.5	69.3		
.375	57.0	40.0 - 70.0	
#4	47.8	5.0 - 50.0	
#10	38.3		
#20	25.4		
#40	18.6	0.0 - 20.0	
#60	14.2		
#100	10.9		
#200	8.3	0.0 - 10.0	

* Leak Detection Fill

Material Description

Tan well-graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 17.3746 D₈₅= 16.0450 D₆₀= 10.4369
D₅₀= 6.4180 D₃₀= 1.1745 D₁₅= 0.2769
D₁₀= 0.1233 C_u= 84.65 C_c= 1.07

Classification

USCS= GW-GM AASHTO= A-1-a

Remarks

Location: N 58,891 E 35,888
Sample Number: LDF-01-R

Depth: FG

Date: 05/04/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure LDF-01-R

Tested By: TW

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	3.0	53.5	8.7	19.8	9.4	5.6	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
1	100.0	100.0	
.75	97.0		
0.5	71.5		
.375	54.2	40.0 - 70.0	
#4	43.5	5.0 - 50.0	
#10	34.8		
#20	22.8		
#40	15.0	0.0 - 20.0	
#60	11.8		
#100	8.0		
#200	5.6	0.0 - 10.0	

* Leak Detection Fill

Material Description

Tan poorly graded gravel with silt and sand

Atterberg Limits

PL= NP

LL= NV

PI= NP

Coefficients

D₉₀= 16.4990

D₈₅= 15.2886

D₆₀= 10.6593

D₅₀= 8.5133

D₃₀= 1.4191

D₁₅= 0.4250

D₁₀= 0.1967

C_u= 54.19

C_c= 0.96

Classification

USCS= GP-GM

AASHTO= A-1-a

Remarks

Location: N 58,875 E 37,008
Sample Number: LDF-02-R

Depth: FG

Date: 06/12/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056

Figure LDF-02-R

Tested By: TW


Checked By: TW



APPENDIX G.5 – SOIL LINER FILL LABORATORY TEST RESULTS

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	15.6	27.7	12.7	15.7	12.2	16.1	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	99.1		
1	90.4		
.75	84.4		
0.5	74.9	15.0 - 65.0	
.375	70.2		
#4	56.7		
#10	44.0		
#20	38.2		
#40	28.3		
#60	25.0		
#100	19.8		
#200	16.1		

* Soil Liner Fill

Material Description

Brown clayey gravel with sand

Atterberg Limits

PL= 15 LL= 34 PI= 19

Coefficients

D₉₀= 24.9988 D₈₅= 19.5818 D₆₀= 5.5925
D₅₀= 3.2677 D₃₀= 0.4895 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= GC AASHTO= A-2-6(0)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-14-C

Date: 6/9/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-14-C

Tested By: GF/MM

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	GC	A-2-6(0)		2.65	34	19	29.8	16.1

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 120.7 pcf		108.3 pcf	Brown clayey gravel with sand
Optimum moisture = 12.0 %		14.8 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 06/06/22			
Location: Upper Dump 1 Stockpile Sample Number: SLF-14-C			
			

Figure SLF-14-C

Tested By: BV Checked By: GF


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-14-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 7/27/2022	Checked By: TW
Test Finished: 8/9/2022	Sample Description: Brown clayey gravel with sand

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	40		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	616.79		556.30
Dry Soil + Tare (g)	551.41		495.80
Tare (g)	0.00		119.40
Wt. of Water (g)	65.38		60.50
Dry Soil (g)	551.41		376.40
Moisture Content (%)	11.9		16.1
Sample Volume (ft ³)	0.01049	0.01050	
Dry Density (pcf)	115.7	115.6	
Wet Density (pcf)	129.6	134.3	
Saturation (%)	74.1	100.0	
Percent Compaction	95.9	95.8	
Height (in)	3.016	3.018	
Diameter (in)	2.767	2.769	
Area (in ²)	6.012	6.020	
Est. Moisture Content after Consolidation (%)		16.3%	
Est. Void Ratio after Consolidation		0.433	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		120.7
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		115.7
ASTM D 698	Initial Percent Compaction:		96%
	Initial Void Ratio:		0.429
	Optimum Moisture Content(%):		12.0
	Initial Water Content (%):		11.9
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		1.5E-07
	Gradient Range (h/L):		1.2 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	12.5	24.1	16.2	19.8	12.0	15.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	99.2		
1	91.9		
.75	87.5		
0.5	80.3	15.0 - 65.0	
.375	76.1		
#4	63.4		
#10	47.2		
#20	39.0		
#40	27.4		
#60	24.3		
#100	19.2		
#200	15.4		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 12 LL= 39 PI= 27

Coefficients

D₉₀= 22.5698 D₈₅= 16.5396 D₆₀= 4.0502
D₅₀= 2.4252 D₃₀= 0.5118 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(0)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-15-C

Date: 6/9/2022



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-15-C

Tested By: GF/MM

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-07 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(0)		2.65	39	27	23.9	15.4

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 122.5 pcf		113.2 pcf	
Optimum moisture = 11.6 %		13.8 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3	
Date: 06/24/22	
Location: Upper Dump 1 Stockpile Sample Number: SLF-15-C	

NewFields	Figure SLF-15-C

Tested By: GF Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-15-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 8/9/2022	Checked By: TW
Test Finished: 8/16/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	40		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	623.9		590.50
Dry Soil + Tare (g)	559.64		525.00
Tare (g)	0.00		119.50
Wt. of Water (g)	64.26		65.50
Dry Soil (g)	559.64		405.50
Moisture Content (%)	11.5		16.2
Sample Volume (ft ³)	0.01065	0.01067	
Dry Density (pcf)	115.7	115.5	
Wet Density (pcf)	129.1	134.2	
Saturation (%)	71.6	100.0	
Percent Compaction	94.5	94.3	
Height (in)	3.018	3.021	
Diameter (in)	2.787	2.790	
Area (in ²)	6.099	6.112	
Est. Moisture Content after Consolidation (%)		16.4%	
Est. Void Ratio after Consolidation		0.434	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		122.5
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		115.7
ASTM D 698	Initial Percent Compaction:		94%
	Initial Void Ratio:		0.429
	Optimum Moisture Content(%):		11.6
	Initial Water Content (%):		11.5
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		4.8E-07
	Gradient Range (h/L):		1.1 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	5.3	19.8	10.1	21.3	16.0	27.5	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	100.0		
1	96.6		
.75	94.7		
0.5	90.1	15.0 - 65.0	
.375	88.1		
#4	74.9		
#10	64.8		
#20	56.5		
#40	43.5		
#60	39.7		
#100	32.8		
#200	27.5		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 18 LL= 38 PI= 20

Coefficients

D₉₀= 12.5776 D₈₅= 7.6663 D₆₀= 1.0895
D₅₀= 0.6132 D₃₀= 0.1134 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(1)

Remarks

Location: Lower Dump 1 Stockpile
Sample Number: SLF-17-C

Date: 6/17/2022



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-17-C

Tested By: BV

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(1)		2.65	38	20	11.9	27.5
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 111.7 pcf			107.1 pcf		Brown clayey sand with gravel			
Optimum moisture = 13.9 %			15.3 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date: 06/17/22								
Location: Lower Dump 1 Stockpile Sample Number: SLF-17-C								
NewFields					Figure SLF-17-C			

Figure SLF-17-C

Tested By: GF Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-17-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 8/18/2022	Checked By: TW
Test Finished: 8/26/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	46		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	581		600.50
Dry Soil + Tare (g)	510.70		518.40
Tare (g)	0.00		119.50
Wt. of Water (g)	70.30		82.10
Dry Soil (g)	510.70		398.90
Moisture Content (%)	13.8		20.6
Sample Volume (ft ³)	0.01055	0.01053	
Dry Density (pcf)	106.7	106.8	
Wet Density (pcf)	121.4	128.9	
Saturation (%)	66.5	100.0	
Percent Compaction	95.5	95.6	
Height (in)	3.018	3.017	
Diameter (in)	2.773	2.772	
Area (in ²)	6.041	6.037	
Est. Moisture Content after Consolidation (%)		20.7%	
Est. Void Ratio after Consolidation		0.549	
Specific Gravity*	2.65		
*Specific gravity is assumed Maximum Dry Density: ASTM D 698	Maximum Dry Density (pcf):	111.7	
	Initial Remolded Dry Density (pcf):	106.7	
	Initial Percent Compaction:	96%	
	Initial Void Ratio:	0.550	
	Optimum Moisture Content(%):	13.8	
	Initial Water Content (%):	13.8	
	Confining Pressure (psi):	5.0	
	Hydraulic Conductivity, k₂₀ (cm/s):	1.7E-07	
	Gradient Range (h/L):	9.9	10.5

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	11.7	18.9	12.9	18.0	11.6	26.9	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	98.8		
1	92.1		
.75	88.3		
0.5	83.1	15.0 - 65.0	
.375	80.0		
#4	69.4		
#10	56.5		
#20	49.6		
#40	38.5		
#60	35.5		
#100	30.8		
#200	26.9		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 15 LL= 42 PI= 27

Coefficients

D₉₀= 21.9048 D₈₅= 14.8513 D₆₀= 2.6726
D₅₀= 0.8777 D₃₀= 0.1361 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-7(2)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-18-C

Date: 6/21/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-18-C

Tested By: BV

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-07 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-7(2)		2.65	42	27	20.0	26.9

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 120.0 pcf		112.3 pcf	
Optimum moisture = 11.4 %		13.5 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 06/21/22			
Location: Upper Dump 1 Stockpile Sample Number: SLF-18-C			
NewFields			Figure SLF-18-C

Tested By: BV Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-18-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 8/18/2022	Checked By: TW
Test Finished: 8/26/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	610.6		588.90
Dry Soil + Tare (g)	547.71		523.40
Tare (g)	0.00		119.50
Wt. of Water (g)	62.89		65.50
Dry Soil (g)	547.71		403.90
Moisture Content (%)	11.5		16.2
Sample Volume (ft ³)	0.01057	0.01054	
Dry Density (pcf)	114.3	114.4	
Wet Density (pcf)	127.3	133.7	
Saturation (%)	67.6	100.0	
Percent Compaction	95.2	95.3	
Height (in)	3.017	3.016	
Diameter (in)	2.777	2.775	
Area (in ²)	6.055	6.049	
Est. Moisture Content after Consolidation (%)		16.8%	
Est. Void Ratio after Consolidation		0.445	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		120
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		114.3
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.447
	Optimum Moisture Content(%):		11.4
	Initial Water Content (%):		11.5
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		5.3E-07
	Gradient Range (h/L):		1.9 2.2


Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-07 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(2)		2.65	39	26	18.2	26.8

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 119.0 pcf	112.0 pcf	Brown clayey sand with gravel
Optimum moisture = 12.6 %	15.1 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3	
Date: 06/21/22	
Location: Upper Dump 1 Stockpile Sample Number: SLF-19-C	
NewFields	

Figure SLF-19-C

Tested By: GF Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-19-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 8/30/2022	Checked By: TW
Test Finished: 9/9/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	611.8		558.00
Dry Soil + Tare (g)	543.89		494.00
Tare (g)	0.00		119.50
Wt. of Water (g)	67.91		64.00
Dry Soil (g)	543.89		374.50
Moisture Content (%)	12.5		17.1
Sample Volume (ft ³)	0.01057	0.01055	
Dry Density (pcf)	113.3	113.4	
Wet Density (pcf)	127.6	133.1	
Saturation (%)	72.6	100.0	
Percent Compaction	95.2	95.3	
Height (in)	3.017	3.016	
Diameter (in)	2.777	2.775	
Area (in ²)	6.055	6.050	
Est. Moisture Content after Consolidation (%)		17.3%	
Est. Void Ratio after Consolidation		0.458	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		119
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		113.3
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.460
	Optimum Moisture Content(%):		12.6
	Initial Water Content (%):		12.5
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		5.1E-07
	Gradient Range (h/L):		1.1 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	9.1	18.4	13.1	21.7	15.3	22.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	98.3		
1	94.6		
.75	90.9		
0.5	85.0	15.0 - 65.0	
.375	82.6		
#4	72.5		
#10	59.4		
#20	51.7		
#40	37.7		
#60	33.5		
#100	26.8		
#200	22.4		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 19 LL= 36 PI= 17

Coefficients

D₉₀= 17.9906 D₈₅= 12.6936 D₆₀= 2.1181
D₅₀= 0.7769 D₃₀= 0.1898 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(0)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-21-C

Date: 6/28/2022



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-21-C

Tested By: MM

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(0)		2.65	36	17	17.4	22.4

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 118.1 pcf		111.4 pcf	
Optimum moisture = 13.3 %		15.5 %	

Project No. 475.0106.056 Project: VLF2 Phase 3 Date: 06/28/22 Location: Upper Dump 1 Stockpile Sample Number: SLF-21-C	Client: Newmont-Cripple Creek & Victor Goldmine Remarks:
---	---

Figure SLF-21-C

Tested By: GF Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-21-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 10/19/2022	Checked By: TW
Test Finished: 10/26/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	611.8		574.60
Dry Soil + Tare (g)	540.22		508.40
Tare (g)	0.00		119.50
Wt. of Water (g)	71.58		66.20
Dry Soil (g)	540.22		388.90
Moisture Content (%)	13.3		17.0
Sample Volume (ft ³)	0.01057	0.01053	
Dry Density (pcf)	112.6	112.7	
Wet Density (pcf)	127.6	132.7	
Saturation (%)	75.2	100.0	
Percent Compaction	95.3	95.5	
Height (in)	3.017	3.015	
Diameter (in)	2.777	2.774	
Area (in ²)	6.055	6.045	
Est. Moisture Content after Consolidation (%)		17.6%	
Est. Void Ratio after Consolidation		0.465	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		118.1
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		112.6
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.469
	Optimum Moisture Content(%):		13.3
	Initial Water Content (%):		13.3
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		3.4E-07
	Gradient Range (h/L):		1.1 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	7.4	21.1	13.3	20.6	14.9	22.7	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	100.0		
1	96.7		
.75	92.6		
0.5	88.4	15.0 - 65.0	
.375	85.7		
#4	71.5		
#10	58.2		
#20	50.9		
#40	37.6		
#60	33.6		
#100	27.1		
#200	22.7		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 19 LL= 34 PI= 15

Coefficients

D₉₀= 15.1823 D₈₅= 9.0702 D₆₀= 2.3943
D₅₀= 0.8072 D₃₀= 0.1870 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(0)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-22-C

Date: 6/28/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-22-C

Tested By: MM

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(0)		2.65	34	15	14.3	22.7

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 113.8 pcf	108.1 pcf	Brown clayey sand with gravel
Optimum moisture = 14.4 %	16.3 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine		Remarks:
Project: VLF2 Phase 3		
Date: 06/28/22		
Location: Upper Dump 1 Stockpile Sample Number: SLF-22-C		
NewFields		Figure SLF-22-C

Tested By: BV Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-22-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 10/19/2022	Checked By: TW
Test Finished: 10/26/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	594.68		585.90
Dry Soil + Tare (g)	520.35		507.40
Tare (g)	0.00		119.50
Wt. of Water (g)	74.33		78.50
Dry Soil (g)	520.35		387.90
Moisture Content (%)	14.3		20.2
Sample Volume (ft ³)	0.01057	0.01057	
Dry Density (pcf)	108.4	108.3	
Wet Density (pcf)	124.0	129.9	
Saturation (%)	72.6	100.0	
Percent Compaction	95.2	95.2	
Height (in)	3.017	3.018	
Diameter (in)	2.777	2.777	
Area (in ²)	6.055	6.058	
Est. Moisture Content after Consolidation (%)		19.9%	
Est. Void Ratio after Consolidation		0.527	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		113.8
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		108.4
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.526
	Optimum Moisture Content(%):		14.4
	Initial Water Content (%):		14.3
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		1.2E-07
	Gradient Range (h/L):		1.2 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	6.0	24.4	13.8	17.4	12.8	25.6	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	98.4		
1	96.3		
.75	94.0		
0.5	88.7		
.375	86.5		
#4	69.6		
#10	55.8		
#20	49.0		
#40	38.4		
#60	35.3		
#100	29.8		
#200	25.6	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 17 LL= 31 PI= 14

Coefficients

D₉₀= 14.2944 D₈₅= 8.6039 D₆₀= 2.9279
D₅₀= 0.9210 D₃₀= 0.1525 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(0)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-23-C

Date: 7/6/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-23-C

Tested By: BV

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-6(3)		2.65	37	21	14.6	37.8

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 112.9 pcf		107.0 pcf	Brown clayey sand with gravel
Optimum moisture = 16.1 %		18.1 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 08/10/22			
Location: Upper Dump 1 Stockpile Sample Number: SLF-30-C			
			Figure SLF-30-C

Tested By: AB Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-23-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: RL	Tested By: TW
Test Started: 12/5/2022	Checked By: TW
Test Finished: 10/26/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	593.6		576.40
Dry Soil + Tare (g)	521.18		502.00
Tare (g)	0.00		119.50
Wt. of Water (g)	72.42		74.40
Dry Soil (g)	521.18		382.50
Moisture Content (%)	13.9		19.5
Sample Volume (ft ³)	0.01057	0.01057	
Dry Density (pcf)	108.6	108.5	
Wet Density (pcf)	123.8	130.0	
Saturation (%)	70.9	100.0	
Percent Compaction	95.2	95.2	
Height (in)	3.018	3.018	
Diameter (in)	2.777	2.777	
Area (in ²)	6.055	6.058	
Est. Moisture Content after Consolidation (%)		19.8%	
Est. Void Ratio after Consolidation		0.525	
Specific Gravity*	2.65		
*Specific gravity is assumed Maximum Dry Density: ASTM D 698	Maximum Dry Density (pcf):		114
	Initial Remolded Dry Density (pcf):		108.6
	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.523
	Optimum Moisture Content(%):		14.0
	Initial Water Content (%):		13.9
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k ₂₀ (cm/s):		2.0E-07
	Gradient Range (h/L):		1.2 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	6.2	17.3	13.5	20.6	15.1	27.3	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	99.5		
1	95.5		
.75	93.8		
0.5	90.9		
.375	89.5		
#4	76.5		
#10	63.0		
#20	55.5		
#40	42.4		
#60	38.6		
#100	32.2		
#200	27.3	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 17 LL= 31 PI= 14

Coefficients

D₉₀= 10.2547 D₈₅= 7.0351 D₆₀= 1.2992
D₅₀= 0.6420 D₃₀= 0.1196 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(0)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-24-C

Date: 7/6/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-24-C

Tested By: BV

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(0)		2.65	31	14	10.5	27.3

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 113.1 pcf		109.0 pcf	Brown clayey sand with gravel
Optimum moisture = 13.8 %		15.1 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 07/06/22			
Location: Upper Dump 1 Stockpile Sample Number: SLF-24-C			
			

Figure SLF-24-C

Tested By: BV Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-24-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 12/5/2022	Checked By: TW
Test Finished: 12/13/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	587.1		568.50
Dry Soil + Tare (g)	515.47		496.30
Tare (g)	0.00		119.50
Wt. of Water (g)	71.63		72.20
Dry Soil (g)	515.47		376.80
Moisture Content (%)	13.9		19.2
Sample Volume (ft ³)	0.01057	0.01055	
Dry Density (pcf)	107.6	107.6	
Wet Density (pcf)	122.4	129.5	
Saturation (%)	68.0	100.0	
Percent Compaction	95.1	95.2	
Height (in)	3.018	3.016	
Diameter (in)	2.777	2.775	
Area (in ²)	6.055	6.050	
Est. Moisture Content after Consolidation (%)		20.2%	
Est. Void Ratio after Consolidation		0.536	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		113.1
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		107.6
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.537
	Optimum Moisture Content(%):		13.8
	Initial Water Content (%):		13.9
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		4.0E-07
	Gradient Range (h/L):		0.8 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	9.0	19.2	13.2	15.5	11.9	31.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	97.5		
1	92.0		
.75	91.0		
0.5	89.8		
.375	89.6		
#4	71.8		
#10	58.6		
#20	52.6		
#40	43.1		
#60	40.2		
#100	35.2		
#200	31.2	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 15 LL= 32 PI= 17

Coefficients

D₉₀= 14.2997 D₈₅= 7.3774 D₆₀= 2.3868
D₅₀= 0.7041 D₃₀= C_u=
D₁₀= C_c=

Classification

USCS= SC AASHTO= A-2-6(1)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-27-C

Date: 7/13/2022



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-27-C

Tested By: BV

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(1)		2.65	32	17	10.4	31.2
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 115.6 pcf			111.7 pcf		Brown clayey sand with gravel			
Optimum moisture = 12.4 %			13.5 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date: 07/13/22								
Location: Upper Dump 1 Stockpile Sample Number: SLF-27-C								
NewFields					Figure SLF-27-C			

Figure SLF-27-C

Tested By: BV Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-27-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 12/5/2022	Checked By: TW
Test Finished: 12/16/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	46		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	590.2		584.20
Dry Soil + Tare (g)	524.10		512.50
Tare (g)	0.00		119.50
Wt. of Water (g)	66.10		71.70
Dry Soil (g)	524.10		393.00
Moisture Content (%)	12.6		18.2
Sample Volume (ft ³)	0.01057	0.01058	
Dry Density (pcf)	109.1	109.0	
Wet Density (pcf)	123.0	130.2	
Saturation (%)	65.7	100.0	
Percent Compaction	95.0	94.9	
Height (in)	3.018	3.019	
Diameter (in)	2.777	2.778	
Area (in ²)	6.055	6.062	
Est. Moisture Content after Consolidation (%)		19.6%	
Est. Void Ratio after Consolidation		0.519	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		114.8
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		109.1
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.516
	Optimum Moisture Content(%):		12.8
	Initial Water Content (%):		12.6
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		1.5E-07
	Gradient Range (h/L):		9.2 10.5

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	6.7	21.4	11.4	15.2	11.6	33.7	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	100.0		
1	96.6		
.75	93.3		
0.5	90.3		
.375	89.7		
#4	71.9		
#10	60.5		
#20	54.9		
#40	45.3		
#60	42.3		
#100	37.3		
#200	33.7	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 14 LL= 37 PI= 23

Coefficients

D₉₀= 11.7305 D₈₅= 7.4169 D₆₀= 1.8110
D₅₀= 0.6060 D₃₀= D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(2)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-28-C

Date: 7/27/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-28-C

Tested By: BV

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(2)		2.65	37	23	10.3	33.7

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 114.9 pcf		111.0 pcf	Brown clayey sand with gravel
Optimum moisture = 13.4 %		14.6 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 07/27/22			
Location: Upper Dump 1 Stockpile Sample Number: SLF-28-C			
NewFields			Figure SLF-28-C

Tested By: BV Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-28-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 12/14/2022	Checked By: TW
Test Finished: 12/21/2022	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	46		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	592.2		576.30
Dry Soil + Tare (g)	523.50		501.00
Tare (g)	0.00		119.50
Wt. of Water (g)	68.70		75.30
Dry Soil (g)	523.50		381.50
Moisture Content (%)	13.1		19.7
Sample Volume (ft ³)	0.01063	0.01060	
Dry Density (pcf)	108.3	108.4	
Wet Density (pcf)	122.9	130.0	
Saturation (%)	67.5	100.0	
Percent Compaction	94.3	94.4	
Height (in)	3.018	3.016	
Diameter (in)	2.783	2.782	
Area (in ²)	6.084	6.078	
Est. Moisture Content after Consolidation (%)		19.8%	
Est. Void Ratio after Consolidation		0.524	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		114.9
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		108.3
ASTM D 698	Initial Percent Compaction:		94%
	Initial Void Ratio:		0.526
	Optimum Moisture Content(%):		13.4
	Initial Water Content (%):		13.1
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		5.8E-07
	Gradient Range (h/L):		5.3 5.9

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	8.9	17.2	5.9	14.8	15.4	37.8	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	97.8		
1	93.7		
.75	91.1		
0.5	87.3	15.0 - 65.0	
.375	85.4		
#4	73.9		
#10	68.0		
#20	62.0		
#40	53.2		
#60	48.1		
#100	42.9		
#200	37.8		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 16 LL= 37 PI= 21

Coefficients

D₉₀= 17.1034 D₈₅= 9.1401 D₆₀= 0.7224
D₅₀= 0.3078 D₃₀= C_u=
D₁₀= C_c=

Classification

USCS= SC AASHTO= A-6(3)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-30-C

Date: 8/10/2022



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-30-C

Tested By: AB

Checked By: GF

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-6(3)		2.65	37	21	14.6	37.8

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 112.9 pcf		107.0 pcf	Brown clayey sand with gravel
Optimum moisture = 16.1 %		18.1 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 08/10/22			
Location: Upper Dump 1 Stockpile Sample Number: SLF-30-C			
			Figure SLF-30-C

Tested By: AB Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-30-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 1/9/2023	Checked By: TW
Test Finished: 1/18/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	46		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	597.6		594.10
Dry Soil + Tare (g)	515.73		510.80
Tare (g)	0.00		119.50
Wt. of Water (g)	81.87		83.30
Dry Soil (g)	515.73		391.30
Moisture Content (%)	15.9		21.3
Sample Volume (ft ³)	0.01063	0.01067	
Dry Density (pcf)	106.8	106.5	
Wet Density (pcf)	124.0	128.5	
Saturation (%)	77.8	100.0	
Percent Compaction	94.6	94.3	
Height (in)	3.018	3.024	
Diameter (in)	2.783	2.789	
Area (in ²)	6.084	6.107	
Est. Moisture Content after Consolidation (%)		21.1%	
Est. Void Ratio after Consolidation		0.558	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		112.9
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		106.8
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.549
	Optimum Moisture Content(%):		16.1
	Initial Water Content (%):		15.9
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		2.2E-07
	Gradient Range (h/L):		5.5 5.9

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	13.7	15.7	10.6	12.3	10.2	37.5	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	98.5		
1	90.4		
.75	86.3		
0.5	80.3		
.375	77.7		
#4	70.6		
#10	60.0		
#16	55.3		
#40	47.7		
#50	45.5		
#100	41.4		
#200	37.5	15.0 - 65.0	

* Soil Liner Fill

Material Description

Dark brown clayey sand with gravel

Atterberg Limits

PL= 13 LL= 37 PI= 24

Coefficients

D₉₀= 24.8027 D₈₅= 17.4969 D₆₀= 2.0004
D₅₀= 0.5894 D₃₀= D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-6(4)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-31-C

Date: 11/30/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-31-C

Tested By: DK

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-6(4)		2.65	37	24	22.3	37.5
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 120.5 pcf			111.7 pcf		Dark brown clayey sand with gravel			
Optimum moisture = 13.1 %			15.1 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date: 11/30/22								
Location: Upper Dump 1 Stockpile Sample Number: SLF-31-C								
NewFields					Figure SLF-31-C			

Figure SLF-31-C

Tested By: DK Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-31-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 1/9/2023	Checked By: TW
Test Finished: 1/18/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	622.4		584.60
Dry Soil + Tare (g)	550.20		515.90
Tare (g)	0.00		119.50
Wt. of Water (g)	72.20		68.70
Dry Soil (g)	550.20		396.40
Moisture Content (%)	13.1		17.3
Sample Volume (ft ³)	0.01065	0.01065	
Dry Density (pcf)	113.9	113.9	
Wet Density (pcf)	128.8	133.3	
Saturation (%)	76.8	100.0	
Percent Compaction	94.5	94.5	
Height (in)	3.019	3.019	
Diameter (in)	2.787	2.787	
Area (in ²)	6.099	6.100	
Est. Moisture Content after Consolidation (%)		17.1%	
Est. Void Ratio after Consolidation		0.453	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		120.5
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		113.9
ASTM D 698	Initial Percent Compaction:		94%
	Initial Void Ratio:		0.452
	Optimum Moisture Content(%):		13.1
	Initial Water Content (%):		13.1
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		6.4E-07
	Gradient Range (h/L):		1.1 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	8.1	18.3	11.8	15.2	11.2	35.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	98.5		
1	95.1		
.75	91.9		
0.5	86.7		
.375	83.9		
#4	73.6		
#10	61.8		
#16	56.0		
#40	46.6		
#50	44.1		
#100	39.5		
#200	35.4	15.0 - 65.0	

* Soil Liner Fill

Material Description

Dark brown clayey sand with gravel

Atterberg Limits

PL= 16 LL= 38 PI= 22

Coefficients

D₉₀= 16.4950 D₈₅= 10.6514 D₆₀= 1.7102
D₅₀= 0.6385 D₃₀= C_u=
D₁₀= C_c=

Classification

USCS= SC AASHTO= A-2-6(2)

Remarks

Material discarded before Proctor

Location: Upper Dump 1 Stockpile
Sample Number: SLF-32-C

Date: 12/15/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-32-C

Tested By: DK

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	14.4	23.3	11.1	13.8	10.6	26.8	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	98.7		
1	90.2		
.75	85.6		
0.5	77.1		
.375	71.8		
#4	62.3		
#10	51.2		
#16	45.8		
#40	37.4		
#50	34.9		
#100	30.6		
#200	26.8	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey gravel with sand

Atterberg Limits

PL= 14 LL= 38 PI= 24

Coefficients

D₉₀= 25.1359 D₈₅= 18.4147 D₆₀= 3.9831
D₅₀= 1.7969 D₃₀= 0.1349 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= GC AASHTO= A-2-6(2)

Remarks

Material discarded before Proctor

Location: Upper Dump 1 Stockpile
Sample Number: SLF-33-C

Date: 12/15/2022

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-33-C

Tested By: DK

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	8.6	23.2	13.9	15.7	12.4	26.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	98.8		
1	94.5		
.75	91.4		
0.5	84.7		
.375	80.3		
#4	68.2		
#10	54.3		
#16	47.6		
#40	38.6		
#50	35.1		
#100	30.4		
#200	26.2	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 18 LL= 38 PI= 20

Coefficients

D₉₀= 17.3135 D₈₅= 12.9354 D₆₀= 2.9126
D₅₀= 1.4482 D₃₀= 0.1391 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(1)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-34-C

Date: 04/04/2023

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-34-C

Tested By: DK

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(1)		2.65	38	20	19.7	26.2

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 120.6 pcf	113.1 pcf	Brown clayey sand with gravel
Optimum moisture = 14.4 %	16.1 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3	
Date: 04/04/23	
Location: Upper Dump 1 Stockpile Sample Number: SLF-34-C	

NewFields	Figure SLF-34-C
------------------	------------------------

Tested By: DK Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-34-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 4/18/2023	Checked By: TW
Test Finished: 4/26/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	630.1		594.10
Dry Soil + Tare (g)	550.71		524.50
Tare (g)	0.00		119.50
Wt. of Water (g)	79.39		69.60
Dry Soil (g)	550.71		405.00
Moisture Content (%)	14.4		17.2
Sample Volume (ft ³)	0.01063	0.01059	
Dry Density (pcf)	114.3	114.4	
Wet Density (pcf)	130.7	133.8	
Saturation (%)	85.3	100.0	
Percent Compaction	94.7	94.9	
Height (in)	3.018	3.016	
Diameter (in)	2.783	2.781	
Area (in ²)	6.084	6.074	
Est. Moisture Content after Consolidation (%)		16.8%	
Est. Void Ratio after Consolidation		0.444	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		120.6
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		114.3
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.447
	Optimum Moisture Content(%):		14.4
	Initial Water Content (%):		14.4
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		2.2E-07
	Gradient Range (h/L):		1.2 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	3.2	14.5	13.5	16.8	11.9	40.1	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	100.0		
1	98.5		
.75	96.8		
0.5	92.6		
.375	89.9		
#4	82.3		
#10	68.8		
#16	61.7		
#40	52.0		
#50	44.7		
#100	40.4		
#200	40.1	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 17 LL= 36 PI= 19

Coefficients

D₉₀= 9.5980 D₈₅= 5.8922 D₆₀= 0.9611
D₅₀= 0.3862 D₃₀= D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-6(3)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-35-C

Date: 04/10/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056

Figure SLF-35-C

Tested By: DK


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-35-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 4/18/2023	Checked By: TW
Test Finished: 4/26/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	600.52		594.10
Dry Soil + Tare (g)	524.85		520.00
Tare (g)	0.00		119.50
Wt. of Water (g)	75.67		74.10
Dry Soil (g)	524.85		400.50
Moisture Content (%)	14.4		18.5
Sample Volume (ft ³)	0.01060	0.01059	
Dry Density (pcf)	109.2	109.1	
Wet Density (pcf)	124.9	130.4	
Saturation (%)	74.2	100.0	
Percent Compaction	95.0	95.0	
Height (in)	3.018	3.018	
Diameter (in)	2.780	2.781	
Area (in ²)	6.070	6.073	
Est. Moisture Content after Consolidation (%)		19.5%	
Est. Void Ratio after Consolidation		0.516	
Specific Gravity*	2.65		
*Specific gravity is assumed Maximum Dry Density: ASTM D 698	Maximum Dry Density (pcf):		114.9
	Initial Remolded Dry Density (pcf):		109.2
	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.515
	Optimum Moisture Content(%):		14.4
	Initial Water Content (%):		14.4
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		5.1E-07
	Gradient Range (h/L):		1.1 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	11.9	19.3	10.6	12.9	12.0	33.3	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	97.2		
1	92.3		
.75	88.1		
0.5	82.1		
.375	79.0		
#4	68.8		
#10	58.2		
#16	53.2		
#40	45.3		
#50	42.8		
#100	37.4		
#200	33.3	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 17

LL= 42

PI= 25

Coefficients

D₉₀= 21.6211

D₈₅= 15.6587

D₆₀= 2.3773

D₅₀= 0.7962

D₃₀=

D₁₅=

D₁₀=

C_u=

C_c=

Classification

USCS= SC

AASHTO= A-2-7(3)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-36-C

Date: 04/12/2022




Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056

Figure SLF-36-C

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-7(3)		2.65	42	25	21.0	33.3

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 119.7 pcf		111.5 pcf	Brown Clayey Sand With Gravel
Optimum moisture = 12.8 %		14.8 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine			Remarks:
Project: VLF2 Phase 3			
Date: 04/12/23			
Location: Upper Dump 1 Stockpile Sample Number: SLF-36-C			
NewFields			Figure SLF-36-C

Tested By: DK Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-36-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 4/29/2023	Checked By: TW
Test Finished: 5/9/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	616.7		588.30
Dry Soil + Tare (g)	546.40		519.00
Tare (g)	0.00		119.50
Wt. of Water (g)	70.30		69.30
Dry Soil (g)	546.40		399.50
Moisture Content (%)	12.9		17.3
Sample Volume (ft ³)	0.01060	0.01055	
Dry Density (pcf)	113.7	113.9	
Wet Density (pcf)	128.3	133.5	
Saturation (%)	74.7	100.0	
Percent Compaction	95.0	95.2	
Height (in)	3.018	3.014	
Diameter (in)	2.780	2.777	
Area (in ²)	6.070	6.056	
Est. Moisture Content after Consolidation (%)		17.0%	
Est. Void Ratio after Consolidation		0.450	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		119.7
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		113.7
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.454
	Optimum Moisture Content(%):		12.8
	Initial Water Content (%):		12.9
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		2.3E-07
	Gradient Range (h/L):		1.2 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	11.0	14.8	7.9	20.0	12.6	33.7	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	99.7		
1	93.1		
.75	89.0		
0.5	84.1		
.375	81.6		
#4	74.2		
#10	66.3		
#16	58.8		
#40	46.3		
#50	42.9		
#100	38.4		
#200	33.7	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown Clayey Sand With Gravel

Atterberg Limits

PL= 18 LL= 44 PI= 26

Coefficients

D₉₀= 20.5331 D₈₅= 13.7859 D₆₀= 1.2828
D₅₀= 0.5971 D₃₀= D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-7(3)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-37-C

Date: 4-27-23

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3


Project No: 475.0106.056

Figure SLF-37-C

Tested By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC-SM	A-2-4(0)		2.65	24	6	18.4	33.7

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 127.6 pcf	121.0 pcf	Brown Clayey Sand With Gravel
Optimum moisture = 10.6 %	12.0 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3	
Date: 04/27/23	
Location: Lower Dump 1 Stockpile (JHL) Sample Number: SLF-37-C	

NewFields

Figure SLF-37-C

Tested By: DK Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-37-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Lower SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 4/29/2023	Checked By: TW
Test Finished: 5/9/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	644		600.80
Dry Soil + Tare (g)	583.46		543.90
Tare (g)	0.00		119.50
Wt. of Water (g)	60.54		56.90
Dry Soil (g)	583.46		424.40
Moisture Content (%)	10.4		13.4
Sample Volume (ft ³)	0.01063	0.01061	
Dry Density (pcf)	120.8	120.8	
Wet Density (pcf)	133.6	137.7	
Saturation (%)	76.1	100.0	
Percent Compaction	94.7	94.7	
Height (in)	3.018	3.018	
Diameter (in)	2.783	2.783	
Area (in ²)	6.084	6.082	
Est. Moisture Content after Consolidation (%)		13.9%	
Est. Void Ratio after Consolidation		0.369	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		127.6
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		120.8
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.369
	Optimum Moisture Content(%):		10.6
	Initial Water Content (%):		10.4
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		6.3E-07
	Gradient Range (h/L):		1.0 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	14.5	32.1	5.5	11.8	7.9	28.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	99.7		
1	92.2		
.75	85.5		
0.5	74.6		
.375	69.4		
#4	53.4		
#10	47.9		
#16	38.5		
#40	36.1		
#50	33.9		
#100	32.2		
#200	28.2	15.0 - 65.0	

* Soil Liner Fill

Material Description

Red-Brown clayey gravel with sand

Atterberg Limits

PL= 17 LL= 36 PI= 9

Coefficients

D₉₀= 23.0583 D₈₅= 18.7208 D₆₀= 6.4544
D₅₀= 2.6234 D₃₀= 0.0973 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= GC AASHTO= A-2-6(1)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-38-C

Date: 5/5/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3


Project No: 475.0106.056

Figure SLF-38-C

Tested By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	GC	A-2-4(0)		2.65	26	9	30.6	28.2

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 128.6 pcf	117.1 pcf	Red-Brown Clayey sand With Gravel
Optimum moisture = 10.8 %	12.9 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3	
Date: 05/05/23	
Location: Lower Dump 1 Stockpile (JHL) Sample Number: SLF-38-C	

NewFields

Figure SLF-38-C

Tested By: DK Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-38-C
Project: VLF2 PH3	Field Sample No.: SLF-38-C
Project No.: 475.0106.056	Location: Lower SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 5/31/2023	Checked By: TW
Test Finished: 6/7/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 2: Effective Stress (psi)	20		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	648.9		604.20
Dry Soil + Tare (g)	585.96		546.00
Tare (g)	0.00		119.50
Wt. of Water (g)	62.94		58.20
Dry Soil (g)	585.96		426.50
Moisture Content (%)	10.7		13.6
Sample Volume (ft ³)	0.01062	0.01053	
Dry Density (pcf)	121.3	122.5	
Wet Density (pcf)	138.0	138.7	
Saturation (%)	100.0%	100.0	
Percent Compaction	94.3	95.2	
Height (in)	3.008	2.998	
Diameter (in)	2.777	2.768	
Area (in ²)	6.057	6.016	
Est. Moisture Content after Consolidation (%)		13.2%	
Est. Void Ratio after Consolidation		0.351	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		128.6
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		121.2
ASTM D 698	Initial Percent Compaction:		94%
	Initial Void Ratio:		0.364
	Optimum Moisture Content(%):		10.8
	Initial Water Content (%):		10.7
	Confining Pressure (psi):		20.0
	Hydraulic Conductivity, k₂₀ (cm/s):		8.6E-07
	Gradient Range (h/L):		0.8 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	10.8	16.4	11.2	16.9	11.8	32.9	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	99.4		
1	94.3		
.75	89.2		
0.5	82.6		
.375	78.4		
#4	72.8		
#10	61.6		
#16	55.1		
#40	44.7		
#50	41.9		
#100	37.1		
#200	32.9	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 15

LL= 34

PI= 19

Coefficients

D₉₀= 19.9544

D₈₅= 14.7827

D₆₀= 1.7730

D₅₀= 0.7408

D₃₀=

D₁₅=

D₁₀=

C_u=

C_c=

Classification

USCS= SC

AASHTO= A-2-6(2)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-39-C

Date: 05/05/2023




Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056

Figure SLF-39-C

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(2)		2.65	34	19	21.6	32.9
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 123.9 pcf			115.8 pcf		Brown Clayey Sand with Gravel			
Optimum moisture = 12.1 %			14.3 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Location: Upper Dump 1 Stockpile Sample Number: SLF-39-C								
NewFields					Figure SLF-39-C			

Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-39-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 6/12/2023	Checked By: TW
Test Finished: 6/23/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	634.61		588.40
Dry Soil + Tare (g)	566.07		526.00
Tare (g)	0.00		119.50
Wt. of Water (g)	68.54		62.40
Dry Soil (g)	566.07		406.50
Moisture Content (%)	12.1		15.4
Sample Volume (ft ³)	0.01058	0.01057	
Dry Density (pcf)	118.0	118.0	
Wet Density (pcf)	132.3	135.9	
Saturation (%)	79.9	100.0	
Percent Compaction	95.2	95.2	
Height (in)	3.018	3.019	
Diameter (in)	2.777	2.777	
Area (in ²)	6.055	6.058	
Est. Moisture Content after Consolidation (%)		15.2%	
Est. Void Ratio after Consolidation		0.403	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		123.9
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		118.0
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.401
	Optimum Moisture Content(%):		12.1
	Initial Water Content (%):		12.1
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		1.6E-07
	Gradient Range (h/L):		1.1 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	15.3	17.2	11.9	10.8	21.6	23.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	96.8		
1	90.0		
.75	84.7		
0.5	78.5		
.375	74.8		
#4	67.5		
#10	55.6		
#16	51.2		
#40	44.8		
#50	33.8		
#100	27.2		
#200	23.2	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 17 LL= 37 PI= 20

Coefficients

D₉₀= 25.3890 D₈₅= 19.3581 D₆₀= 2.7655
D₅₀= 0.9953 D₃₀= 0.2478 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(1)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-40-C

Date: 5/8/23

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-40-C

Tested By: DK

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(1)		2.65	37	20	25.2	23.2

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 123.9 pcf	114.3 pcf	Brown Clayey Sand with Gravel
Optimum moisture = 11.5 %	14.3 %	

Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3 Date: 05/05/23	
Location: Upper Dump 1 Stockpile Sample Number: SLF-40-C	

	Figure SLF-40-C
---	------------------------

Tested By: DK Checked By: TW


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-40-C
Project: VLF2 PH3	
Project No.: 475.0106.056	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 6/28/2023	Checked By: TW
Test Finished: 7/10/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	631.8		594.30
Dry Soil + Tare (g)	566.09		534.00
Tare (g)	0.00		119.50
Wt. of Water (g)	65.71		60.30
Dry Soil (g)	566.09		414.50
Moisture Content (%)	11.6		14.5
Sample Volume (ft ³)	0.01055	0.01052	
Dry Density (pcf)	118.4	118.5	
Wet Density (pcf)	132.0	136.3	
Saturation (%)	76.9	100.0	
Percent Compaction	95.6	95.6	
Height (in)	3.018	3.016	
Diameter (in)	2.773	2.772	
Area (in ²)	6.041	6.035	
Est. Moisture Content after Consolidation (%)		14.9%	
Est. Void Ratio after Consolidation		0.395	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		123.9
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		118.4
ASTM D 698	Initial Percent Compaction:		96%
	Initial Void Ratio:		0.396
	Optimum Moisture Content(%):		11.5
	Initial Water Content (%):		11.6
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		7.7E-07
	Gradient Range (h/L):		0.9 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	8.2	23.5	10.9	13.6	10.8	33.0	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	100.0		
1	96.7		
.75	91.8		
0.5	83.4	15.0 - 65.0	
.375	78.8		
#4	68.3		
#10	57.4		
#16	52.3		
#40	43.8		
#50	41.4		
#100	37.1		
#200	33.0		

* Soil Liner Fill

Material Description

Brown clayey sand with gravel

Atterberg Limits

PL= 16 LL= 39 PI= 23

Coefficients

D₉₀= 17.4728 D₈₅= 13.7811 D₆₀= 2.5159
D₅₀= 0.9142 D₃₀= C_u=
D₁₀= C_c=

Classification

USCS= SC AASHTO= A-2-6(2)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-41-C

Date: 5/16/23



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-41-C

Tested By: HW

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% >	% <
	USCS	AASHTO					3/8 in.	No.200
	SC	A-2-6(2)		2.65	39	23	21.2	33.0
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 122.5 pcf			114.5 pcf		Brown clayey sand with gravel			
Optimum moisture = 13.0 %			14.2 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Loc.: Lower Dump 1 Stockpile (JHL) Sample No.: SLF-41-C								
NewFields					Figure SLF-41-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-41-C
Project: VLF2 PH3	
Project No.: 475.0106.060	Location: Lower SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 6/28/2023	Checked By: TW
Test Finished: 7/10/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	632.4		578.90
Dry Soil + Tare (g)	559.67		517.00
Tare (g)	0.00		119.50
Wt. of Water (g)	72.73		61.90
Dry Soil (g)	559.67		397.50
Moisture Content (%)	13.0		15.6
Sample Volume (ft ³)	0.01058	0.01055	
Dry Density (pcf)	116.7	116.7	
Wet Density (pcf)	131.8	135.2	
Saturation (%)	82.5	100.0	
Percent Compaction	95.2	95.3	
Height (in)	3.018	3.017	
Diameter (in)	2.777	2.775	
Area (in ²)	6.055	6.050	
Est. Moisture Content after Consolidation (%)		15.7%	
Est. Void Ratio after Consolidation		0.416	
Specific Gravity*	2.65		
*Specific gravity is assumed Maximum Dry Density: ASTM D 698	Maximum Dry Density (pcf):		122.5
	Initial Remolded Dry Density (pcf):		116.7
	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.417
	Optimum Moisture Content(%):		13.0
	Initial Water Content (%):		13.0
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		5.7E-07
	Gradient Range (h/L):		1.0 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	9.5	21.9	11.5	14.1	10.4	32.6	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	98.7		
1	95.0		
.75	90.5		
0.5	83.8	15.0 - 65.0	
.375	79.8		
#4	68.6		
#10	57.1		
#16	51.5		
#40	43.0		
#50	40.7		
#100	36.5		
#200	32.6		

* Soil Liner Fill

Material Description

Brown Clayey Sand with Gravel

Atterberg Limits

PL= 13 LL= 39 PI= 26

Coefficients

D₉₀= 18.5036 D₈₅= 13.7087 D₆₀= 2.5587
D₅₀= 1.0095 D₃₀= D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(3)

Remarks

Location: Upper Dump 1 Stockpile
Sample Number: SLF-42-C

Date: 5/16/23

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-42-C

Tested By: HW

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(3)		2.65	39	26	20.2	32.6
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 122.6 pcf			115.1 pcf		Brown Clayey Sand with Gravel			
Optimum moisture = 12.5 %			14.2 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Location: Upper Dump 1 Stockpile Sample Number: SLF-42-C								
NewFields					Figure SLF-42-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-42-C
Project: VLF2 PH3	
Project No.: 475.0106.060	Location: Upper SLF Dump 1 Stockpile
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 7/10/2023	Checked By: TW
Test Finished: 7/20/2023	Sample Description: Brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	46		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	630.1		586.40
Dry Soil + Tare (g)	560.79		520.90
Tare (g)	0.00		119.50
Wt. of Water (g)	69.31		65.50
Dry Soil (g)	560.79		401.40
Moisture Content (%)	12.4		16.3
Sample Volume (ft ³)	0.01078	0.01079	
Dry Density (pcf)	114.6	114.4	
Wet Density (pcf)	128.9	133.6	
Saturation (%)	74.7	100.0	
Percent Compaction	93.4	93.3	
Height (in)	3.069	3.071	
Diameter (in)	2.780	2.782	
Area (in ²)	6.070	6.080	
Est. Moisture Content after Consolidation (%)		16.9%	
Est. Void Ratio after Consolidation		0.448	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		122.6
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		114.6
ASTM D 698	Initial Percent Compaction:		93%
	Initial Void Ratio:		0.444
	Optimum Moisture Content(%):		12.5
	Initial Water Content (%):		12.4
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		1.4E-07
	Gradient Range (h/L):		9.6 10.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	10.7	20.5	10.2	14.5	10.8	33.3	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0		
1.5	97.5		
1	92.9		
.75	89.3		
0.5	81.6	15.0 - 65.0	
.375	76.2		
#4	68.8		
#10	58.6		
#16	53.0		
#40	44.1		
#50	41.6		
#100	37.3		
#200	33.3		

* Soil Liner Fill

Material Description

Brown Clayey Sand with Gravel

Atterberg Limits

PL= 14 LL= 34 PI= 20

Coefficients

D₉₀= 19.9696 D₈₅= 15.0064 D₆₀= 2.2476
D₅₀= 0.8576 D₃₀= D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= SC AASHTO= A-2-6(2)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-43-C

Date: 5/17/23

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-43-C

Tested By: HW

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(2)		2.65	34	20	23.8	33.3
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 121.6 pcf			112.3 pcf		Brown Clayey Sand with Gravel			
Optimum moisture = 13.1 %			15.2 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Loc.: Lower Dump 1 Stockpile (JHL)			Sample No.: SLF-43-C					
NewFields					Figure SLF-43-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-43-C
Project: VLF2 PH3	
Project No.: 475.0106.060	Location: Lower SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 7/10/2023	Checked By: TW
Test Finished: 7/20/2023	Sample Description: Red brown clayey sand with gravel

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	628		591.90
Dry Soil + Tare (g)	555.15		524.00
Tare (g)	0.00		119.50
Wt. of Water (g)	72.85		67.90
Dry Soil (g)	555.15		404.50
Moisture Content (%)	13.1		16.8
Sample Volume (ft ³)	0.01063	0.01062	
Dry Density (pcf)	115.2	115.2	
Wet Density (pcf)	130.3	134.1	
Saturation (%)	79.7	100.0	
Percent Compaction	94.7	94.7	
Height (in)	3.018	3.018	
Diameter (in)	2.783	2.784	
Area (in ²)	6.084	6.086	
Est. Moisture Content after Consolidation (%)		16.5%	
Est. Void Ratio after Consolidation		0.436	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		121.6
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		115.2
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.435
	Optimum Moisture Content(%):		13.1
	Initial Water Content (%):		13.1
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		9.2E-07
	Gradient Range (h/L):		0.9 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
		23.7	9.5	12.3	8.6	25.0	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
1.5	99.1		
1	87.0		
.75	79.1		
.5	67.7		
.375	62.4		
#4	55.4		
#10	45.9		
#16	40.7		
#40	33.6		
#50	31.7		
#100	28.6		
#200	25.0	15.0 - 65.0	

* Soil Liner Fill

Material Description

Red-Brown Clayey Sand With Gravel

Atterberg Limits

PL= 15 LL= 28 PI= 13

Coefficients

D₉₀= 28.1780 D₈₅= 23.5832 D₆₀= 7.8359
D₅₀= 2.8780 D₃₀= 0.2060 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= GC AASHTO= A-2-6(0)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-44-C

Date: 5-24-2023

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-44-C

Tested By: HW

Checked By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	GC	A-2-6(0)		2.65	28	13	37.6	25.0
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 133.1 pcf			119.1 pcf		Red-Brown Clayey Sand With Gravel			
Optimum moisture = 9.4 %			12.3 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Loc.: Lower Dump 1 Stockpile (JHL) Sample No.: SLF-44-C								
NewFields					Figure SLF-44-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-44-C
Project: VLF2 PH3	Field Sample No.: SLF-44-C
Project No.: 475.0106.060	Location: Lower SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 7/21/2023	Checked By: TW
Test Finished: 7/27/2023	Sample Description: Red brown clayey gravel with sand

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 2: Effective Stress (psi)	20		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	664.1		612.90
Dry Soil + Tare (g)	606.99		558.60
Tare (g)	0.00		119.50
Wt. of Water (g)	57.11		54.30
Dry Soil (g)	606.99		439.10
Moisture Content (%)	9.4		12.4
Sample Volume (ft ³)	0.01064	0.01060	
Dry Density (pcf)	125.6	126.1	
Wet Density (pcf)	140.6	141.0	
Saturation (%)	100.0%	100.0	
Percent Compaction	94.4	94.8	
Height (in)	3.014	3.004	
Diameter (in)	2.783	2.774	
Area (in ²)	6.083	6.042	
Est. Moisture Content after Consolidation (%)		11.8%	
Est. Void Ratio after Consolidation		0.312	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		133.1
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		125.6
ASTM D 698	Initial Percent Compaction:		94%
	Initial Void Ratio:		0.316
	Optimum Moisture Content(%):		9.4
	Initial Water Content (%):		9.4
	Confining Pressure (psi):		20.0
	Hydraulic Conductivity, k₂₀ (cm/s):		3.4E-07
	Gradient Range (h/L):		0.5 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	13.3	28.1	9.3	12.5	9.6	27.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	99.4		
1	93.6		
.75	86.7		
0.5	74.0		
.375	67.1		
#4	58.6		
#10	49.3		
#16	44.7		
#40	36.8		
#50	34.7		
#100	31.0		
#200	27.2	15.0 - 65.0	

* Soil Liner Fill

Material Description

Red-Brown Clayey Sand With Gravel

Atterberg Limits

PL= 14

LL= 29

PI= 15

Coefficients

D₉₀= 21.6057

D₈₅= 17.9859

D₆₀= 5.5205

D₅₀= 2.1455

D₃₀= 0.1236

D₁₅=

D₁₀=

C_u=

C_c=

Classification

USCS= GC

AASHTO= A-2-6(1)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-45-C

Date: 5-24-2023

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-45-C

Tested By: HW

Checked By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	GC	A-2-6(1)		2.65	29	15	32.9	27.2
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 131.1 pcf			119.0 pcf		Red-Brown Clayey Sand Wlth Gravel			
Optimum moisture = 10.6 %			12.6 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Loc.: Lower Dump 1 Stockpile (JHL) Sample No.: SLF-45-C								
NewFields								
					Figure SLF-45-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-45-C
Project: VLF2 PH3	
Project No.: 475.0106.060	Location: Lower SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 7/21/2023	Checked By: TW
Test Finished: 7/27/2023	Sample Description: Red brown clayey gravel with sand

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	661.8		604.80
Dry Soil + Tare (g)	598.27		550.90
Tare (g)	0.00		119.50
Wt. of Water (g)	63.53		53.90
Dry Soil (g)	598.27		431.40
Moisture Content (%)	10.6		12.5
Sample Volume (ft ³)	0.01065	0.01064	
Dry Density (pcf)	123.8	123.8	
Wet Density (pcf)	137.0	139.5	
Saturation (%)	83.8	100.0	
Percent Compaction	94.5	94.4	
Height (in)	3.018	3.018	
Diameter (in)	2.787	2.787	
Area (in ²)	6.099	6.100	
Est. Moisture Content after Consolidation (%)		12.7%	
Est. Void Ratio after Consolidation		0.336	
Specific Gravity*	2.65		
*Specific gravity is assumed Maximum Dry Density: ASTM D 698	Maximum Dry Density (pcf):	131.1	
	Initial Remolded Dry Density (pcf):	123.8	
	Initial Percent Compaction:	94%	
	Initial Void Ratio:	0.335	
	Optimum Moisture Content(%):	10.6	
	Initial Water Content (%):	10.6	
	Confining Pressure (psi):	5.0	
	Hydraulic Conductivity, k₂₀ (cm/s):	9.5E-07	
	Gradient Range (h/L):	0.8	1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	7.5	26.5	12.7	12.1	10.4	30.8	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	100.0		
1	96.2		
.75	92.5		
0.5	83.6		
.375	77.6		
#4	66.0		
#10	53.3		
#16	48.3		
#40	41.2		
#50	39.0		
#100	35.0		
#200	30.8	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown Clayey Sand With Gravel

Atterberg Limits

PL= 12 LL= 27 PI= 15

Coefficients

D₉₀= 16.7196 D₈₅= 13.4676 D₆₀= 3.2399
D₅₀= 1.4460 D₃₀= C_u=
D₁₀= C_c=

Classification

USCS= SC AASHTO= A-2-6(1)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-46-C

Date: 5-25-23

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-46-C

Tested By: HW/KE/MW

Checked By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(1)		2.65	27	15	22.4	30.8
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 125.6 pcf			117.4 pcf		Brown Clayey Sand With Gravel			
Optimum moisture = 9.3 %			11.7 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Loc.: Lower Dump 1 Stockpile (JHL) Sample No.: SLF-46-C								
NewFields					Figure SLF-46-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-46-C
Project: VLF2 PH3	Field Sample No.: SLF-46-C
Project No.: 475.0106.060	Location: Upper SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 7/30/2023	Checked By: TW
Test Finished: 8/8/2023	Sample Description: Red brown clayey gravel with sand

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 2: Effective Stress (psi)	20		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	626.8		612.20
Dry Soil + Tare (g)	572.90		550.30
Tare (g)	0.00		119.50
Wt. of Water (g)	53.90		61.90
Dry Soil (g)	572.90		430.80
Moisture Content (%)	9.4		14.4
Sample Volume (ft ³)	0.01060	0.01054	
Dry Density (pcf)	119.1	119.8	
Wet Density (pcf)	136.6	137.0	
Saturation (%)	100.0%	100.0	
Percent Compaction	94.8	95.4	
Height (in)	3.011	3.001	
Diameter (in)	2.777	2.768	
Area (in ²)	6.057	6.017	
Est. Moisture Content after Consolidation (%)		14.4%	
Est. Void Ratio after Consolidation		0.381	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		125.6
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		119.0
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.390
	Optimum Moisture Content(%):		9.3
	Initial Water Content (%):		9.4
	Confining Pressure (psi):		20.0
	Hydraulic Conductivity, k₂₀ (cm/s):		6.7E-07
	Gradient Range (h/L):		0.8 1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	12.4	22.3	12.9	12.7	10.3	29.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	99.5		
1	94.1		
.75	87.6		
0.5	79.5		
.375	74.5		
#4	65.3		
#10	52.4		
#16	47.1		
#40	39.7		
#50	37.5		
#100	33.7		
#200	29.4	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown CLayey Sand With Gravel

Atterberg Limits

PL= 14

LL= 29

PI= 15

Coefficients

D₉₀= 21.1317

D₈₅= 16.9066

D₆₀= 3.3427

D₅₀= 1.6152

D₃₀= 0.0821

D₁₅=

D₁₀=

C_u=

C_c=

Classification

USCS= SC

AASHTO= A-2-6(1)

Remarks

Location: Lower Dump 1 Stockpile (JHL)
Sample Number: SLF-47-C

Date: 5/30/2023




Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056

Figure SLF-47-C

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SC	A-2-6(1)		2.65	29	15	25.5	29.4
ROCK CORRECTED TEST RESULTS			UNCORRECTED		MATERIAL DESCRIPTION			
Maximum dry density = 128.2 pcf			119.0 pcf		Brown CLayey Sand With Gravel			
Optimum moisture = 10.2 %			12.1 %					
Project No. 475.0106.056 Client: Newmont-Cripple Creek & Victor Goldmine					Remarks:			
Project: VLF2 Phase 3								
Date:								
Loc.: Lower Dump 1 Stockpile (JHL) Sample No.: SLF-47-C								
NewFields					Figure SLF-47-C			


Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-47-C
Project: VLF2 PH3	
Project No.: 475.0106.060	Location: Upper SLF Dump 1 Stockpile (JHL)
Phase: A	Elevation/Depth: Stockpile
Requested By: TW	Tested By: TW
Test Started: 8/14/2023	Checked By: TW
Test Finished: 8/20/2023	Sample Description: Red brown clayey gravel with sand

Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burrete Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	645.3		604.90
Dry Soil + Tare (g)	585.93		546.50
Tare (g)	0.00		119.50
Wt. of Water (g)	59.37		58.40
Dry Soil (g)	585.93		427.00
Moisture Content (%)	10.1		13.7
Sample Volume (ft ³)	0.01063	0.01057	
Dry Density (pcf)	121.5	121.8	
Wet Density (pcf)	133.9	138.4	
Saturation (%)	74.8	100.0	
Percent Compaction	94.8	95.0	
Height (in)	3.018	3.014	
Diameter (in)	2.783	2.780	
Area (in ²)	6.084	6.068	
Est. Moisture Content after Consolidation (%)		13.4%	
Est. Void Ratio after Consolidation		0.356	
Specific Gravity*	2.65		
*Specific gravity is assumed Maximum Dry Density: ASTM D 698	Maximum Dry Density (pcf):	128.2	
	Initial Remolded Dry Density (pcf):	121.5	
	Initial Percent Compaction:	95%	
	Initial Void Ratio:	0.361	
	Optimum Moisture Content(%):	10.2	
	Initial Water Content (%):	10.1	
	Confining Pressure (psi):	5.0	
	Hydraulic Conductivity, k₂₀ (cm/s):	5.3E-07	
	Gradient Range (h/L):	1.0	1.3

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	7.1	30.1	10.3	12.3	10.8	29.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	98.9		
1	96.6		
.75	92.9		
0.5	82.1		
.375	76.1		
#4	62.8		
#10	52.5		
#16	47.8		
#40	40.2		
#50	37.8		
#100	33.4		
#200	29.4	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown-Red clayey gravel with sand

Atterberg Limits

PL= 16 LL= 36 PI= 20

Coefficients

D₉₀= 16.8607 D₈₅= 14.1219 D₆₀= 3.9354
D₅₀= 1.5234 D₃₀= 0.0832 D₁₅=
D₁₀= C_u= C_c=

Classification

USCS= GC AASHTO= A-2-6(1)

Remarks

Material discarded before Proctor

Location: N58,693.7 E35505.8
Sample Number: SLF-48-R

Depth: 10,055'

Date: 6/1/2023

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-48-R

Tested By: HW/KE/MW

Checked By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	7.0	18.7	13.8	13.5	10.9	36.1	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	100.0	
1.5	100.0		
1	96.1		
.75	93.0		
0.5	87.6		
.375	84.7		
#4	74.3		
#10	60.5		
#16	55.0		
#40	47.0		
#50	47.0		
#100	40.3		
#200	36.1	15.0 - 65.0	

* Soil Liner Fill

Material Description

Brown-red clayey sand with gravel

Atterberg Limits

PL= 12 LL= 36 PI= 24

Coefficients

D₉₀= 15.3158 D₈₅= 9.7650 D₆₀= 1.9128
D₅₀= 0.7270 D₃₀= C_u=
D₁₀= C_c=

Classification

USCS= SC AASHTO= A-6(3)

Remarks

Location: N58,927.2 E36,260.9
Sample Number: SLF-49-R

Depth: 10,059'

Date: 6/8/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure SLF-49-R

Tested By: MW/KE

Checked By: DK

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

COMPACTION TEST REPORT



Test specification: ASTM D 698-12 Method B Standard
ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
10,059'	SC	A-6(3)		2.65	36	24	15.3	36.1

ROCK CORRECTED TEST RESULTS		UNCORRECTED	MATERIAL DESCRIPTION
Maximum dry density = 117.5 pcf		111.7 pcf	
Optimum moisture = 13.7 %		15.1 %	

Project No. 475.0106.056	Client: Newmont-Cripple Creek & Victor Goldmine	Remarks:
Project: VLF2 Phase 3		
	Date: 06/12/23	
Location: N58,927.2 E36,260.9	Sample Number: SLF-49-R	

	Figure SLF-49-R
--	------------------------

Tested By: DK Checked By: TW

Flexible Wall Hydraulic Conductivity ASTM D5084

Client: Cripple Creek and Victor Gold Mines	Lab Sample No.: SLF-49-R
Project: VLF2 PH3	
Project No.: 475.0106.060	Location: N 58,927 E 36,261
Phase: A	Elevation/Depth: FG
Requested By: TW	Tested By: TW
Test Started: 8/14/2023	Checked By: TW
Test Finished: 8/20/2023	Sample Description: Red brown clayey sand with gravel


Test Boundary Conditions			
Type of Permeant	De-aired Bottled		
Magnitude of Back pressure (psi)	45		
Saturated (Y/N):	Yes		
Stage 1: Effective Stress (psi)	5		
Sample Type	Remolded		
Burette Area (cm ²)	0.877		
Test Specimen Data	Initial	During k Testing	Final
Wet Soil + Tare (g)	610.3		586.90
Dry Soil + Tare (g)	537.06		513.40
Tare (g)	0.00		119.50
Wt. of Water (g)	73.24		73.50
Dry Soil (g)	537.06		393.90
Moisture Content (%)	13.6		18.7
Sample Volume (ft ³)	0.01057	0.01057	
Dry Density (pcf)	111.9	111.9	
Wet Density (pcf)	127.3	132.0	
Saturation (%)	76.0	100.0	
Percent Compaction	95.2	95.2	
Height (in)	3.017	3.018	
Diameter (in)	2.777	2.778	
Area (in ²)	6.055	6.059	
Est. Moisture Content after Consolidation (%)		18.1%	
Est. Void Ratio after Consolidation		0.480	
Specific Gravity*	2.65		
*Specific gravity is assumed	Maximum Dry Density (pcf):		117.5
Maximum Dry Density:	Initial Remolded Dry Density (pcf):		111.9
ASTM D 698	Initial Percent Compaction:		95%
	Initial Void Ratio:		0.478
	Optimum Moisture Content(%):		13.7
	Initial Water Content (%):		13.6
	Confining Pressure (psi):		5.0
	Hydraulic Conductivity, k₂₀ (cm/s):		1.5E-07
	Gradient Range (h/L):		1.2 1.3



APPENDIX G.6 – DRAIN COVER FILL (CRUSHED ORE) LABORATORY TEST RESULTS

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	23.8	42.8	4.2	14.2	7.4	7.6	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	99.2	97.0 - 100.0	
1.5	98.0		
1	86.7		
.75	76.2	40.0 - 100.0	
0.5	61.0		
.375	50.4		
#4	33.4	5.0 - 35.0	
#10	29.2		
#16	23.2		
#40	15.0		
#50	13.2		
#100	10.5		
#200	7.6	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Red silty gravel with sand

Atterberg Limits

PL= 23 LL= 27 PI= 4

Coefficients

D₉₀= 27.9027 D₈₅= 24.2095 D₆₀= 12.3683
D₅₀= 9.4257 D₃₀= 2.3004 D₁₅= 0.4280
D₁₀= 0.1324 C_u= 93.43 C_c= 3.23

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4508
Sample Number: DCFO-1-R

Date: 8/17/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-1-R

Tested By: HW/CU/SM

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	46.9	36.5	6.4	4.1	2.6	3.5	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	99.2	97.0 - 100.0	
1.5	94.8		
1	68.6		
.75	53.1	40.0 - 100.0	
.5	35.4		
.375	27.8		
#4	16.6	5.0 - 35.0	
#10	10.2		
#16	8.3		
#40	6.1		
#50	5.5		
#100	4.4		
#200	3.5	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Light brown well-graded gravel

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 34.6139 D₈₅= 32.0150 D₆₀= 21.9095
D₅₀= 17.8797 D₃₀= 10.5122 D₁₅= 4.0653
D₁₀= 1.9190 C_u= 11.42 C_c= 2.63

Classification

USCS= GW AASHTO= A-1-a

Remarks

Location: P-4524
Sample Number: DCFO-2-R

Date: 09/06/2023

 NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-2-R

Tested By: SCM

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	50.1	27.1	6.1	6.7	4.6	5.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0	97.0 - 100.0	
1.5	80.1		
1	59.9		
.75	49.9	40.0 - 100.0	
0.5	37.1		
.375	32.0		
#4	22.8	5.0 - 35.0	
#10	16.7		
#16	14.1		
#40	10.0		
#50	8.9		
#100	6.9		
#200	5.4	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Gray brown poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 43.4265 D₈₅= 40.7042 D₆₀= 25.4840
D₅₀= 19.0788 D₃₀= 8.3045 D₁₅= 1.4217
D₁₀= 0.4200 C_u= 60.68 C_c= 6.44

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4651
Sample Number: DCFO-3-R

Date: 09/14/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-3-R

Tested By: CU & SCM

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	34.6	39.3	8.8	8.2	4.7	4.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	99.4	97.0 - 100.0	
1.5	98.2		
1	83.6		
.75	65.4	40.0 - 100.0	
0.5	45.4		
.375	36.4		
#4	26.1	5.0 - 35.0	
#10	17.3		
#16	13.8		
#40	9.1		
#50	7.9		
#100	5.9		
#200	4.4	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Gray brown poorly graded gravel with sand

Atterberg Limits

PL= NP

LL=

PI=

Coefficients

D₉₀= 28.8207

D₈₅= 26.0471

D₆₀= 17.3707

D₅₀= 14.2022

D₃₀= 6.7040

D₁₅= 1.4392

D₁₀= 0.5281

C_u= 32.89

C_c= 4.90

Classification

USCS= GP

AASHTO=

Remarks

Location: P-4564
Sample Number: DCFO-4-R

Date: 09/15/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-4-R

Tested By: CU & SCM

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	34.8	32.3	9.4	11.9	4.7	6.9	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0	97.0 - 100.0	
1.5	94.4		
1	76.7		
.75	65.2	40.0 - 100.0	
0.5	50.2		
.375	43.3		
#4	32.9	5.0 - 35.0	
#10	23.5		
#16	13.2		
#40	11.6		
#50	9.0		
#100	7.1		
#200	6.9	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Gray brown well-graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 33.9364 D₈₅= 30.3623 D₆₀= 16.6786
D₅₀= 12.6080 D₃₀= 3.4224 D₁₅= 1.3209
D₁₀= 0.3402 C_u= 49.03 C_c= 2.06

Classification

USCS= GW-GM AASHTO= A-1-a

Remarks

Location: P-4271
Sample Number: DCFO-5-R

Date: 09/20/2023



Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3


Project No: 475.0106.056

Figure DCFO-5-R

Tested By: SCM

Checked By: TW

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	22.0	43.7	6.4	13.6	7.1	7.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0	97.0 - 100.0	
1.5	99.0		
1	88.0		
.75	78.0	40.0 - 100.0	
0.5	63.1		
.375	55.3		
#4	34.3	5.0 - 35.0	
#10	27.9		
#16	22.2		
#40	14.3		
#50	12.3		
#100	9.2		
#200	7.2	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Brownish red poorly graded gravel with silt and sand

Atterberg Limits

$$PL = NP$$
$$\frac{\text{Attending}}{\text{LL} = \text{NV}}$$
$$P \mid = NP$$

Coefficients

$$D_{90} = 26.9805$$
$$D_{85} = 23.2715$$
$$D_{60} = 11.3678$$
$$D_{50} = 8.0094$$
$$D_{30} = 3.3742$$
$$D_{15} = 0.4766$$
$$D_{10}^{50} = 0.1830$$
$$C_u^{50} = 62.14$$
$$C_C^{19} = 5.47$$

Classification

USCS= GP-GM

AASHTO= A-1-a

Remarks

Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056

Figure DCFO-6-R


Tested By: SCM

Checked By: TW

Date: 09/20/2023

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	43.6	34.1	7.7	6.7	3.5	4.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	100.0	97.0 - 100.0	
1.5	93.7		
1	71.7		
.75	56.4	40.0 - 100.0	
0.5	40.1		
.375	33.2		
#4	22.3	5.0 - 35.0	
#10	14.6		
#16	11.6		
#40	7.9		
#50	7.0		
#100	5.5		
#200	4.4	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Reddish brown poorly graded gravel with sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 34.9844 D₈₅= 31.8158 D₆₀= 20.5031
D₅₀= 16.5770 D₃₀= 8.0554 D₁₅= 2.1089
D₁₀= 0.8118 C_u= 25.26 C_c= 3.90

Classification

USCS= GP AASHTO= A-1-a

Remarks

Location: P-4444
Sample Number: DCFO-7-R

Date: 09/20/2023

NewFields

Client: Newmont-Cripple Creek & Victor Goldmine
Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-7-R

Tested By: SCM

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	45.7	30.2	6.7	7.0	5.0	5.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	97.7	97.0 - 100.0	
1.5	90.3		
1	68.3		
.75	54.3	40.0 - 100.0	
.5	39.7		
.375	33.7		
#4	24.1	5.0 - 35.0	
#10	17.4		
#16	14.6		
#40	10.4		
#50	9.1		
#100	7.0		
#200	5.4	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Light tan poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 37.8102 D₈₅= 34.0328 D₆₀= 21.6265
D₅₀= 17.2008 D₃₀= 7.5823 D₁₅= 1.2731
D₁₀= 0.3834 C_u= 56.41 C_c= 6.93

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4571

Sample Number: DCFO-8-R

Depth: FG

Date: 09/27/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-8-R

Tested By: KCM/SWC

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	34.4	33.1	9.5	9.9	6.4	6.7	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	97.0 - 100.0	
1.5	96.9		
1	78.4		
.75	65.6	40.0 - 100.0	
0.5	51.2		
.375	44.4		
#4	32.5	5.0 - 35.0	
#10	23.0		
#16	18.9		
#40	13.1		
#50	11.5		
#100	8.7		
#200	6.7	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Gray tan poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 31.8421 D₈₅= 28.8414 D₆₀= 16.5357
D₅₀= 12.1635 D₃₀= 3.9428 D₁₅= 0.6133
D₁₀= 0.2110 C_u= 78.38 C_c= 4.46

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4684

Sample Number: DCFO-9-R

Depth: FG

Date: 10/04/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-9-R

Tested By: SCM/SWC

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	35.2	31.2	9.9	11.3	6.2	6.2	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	98.8	97.0 - 100.0	
1.5	92.8		
1	76.3		
.75	64.8	40.0 - 100.0	
.5	50.9		
.375	43.7		
#4	33.6	5.0 - 35.0	
#10	23.7		
#16	19.1		
#40	12.4		
#50	10.7		
#100	8.2		
#200	6.2	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Brown well-graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 35.1651 D₈₅= 31.0381 D₆₀= 16.7404
D₅₀= 12.3120 D₃₀= 3.4989 D₁₅= 0.6660
D₁₀= 0.2512 C_u= 66.63 C_c= 2.91

Classification

USCS= GW-GM AASHTO= A-1-a

Remarks

Location: P-4784

Sample Number: DCFO-10-R

Depth: FG

Date: 10/11/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-10-R

Tested By: SCM/SWC

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	23.8	43.7	10.1	10.5	4.4	7.5	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	99.1	97.0 - 100.0	
1.5	95.0		
1	84.4		
.75	76.2	40.0 - 100.0	
0.5	65.2		
.375	55.1		
#4	32.5	5.0 - 35.0	
#10	22.4		
#16	17.9		
#40	11.9		
#50	9.8		
#100	7.8		
#200	7.5	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Brown poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 30.9489 D₈₅= 25.9198 D₆₀= 10.8870
D₅₀= 8.3078 D₃₀= 4.1992 D₁₅= 0.7595
D₁₀= 0.3105 C_u= 35.06 C_c= 5.22

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4820

Sample Number: DCFO-11-R

Depth: FG

Date: 10/18/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-11-R

Tested By: SCM/SWC

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	31.4	35.9	9.4	9.9	7.1	6.3	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
3	100.0	100.0	
2	98.6	97.0 - 100.0	
1.5	94.0		
1	80.9		
.75	68.6	40.0 - 100.0	
0.5	53.6		
.375	46.5		
#4	32.7	5.0 - 35.0	
#10	23.3		
#16	19.2		
#40	13.4		
#50	11.6		
#100	8.7		
#200	6.3	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Brown poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 32.7451 D₈₅= 28.2206 D₆₀= 15.4019
D₅₀= 11.1004 D₃₀= 3.9518 D₁₅= 0.5800
D₁₀= 0.2069 C_u= 74.43 C_c= 4.90

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4909

Sample Number: DCFO-12-R

Depth: FG

Date: 10/18/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-12-R

Tested By: SCM/SWC

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	28.9	36.2	7.1	11.6	8.5	7.7	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	97.0 - 100.0	
1.5	96.4		
1	83.1		
.75	71.1	40.0 - 100.0	
0.5	56.3		
.375	49.3		
#4	34.9	5.0 - 35.0	
#10	27.8		
#16	23.5		
#40	16.2		
#50	14.2		
#100	10.7		
#200	7.7	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Brown poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 30.4009 D₈₅= 26.6087 D₆₀= 14.2774
D₅₀= 9.8105 D₃₀= 2.8761 D₁₅= 0.3453
D₁₀= 0.1289 C_u= 110.77 C_c= 4.50

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4918

Sample Number: DCFO-13-R

Depth: FG

Date: 10/23/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056


Figure DCFO-13-R

Tested By: SCM/SWC

Checked By: TW

Test results included in this report relate only to the items inspected or tested. This report shall not be reproduced, in full, without prior written approval of NewFields.

Particle Size Distribution Report



% +3"	% Gravel		% Sand			% Fines	
	Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
0.0	30.2	36.7	6.7	10.1	8.9	7.4	

SIEVE SIZE	PERCENT FINER	SPEC.* PERCENT	PASS? (X=NO)
2	100.0	97.0 - 100.0	
1.5	97.1		
1	80.7		
.75	69.8	40.0 - 100.0	
0.5	57.1		
.375	50.1		
#4	33.1	5.0 - 35.0	
#10	26.4		
#16	23.1		
#40	16.3		
#50	14.1		
#100	10.6		
#200	7.4	0.0 - 8.0	

* Drain Cover Fill Ore

Material Description

Gray poorly graded gravel with silt and sand

Atterberg Limits

PL= NP LL= NV PI= NP

Coefficients

D₉₀= 31.1966 D₈₅= 27.9482 D₆₀= 14.0917
D₅₀= 9.4748 D₃₀= 3.7818 D₁₅= 0.3464
D₁₀= 0.1327 C_u= 106.22 C_c= 7.65

Classification

USCS= GP-GM AASHTO= A-1-a

Remarks

Location: P-4868

Sample Number: DCFO-14-R

Depth: FG

Date: 10/23/2023



Client: Newmont-Cripple Creek & Victor Goldmine

Project: VLF2 Phase 3

Project No: 475.0106.056

Figure DCFO-14-R

Tested By: SWC/SCM

Checked By: TW