

Simmons - DNR, Leigh <leigh.simmons@state.co.us>

C1980007, West Elk Mine, November Inspection Report

Simmons - DNR, Leigh <leigh.simmons@state.co.us> To: "Wilczek, Jessica" <jwilczek@archrsc.com> Mon, Nov 18, 2024 at 2:36 PM

Attached

Leigh Simmons Environmental Protection Specialist

COLORADO Division of Reclamation, Mining and Safety Department of Natural Resources

P 720.220.1180

1313 Sherman Street, Room 215, Denver, CO 80203 leigh.simmons@state.co.us | https://drms.colorado.gov

Disp-REPORTC_C1980007_LDS_11182024011653.pdf 3715K



PERMIT INFORMATION

Permit Number: C-1980-007 Mine Name: West Elk Mine Operator: Mountain Coal Company, LLC Operator Address: Jessica Wilczek 5174 Highway 133 Somerset, CO 81434 County: Delta, Gunnison Operation Type: Underground Permit Status: Active Ownership: Private

Operator Representative Present:

Josh Thompson

Operator Representative Signature: (Field Issuance Only)

INSPECTION INFORMATION

Inspection Start Date: November 13, 2024 Inspection Start Time: 11:00 Inspection End Date: Inspection End Time:			Inspection Type: Coal Partial Inspection Inspection Reason: Normal I&E Program Weather: Clear
Joint Inspection Agency:		Joint Inspection Contacts:	
None			
Post Inspection Agency:		Post Inspection Contacts:	
None			
Inspector(s):	Inspecto	r's Sig	gnature: Signature Date:
Leigh Simmons	Ri	\sim	November 18, 2024

Inspection Topic Summary

NOTE: Y=Inspected N=Not Inspected R=Comments Noted V=Violation Issued NA=Not Applicable

- **N** Air Resource Protection
- **N** Availability of Records
- N Backfill & Grading
- N Excess Spoil and Dev. Waste
- N Explosives
- N Fish & Wildlife
- N Hydrologic Balance
- **R** Gen. Compliance With Mine Plan
- \boldsymbol{N} Other
- ${\bf R}\,$ Processing Waste

- N Roads
- N Reclamation Success
- **N** Revegetation
- N Subsidence
- ${\bf N}\,$ Slides and Other Damage
- **R** Support Facilities On-site
- ${\bf N}\,$ Signs and Markers
- ${\bf N}\;$ Support Facilities Not On-site
- N Special Categories Of Mining
- N Topsoil

COMMENTS

This was a partial inspection by Leigh Simmons of the Division of Reclamation, Mining and Safety (Division). The weather was clear and dry, but with some snow on the ground in shady spots. The mine was active. The inspection was accompanied by Josh Thompson of Mountain Coal Company (MCC).

GENERAL MINE PLAN COMPLIANCE:

Longwall mining of the LWE16 panel was in progress, at around cross-cut 13 on the head gate.

Three development crews were working: in the B26 tail gate at around cross-cut 5, in the B26 head gate at around cross-cut 22, and in the B27 head gate at around cross-cut 15.

Contractors with Phoenix Mining continued to work on pillaring of the Sunset Mains, the job was expected to be completed by March 2025.

PROCESSING WASTE/COAL MINE WASTE PILES - Rule 4.10 and 4.11

Drainage Control; Surface Stabilization; Placement:

The processing plant was not operating at the time of the inspection but had operated briefly since the last inspection to wash a little roof rock. The two anticipated faults in LWE16, which may require the coal to be washed, had not yet been encountered.

There was no significant processing waste stored on the RPE. The surface of the RPEE was smooth, compact and graded to drain to the northwest. Material cleaned from the sediment ponds was draining on the northeast of the RPEE, and some new material had been mixed in. A fence had been installed above the area to protect wildlife from straying into it.

SUPPORT FACILITIES - Rule 4.04:

Work at the Deer Creek Shaft had been completed and the B- to E-seam shaft was functioning as intended. The well permit for the Box Canyon North well had still not been issued, so no further progress had been made on the project.

MCC had solicited bids to begin work on the stormwater project at the train loadout but had not yet awarded the contract.

LDS

Work was in progress on silo 2. The contractors had constructed a scaffold outside the silo and cut a hole for access above the level of the hoppers and were working to construct platforms from timber and plywood inside the silo.

DOCUMENTS RECEIVED

N/A


OTHER (SPECIFY)

N/A


ENFORCEMENT ACTIONS/COMPLIANCE

No enforcement actions were initiated as a result of this inspection, nor are any pending.

PHOTOGRAPHS










Figure 3: Mine map showing pillaring progress in Sunset Mains




Figure 4: Scaffold tower and access to silo 2

LDS



Figure 5: Inside of silo 2, looking up

Number of <u>Partial</u> Inspection this Fiscal Year: 4 Number of <u>Complete</u> Inspections this Fiscal Year: 1

Page 7 of 11





Figure 7: Train loadout access road



Figure 8: Silos and conveyor from train loadout

LDS



Figure 9: Pond cleanings drying on RPEE, temporary orange fence in background



Figure 10: RPEE

Number of <u>Partial</u> Inspection this Fiscal Year: 4 Number of <u>Complete</u> Inspections this Fiscal Year: 1

Page 11 of 11