

Simmons - DNR, Leigh <leigh.simmons@state.co.us>

C1980007, West Elk Mine, January Inspection Report

1 message

Simmons - DNR, Leigh <leigh.simmons@state.co.us>

Fri, Feb 7, 2025 at 5:43 PM

To: "Munz, Bob" <RobertMunz@coreresources.com>, "Wilczek, Jessica A." <JessicaWilczek@coreresources.com> Cc: "Stafford, Natalie" <nataliestafford@coreresources.com>

The report is attached. Apologies for the delay.

Leigh Simmons Environmental Protection Specialist



P 720.220.1180

1313 Sherman Street, Room 215, Denver, CO 80203 leigh.simmons@state.co.us | https://drms.colorado.gov

INSP-REPORTC_C1980007_LDS_02072025052511.pdf 3577K



PERMIT INFORMATION

Permit Number: C-1980-007	County: Delta, Gunnison	
Mine Name: West Elk Mine	Operation Type: Underground	
Operator: Mountain Coal Company, LLC	Permit Status: Active	
Operator Address:	Ownership: Private	
Jessica Wilczek		
5174 Highway 133	Operator Representative Present:	
Somerset, CO 81434		
	Natalie Stafford, Josh Thompson	
Operator Representative Signature: (Field Issuance Only)		

INSPECTION INFORMATION

Inspection Start Date: January 22 Inspection Start Time: 09:30 Inspection End Date: Inspection End Time:	2, 2025		Inspection Type: Coal Partial Inspection Inspection Reason: Normal I&E Program Weather: Cloudy	
Joint Inspection Agency:		Joint	Inspection Contacts:	
None				
Post Inspection Agency:		Post	Inspection Contacts:	
None				
Inspector(s):	Inspecto	r's Sig	nature: Signature Date:	
Leigh Simmons	Bli		February 7, 2025	

Inspection Topic Summary

NOTE: Y=Inspected N=Not Inspected R=Comments Noted V=Violation Issued NA=Not Applicable

Y - Air Resource Protection N - Roads

N - Availability of Records N - Reclamation Success

Y - Backfill & Grading N - Revegetation

Y - Excess Spoil and Dev. Waste N - Subsidence

N - Explosives
 Y - Fish & Wildlife
 Y - Hydrologic Balance
 N - Slides and Other Damage
 R - Support Facilities On-site
 Y - Signs and Markers

R - Gen. Compliance With Mine Plan
 N - Support Facilities Not On-site
 N - Special Categories Of Mining

R - Processing Waste N - Topsoil

COMMENTS

This was a partial inspection by Leigh Simmons of the Division of Reclamation, Mining and Safety (Division). The weather was clear and dry, but very cold. The mine was active. The inspection was accompanied by Josh Thompson and Natalie Stafford of Mountain Coal Company (MCC).

GENERAL MINE PLAN COMPLIANCE:

Longwall mining of the LWE16 panel was in progress, between cross-cuts 11 and 10 on the head gate. The longwall had not been active in January.

Three development crews were working: in the B26 tail gate at around cross-cut 18, in the B26 head gate at around cross-cut 39, and in the B27 head gate at around cross-cut 23.

Contractors with Phoenix Mining continued to work on pillaring of the Sunset Mains, the job was expected to be completed by March 2025.

OTHER (SPECIFY):

The merger between Arch Resources and Consol Energy had been completed, to form a new entity: Core Natural Resources, Inc. No changes were made to Mountain Coal Company, which continues to be the operator of the West Elk Mine. MCC plan to update the Permit Application Packet (PAP) with up-to-date information about the corporate hierarchy and the officers and directors as soon as possible.

PROCESSING WASTE/COAL MINE WASTE PILES – Rule 4.10 and 4.11

Drainage Control; Surface Stabilization; Placement:

The processing plant continued to operate intermittently, to process material from the development sections. Waste material was being temporarily stockpiled on the RPE. The material was being compacted and graded to aid drainage.

The RPEE was not accessible, but the outslopes could be seen from across the river. The pile was snow-covered and there was no sign of any instability.

Stockpiled coal fines continued to be drawn down, with an estimated 64,000 tons remaining.

SUPPORT FACILITIES - Rule 4.04:

The pump had been set on the Box Canyon North well, after a series of technical complications with pipe and fitting compatibility. The pumphouse building was under construction at the time of the inspection. The aim was to bring the pump online by the end of January.

C-1980-007/West Elk Mine

The project to line silo 2 was still in progress. Concrete from the silo was being brought to the RPE. Work had not begun on the loadout drainage project, but a contract for the earth work had been awarded. MCC expected to review the design provided by their engineering contractor. If significant changes from the previously approved design are made the Permit Application Packet should be updated with a Minor Revision.

DOCUMENTS RECEIVED

N/A

OTHER (SPECIFY)

N/A

ENFORCEMENT ACTIONS/COMPLIANCE

No enforcement actions were initiated as a result of this inspection, nor are any pending.

PHOTOGRAPHS




Figure 1: Mine map showing longwall progress




Figure 2: Mine map showing B-seam development progress



Figure 3: Mine map showing pillaring progress



Figure 4: RPEE



Figure 5: Silo 2



Figure 6: Loadout



Figure 7: Loadout access road



Figure 8: RPEE



Figure 9: Processing waste



Figure 10: BCN well pumphouse



Figure 11: Portal



Figure 12: Run-of-mine coal stockpile