

RECEIVED

FEB 26 2013

**CARROLL & LANGE-MANHARD**  
A MANHARD CONSULTING COMPANY

GRAND JUNCTION FIELD OFFICE  
DIVISION OF  
RECLAMATION MINING & SAFETY

*Civil Engineering*

*Surveying*

*Water Resources Management*

*Water & Wastewater*

*Engineering*

*Supply Chain Logistics*

*Construction Management*

February 22, 2013

Mr. Dustin Czapla  
Division of Reclamation, Mining and Safety  
101 South 3<sup>rd</sup> Street, Suite 301  
Grand Junction, CO 81501

## INTRODUCTION

This Technical Revision (TR) presents Wildcat Mining Corporation's (Wildcat) approach to restore and stabilize the Little Deadwood Gulch (LDG) to its original configuration.

Wildcat is preparing to operate the May Day Idaho Mine Complex and activated MSHA mine identification (ID) number 05-03674. Upon DRMS approval of this TR, Wildcat will implement the corrective actions described herein.

Historical mining activities in the vicinity of the May Day 2 portal constructed an access road across the LDG drainage channel impairing the historical drainage patterns. In early 2010, a cease and desist order to conduct any mining related activities, including operating equipment without written authorization from the Colorado Division of Reclamation, Mining and Safety (DRMS) was issued to Wildcat. Wildcat has followed the cease and desist order and has been unable to complete any modifications to the LDG since that time.

Wildcat submitted as Exhibit D, Attachment D-3 to its amended Section 112d permit application the May Day 2 Stormwater Control Work Plan (the Original Work Plan). This Original Work Plan generally addressed existing drainage conditions and construction activities required to repair the LDG to its original alignment. This TR provides more detailed construction documentation for the proposed construction to repair the LDG. The proposed work to restore the historical drainage pattern of the LDG is outlined below:

- Installation of erosion and sediment control BMP's at the site.
- Install three 24" corrugated metal pipes (CMP) across the existing access road. The 24" CMP's will convey the 10-year, 24-hour stormwater run-off in the LDG. If stormwater events larger than this occur the drainage will overflow the access road, flow across the roadway and be picked up downstream in the LDG.
- Grading activities to restore the drainage channel.
- Stabilize the drainage way and install BMP's to prevent erosion while vegetation establishes.

## WORK PLAN

The following presents a corrective action work plan to remove debris from the LDG and stabilize the drainage channel. Based on the analysis conducted, the following design has been prepared to meet the conditions imposed by DRMS as part of the approved 112d permit. This TR uses current topographic data to further refine the design that was presented in the Original Work Plan and prepare the final construction documents for the LDG and May Day 2.

### Scope of Work

#### Design Analysis:

To repair the LDG back to its original configuration an analysis was completed of the slopes and cross sections of the Gulch upstream and downstream of the disturbed area. Cross sections were cut on a 25-foot interval to determine approximate side slopes of the Gulch in an undisturbed state as well as to determine the approximate longitudinal grade of the LDG in the vicinity of the May Day 2 portal. This provided a typical section for the LDG that could be used to estimate the maximum drainage conveyed by the channel. For the purposes of this analysis, it is assumed that the maximum drainage contained within the LDG is equivalent to the 100-year, 24 hour storm. It is likely that the amount of drainage in the channel is slightly larger than this storm event, but making this assumption will provide a factor of safety in our calculations.

Based on this analysis, it was determined that the LDG could convey approximately 114 cfs of stormwater run-off. DRMS requires that the 10-year, 24 hour storm be conveyed underneath the access road, through a culvert. Based on our analysis, the 10-year storm event would have a flow rate of 51 cfs. This run-off was used to determine the required pipe size to allow the drainage to pass beneath the access road. Calculations show that the 100-year flow could be conveyed in one 42" pipe. Due to vertical constraints it is not possible to install a 42" pipe and that multiple 24" pipes would be used instead of the calculated single 42" CMP. Utilizing CulvertMaster (version 3.3 by Bentley) it was determined that three 24" CMP's could convey 54.7 cfs and completely contain the 10-year event. The remaining 59.3 cfs would overtop the channel and flow across the access road. See Appendix A for drainage calculations.

#### Construction of Improvements:

Construction will begin with installation of necessary runoff and erosion BMP controls as shown on Figure 1 – Initial SWMP in Appendix B. Following installation of these controls, construction will start with the installation of the 24" CMP's. A plan and profile of the pipes was prepared showing the required slopes and length of pipe (see Figure 3 – Culvert Plan & Profile).

All CMP used for this project shall use a typical 2-2/3" x 1/2" corrugation, 16 gage steel (minimum thickness = 0.064") and shall be installed in bedding material meeting the manufacturer's specifications. Typical material used for bedding of CMP is squeegee (3/8" minus sand) due to how easy it is to work with and the squeegee's ability to convey water through the material.

The upstream side of the pipes will be supported by an 18" deep by 6" thick concrete toe wall to prevent undermining of the pipe in high flow situations. It is also recommended that a trash rack be placed over the mouth of each pipe to prevent large debris from entering the pipes.

The downstream side of the pipes will use a multi-inlet CMP flared end section to disperse the water to the greatest extent possible. Additionally, a 14-foot by 15-foot riprap pad will be installed to prevent erosion of the channel as it exits the pipe. The riprap shall have a median rock size of 12" and will be grouted in place, to prevent high velocity flows from dislodging the rock.

After installation of the culverts, grading operations can begin to reshape the LDG and restore it to its original configuration. Figure 2 – Little Deadwood Gulch Grading Plan was prepared to show proposed grading activities.

After completion of grading activities, the channel will need to be stabilized to prevent erosion and degradation of the proposed alignment. Rock Check Dams will be placed along the flow line of the channel to slow the velocity of run-off and prevent scouring. Seeding and mulch will be placed on all disturbed areas. Due to the high probability that water will flow through this area, it is recommended that all slopes disturbed during grading activities be covered with erosion control blankets. Erosion control measures are shown on Figure 4 – Final SWMP.

## **APPENDIX A**

- **LITTLE DEADWOOD GULCH  
DRAINAGE ANALYSIS**

---

## Cross Section for Trapezoidal Channel - 1

---


### Project Description

Friction Method	Manning Formula
Solve For	Discharge

### Input Data

Roughness Coefficient	0.045
Channel Slope	6.60 %
Normal Depth	1.00 ft
Left Side Slope	4.00 H:V
Right Side Slope	3.00 H:V
Bottom Width	12.00 ft
Discharge	113.66 ft <sup>3</sup> /s

### Cross Section Image



V: 10  
H: 1


## Culvert Calculator Report May Day 2 Culverts

Solve For: Discharge


Culvert Summary			
Allowable HW Elevation	8,807.00 ft	Headwater Depth/Height	1.50
Computed Headwater Eleva	8,807.00 ft	Discharge	54.73 cfs
Inlet Control HW Elev.	8,806.89 ft	Tailwater Elevation	8,802.00 ft
Outlet Control HW Elev.	8,807.00 ft	Control Type	Entrance Control
Grades			
Upstream Invert	8,804.00 ft	Downstream Invert	8,801.90 ft
Length	36.00 ft	Constructed Slope	0.058333 ft/ft
Hydraulic Profile			
Profile	S2	Depth, Downstream	1.14 ft
Slope Type	Steep	Normal Depth	1.14 ft
Flow Regime	Supercritical	Critical Depth	1.54 ft
Velocity Downstream	9.88 ft/s	Critical Slope	0.025185 ft/ft
Section			
Section Shape	Circular	Mannings Coefficient	0.024
Section Material	CMP	Span	2.00 ft
Section Size	24 inch	Rise	2.00 ft
Number Sections	3		
Outlet Control Properties			
Outlet Control HW Elev.	8,807.00 ft	Upstream Velocity Head	0.77 ft
Ke	0.90	Entrance Loss	0.69 ft
Inlet Control Properties			
Inlet Control HW Elev.	8,806.89 ft	Flow Control	Submerged
Inlet Type	Projecting	Area Full	9.4 ft <sup>2</sup>
K	0.03400	HDS 5 Chart	2
M	1.50000	HDS 5 Scale	3
C	0.05530	Equation Form	1
Y	0.54000		

## **APPENDIX B – PHASE 1 CONSTRUCTION FIGURES**

- **FIGURE 1 – INITIAL SWMP**
- **FIGURE 2 – LITTLE DEADWOOD GULCH  
GRADING PLAN**
- **FIGURE 3 – CULVERT PLAN & PROFILE**
- **FIGURE 4 – FINAL SWMP**



**LEGEND**

- 8715 --- EXISTING MAJOR CONTOUR
- 8717 --- EXISTING MINOR CONTOUR
- X --- EROSION CONTROL WADOLE
-  (RCD) ROCK CHECK DAM



# CARROLL & LANGE-MANHARD

A MANHARD CONSULTING COMPANY

7442 South Tucson Way, Suite 180-A, Centennial, CO 80112 ph:303.708.0500 fx:303.708.0400 manhard.com  
 Civil Engineers • Surveyors • Water Resource Engineers • Water & Wastewater Engineers  
 Construction Managers • Environmental Scientists • Landscape Architects • Planners

**WILDCAT MINING CORPORATION**

**LA PLATA COUNTY, CO**



**MAY DAY 2 - INITIAL SWMP**

PROJ. MGR.: DJM  
 DRAWN BY: TLR  
 DATE: 02/22/13  
 SCALE: 1"=40'

SHEET  
**1** OF **4**  
**WMCDUC** **120574**

Dwg Name: P:\Wmcduc\dwg\Eng\Final Drawings\DRMS TRS\c - May Day 2 TR\MayDay 2 TR Exhibits-Rev3.dwg Updated By: dmadruga 15: 44





# CARROLL & LANGE-MANHARD

A MANHARD CONSULTING COMPANY

7442 South Tucson Way, Suite 190-A, Centennial, CO 80112 ph:303.708.0500 fx:303.708.0400 manhard.com  
 Civil Engineers • Surveyors • Water Resource Engineers • Water & Wastewater Engineers  
 Construction Managers • Environmental Scientists • Landscape Architects • Planners

**WILDCAT MINING CORPORATION**

**LA PLATA COUNTY, CO**



**MAY DAY 2 - GRADING PLAN**

PROJ. MGR.: DJM  
 DRAWN BY: TLR  
 DATE: 02/22/13  
 SCALE: 1"=40'


SHEET  
**2** OF **4**  
**WMCDUC** 120574

Dwg Name: P:\wmcduc\dwg\Eng\Final Drawings\DRMS TRs\c - May Day 2 TR\MayDay 2 TR Exhibits-Rev3.dwg Updated By: dmadruca 15: 44

Dwg Name: P:\wmcduc\dwg\Eng\Final Drawings\DRMS TRs\c - May Day 2 TR\MayDay 2 TR Exhibits-Rev3.dwg Updated By: dmadruga 10:55




STORM CROSS-SECTION  
H 1:1 - V 1:10



**CARROLL & LANGE-MANHARD**  
A MANHARD CONSULTING COMPANY


7442 South Tucson Way, Suite 190-A, Centennial, CO 80112 ph:303.708.0500 fx:303.708.0400 manhard.com  
Civil Engineers • Surveyors • Water Resource Engineers • Water & Wastewater Engineers  
Construction Managers • Environmental Scientists • Landscape Architects • Planners

<b>WILDCAT MINING CORPORATION</b>	
<b>LA PLATA COUNTY, CO</b>	
<b>MAY DAY 2 - STORM PLAN AND PROFILE</b>	
PROJ. MGR.: <b>DJM</b>	SHEET
DRAWN BY: <b>TLR</b>	<b>3</b> OF <b>4</b>
DATE: <b>02/28/13</b>	<b>WMCDUC</b> <b>120574</b>
SCALE: <b>1"=30'</b>	



**LEGEND**

- |              |  |  |       |                      |
|--------------|--|--|-------|----------------------|
| --- 8715 --- | EXISTING MAJOR CONTOUR                         |  | (HMS) | HYDROMULCH / SEEDING |
| --- 8717 --- | EXISTING MINOR CONTOUR                         |  | (RCD) | ROCK CHECK DAM       |
| --- 8715 --- | PROPOSED MAJOR CONTOUR                         |  |       | RIPRAP               |
| --- 8717 --- | PROPOSED MINOR CONTOUR                         |  |       |                      |
|              | (ECB)  |  |       |                      |
|              | EROSION CONTROL BLANKET WITH PERMANENT SEEDING |  |       |                      |



**CARROLL & LANGE-MANHARD**

A MANHARD CONSULTING COMPANY

7442 South Tucson Way, Suite 180-A, Centennial, CO 80112 ph:303.708.0500 fx:303.708.0400 manhard.com  
 Civil Engineers • Surveyors • Water Resource Engineers • Water & Wastewater Engineers  
 Construction Managers • Environmental Scientists • Landscape Architects • Planners

**WILDCAT MINING CORPORATION**

**LA PLATA COUNTY, CO**

**FINAL SWMP**

PROJ. MGR.: **DJM**  
 DRAWN BY: **TLR**  
 DATE: **02/22/13**  
 SCALE: **1"=40'**

SHEET  
**4** OF **4**  
**WMCDUC** 120574