



Water Action Plan Projects Update

PRRIP Governance Committee Meeting

September 13 - 14, 2016



Presentation Outline

- ❑ Overview of WAP Projects
- ❑ Broad-scale recharge
 - ❑ General concept refresher
 - ❑ New developments
 - ❑ Next steps
- ❑ Slurry wall storage facilities
 - ❑ General concept refresher
 - ❑ New developments
 - ❑ Next steps
- ❑ Questions/Discussions





Overview

WAP Projects – Plan B

Portfolio - Water Action Plan B


Category	Score (AF/yr)	PRRIP or non-PRRIP Land?	Score (AF/yr)
Acquire and Retire	1,459	Non-PRRIP	1,459
Broad-scale Recharge	12,038	PRRIP	3,744
		Non-PRRIP	8,294
Slurry Wall Pits	12,243	PRRIP	5,948
		Non-PRRIP (Existing Pit)	6,295
Slurry Wall Aquifer	7,259	PRRIP	1,452
		Non-PRRIP	5,807



Gets us to estimated
132,119 AF/yr



Timeline – Water Action Plan B







Broad-Scale Recharge

Concept Refresher, Updates & Next Steps

General Concept Refresher




Locations – BSR Projects



BSR on PRRIP Lands

- Focus given to CWR:
 - PRRIP owned
 - Habitat & recharge
 - Close to water source (Phelps Co. Canal)
 - Close to the river
- Score goal = 3,744 AF/yr
 - Deliveries \approx 65 cfs
 - Ponded Area \approx 400 ac



Design will likely change... but this is the general concept



Updates – Infiltration Testing

Infiltration Pits

Excavated



Bermed



Preliminary Results

Pit	Dates	Avg. Inf (ft/d)
Bermed	3/22 – 3/30/16	0.34
Bermed	4/4 – 4/11/16	0.28
Bermed	6/29 – 7/12/16	0.24
Bermed	8/26 – 9/09/16	??
Excavated	3/22 – 4/11/16	0.12
Excavated	6/29 – 7/12/16	0.09
Excavated	7/28 – 8/13/16	??



Assumed Rates:

Bermed = 0.3 ft/d

Excavated = 0.1 ft/d




Updates – Subsurface Investigation



EXPLANATION

- Optical wand and weight
- Receiver unit
- Transmitter unit



EXPLANATION

Lithology

Label	Description
NS	No sample
OL	Organic silty clay-clayey silt
ML-SM	Sandy silt-silty sand
SC-SM	Clayey sand-silty sand
SM	Silty sand
SP	Sand, well sorted

- Canal location
- Surveyed section of canal
- Displayed section of canal
- TM1
- Continuous sediment core and electrical conductivity log and identifier

Happening this week...
started this morning!



Updates – Groundwater Model

- Model recently completed by EDO
 - Need to run scenarios
 - Will help determine influence of ditch, where recharge water goes, etc.



BSR on non-PRRIP Lands

- Investigating other potential recharge sites below Phelps Co. Canal:
 - Same reasons as CWR
- Looking into sites below other canals:
 - Orchard Alfalfa, 30-Mile, Cozad, etc.
- Estimate that we'll need about 4 separate $\frac{1}{4}$ section sites (or equivalent) to reach score goal of 8,294 AF/yr



Next Steps

BSR on CWR


- Engineering design RFP
 - ▣ Finalize soon to select firm & start process by 1/1/17
- Pipeline
 - ▣ Preliminary discussions w/ CNNPID
 - ▣ Deliveries of about 80 – 100 cfs
 - ▣ Pipeline in this winter?
- Permits?
 - ▣ Working w/ HDR
- Leasing & management agreements?
 - ▣ Working internally

BSR on non-PRRIP Lands

- Need to identify potential lands and assess feasibility



Next Steps – Refine Design







Slurry Wall Storage Facilities

Concept Refresher, Updates & Next Steps

General Concept Refresher



Locations – BSR Projects




Slurry Wall Storage on PRRIP Lands

- Goal (7,400 AF/yr):
 - 1 pit
 - 1 aquifer storage site
- Focused on identifying properties that could be potential sites and assessing feasibility of each:
 - Plum Creek Complex
 - Elm Creek Complex
- Can these sites work?



Updates – Plum Creek Complex



Updates – Plum Creek Complex




Updates – Plum Creek Complex

- Preliminary results:
 - Uniform confining layer between alluvium and Ogallala formation
 - Depth to: ~40' – 35'
 - Thickness of: +10'
 - Lab tests:
 - Grain Size Analysis
 - Permeability
 - Porosity



Updates – Elm Creek Complex



Updates – Elm Creek Complex



Updates – Elm Creek Complex

- Preliminary results:
 - Confining layer less persistent and uniform than at Plum Creek (layer is still quite sandy)
 - Depth to: ~20' below subsurface
 - Thickness of: +10'
 - Lab tests:
 - Grain Size Analysis
 - Permeability
 - Porosity



Slurry Wall Storage on non-PRRIP Lands

- Goal (12,102 AF/yr)
 - 2 existing pits
 - 4 aquifer storage sites
- Focused on identifying lands that could be potential sites... mostly focused on feasibility of purchasing sites.





Questions/Discussion