

April 23, 2018

Kevin Reidy Colorado Water Conservation Board 1313 Sherman St. Room 721 Denver, CO 80203

Dear Kevin,

This letter serves as the St. Charles Mesa Water District's (SCMWD) 50% progress report for PO 2016-1004.

SCMWD reports that due to months of litigation the project was significantly delayed. The Zinno Water Users Association agreed to commence a court determination that by providing water to members of the subdivision with desired water service from SCMWD it does not constitute a condemnation of the property of Joseph Water Corporation (former water provider) by SCMWD and does not constitute unlawful interference with any of Joseph Corporation's economic interests by SCMWD. On March 24, 2016, the Zinno Water Association began circulating forms among its membership seeking annexation into the SCMWD service area boundaries, understanding that even if a parcel of property is annexed into SCMWD there is no requirement that the member obtain water from SCMWD and each member is free to obtain potable drinking water from whatever source the member desires. These initial steps are necessary for completing the process of including the Zinno subdivision into the SCMWD service area. On August 7, 2017 a Court Order was signed stating the subdivision may receive water service from SCMWD and by doing so, it does not constitute a condemnation of the property of Joseph Water Corporation. A Declaration was signed by Joseph Water Corporation, SCMWD and the Zinno Water Users Association that defined the terms of the agreement.

The Court Order and Declaration resolved all legal matters and has opened the door for this project to move forward. We immediately began working on several other grants and a loan that could potentially assist with financing this project. This has taken up quite a bit of our time.

During this time, we were also challenged with finding a new project engineer. Our original engineer could no long work on the project due to health problems. This task has been completed and we are ready to move forward with engineering and planning. These issues have affected our schedule tremendously. A revised schedule and budget is attached to this letter. Please note that the District continues to allocate the CWCB Water Efficiency funding to a portion of the cost of water meters for the project. This part of the budget has not changed, only the schedule has changed for the project.



On the bright side, we are moving forward and have annexed the Zinno Subdivision into the District's service boundaries. We have also secured all our project funding from the various sources. We are in the process of signing contracts for a Dept. of Local Affairs Grant and a CWCB Colorado Water Plan Grant. We are also in the process of executing a loan contract with Colorado Water Resources and Power Development Authority.

We anticipate spending funds on the meters within the next 3 months and anticipate making a request for reimbursement in June or July 2018. We thank you for your patience and your support. If you have any questions, please, let me or Jean Van Pelt know.

Sincerely,

and to Sum

David Simpson General Manager

St. Charles Mesa Water District

CWCB WATER EFFICIENCY GRANT BUDGET UPDATE

Long-Term Potable Water Supply - Zinno Subdivision Project

	Long-Term Potable Water Supply - Zinno Subdivision Project	ct													
	LOAN & GRANT DETAILED PROJECT BUDGET					Approved 3/30/18	Approved 11/10/17		Approved	3/6/18	Approved 4/20/18	Received 9/11/17	Received 6/17/16	Received 3/22/18	Commitment Letter
						Department of Local Affairs Grant	Drinking Water Revolving Fund Planning Grant	St. Charles Mesa Water District	Drinking Revolvin Design Engineerin	Water g Fund and	Drinking Water Revolving Fund	Colorado Water Conservation Board Water Supply Reserve Fund Grant	Colorado Water Conservation Board Water Efficiency Grant	Colorado Water Conservation Board Colorado Water Plan Grant	Pueblo County Marijuana Tax Fund
sow				MATERIAL /			DWRF Planning	SCMWD 20%	DWRF De	esign &		CWCB WSRA	CWCB WE	CWCB CWP	
TASKS	SCOPE OF WORK TASK EXPLANATIONS	QTY U	NIT L	LABOR COST	COSTS	DOLA Grant	Grant	Match	Engineerin		t CWRPDA Loan	Grant	Grant	Grant	Pueblo County
	Planning and Construction Engineering Services	1 1			\$ 65,079 \$ 7.060				\$	65,079			'	l	
A	CDPHE Approval Principal Engineer		. S. IR \$	155					\$	7,060			'		
	Grants Management		HR \$	65							-				
В	Engineering Planning and Project Development		.s.		\$ 13,144				\$	13,144					
	Principal Engineer		IR \$	155										I	
c	CAD Technician		IR \$	62	\$ 1,984 \$ 8,528				Ś	8,528			'	l	
Ľ	Surveying GPS Survey Crew		. s. IR \$	285	\$ 6,840				2	8,528	1		'		
	Licensed Surveyor		IR \$	100							1				
	CAD Technician		HR \$	62	\$ 1,488										
D	Construction Plans		.s.		\$ 17,360				\$	17,360	+			 	
	Principal Engineer		HR \$	155							+		<u> </u> '	<u> </u>	
E	CAD Technician Contract Documents		1R Ş .S.	62	\$ 4,960 \$ 3,995				Ś	3,995	+		<u> </u> '		
-	Principal Engineer		-1R \$	155					-	2,555	1		'		
	Reproduction	1 L	.S. \$	275	\$ 275										
F	Materials and Compaction Testing (Geotech)		.s.		\$ 6,000				\$	6,000			ļ'	 	
	Gradation and Proctor Tests		A \$	500									'	l	
	Compaction Tests Concrete Test Sets		A \$	25 125							+		'		
G	As-Built Plans	Ŭ .			\$ 992				Ś	992	-				
	Principal Engineer	4 1	HR \$		\$ 620										
	CAD Technician		HR \$	62	\$ 372										
н	Legal - General Counsel	1 L	.s. \$						\$	8,000					
Task 2	Project Needs Assessment and Environmental Assessment				\$ 18,830 \$ 1,860		\$ 10,000 \$ 1,860	\$ 2,030	ş	6,800			'	l	
Α	Project Needs Assessment Principal Engineer	12	IR \$	155	\$ 1,860		\$ 1,860						'		
В	Environmental Assessment		··· +		\$ 11,575		\$ 4,775	\$ -	\$	6,800					
	Program Manager		HR \$	85	\$ 6,800		\$ 2,200		\$	4,600					
	Professional Staff		IR \$	65			\$ 1,300							 	
	Administrative AutoCAD		HR \$	45			\$ 225 \$ 900							l	
	Other Costs		HR \$.S. \$	60 150	\$ 150		\$ 900 \$ 150								
	Oprincipal Archeologist		-1R \$	130	\$ 1,200		ý 150		\$	1,200	-				
	Biologist	10	HR \$	100	\$ 1,000				\$	1,000					
С	Grants Coordinator	83 I	IR \$				\$ 3,365	\$ 2,030						l	
TASK 3	Construction Project to install water infrastructure				\$ 628,200	\$ 180,550					\$ 251,100	\$ 75,000	\$ 49,950	\$ 71,600	
Α	Construction surveying and traffic control Traffic Control	1 1	.s. \$	20,000	\$ 25,000 \$ 20,000						\$ 25,000		<u> </u> '		
	Construction Surveying		.s. ş	5,000	\$ 5,000						1		'		1
В	Repair existing lines & install temporary service during construction		.s. \$	75,000	\$ 75,000							\$ 75,000			
С	Installation of the proposed potable water system		_		\$ 297,700						\$ 226,100			\$ 71,600	
	Mobilization Pock Execution		.S. \$	30,000							\$ 30,000		<u> </u> '	<u> </u>	
	Rock Excavation 3/4" Washed Rock Bedding (20% of Trench)		.Y. \$	10 20							\$ 1,000 \$ 3,000		<u> </u> '		
	Select Imported Backfill (50% of Trench)		ons \$	15	\$ 18,000						\$ 18,000		'		
	6" Dia. C900 Water Main (Zinno Blvd.)	2,100 L	.F. \$	30	\$ 63,000						\$ 63,000				
	6" Dia. C900 Water Main (Carmela Rd.)		.F. \$								\$ 43,800			ļ	
	6" Dia. C900 Water Main (20 1/4 Lane)		.F. \$	30							\$ 25,800		├ ────'		
	12" Dia. C900 Water Main (21st Lane) Tracer Wire		.F. \$.F. \$	60 1							\$ 36,000 \$ 5,500		<u> </u> '		
	6" MJ Gate Valve & Box (Zinno Blvd.)	7 E	A. \$	1,500							- 5,500		'	\$ 10,500	1
	6" MJ Gate Valve & Box (Carmela Rd.)	5 E	A. \$	1,500	\$ 7,500									\$ 7,500	
	6" MJ Gate Valve & Box (20 1/4 Lane)	2 E	A. \$	1,500	\$ 3,000						<u> </u>		L	\$ 3,000	
	12" MJ Gate Valve & Box (21st Lane)		A. \$	2,800							+		├ ────'	\$ 5,600	
	8" x 6" MJ Tee		A. \$	1,000	\$ 5,000 \$ 5,000						+		'	\$ 5,000 \$ 5,000	
	8" Solid Sleeve 12" 45Deg. MJ Bend		A. \$	1,000	\$ 5,000 \$ 3,000						+		<u> </u> '	\$ 5,000	
	Fire Hydrant Assembly		A. \$	3,700	\$ 22,200						1			\$ 22,200	
	Tie-In with Existing 8" Dia. A.C. Water Main	2 E	A. \$	1,400	\$ 2,800									\$ 2,800	
	Tie-In with Existing 8" Dia. C900. Water Main		A. \$	1,400	\$ 4,200						<u> </u>			\$ 4,200	
								1	1		1	1		\$ 2,800	1
D	Tie-In with Existing 12" Dia. A.C. Water Main	2 E	A. \$	1,400		ć 190 FF0							¢ 40.050	<i>y</i> 2,000	
D	Tie-In with Existing 12" Dia. A.C. Water Main Installation of proposed individual user taps and water meters 3/4" Type K Copper Pipe		.F. \$	1,400	\$ 230,500	\$ 180,550 \$ 40,500							\$ 49,950	÷ 2,000	

St. Charles Mesa Water Distric	ct.	
--------------------------------	-----	--

CWCB WATER EFFICIENCY GRANT BUDGET UPDATE

Long-Term Potable Water Supply - Zinno Subdivision Project

							Approved				Received	Received	Received	Commitment
	LOAN & GRANT DETAILED PROJECT BUDGET					Approved 3/30/18	11/10/17		Approved 3/6/18	Approved 4/20/18	9/11/17	6/17/16	3/22/18	Letter
													Colorado	
											Colorado	Colorado	Water	
											Water	Water	Conservation	
									Drinking Water		Conservation	Conservation	Board	
							Drinking Water		Revolving Fund	Drinking Water	Board Water	Board Water	Colorado	Pueblo County
						Department of	Revolving Fund	St. Charles Mesa	Design and	Revolving Fund	Supply Reserve	Efficiency	Water Plan	Marijuana Tax
						Local Affairs Grant	Planning Grant	Water District	Engineering Grant	Loan	Fund Grant	Grant	Grant	Fund
sow				MATERIAL /			DWRF Planning	SCMWD 20%	DWRF Design &		CWCB WSRA	CWCB WE	CWCB CWP	
TASKS	SCOPE OF WORK TASK EXPLANATIONS	QTY	UNIT	LABOR COST	COSTS	DOLA Grant	Grant	Match	Engineering Grant	CWRPDA Loan	Grant	Grant	Grant	Pueblo County
	Meter Assemblies	100	EA.	\$ 1,200	\$ 120,0	00 \$ 70,050						\$ 49,950		
Task 4	Demolition and Reconstruction of Roadways				\$ 192,0									\$ 192,076
Α	Demolition of existing streets				\$ 43,9									
	Cut existing asphalt	10,100	L.F.	\$ 3	\$ 25,2	50								
	Asphalt & base course removal (Zinno Blvd.)	852	S.Y.	\$ 10	\$ 8,5	20								
	Asphalt & base course removal (Carmela Rd.)	653	S.Y.	\$ 10	\$ 6,5	80								
	Asphalt & base course removal (20 1/4 Lane)	368	S.Y.	\$ 10	\$ 3,6	30								
В	Reconstruct the roadways				\$ 148,0	96								
	Asphalt & base course repair (Zinno Blvd)	852	S.Y.	\$ 19	\$ 15,7	52								
	Asphalt & base course repair (Carmela Rd.)	623	S.Y.	\$ 19	\$ 11,5	26								
	Asphalt & base course repair (20 1/4 Lane)	368	S.Y.	\$ 19	\$ 6,8	18								
	Milling at curb	8,000	L.F.	\$ 6	\$ 48,0	00								
	1/2 Street 1" overlayment	880	Ton	\$ 75	\$ 66,0	00								
Task 5	Abandon Joseph Water System Storage and Wells				\$ 39,5	0 \$ 39,500								
	Demolish and Remove Two 300 sqft Structures	1	L.S.	\$ 20,500	\$ 20,5	00								
	Demolish and RemoveTwo 9000 gal Steel Storage Tanks	1	L.S.	\$ 15,000	\$ 15,0	00								
	Cap Well	1	L.S.	\$ 4,000	\$ 4,0	00								
Task 6	TR-840 filter for WTP	1	L.S.	\$ 54,780	\$ 54,7	30 \$ 54,780								
Task 7	Project Management & Contingency				\$ 210,8	70\$-				\$ 210,870				
Α	Engineering Quality Assurance/Quality Control and Contracts Administration				\$ 17,9	20								
	Principal Engineer	104	HR	\$ 155	\$ 16,1	20								
	Clerical	40	HR	\$ 45										
в	Legal - General Counsel	1	L.S.	\$ 20,000	\$ 20,0	00								
С	Legal - Bond Counsel	1	L.S.	\$ 20,000										
D	Grant & Loan Management	230	HR	\$ 65	\$ 14,9	60								
E	Construction Contingency (11.5%)			\$ 138,000	\$ 138,0									
	TOTAL FOR ALL TASKS				\$ 1,209,3	\$ 274,830	\$ 10,000	\$ 2,030	\$ 71,879	\$ 461,970	\$ 75,000	\$ 49,950	\$ 71,600	\$ 192,076
	FUNDING BY SOURCE				\$ 1,209,3	\$ 274,830	\$ 10,000	\$ 2,030	\$ 71,879	\$ 461,970	\$ 75,000	\$ 49,950	\$ 71,600	\$ 192,076
	FUNDING PERCENTAGES				10	0% 23%	1%	0.2%	6%	38%	6%	4%	6%	16%

St. Charles Mesa Water District Long-Term Potable Water Supply for the Zinno Subdivision Project Schedule

February April September 2018 January March Mav June July August October November DESCRIPTION Annexation to St. Charles Mesa Water District Final Preliminary Engineering Report to CDPHE & DOLA Geotechnical Testing & Report Field Surverying Preparation of Contruction Plans & Contract Documents Final Plans & Contract Documents to CDPHE **Bid Process** New Distribution Water System Construction Demolition of Zinno Water infrastructure Testing & Disinfection **Reconstruct Streets**