



OWL MOUNTAIN PARTNERSHIP

P.O. Box 737

Walden Colorado 80480

September 10, 2020

Colorado Water Conservation Board
1313 Sherman Street
Room 718
Denver, Colorado 80203

FINAL REPORT

Reference Purchase Order: POGGI,PDAA,202000002420

Dear CWCB:

The "VanValkenburg Staples 1 Ditch" project has been completed. This project replaced two, old, dilapidated turnout structures that currently exist in the Staples 1 Ditch with one, functional check structure that includes two built-in turnouts. The structure will allow the water users to control water not only in the ditch but at the two turnout locations as well. RLW Enterprises performed the installation.

No major obstacles were encountered with the installation of the project.

The proposed budget is identical to the actual budget.

The NRCS certified the structure for water control. The structure meets NRCS's Standards and Specifications for Structure for Water Control #587. NRCS approved the matching payment amount of \$18,360.00. The landowner contributed \$4,164.00.

Therefore, we are requesting a final payment of \$40,474.00: \$37,476 from CWCB's WSRF to cover the remaining cost of installation and \$2,998.00 for Owl Mountain Partnership's 8% administration fee.

Sincerely,

Kendall E. Ray

Administrator for Owl Mountain Partnership

VanValkenburg Family LLC. Structure For Water Control Staples 1 Ditch

Purchase Order Number: POGG1,PDAA, 202000002420

Practice Certification



Debbi Heeney

**NRCS District Conservationist
100 Main Street**

USDA Natural Resources Conservation Service
Colorado

United States Department of Agriculture

*Practice is complete and all materials
and installation meet
NRCS Specification #587 - Structure
For Water Control.*



Above: Photo of the outlet end of the pipes (HDPE 36" x 20') in the main ditch—staples ditch.

Below: Photo of the outlet end of the pipe (HDPE 36" x 20') the turnout ditch.

Not Pictured: is the 2nd turnout pipe (HDPE 15" x 40').

