




**COLORADO DIVISION OF RECLAMATION, MINING AND SAFETY**  
**MINERALS PROGRAM INSPECTION REPORT**  
**PHONE: (303) 866-3567**

The Division of Reclamation, Mining and Safety has conducted an inspection of the mining operation noted below. This report documents observations concerning compliance with the terms of the permit and applicable rules and regulations of the Mined Land Reclamation Board.

<b>MINE NAME:</b> Cresson Project	<b>MINE/PROSPECTING ID#:</b> M-1980-244	<b>MINERAL:</b> Gold	<b>COUNTY:</b> Teller
<b>INSPECTION TYPE:</b> Monitoring	<b>INSPECTOR(S):</b> Timothy A. Cazier	<b>INSP. DATE:</b> August 7, 2014	<b>INSP. TIME:</b> 08:25
<b>OPERATOR:</b> Cripple Creek & Victor Gold Mining Company	<b>OPERATOR REPRESENTATIVE:</b> Chris Hanks	<b>TYPE OF OPERATION:</b> 112d-3 - Designated Mining Operation	

<b>REASON FOR INSPECTION:</b> Normal I&E Program	<b>BOND CALCULATION TYPE:</b> None	<b>BOND AMOUNT:</b> \$136,471,600.00
<b>DATE OF COMPLAINT:</b> NA	<b>POST INSP. CONTACTS:</b> None	<b>JOINT INSP. AGENCY:</b> None
<b>WEATHER:</b> Cloudy	<b>INSPECTOR'S SIGNATURE:</b> 	<b>SIGNATURE DATE:</b> November 12, 2014

**GENERAL INSPECTION TOPICS**

This list identifies the environmental and permit parameters inspected and gives a categorical evaluation of each. No problems or possible violations were noted during the inspection. The mine operation was found to be in full compliance with Mineral Rules and Regulations of the Colorado Mined Land Reclamation Board for the Extraction of Construction Materials and/or for Hard Rock, Metal and Designated Mining Operations. Any person engaged in any mining operation shall notify the office of any failure or imminent failure, as soon as reasonably practicable after such person has knowledge of such condition or of any impoundment, embankment, or slope that poses a reasonable potential for danger to any persons or property or to the environment; or any environmental protection facility designed to contain or control chemicals or waste which are acid or toxic-forming, as identified in the permit.

(AR) RECORDS----- <u>Y</u>	(FN) FINANCIAL WARRANTY----- <u>N</u>	(RD) ROADS----- <u>Y</u>
(HB) HYDROLOGIC BALANCE----- <u>Y</u>	(BG) BACKFILL & GRADING----- <u>N</u>	(EX) EXPLOSIVES----- <u>N</u>
(PW) PROCESSING WASTE/TAILING---- <u>Y</u>	(SF) PROCESSING FACILITIES----- <u>NA</u>	(TS) TOPSOIL----- <u>Y</u>
(MP) GENL MINE PLAN COMPLIANCE- <u>Y</u>	(FW) FISH & WILDLIFE----- <u>Y</u>	(RV) REVEGETATION---- <u>N</u>
(SM) SIGNS AND MARKERS----- <u>Y</u>	(SP) STORM WATER MGT PLAN---- <u>N</u>	(SB) COMPLETE INSP---- <u>N</u>
(ES) OVERBURDEN/DEV. WASTE----- <u>Y</u>	(SC) EROSION/SEDIMENTATION--- <u>Y</u>	(RS) RECL PLAN/COMP-- <u>N</u>
(AT) ACID OR TOXIC MATERIALS----- <u>Y</u>	(OD) OFF-SITE DAMAGE----- <u>Y</u>	(ST) STIPULATIONS----- <u>N</u>

Y = Inspected and found in compliance / N = Not inspected / NA = Not applicable to this operation / PB = Problem cited / PV = Possible violation cited

## **OBSERVATIONS**

The Division conducted a monitoring inspection of the site on August 7, 2014. Timm Comer, Tim Brown, and Chris Hanks were present for a pre-inspection meeting. Tim Cazier represented the Division. The focus of this inspection was to observe water levels, ongoing construction and inspect the Grassy Valley stormwater ponds.

### **Pre-Inspection Meeting:**

Mr. Comer provided a status update on the following activities:

- Spent ore transport from the Arequa VLF (AGVLF) to the Squaw Gulch PSSA – the mine plans to move 1.7 million tons from the Phase IV area of the AGVLF to the PSSA as proposed in TR-72 beginning in October 2014 and ending in April 2015.
- The mercury emissions control devices required by CDPHE had been installed and ready to start compliance testing for the EPA. CDPHE's Air Pollution Control Division will provide oversight.

Mr. Brown provided an overview of CC&V's exploration activities, including possible integration of the Chicago Tunnel (M-1988-026) and Providence Mine (M-2012-052).

### **Inspection:**

Mr. Hanks accompanied the Division representative on the site inspection.

**Mine plan:** Production drilling and blasting continued in the Wildhorse Extension (WHEX) pit (see **Photo 1**). The new power line on the south side of the AGVLF was completed (see **Photos 2** and **3**).

**Construction:** The Division observed concurrent placement of soil liner fill (SLF), 100 mil single-sided textured geomembrane and low volume solution collection fill (LVSCF) in the PSSA (see **Photo 4**). The low volume solution collection (LVSC) riser pipes (see **Photo 5**) were also installed in the south corner of the PSSA. PVC pipe used to determine when the required 3-foot thickness of the LVSCF is achieved was observed (see **Photo 6**).

**Grassy Valley Stormwater Ponds:** The Division inspected pond numbers 16, 17, 17N, 18, 19, and 20. All ponds appeared to be functioning properly. Riprap in the spillways (see **Photos 7** and **8**) appeared in good condition and adequate overflow capacity appeared to be available (see **Photos 9** and **10**).

**Water levels:** The inspection continued as the Division visited each of the high and low solution collection system transducers and recorded water level values. The recording sheet is included as **Attachment A**, and the values are summarized below in the Transducer Readings.

The North and South Arequa Gulch underdrains were inspected. The South Underdrain discharge was determined to be 12.0 gpm. The North Underdrain, A35 pumpback line and B63 pumpback line were dry.

Transducer Readings:

**Phase I High Volume Solution Collection (readings in ft)**

<u>Pump #299 / XDCR #xx</u>	<u>Pump #300 / XDCR #00</u>
34.8	35.3

<u>Pump #301 / XDCR #01</u>	<u>Pump #302 / XDCR #02</u>
24.7	36.8

Pump #303/XDCR  
#03  
39.9

**Phase I Low Volume Solution Collection (readings in ft)**

<u>Pond Lvl / XDCR #1</u>	<u>System Press / XDCR #2</u>
56.20	49.00

**Phase I Pond Piezometers (readings in ft)**

<u>Piezo #1 (HAND)</u>	<u>Piezo #2 (AUTO)</u>
0.36	0.52

**Phase II & III High Volume Solution Collection (readings in ft)**

<u>Pump / XDCR #4</u>	<u>Pump / XDCR #5</u>	<u>Pump / XDCR #6</u>
26.1	30.4	28.1

**Phase II & III Low Volume Solution Collection (readings in ft)**

<u>Pump / XDCR #1 (AUTO)</u>	<u>Pump / XDCR #2 (AUTO)</u>
0.40	0.46

**Phase II & III Pond Piezometer (readings in ft)**

Piezo (Pipe)  
31.00

**Phase IV High Volume Solution Collection (readings in ft)**

<u>Pump #4 / XDCR #307</u>	<u>Pump #5 / XDCR #308</u>	<u>Pump #6 / XDCR #309</u>	<u>XDCR pipe (#310 Reserved)</u>
17	16.7	16.5	16.5

**Phase IV Low Volume Solution Collection (readings in inches)**

<u>Pump / XDCR #1</u>	<u>Pump / XDCR #2</u>
16.10	11.60

**Phase V High Volume Solution Collection (readings in ft)**

<u>XDCR #311 (AUTO)</u>	<u>XDCR #312 (AUTO)</u>	<u>XDCR #313 (AUTO)</u>	<u>XDCR #314 (AUTO)</u>
17.45	15.77	16.04	19.41

**Phase V Low Volume Solution Collection (readings in inches)**

<u>XDCR #001</u>	<u>XDCR #002</u>
12.30	15.50

**External Pond Low Volume Solution Collection (readings in inches)**

<u>Pump / XDCR #1-EXT (AUTO)</u>	<u>Pump / XDCR #2-EXT (AUTO)</u>
13.3	13.6

**PHOTOGRAPHS**



Photo 1. Active mining in the WHEX area (looking south).



Photo 2. New power line on the south side of the AGVLF (looking NE).



**PHOTOGRAPHS (cont.)**



Photo 3. New power line on the south side of the AGVLF (looking SE).



Photo 4. Placement of SLF, 100 mil single-sided textured geomembrane & LVSCF in PSSA (looking SW).



**PHOTOGRAPHS (cont.)**



Photo 5. LVSC) riser pipes (looking south).



Photo 6. PVC pipes used to determine required 3-foot thickness of the LVSCF in the PSSA.



**PHOTOGRAPHS (cont.)**



Photo 7. Spillway riprap – Pond #17N (looking north).



Photo 8. Inlet riprap – Pond #16 (looking north).



**PHOTOGRAPHS (cont.)**



Photo 9. Available capacity in Pond #17 (looking north).



Photo 10. Available capacity in Pond #19 (looking north).



**Inspection Contact Address**

Timm Comer  
Cripple Creek & Victor Gold Mining Company  
100 North Third Street  
Victor, CO 80860

Enclosure

EC: Tom Kaldenbach, DRMS  
Amy Eschberger, DRMS  
Elliott Russell, DRMS  
Chris Hanks, CC&V  
DRMS file

## ATTACHMENT A

Date:

## Phase I High Volume Solution Collection

Pump #299 / XDCR #xx  
Note: 80% Pump #300 / XDCR #00  
cap. @ 63.75 Pump #301 / XDCR #01  
ft Pump #302 / XDCR #02  
 Pump #303 / XDCR #03

	6/19/13	9/4/13	10/30/13	1/30/14	4/9/14	6/3/14	Notes	2014 8/7
Units	No Check	11:13	15:30	12:58	No Check	12:31		13:48
(ft)	n/a	57.7	34.2	54.6	n/a	34.8	-	34.8
(ft)	n/a	37.5	35.4	35.0	n/a	35.3	-	35.3
(ft)	n/a	26.1	21.8	24.4	n/a	22.4	-	22.4
(ft)	n/a	40.8	37.8	36.9	n/a	35.3	-	36.8
(ft)	n/a	43.3	41.8	41.3	n/a	38.7	-	39.9

## Phase I Pond Piezometers

Pond Lvl / XDCR #1  
 System Press / XDCR #2

	No Check	11:13	15:30	12:58	No Check	12:31		13:48
(ft)	n/a	57.3	53.4	55.1	n/a	53.7		56.2
(ft)	n/a	45.4	45.2	46.5	n/a	48.7	system head	49.0

## Phase I Low Volume Solution Collection

Note: Req'd Piezo #1 (HAND)  
< 2 ft Piezo #2 (AUTO)

	No Check	11:22	15:42	11:15	No Check	12:36		13:55
(ft)	n/a	0.51	0.62	0.58	n/a	0.44	-	0.86
(ft)	n/a	0.69	0.51	0.56	n/a	0.78	-	0.52

## Phase II &amp; III High Volume Solution Collection

Note: 80% Pump / XDCR #4  
cap. @ 49.4 Pump / XDCR #5  
ft Pump / XDCR #6

	No Check	11:27	15:36	11:12	No Check	12:39		14:12
(ft)	n/a	29.6	14.1	16.0	n/a	12.9	-	26.1
(ft)	n/a	29.2	15.8	15.8	n/a	15.4	-	30.4
(ft)	n/a	33.1	15.6	18.6	n/a	14.0	-	38.1

## Phase II &amp; III Pond Piezometer

Piezo (Pipe)

	No Check	15:36	11:07	No Check	12:37	14:22
(ft)	n/a	36.5	31.9	31.9	n/a	31.0

## Phase II &amp; III Low Volume Solution Collection

Note: Req'd Pump / XDCR #1 (AUTO)  
< 2 ft Pump / XDCR #2 (AUTO)

	No Check	11:25	15:38	11:05	No Check	12:40		14:14
(ft)	n/a	0.38	0.32	0.39	n/a	0.26	-	0.42
(ft)	n/a	0.32	0.58	0.66	n/a	0.46	-	0.46

## Phase IV High Volume Solution Collection

Note: 80% Pump #4 / XDCR #307  
cap. @ 56.5 Pump #5 / XDCR #308  
ft Pump #6 / XDCR #309  
 XDCR pipe (#310 Reserved)

	No Check	9:49	No Check	12:14	11:06	11:56		11:32
(ft)	n/a	42.2	n/a	32.0	11.6	12.3	-	17.0
(ft)	n/a	41.9	n/a	31.7	11.2	12.0	-	16.7
(ft)	n/a	41.7	n/a	31.9	11.4	11.9	-	16.5
(ft)	n/a	41.8	n/a	31.9	11.4	12.0	-	16.5

## Phase IV Low Volume Solution Collection

Note: Req'd Pump / XDCR #1  
< 24" Pump / XDCR #2

	No Check	9:47	No Check	12:19	11:06	12:02		11:32
(in)	n/a	18.5	n/a	19.5	16.8	17.1	-	16.1
(in)	n/a	13.1	n/a	12.1	12.0	11.6	-	11.6

## Phase V High Volume Solution Collection

Note: 80% XDCR #311 (AUTO)  
cap. @ 36.5 XDCR #312 (AUTO)  
ft XDCR #313 (AUTO)  
 XDCR #314 (AUTO)

	No Check	11:03	No Check	11:42	No Check	12:22		13:37
(ft)	n/a	27.00	n/a	14.08	n/a	16.78	-	17.4
(ft)	n/a	27.09	n/a	14.86	n/a	17.06	-	15.7
(ft)	n/a	27.04	n/a	15.58	n/a	16.96	-	16.04
(ft)	n/a	27.45	n/a	15.73	n/a	16.77	-	19.4

## Phase V Low Volume Solution Collection

Note: Req'd XDCR #001  
< 24" XDCR #002

	No Check	11:05	No Check	11:44	No Check	12:24		13:39
(in)	n/a	11.38	n/a	13.26	n/a	8.92	-	12.36
(in)	n/a	17.00	n/a	17.00	n/a	16.30	-	15.5

## External Pond Low Volume Solution Collection

Note: Req'd Pump / XDCR #1-EXT (AUTO)  
< 24" Pump / XDCR #2-EXT (AUTO)

	No Check	11:19	15:42	11:07	No Check	13:03		13:57
(in)	n/a	13.4	9.5	13.6	n/a	13.2	-	13.3
(in)	n/a	15.0	10.5	10.4	n/a	8.6	-	13.6

## Underdrain Discharge Area

South Underdrain (S U/D)  
Note: 1 4" Pipe Discharge AG 01 Spring Pipe  
l/sec = NPDES Discharge AG 1.5 -001A  
15.85 gpm North Underdrain (N U/D)  
 24-inch Solid Pipe

	No Check	11:32	11:05	11:28	13:20	12:55		14:01
(gpm)	n/a	Dry	14.1	4.6	3.6	2	2 gal/33 sec	29 gal/15 sec
(gpm)	n/a	Dry	Dry	Dry	Dry	0.24		
(gpm)	n/a	Dry	Dry	Dry	Dry			
(gpm)	n/a	Dry	Dry	Dry	Dry			
(gpm)	n/a	Dry	Dry	Dry	Dry			

## Aregua Gulch Monitor Well Pumpback System

35A  
Data first 63B  
collected by B63  
DRMS 3/8/12 A35

	No Check	11:55	11:21	13:17	12:45		14:01
(in)	n/a	0.00	0.00	0.00	0.00		0.00
(ft)	n/a	14.59	17.75	23.75	35.37	30.29	31.08
(gpm)	n/a	0.66	0.62	0.98	0.00		
(gpm)	n/a	0.00	0.00	0.00	0.00	0.24	

16 gal/5 sec