



STATE OF  
COLORADO

Cazier - DNR, Tim <tim.cazier@state.co.us>

---

## Weekly Liner Update

1 message

---

**Justin Bills** <Justin.Bills@newmont.com>

Thu, Jul 12, 2018 at 4:46 PM

To: Tim Cazier - DNR <tim.cazier@state.co.us>

Cc: Elliott Russell - DNR <elliott.russell@state.co.us>, Meg Burt <Margaret.Burt@newmont.com>, "Eschberger - DNR, Amy" <amy.eschberger@state.co.us>, Linda White <Linda.White@newmont.com>

Tim,

Drain Cover Fill (DCF) placement was completed between the 9650' and 9750' elevation on Friday, July 6. The QA/QC monitoring report for the DCF phase of the 9650-9750' elevations was submitted to the Division on July 11, 2018.

Additionally, the geomembrane liner between the 9850'-9900' elevations was removed using a CX210C CASE excavator. A CAT 336F and CAT 305.5 E mini excavator were used to complete excavation of the anchor trench on the 9900' bench. Approximately, 22,275 square feet of 80 MIL LLDPE double sided textured geomembrane was installed by Comanco between 9850-and 9900' on July 7, 2018. The liner panel seaming was performed using one fusion machine/operator method. Non-destructive testing was performed for fusion welded seams. Repairs were performed using the extrusion welding method for all marked defects.

DCF has been stockpiled on the 9750' bench south of the liner repair area. On July 10, 2018 a dozer began pushing two-foot lifts of DCF upslope between the 9750' and 9850' elevations.

All work performed by Ames and Comanco was overseen by Newfields' inspection personnel.

Please let me know if you have any questions

Thank you,



**Justin Bills**

Senior Environmental Specialist

Cripple Creek and Victor Gold Mining Co.

T 719.689.4046

7/13/2018

State.co.us Executive Branch Mail - Weekly Liner Update

M 719.306.3388

[www.newmont.com](http://www.newmont.com)

**Newmont Mining Corporation**  
Cripple Creek and Victor Gold Mining Co.

100 North 3<sup>rd</sup> Street

Victor, CO 80860

*Please consider the environment before printing this e-mail.*

---

### 3 attachments



**07.07\_ND\_testing.jpg**  
179K



**07.06\_DCF.jpg**  
174K



**07.06\_AnchorTrench.jpg**  
169K







