

# MINERALS PROGRAM INSPECTION REPORT PHONE: (303) 866-3567

The Division of Reclamation, Mining and Safety has conducted an inspection of the mining operation noted below. This report documents observations concerning compliance with the terms of the permit and applicable rules and regulations of the Mined Land Reclamation Board.

| MINE NAME:                                 |       | MINE/PROSPECTING ID#:           | MINERAL:                             | COUNTY:     |  |  |  |  |
|--|-------|---------------------------------|--------------------------------------|-------------|--|--|--|--|
| Cresson Project                            |       | M-1980-244                      | Gold                                 | Teller      |  |  |  |  |
| INSPECTION TYPE:                           |       | INSPECTOR(S):                   | INSP. DATE:                          | INSP. TIME: |  |  |  |  |
| Monitoring                                 |       | Brock Bowles                    | March 29, 2021                       | 09:00       |  |  |  |  |
| OPERATOR:                                  |       | <b>OPERATOR REPRESENTATIVE:</b> | TYPE OF OPERATION:                   |             |  |  |  |  |
| Cripple Creek & Victor Gold Mining Company |       | Jeana Ratcliff                  | 112d-3 - Designated Mining Operation |             |  |  |  |  |
|  |       |                                 |                                      |             |  |  |  |  |
| <b>REASON FOR INSPECTION:</b>              |       | BOND CALCULATION TYPE:          | BOND AMOUNT:                         |             |  |  |  |  |
| Normal I&E Program                         |       | \$159,491,188.00                |                                      |             |  |  |  |  |
| DATE OF COMPLAINT:                         |       | POST INSP. CONTACTS:            | JOINT INSP. AGE                      | SP. AGENCY: |  |  |  |  |
| NA   |       | None                            | None                                 |             |  |  |  |  |
| WEATHER:                                   | INSPE | CTOR'S SIGNATURE:               | SIGNATURE DATE:                      |             |  |  |  |  |
| Clear                                      | Br    | al fauls                        | May 11, 2021                         |             |  |  |  |  |

## **GENERAL INSPECTION TOPICS**

This list identifies the environmental and permit parameters inspected and gives a categorical evaluation of each. No problems or possible violations were noted during the inspection. The mine operation was found to be in full compliance with Mineral Rules and Regulations of the Colorado Mined Land Reclamation Board for the Extraction of Construction Materials and/or for Hard Rock, Metal and Designated Mining Operations. Any person engaged in any mining operation shall notify the office of any failure or imminent failure, as soon as reasonably practicable after such person has knowledge of such condition or of any impoundment, embankment, or slope that poses a reasonable potential for danger to any persons or property or to the environment; or any environmental protection facility designed to contain or control chemicals or waste which are acid or toxic-forming, as identified in the permit.

| (AR) RECORDS <u>N</u>                    | (FN) FINANCIAL WARRANTY <u>N</u>    | (RD) ROADS <u>Y</u>          |
|--|-------------------------------------|------------------------------|
| (HB) HYDROLOGIC BALANCE <u>Y</u>         | (BG) BACKFILL & GRADING <u>Y</u>    | (EX) EXPLOSIVES <u>N</u>     |
| (PW) PROCESSING WASTE/TAILING <u>N</u>   | (SF) PROCESSING FACILITIES <u>N</u> | (TS) TOPSOIL <u>N</u>        |
| (MP) GENL MINE PLAN COMPLIANCE- <u>Y</u> | (FW) FISH & WILDLIFE N              | (RV) REVEGETATION Y          |
| (SM) SIGNS AND MARKERS <u>N</u>          | (SP) STORM WATER MGT PLAN <u>N</u>  | (RS) RECL PLAN/COMP <u>N</u> |
| (ES) OVERBURDEN/DEV. WASTE <u>N</u>      | (SC) EROSION/SEDIMENTATION Y        | (ST) STIPULATIONS <u>N</u>   |
| (AT) ACID OR TOXIC MATERIALS <u>N</u>    | (OD) OFF-SITE DAMAGE <u>N</u>       |                              |

Y = Inspected / N = Not inspected / NA = Not applicable to this operation / PB = Problem cited / PV = Possible violation cited

# **OBSERVATIONS**

This inspection was conducted by Brock Bowles of the Division of Reclamation, Mining and Safety (Division). Jeana Ratcliff, Jessy Darby and Dylan Noble (Operator) were present for the inspection. The Cresson Project is located between the towns of Cripple Creek and Victor in Teller County. This site is a 112d-3 Designated Mining Operation (DMO) permitted for 6,007 acres to mine and process gold ore. At the time of the inspection it was cool, clear, windy, and the ground was damp/muddy from melting snow.

This inspection included the following facilities and areas: -VLF1 Phases I, II/III, IV and V Pumps -External Storage Pond -PSES Pond Repair -VLF2 Pumps -ADR2 Access Road -Discuss Weed Control Plan

### Valley Leach Facility 1 (VLF1):

The water level readings from transducers for the high volume solution collection system (HVSC), pond piezometers, and low volume solution collection system (LVSC) of Phases I, II/III, IV and V were recorded. All recorded values were below their respective reporting limits. See attached report below.

### Valley Leach Facility 2 (VLF2):

The water level readings from transducers for the high volume solution collection system (HVSC) and low volume solution collection system (LVSC) were recorded. All recorded values were below their respective reporting limits. See attached report.

External Storage Pond: The water level readings were recorded at the External Storage Pond. See attached report.

### **PSES** Pond Repair:

The PSES pond was the subject of a possible problem noted in the June 30, 2020 inspection. CC&V abated the problem in January 2021 by increasing the depth and surface area of the pond to accommodate larger flows, and increased the embankment width to 10 feet. This was a follow up inspection to see the repairs. The pond appeared to be bigger than when last observed, although, the pond dimensions were not recorded before or after the completed work to verify the increase in size. The larger pond capacity will increase the infiltration rate of solution. The embankment width was increased from 2 feet wide to 10 feet wide across the top (photo 1). The top of embankment measurement was verified. The larger embankment width greatly enhances the stability of the embankment. The embankment stability is important because of the pond's proximity to the edge of liner. No water/solution was in the pond and the bird balls were in place.

## ADR2 Access Road:

A section of the ADR2 Access Road, located SE of the ADR2 facility, crosses the VLF1 edge of liner. The grade of the road in this area is steep and due to the nature of the terrain, solution and impacted storm water has the potential to follow the road off-liner. A sump and water bar were installed across the road to direct solution off the road and back over liner (photo 2). The sump and water bar were in good condition and were directing solution away from the road and back towards lined areas. The Operator should monitor this area throughout the spring and summer to ensure the sump and water bar remain effective.

The Operator may consider regrading the road above the sump/water bar as an additional low maintenance tool to keeping solution on-liner. The road through the area is sloped outward, or downhill. This forces solution to the outside of the road and into the sump and 6" culvert under the road. Sumps and culverts need constant maintenance, especially in winter. If the road above the sump/culvert was graded inward toward the hill, it forces solution to the inside of the road, into a roadside ditch and downhill to the big perimeter ditch keeping solution on-liner. Also, if 100-200 feet of road above the sump is sloped inward, it creates a gentle change in the roadbed that snow plows will have little effect on (versus a water bar which is easily taken out by a snow plow).

## ECOSA:

A section of the ECOSA was being graded to final grade. The work was being done on the southern end of the pile, north of last year's reclamation work (photo 3). A single bulldozer was pushing material downhill from the top of the pile. The top and bottom of the work area was inspected. The top of the work area had been graded, slightly sloped to the north (photo 4).

The bulldozer operator was contacted via radio and he gave permission to inspect the area below grading operations. The grading work did not reach the bottom of the ECOSA yet and the current grading work could not be seen due to the terrain. The area was snow covered and the access road was very muddy and slippery making driving conditions difficult. No slides, boulders, or evidence of falling loose material was seen below the grading operations (photo 5).

## Weed Control Plan:

During the Aug 2020 inspection, several areas were noted as having noxious weeds. Some of noted the weed populations were not previously known. CC&V notified their weed control contractor and these areas will now be monitored and treated regularly. These new areas were documented in CC&V's Integrated Weed Management Report submitted with the 2021 Annual Report.

#### PERMIT #: M-1980-244 INSPECTOR'S INITIALS: BFB INSPECTION DATE: March 29, 2021

# **PHOTOGRAPHS**



Photo 1 – PSES pond larger embankment



Photo 2 – Water bar and sump across the access road



Photo 3 – Grading work on ECOSA



Photo 4 – ECOSA graded at the top, facing south



Photo 5 – ECOSA below grading operations



Photo 6 – VLF2 overlook

## **Inspection Contact Address**

Jeana Ratcliff Cripple Creek & Victor Gold Mining Company P. O. Box 191 Victor, CO 80860

EC: Elliott Russell, DRMS Michael Cunningham, DRMS Tim Cazier, DRMS Patrick Lennberg, DRMS DRMS file Justin Raglin, CC&V Katie Blake, CC&V Jeana Ratcliff, CC&V

#### PERMIT #: M-1980-244 INSPECTOR'S INITIALS: BFB INSPECTION DATE: March 29, 2021

#### ATTACHMENT A

| CC&V VLF Wat   |  | Previous Results |                    |         |            |           |         |          |             |
|--|--|------------------|--------------------|---------|------------|-----------|---------|----------|-------------|
| Date:  |  |                  | 7/29/20            | 9/15/20 | 10/29/20   | 3/29/21   | 4/29/21 |          | Notes       |
| AREQUA VLF:  |  | EPS:             | TC1                | TC1     | JPL        | BFB       | TC1     |          |             |
| Phase I HVSC & Pond Piezometers                                |  | TIME:            | 10:01              |         | 12:38      | 10:39     | 12:56   | <b>1</b> |             |
| <u>Note: 80% cap.</u><br>@ 63.75 ft                            | Max. of Pump #299, #300, #301,<br>302, or #303 (Circle Pump #) | (ft)             | 45.6               |         | 46.5@30:   | 47.9@299  | 53.2    |          |             |
|  | Pond Lvl / XDCR #1   | (ft)             | 45.2               | -       | 42.8       | 44.3      | 52.4    |          |             |
|  | System Press / XDCR #2   | (ft)             | 43.3               |         | 2.5        | 43.9      | 44.3    |          | system head |
| Phase I Low Vol  | lume Solution Collection                                       | TIME:            | 10:19              |         |            | 10:32     | 10:25   |          | -           |
| Note: Reg'd  | Piezo #1 (HAND)  | (ft)             | 0.42               |         |            | 0.68      | 0.60    |          |             |
| < 2 ft   | Piezo #2 (AUTO)  | (ft)             | 0.85               | 122     | 22         | 0.68      | 0.82    |          |             |
| Phase II & III HVSC & Pond Piezometer                          |  | TIME:            | 10:26              |         | 11:38      | 10:19     | 9:47    |          |             |
| Net ON C   | Max. of XDCR #4, #5, or #6 (Circle                             | 2                |                    |         |            |           |         |          |             |
| Note: 80% @<br>49.4 ft   | XDCR #)  | (ft)             | 31.4               |         | 24.4 @6    | 21.3@4    | 21.7    |          |             |
|  | Piezo (Pipe)   | (ft)             | 41.4               |         | 31.2       | 32.5      | 31.2    |          |             |
| Phase II & III Lo  | w Volume Solution Collection                                   | TIME:            | 10:30              |         | 11:40      | 10:21     | 9:50    |          |             |
| Note: Reg'd  | Pump / XDCR #1 (AUTO)  | (ft)             | 0.74               |         | 0.45       | 0.32      | 0.72    |          |             |
| ~2)1   | Pump / XDCR #2 (AUTO)  | (ft)             | 0.29               |         | 0.68       | 0.35      | 0.54    |          |             |
| Phase IV High V  | olume Solution Collection                                      | TIME:            | 13:07              |         |            | 11:53     | 11:50   | r        | r           |
| <u>Note: 80% cap.</u><br>@ 56 5 ft                             | Max. of Pump #307, #308, or<br>#309 (Circle Pump #)            | (ft)             | 19.1               |         |            | 12.1@309  | 12.4    |          |             |
| <u>e 50.5 ji</u>   | XDCR pipe (#310 Resv'd)  | (ft)             | 37.7               |         |            | 37.7      | 37.7    |          |             |
| Phase IV Low V   | olume Solution Collection                                      | TIME:            | 13:09              | bat. in |            | 11:55     | 11:52   | 10.      | 50.<br>     |
| Note: Req'd  | Pump / XDCR #1   | (in)             | 15.0               |         |            | 14.9      | 14.9    |          |             |
| < 24 "   | Pump / XDCR #2   | (in)             | 12.1               |         |            | 12.1      | 12.0    | -        | -           |
| Phase V High V   | olume Solution Collection                                      | TIME:            | 9:45               |         | 11:05      | 9:56      | 9:35    |          |             |
| <u>Note: 80% cap.</u><br>@ 36 5 ft                             | Max. of XDCR #311, #312, #313,<br>or #314 (Circle XDCR #)      | (ft)             | 151                |         | 1/1 8/0311 | 18 7@314  | 193     |          |             |
| Phase V Low Vo   | olume Solution Collection                                      | TIME             | 9.46               |         | 14.0@31.   | 9.58      | 9.37    |          |             |
| Filase v Low ve  | YDCR #001  | (in)             | 6                  |         | 7          | 6         | 6.0     |          |             |
| Note: Reg'd  | XDCR #002  | (in)<br>(in)     | 11.7               |         | , 10.8     | 11        | 15.9    |          |             |
| ~ Z4 ** ADCR #002  |  | 1                |                    | 1.2     | 1010       |           | 1010    | -        |             |
| External Pond L  | ow Volume Solution Collection                                  | TIME:            | 10:16              | i       | 11:21      | 10:30     | 10:19   |          | ĺ           |
| Note: Req'd  | Pump / XDCR #1-EXT (AUTO)                                      | (in)<br>(:)      | 10.1               |         | 4          | 6./       | 4.2     |          |             |
| < 24 "   | Pump / XDCR #2-EXT (AUTO)                                      | (in)             | 17.5               |         | 14.7       | 12        | 12.9    |          |             |
| Underdrain Discharge Area                                      |  | TIME:            |                    |         |            |           | 10:00   |          | 1           |
|  | South Underdrain (S U/D)                                       | (gpm)            | Dry                |         | Dry        |           | Dry     |          |             |
| Note: 1 fker -   | 4" Pipe Discharge AG 01 Spring Pipe                            | (gpm)            | Dry                |         | Dry        |           | Dry     |          |             |
| 15.85 gpm  | NPDES Discharge AG 1.5 -001A                                   | (gpm)            | Dry                |         | Dry        |           | Dry     |          |             |
|  | North Underdrain (N U/D)                                       | (gpm)            | Dry                |         | Dry        |           | Dry     |          | -           |
|  | 24-inch Solid Pipe   | (gpm)            | Dry                |         | Dry        |           | Dry     | -        |             |
| Arequa Gulch N   | Aonitor Well Pumpback System                                   | TIME:            | 10:40              |         |            | · · · · · |         | 8        |             |
| 0  | 63B  | (ft)             | 15.3               |         |            |           | 25      |          |             |
| <u>Data first</u><br><u>collected by</u><br><u>DRMS 3/8/12</u> | 123C   | (ft)             | 20.1               |         |            |           |         |          |             |
|  | B63  | (gpm)            | ~0.5               |         |            |           | 0       |          |             |
|  | 123C   | (gpm)            |                    |         |            |           | 0       |          |             |
| SQUAW GULCH VLF High Vol. SC:                                  |  | TIME:            |                    | 10:59   | 13:02      |           | 10:38   |          | 0           |
| <u>Note: 80% cap.</u><br>@ 94 ft                               | LIT #88301 (north end)   | (ft)             | 1 <del>773</del> 1 | 18.3    | 19.5       | 30.4      | 47.2    |          |             |
|  | LIT #88303   | (ft)             | 7227               | 18.1    | 19.3       | 30.2      | 44.7    |          |             |
|  | LIT #88305   | (ft)             |                    | 18.9    | 19.6       | 29.9      | 46.9    |          |             |
|  | LIT #88307 (south end)   | (ft)             | 12221              | 19.2    | 20.4       | 30.5      | 46.9    |          |             |
|  | Piezometer-LIT #88314  | (ft)             |                    | 36.3    |            |           | 60.8    |          |             |
| SQUAW GULCH VLF Low Vol. SC:                                   |  |                  |                    | 10:55   | 13:02      | 11:06     | 10:38   | 1        | 1           |
| Note: Req'd<br>< <mark>24</mark> "                             | Leachate Pump 1  | (in)             | 11                 | 10.8    | 12.7       | 11.0      | 12.6    |          |             |
|  | Leachate Pump 2  | (in)             | 5552               | 9.3     | 11.2       | 9.5       | 11.1    |          |             |