



STATE OF
COLORADO

Cazier - DNR, Tim <tim.cazier@state.co.us>

Re: Dave Schuler - Gravel Pit Schedule

1 message

Cazier - DNR, Tim <tim.cazier@state.co.us>
To: Tamara Myers <tmyers@d49.org>

Thu, Mar 8, 2018 at 8:57 AM

Tammy,

Thank you for providing a completion schedule for the corrective actions. I will extend the due date to complete all three to April 2, 2018 (the first Monday after the end of March).

Tim Cazier, P.E.
Environmental Protection Specialist

P 303.866.3567 x8169 | F 303.832.8106 | C 303.328.5229
1313 Sherman St., Room 215, Denver, CO 80203
tim.cazier@state.co.us | www.mining.state.co.us

On Wed, Mar 7, 2018 at 8:02 PM, Tamara Myers <tmyers@d49.org> wrote:

Thank you so much for your help! Here is a schedule that we have come up with to meet the requirements for the gravel pit to stay in compliance with the State.

Hydrologic Balance: We will be backfilling the pits to at least two feet above the groundwater surface by the end of March 2018. We will hopefully begin this process next week (March 12th -18th).

Gen. Compliance With Mine Plan - Erosion gullies and ruts: We will be repairing the gullies and the ruts and reconstruct and stabilize to prevent erosion damage by the end of March 2018. We will begin this process as soon as the dozer is delivered (the week of March 12th). We will provide photo documentation once the gullies and ruts are reconstructed and stabilized.

Revegetation - Russian Olives: We will begin the removal of the Russian Olive bushes beginning the week of March 12th. Once the bushes are removed we will work with the weed control district office to develop a post-treatment monitoring plan by the end of March.

Thank you again for your assistance with keeping the gravel pit up to date. Please let me know if I have missed anything and I will be glad to add it.

Tammy Myers
Dave Schuler's Daughter
