## Flood DSS Work Activity Description

Task	Activity
Task 1 Project Kickoff	1.1 None – task is complete.
Task 2 Level of Data Collection	2.1 None – task is complete.
Task 3.1 Evaluation of Alternative Technologies	3.1.1 None – task is complete.
Task 3.2 System Development	3.2.1 Fixed the identify tool to show all attributes in the info window as a table rather than a popup if more than one feature is located.
	3.2.2 Added session cookies so user only has to agree to the disclaimer one time per website per browser session. Updated disclaimer language from CWCB.
	3.2.3 Fixed legend sizing in weather modification simple site.
	3.2.4 Minor edits to layer/group names and organization based on internal testing and review.
Task 4 Data Inventory	4.1.1 None – task is complete.
Task 5.1 Statewide Data Collection	5.1 None – task is complete.
Task 5.2 County Data Collection	5.2.1 None – task is complete.
Task 5.3 Digitizing Data	5.3.1 None.
Task 6.1 Real-Time Flow Data	6.1.1 Worked with DWR to implement and test the final real-time data and alert stored procedure. This included separating the real-time flow and alerts into two tables, grouping alerts on distinct alert thresholds, and filtering to identify active alerts.
	6.1.2 Updated the map layers and web applications accordingly.
Task 6.2 Flood Outlook and Snow Data	6.2.1 Continued to work with HDR on product formats and attempting to get the products on an ftp site for automatic processing into the Flood DSS.
	6.2.2 Refined the SNOTEL data to put QC flags into a separate field and symbolize stations with non-numeric current values as missing.
Task 6.3 Link to SMS Alert System	6.3.1 See 6.1.1.

Task 6.4 Data Quality Assessment and Utility for Web Serving	<ul> <li>6.4.1 Implemented metadata viewing for CSV-based layers and external web services.</li> <li>6.4.2 Created metadata for SNOTEL and SNODAS data layers.</li> </ul>
Task 6.5 Data Preprocessing	6.5.1 Fixed symbols and added units to streamflow stations, SNOTEL, and SNODAS layers in the map viewer.
	6.5.2 Added streamflow alerts as a restricted layer.
	6.5.3 Fixed hazard plans layer so field with hyperlink to plan becomes visible using identify tool.
	6.5.4 Organized real-time data group by data type and changed layers that are made visible by default. Added air temperature layer from nowcast web service.
Task 7 Access to Non-Spatial Data	7.1 None.
Task 8 Access to Laserfiche Data	8.1 None.
Task 9 Installation and Testing	<ul> <li>9.1 Worked with CWCB to gain access to Flood DSS computers and began remotely installing software components. Python scripts for dynamic data processing (snow, real-time flow, and alerts) have been installed and tested, with final configuration pending installation and configuration of the ArcGIS Server machine.</li> <li>9.2 Made a push from the development machine (Pinewood) to the testing machine (Sherwood) to test and finalize what will be installed on DNR's server for the initial install.</li> </ul>
Task 10 Training and Documentation	10.1 Documented data update procedures and integrated it into the administrator's manual.
	10.2 Began documentation of installing and configuring the web server.
Task 11 System Evaluation	11.1 None.
Task 12 Project Management	12.1 Managed work activities.
	12.2 Submitted May invoice and monthly reports.
	12.3 Held May progress meeting on June 23 via teleconference.