3607 County Rd. 65 Rangely, CO 81648 (970)675-4300 fax (970)675-4399

October 10, 2023

Mr. Clayton Wein Division of Reclamation, Mining and Safety 1313 Sherman Street, Room 215 Denver, CO 80203

RE: Sediment Pond Inspection Report for Third Quarter 2023.
County Road 65 Subsidence Monitoring Report
Blue Mountain Energy, Inc., Deserado Mine (Permit C-1981-018).

### Dear Clayton:

Enclosed is the Sediment Pond Inspection Report for the third quarter 2023 for the Deserado Mine. The only discharges that occurred during the quarter was from the B-seam dewatering system, D-seam dewatering system, DP-1, and Raw Water Lagoon.

Pumping to the 'D-seam' dewatering pond system was reinitiated during late November 2017. Pumping from the 'B-seam' continued to the old system (BD-1-7 and BD-LC) and should continue that direction until we get a discharge permit at BD2-4.

#### COUNTY ROAD 65 SUBSIDENCE REPORT

Longwall mining under County Road 65 did not occur during the quarter. Virtually no settlement is visible since the last report. Monitoring of the area is done daily as the area is traversed for other duties around the mine property.

If you have any questions, please call me at (970) 675-4347.

Sincerely,

Jason Tuttle P.E. Project Engineer

enc.:

# Blue Mountain Energy, Inc. - Deserado Mine Quarterly Sediment Pond Inspection Report Third Quarter 2023

Inspector: Kurtis Blunt - Sr. Environmental Engineer

Operational Status

Opei	perational Status												
	Type of				Approx	Sediment	Out	flow	H <sub>2</sub> O S	amp.			
#	Ponds	Name	Description	Date	H <sub>2</sub> 0 Level %	Level %	Yes	No	Yes	No	Comments		
1	Sed Ponds	DP-1	D-Portal	9/18	100	50	Х		Х		Scheduled for cleanout fall '23		
2	"	RP-A	Refuse Area A	9/18	20	10		Х		Х			
3	"	RP-1	Refuse Area 1	9/18	0	10		Х		Χ			
4	"	RP-2/3	Refuse Area 2/3	9/18	0	20		Х		Χ	Outfall structure will be replaced fall '23		
5	"	RP-4	Refuse Area 4	9/18	0	35		Х		Χ			
6	"	RP-5	Refuse Area 5A	9/18	0	25		Х		Х			
7	"	RR-1	Railroad Fill Slope Pond 1	9/18	0	5		Х		Х			
8	"	RRS	Railroad Loadout Washdown Sump	9/18	0	5		Х		Х			
9	"	SS-1	Slot Storage Building Access Road Pond	9/18	0	10		Х		Х			
10	"	SS-2	Slot Storage Blding Emerg. Coal Storage Area Pond	9/18	0	6		Х		Х			
11	"	HSL-1	Halandras Sanitary Land Fill Pond	9/18	0	5		Х		Х			
12	"	SDH-2U	Down Hole Sump Upper Influent Pond	inactive	inactive	5		Х		Х	Shut off 2/96 due to mine sealing		
13	"	SDH-2L	Down Hole Sump Lower Effluent Pond	inactive	inactive	5		Х		Х	Shut off 2/96 due to mine sealing		
14	"	SDH-3L	Down Hole Sump Discharge 2 - Lower	9/18	100	10		Х		Х	Pumping restarted late November 2017		
15	"	SDH-3M	Down Hole Sump Discharge 2 - Middle	9/18	0	0		Х		Х	New 10/2015		
16	"	SDH-3U	Down Hole Sump Discharge 2 - Upper	9/18	0	0		Х		Х	New 10/2015		
17	"	TS-1	Transfer Building 1	9/18	0	20		Х		Х			
18	"	TS-2	Transfer Building 2	9/18	0	20		Х		Х			
19	"	TS-2a	Temp Coal Storage by Transfer 2	9/18	0	5		Х		Х			
20	"	BD-1	B-Dewatering Pond #1	9/18	90	40		Х		Х	Outflow weekly		
21	"	BD-2	B-Dewatering Pond #2	9/18	95	25		Х		Х	Outflow weekly		
22	"	BD-3	B-Dewatering Pond #3	9/18	95	0		Х		Х	Outflow weekly		
23	"	BD-4	B-Dewatering Pond #4	9/18	95	0		Х		Х	Outflow weekly		
24	"	BD-5	B-Dewatering Pond #5	9/18	95	0		Х		Х	Outflow weekly		
25	"	BD-6	B-Dewatering Pond #6	9/18	95	0		Х		Х	Outflow weekly		
26	"	BD-7	B-Dewatering Pond #7	9/18	95	0		Х		Х	Outflow weekly		
27	"	BD-LC	B-Dewatering Last Chance Pond	9/18	95	0	Х		Х		Outflow weekly		
28	"	BD2-3	BD2-Dewatering Pond #3 (lower large pond)	9/18	20	0		Х		Х			
29	"	BD2-4	BD2-Dewatering Pond #4 (discharge pond)	9/18	0	0		Х		Х			
30	"	BD2-5	BD2-Dewatering Pond #5 (initial small pond)	9/18	0	0		Х		Х			
31	Proc Pond		Prep Plant Process Pond	9/18	60	55		Х		Х			
32	"	PP-2	Prep Plant Process Pond	9/18	80	50		Х		Х			
33	"	RW-1	Raw Water Lagoon @ White River	9/18	100	25	Х			Х	Freshwater storage pumped from river		

## Inspection Categories

Erosional Third Quarter 2023

	sionai		Rills &	Gullies	Adeo	uate	Cha	nnel	Emban	kment			
				ankment	ent Vegetatio		Erosion		Burrows		Other		Comments/
#	Name	Date	Yes	No	Yes	No	Yes	No	Yes	No	Yes	No	Maintenance Required
1	DP-1	9/18		Х	Х			Х		Х		Х	·
2	RP-A	9/18		Х	Х			Х		Х		Х	
3	RP-1	9/18		Х	Х			Х		Х		Х	
4	RP-2/3	9/18		Х	Х			Х		Х		Х	
5	RP-4	9/18		Х	Х			Х		Χ		Х	
6	RP-5	9/18		Х	Х			Х		Χ		Х	
7	RR-1	9/18		Х	Х			Х		Χ		Х	
8	RRS	9/18		Х	Х			Х		Χ		Х	
9	SS-1	9/18		Х	Х			Х		Χ		Х	
10	SS-2	9/18		Х	Х			Х		Χ		Х	
11	HSL-1	9/18		Х	Х			Х		Χ		Х	
12	SDH-2U	inactive		Х	Х			Х		Χ		Х	Shut off 2/96 due to mine sealing
13	SDH-2L	inactive		Х	Х			Х		Χ		Х	Shut off 2/96 due to mine sealing
14	SDH-3L	9/18		Х	Х			Х		Χ		Х	Pumping straight to SDH-3L
15	SDH-3M	9/18		Х	Х		Х			Х		Х	Eroded - No longer active
16	SDH-3U	9/18		Х	Х			Х		Χ		Х	No longer active
17	TS-1	9/18		Х	Х			Х		Χ		Х	
18	TS-2	9/18		Х	Х			Χ		Χ		Χ	
19	TS-2a	9/18		Х	Х			Χ		Χ		Χ	
20	BD-1	9/18		Х	Х			Χ		Χ		Χ	Seeded Fall 2012
21	BD-2	9/18		Х	Х			Х		Χ		Χ	Seeded Fall 2012
22	BD-3	9/18		Х	Х			Х		Χ		Χ	Seeded Spring 2014
23	BD-4	9/18		Х	Х			Х		Χ		Χ	Seeded Fall 2012
24	BD-5	9/18		Х	Х			Х		Х		Χ	Seeded Fall 2012
25	BD-6	9/18		Х	Х			Х		Χ		Χ	Seeded Fall 2012
26	BD-7	9/18		Х	Х			Х		Х		Χ	Seeded Fall 2014
27	BD-LC	9/18		Х	Х			Х		Χ		Χ	Seeded Fall 2014
28	BD2-3	9/18		Х	Χ			Х		Χ		Х	Seeded Spring & Fall 2017
29	BD2-4	9/18		Х	Χ			Х		Χ		Х	Seeded Spring & Fall 2017
30	BD2-5	9/18		Х	Х			Х		Χ		Х	Seeded Spring & Fall 2017
31	PP-1	9/18		Х	Χ			Х		Χ		Х	
32	PP-2	9/18		Х	Χ			Х		Χ		Х	
33	RW-1	9/18		Х	Χ			Х		Χ		Χ	

#### Structural

Stru	ıctural										
			Diffe	ential	Crac	ks or					
			Set	tling	Slides		Seepage		Other		
#	Name	Date	Yes	No	Yes	No	Yes	No	Yes	No	Comments/Maintenance Required
1	DP-1	9/18		Х		Х		Х		Х	Cleanout scheduled for fall '23
3	RP-1	9/18		Х		Χ		Х		Х	
4	RP-2/3	9/18		Х		Χ		Х		Х	Animal burrow found in embankment - repaired
5	RP-4	9/18		Х		Χ		Х		Χ	
6	RP-5	9/18		Х		Χ		Х		Х	
7	RR-1	9/18		Х		Χ		Х		Х	
8	RRS	9/18		Х		Χ		Х		Χ	
9	SS-1	9/18		Х		Χ		Х		Χ	
10	SS-2	9/18		Х		Χ		Χ		Χ	
11	HSL-1	9/18		Х		Χ		Х		Χ	
12	SDH-2U	inactive		Х		Χ		Х		Χ	Shut off 2/96 due to mine sealing
13	SDH-2L	inactive		Х		Χ		Χ		Χ	Shut off 2/96 due to mine sealing
14	SDH-3L	9/18		Х		Χ		Х		Χ	
15	SDH-3M	9/18		Х		Χ		Х		Χ	
16	SDH-3U	9/18		Х		Χ		Χ		Χ	
17	TS-1	9/18		Х		Χ		Х		Χ	
18	TS-2	9/18		Х		Χ		Х		Χ	
19	TS-2a	9/18		Х		Χ		Х		Χ	
20	BD-1	9/18		Х		Х		Х		Χ	
21	BD-2	9/18		Х		Χ		Х		Χ	
22	BD-3	9/18		Х		Χ		Х		Χ	
23	BD-4	9/18		Х		Χ		Х		Χ	
24	BD-5	9/18		Х		Χ		Х		Χ	
25	BD-6	9/18		Х		Х		Х		Χ	
26	BD-7	9/18		Х		Χ		Х		Χ	
27	BD-LC	9/18		Х		Χ		Х		Χ	
31	BD2-3	9/18		Х		Χ		Х		Χ	
32	BD2-4	9/18		Х		Χ		Х		Χ	
33	BD2-5	9/18		Х		Χ		Х		Χ	
31	PP-1	9/18		Х		Χ		Х		Χ	
32	PP-2	9/18		Х		Χ		Х		Χ	
33	RW-1	9/18		Χ		Х		Χ		Χ	

## **Inspection Categories**

Third Quarter 2023

Appurtenant Structures

				ective	Dewa	tering	Faulty				
		Spi		lways	Device Clogged		Baffles, Pumps		Other		
#	Name	Date	Yes	No	Yes	No	Yes	No	Yes	No	Comments/Maintenance Required
1	DP-1	9/18		Х		Х		Х		Χ	
2	RP-A	9/18		Χ		Χ		Χ		Χ	
3	RP-1	9/18		Χ		Χ		Χ		Χ	
4	RP-2/3	9/18		Χ		Χ		Χ		Χ	Stand pipe rusted, needs replaced
5	RP-4	9/18		Χ		Х		Х		Х	
6	RP-5	9/18		Χ		Х		Х		Х	
7	RR-1	9/18		Χ		Χ		Χ		Χ	
8	RRS	9/18		Χ		Χ		Χ		Χ	
9	SS-1	9/18		Χ		Χ		Х		Х	
10	SS-2	9/18		Χ		Χ		Χ		Χ	
11	HSL-1	9/18		Χ		X		Х		Χ	
12	SDH-2U	inactive		Χ		X		Χ		Χ	Shut off 2/96 due to mine sealing
13	SDH-2L	inactive		Χ		X		Χ		Χ	Shut off 2/96 due to mine sealing
14	SDH-3L	9/18		Χ		X		Χ		Χ	Pumping straight to SDH-3L
15	SDH-3M	9/18	Х			X		Χ		Χ	Eroded -no longer active
16	SDH-3U	9/18		Χ		X		Χ		Χ	no longer active
17	TS-1	9/18		Х		Х		Х		Χ	
18	TS-2	9/18		Х		Х		Х		Χ	
19	TS-2a	9/18		Χ		X		Χ		Х	
20	BD-1	9/18		Х		Х		Х		Х	
21	BD-2	9/18		Χ		X		Χ		Х	
22	BD-3	9/18		Χ		X		Х		Χ	
23	BD-4	9/18		Χ		X		Χ		Χ	
24	BD-5	9/18		Χ		X		Χ		Χ	
25	BD-6	9/18		Χ		X		Χ		Χ	
26	BD-7	9/18		Χ		X		Χ		Χ	
27	BD-LC	9/18		Х		X		Х		Х	
28	BD2-3	9/18		Χ		Х		Х		Х	
29	BD2-4	9/18		Х		Х		Х		Х	
30	BD2-5	9/18		Х		Х		Х		Х	
31	PP-1	9/18		Х		Х		Х		Χ	
32	PP-2	9/18		Х		Х		Х		Х	
33	RW-1	9/18		Х		X		Х		Χ	

Notes:

I am a professional engineer registered in the State of Colorado and my experience fulfills the requirements of the Colorado Surface Coal Mining Reclamation Act.

My certification fulfills the requirements for an annual inspection for impoundments required by Section 4.05.9(14) and quarterly inspections of such by Section 4.05.9(17) of the Rules and Regulations of the Colorado Mined Land Reclamation Board Pursuant to the Colorado Surface Coal Mining Reclamation Act.

I certify, based on my field observations and those observations of my qualified designates and professional investigations, as detailed above, that the each pond referenced above, at Blue Mountain Energy, Inc., Deserado Mine, located in Rio Blanco County, Colorado, was constructed and maintained in accordance with the approved plan and to comply with the requirements of Section 4.05.9.

Jason L. Tuttle

Project Engineer

Colorado Registered P.E. No. 43992