



OWL MOUNTAIN PARTNERSHIP

P.O. Box 737

Walden Colorado 80480

November 25, 2019

Colorado Water Conservation Board
1313 Sherman Street
Room 718
Denver, Colorado 80203

FINAL REPORT

Reference Purchase Order: POGGI,PDAA,202000002424

Dear CWCB:

The "Darcy Ditch" project has been completed. The project consisted of the installation of a 440 ft, 30" ADS N12 pipeline. The pipeline will prevent further seepage and washouts along a section of the Darcy Ditch. RLW Enterprises performed the installation.

Natural Resources Conservation Service (NRCS) extended the pipeline length from 300 feet to 440 feet. The additional 140 feet were needed to fully stabilize the weak section of the ditch. No major obstacles were encountered with the installation of the project.

The proposed budget differs from the actual budget due to the 140 ft. increase in length.

The NRCS certified the pipeline. The irrigation water pipeline meets NRCS's Standards and Specifications for Irrigation Water Pipeline #430. NRCS approved the matching payment amount of \$13,009.92 (an increase of \$4,138.92 from the original matching amount of \$8,871.00). The landowner contribution also increased from the original match of \$3,019.00 to \$4,450.07.

Therefore, we are requesting a final payment of \$29,010: \$26,859.00 from CWCB's WSRF to cover the remaining cost of installation and \$2,151.00 for Owl Mountain Partnership's 8% administration fee.

Sincerely,

Kendall E. Ray
Administrator for Owl Mountain Partnership

Deline Land and Cattle Co. Irrigation Pipeline Darcy Ditch

Purchase Order Number: POGG1,PDAA, 202000002424



Practice Certification

***Practice is complete and all materials and installation meet
NRCS Specification #430 - Irrigation Water Pipeline.***

Debbi Heeney

**NRCS District Conservationist
100 Main Street
Walden, Colorado 80480
Phone: (970)723-4724**

USDA Natural Resources Conservation Service
Colorado

United States Department of Agriculture



Photos of buried pipeline. USFS requested debris be left on fill. Installation looks great.



Grade = 0.00375 Total Drop is 1.65 feet from inlet to outlet.



Completed Length = 440 feet of 30" diameter ADS N12 Pipe with adequate cover.

