

The Division of Reclamation, Mining and Safety has conducted an inspection of the mining operation noted below. This report documents observations concerning compliance with the terms of the permit and applicable rules and regulations of the Mined Land Reclamation Board.

MINE NAME:	MINE/PROSPECTING ID#:	MINERAL:	COUNTY:
Perry Pit	M-1990-098	Sand and gravel	Weld
<b>INSPECTION TYPE:</b>	INSPECTOR(S):	INSP. DATE:	INSP. TIME:
Monitoring	Peter S. Hays	February 24, 2016	14:00
OPERATOR:	<b>OPERATOR REPRESENTATIVE:</b>	TYPE OF OPERATION:	
Northern Colorado Constructors	J.C. York, Jonathan Zadel	112c - Construction Regular Operation	

<b>REASON FOR INSPECTION:</b>	BOND CALCULATION TYPE:	BOND AMOUNT:
Normal I&E Program	None	\$369,459.89
DATE OF COMPLAINT:	POST INSP. CONTACTS;	JOINT INSP. AGENCY:
NA	None	None
WEATHER:	INSPECTC & STATURE:	SIGNATURE DATE:
Clear	DJ 6/20	February 26, 2016

The following inspection topics were identified as having Problems or Possible Violations. OPERATORS SHOULD READ THE FOLLOWING PAGES CAREFULLY IN ORDER TO ASSURE COMPLIANCE WITH THE TERMS OF THE PERMIT AND APPLICABLE RULES AND REGULATIONS. If a Possible Violation is indicated, you will be notified under separate cover as to when the Mined Land Reclamation Board will consider possible enforcement action.

## **INSPECTION TOPIC:** Backfilling & Grading

PROBLEM/POSSIBLE VIOLATION: Problem: The repaired river bank did not appear to extend past the shared Consolidated Mutual and Aggregate Industries property line and did not appear to restore the required Aggregate Industries offset from the property line and pond slope in Phase 3 to the required grade.
CORRECTIVE ACTIONS: Provide as-built survey data for the breach area grading work indicating the property line and toe of slope on the Aggregate Industries property.
CORRECTIVE ACTION DUE DATE: 4/26/16

**INSPECTION TOPIC:** Revegetation

**PROBLEM/POSSIBLE VIOLATION:** Problem: The seed mixture used by Arnold's Custom Seeding for the breach area revegetation is unknown.

**CORRECTIVE ACTIONS:** Provide the seed mixture used by Arnold's Custom Seeding to revegetate the breach area.

**CORRECTIVE ACTION DUE DATE:** 4/26/16

## **OBSERVATIONS**

The Perry Pit was inspected by Peter Hays with the Division of Reclamation, Mining and Safety (Division/DRMS) as part of the ongoing Platte River breach and flood event repair. Mr. Jonathon Zadel with Northern Colorado Constructors and Mr. J.C. York with J&T Consulting, Inc. were present during the inspection.

This inspection is a follow-up to the previous site inspections on July 6, 2015 and July 17, 2015 to verify the completed Platte River breach repair was performed in compliance with Technical Revision No. 4 (TR-04). The technical revision was approved by the Division on August 12, 2015. The technical revision involved the remaining repairs to the east bank of the Platte River on The Consolidated Mutual Water Company's and Aggregate Industries, Inc. properties after returning the river to its original channel. The repairs included grading with concrete rip rap and overburden, topsoiling and seeding. The grading and placement of topsoil was completed recently. The area was seeded the day before the inspection. The seeding and straw crimping was observed during the inspection.

Arnold's Custom Seeding preformed the revegetation work for the area. The seed mix used by Arnold's is unknown. The Operator stated the seed mix would be provided to the Division. This is cited as a problem requiring corrective action by the Operator by the due date.

The repaired river bank area was inspected from the AI site following this inspection. It appeared from the AI side the grading work did not extend past the shared property line and did not appear to restore the AI offset and Phase 3 pond slope to the required grade. This is cited as a problem requiring corrective action by the Operator by the due date. The Division contacted Mr. York regarding as-built survey data for the grading work following the inspection. Mr. York stated the survey work would be completed soon and would include the property line and toe of slope on the AI property.

## **Inspection Contact Address**

Mr. Chris Zadel Northern Colorado Constructors 9075 Weld County Road 10 Fort Lupton, CO 80621

Cc: Wally Erickson, DRMS J.C. York, J&T Consulting, Inc.

#### PERMIT #: M-1990-098 INSPECTOR'S INITIALS: PSH INSPECTION DATE: February 24, 2016

# **PHOTOGRAPHS**



Looking south from NE corner of breach repair



Looking SW from NE corner of breach repair



Looking south along bank of Platte River



Looking SE from NW corner of breach repair



Looking north from SE corner of breach repair



Looking NE from SE corner of breach repair

### **GENERAL INSPECTION TOPICS**

This list identifies the environmental and permit parameters inspected and gives a categorical evaluation of each. No problems or possible violations were noted during the inspection. The mine operation was found to be in full compliance with Mineral Rules and Regulations of the Colorado Mined Land Reclamation Board for the Extraction of Construction Materials and/or for Hard Rock, Metal and Designated Mining Operations. Any person engaged in any mining operation shall notify the office of any failure or imminent failure, as soon as reasonably practicable after such person has knowledge of such condition or of any impoundment, embankment, or slope that poses a reasonable potential for danger to any persons or property or to the environment; or any environmental protection facility designed to contain or control chemicals or waste which are acid or toxic-forming, as identified in the permit.

(AR) RECORDS <u>N</u>	(FN) FINANCIAL WARRANTY <u>N</u>	(RD) ROADS <u>N</u>
(HB) HYDROLOGIC BALANCE <u>N</u>	(BG) BACKFILL & GRADING <u>PB</u>	(EX) EXPLOSIVES <u>N</u>
(PW) PROCESSING WASTE/TAILING <u>N</u>	(SF) PROCESSING FACILITIES <u>N</u>	(TS) TOPSOIL <u>N</u>
(MP) GENL MINE PLAN COMPLIANCE- <u>N</u>	(FW) FISH & WILDLIFE <u>N</u>	(RV) REVEGETATION PB
(SM) SIGNS AND MARKERS <u>N</u>	(SW) STORM WATER MGT PLAN <u>N</u>	(CI) COMPLETE INSP <u>N</u>
(ES) OVERBURDEN/DEV. WASTE <u>N</u>	(SC) EROSION/SEDIMENTATION <u>N</u>	(RS) RECL PLAN/COMP <u>N</u>
(AT) ACID OR TOXIC MATERIALS <u>N</u>	——————————————————————————————————————	<u> </u>

Y = Inspected and found in compliance / N = Not inspected / NA = Not applicable to this operation / PB = Problem cited / PV = Possible violation cited