



STATE OF  
COLORADO

Cazier - DNR, Tim <tim.cazier@state.co.us>

---

## Weekly Liner Update

1 message

---

**Justin Bills** <Justin.Bills@newmont.com>

Thu, Jun 7, 2018 at 4:25 PM

To: "Cazier - DNR, Tim" <tim.cazier@state.co.us>

Cc: Meg Burt <Margaret.Burt@newmont.com>, Gary Horton <Gary.Horton@newmont.com>, Elliott Russell - DNR <elliott.russell@state.co.us>, "Eschberger - DNR, Amy" <amy.eschberger@state.co.us>

Tim,

The geomembrane liner integrity investigation has continued to make steady progress with Newfields overseeing Ames Construction as they continue to remove material from the investigation area. The Cat 321C, D6T and D9T continued to remove material from between the 9650' and 9750' benches. Material removal was focused in the Northeast side of the work area.

A Cat 336F excavator equipped with a smooth roller compactor was used to compact the loose material on the SLF between the 9735' and 9695' elevations.

In preparation for liner repairs, 12 rolls of geomembrane material arrived on site June 1<sup>st</sup>.

Please let me know if you have any questions,

Thank you,



**Justin Bills**

Senior Environmental Specialist

Cripple Creek and Victor Gold Mining Co.

T 719.689.4046

M 719.306.3388

[www.newmont.com](http://www.newmont.com)

**Newmont Mining Corporation**

Cripple Creek and Victor Gold Mining Co.

6/8/2018

State.co.us Executive Branch Mail - Weekly Liner Update

100 North 3<sup>rd</sup> Street

Victor, CO 80860

*Please consider the environment before printing this e-mail.*

---

## 2 attachments



**06.01\_GeoExposure.jpg**

140K



**604\_SLF\_compaction.jpg**

265K





