

Cazier - DNR, Tim <tim.cazier@state.co.us>

Weekly Liner Update

1 message

Justin Bills <Justin.Bills@newmont.com> Thu, Jun 14, 2018 at 5:14 PM To: "Cazier - DNR, Tim" <tim.cazier@state.co.us> Cc: Meg Burt <Margaret.Burt@newmont.com>, Elliott Russell - DNR <elliott.russell@state.co.us>, "Eschberger - DNR, Amy" <amy.eschberger@state.co.us>

Tim,

The extent of the visible damage to the liner in the area under investigation has been delineated. With the approval of TR100, liner replacement activities have begun. Damaged liner was removed from the southern section of the investigation area between the 9650' and 9750' benches. The anchor trench along the 9750' was excavated using a CAT312C. Additionally, a grid of Soil Liner Fill (SLF) sample locations was laid out between the 9650' and 9750' benches. These sample locations were checked for SLF depth. All locations recorded >12" of clay depth.

Several photos are attached documenting the repair activities. Please let me know if you have any questions.

Thank you,



Justin Bills

Senior Environmental Specialist

Cripple Creek and Victor Gold Mining Co.

T 719.689.4046

M 719.306.3388

www.newmont.com

Newmont Mining Corporation Cripple Creek and Victor Gold Mining Co.

100 North 3rd Street

Victor, CO 80860

Please consider the environment before printing this e-mail.

3 attachments

https://mail.google.com/mail/u/0/?ui=2&ik=5f09c8c280&jsver=k8XTJOJ1kuE.en.&cbl=gmail_fe_180606.07_p4&view=pt&search=inbox&th=1640094ac246d835&siml=



0613_Overview.JPG 100K



0611_SLF_Depth_Check.jpg 178K



0613_Anchor_Trench.jpg 192K





