

Notes: Please refer to the 2018 Annual Report Map for the location of areas discussed below

3. Reclamation began in May 2018 when the final gravel piles were removed. The initial grading is completed on the mine floor. The slopes on the south side were graded 3H:1V and resoiled on 0.6 acres along the south side.

7. We removed the final stockpiled material this year. The following list outlines the various areas of disturbance at the mine.

<u>DESCRIPTION</u>	<u>ACRES</u>
Partially reclaimed	8.75 (yellow)
Land owner borrow area	0.47 (brown)
Sloped 2018	0.6 (cross-hatched)

9. Approximately 0.6 acres has been slopes and resoiled with 5" average topsoil. The 0.47 acres of Landowner borrow area is graded as approved in a TR approved in June 2018 and will remain as is. Seeding will be completed one all grading and resoling is completed.

12. Final sloping on the east side will resume this fall and be completed in the spring. Bond allows us to have 20.0 acres needing grading, and seeding and 840 feet of near vertical high wall. The conditions at the mine are less then bonded for.

18. Current Bond Amount \$34,450.00. The bond was reviewed by the Division in January 2017. The amount of disturbance at this time is less then allowed in the permit, the bond is adequate.