

**STATE OF
COLORADO****Cazier - DNR, Tim** <tim.cazier@state.co.us>

Weekly Liner Update

1 message

Justin Bills <Justin.Bills@newmont.com>

Tue, Jun 26, 2018 at 3:33 PM

To: "Cazier - DNR, Tim" <tim.cazier@state.co.us>

Cc: Meg Burt <Margaret.Burt@newmont.com>, Elliott Russell - DNR <elliott.russell@state.co.us>, "Eschberger - DNR, Amy" <amy.eschberger@state.co.us>

Tim,

Last week, progress was made on the repairs to the lined area between the 9650' and 9750' elevations. Newfields supervised work conducted by Ames and Comanco. A Cat 312C K excavator was used to backfill the anchor trench on the 9750' bench. New 80 Mil LLDPE double sided textured geomembrane was installed by Comanco between the 9650' and 9750' benches. The liner was installed using a fusion machine with any defects repaired using the extrusion welding method. QA/QC test samples were collected for analysis with results being included in Newfields' QA/QC Test Monitoring Reports.

Liner installation between 9650' and 9750' benches was completed on Saturday, June 23. After speaking with Jay Moore of Newfields, the QA/QC reports for the SLF and Liner installation between the 9650' and 9750' elevations should be completed and submitted to DRMS early next week.

Please let me know if you have any questions.

Thank you,

**Justin Bills**

Senior Environmental Specialist

Cripple Creek and Victor Gold Mining Co.

T 719.689.4046

M 719.306.3388

www.newmont.com**Newmont Mining Corporation**

Cripple Creek and Victor Gold Mining Co.

100 North 3rd Street

Victor, CO 80860

Please consider the environment before printing this e-mail.

4 attachments



06.18_Anchor_Trench_Backfill.jpg
59K



06.19_Defect_repairs.jpg
182K



06.17_Geomembrane_Deployment.jpg
91K



06.17_Geomembrane_seaming.jpg
77K







