

Notes: Please refer to the 2018 Annual Report Map for the location of areas discussed below

8. The total disturbance at the mine is now 28.88 acres \pm . We began mining in Stage 2 this summer (2018) and have removed the material stored from the Plant Aite in Stage 1 so mining could begin on that stage. Slurry Wall construction was completed in Stage I in January, 2017. The following list outlines the various areas of disturbance currently at the mine. Overburden is being temporarily being stockpiled on the upper level along the south side of the mine.

DESCRIPTION	ACRES
Topsoil piles	1.4 (tan)*
Stripped area	1.8 (dark brown)
Part mined	13.5 (brown)
Pre 1981 water surface	5.9 (blue)*
Plant Site stockpile area	6.8 (//// hatched)
Backfilled area	2.6 (yellow)
Temporary Overburden	4.1 (tan)
Roads	1.5*

*Combined with other areas.

12. We expect to start installation of the compacted liner around the lower portions of Stage 2 in 2019.

19. Current Bond Amount \$809,500.00. The bond was posted on November 17, 2015 and is adequate for the disturbance on the mine.

21. Attached is the ground water monitoring data collected at the mine thru October 2018. The table shows the groundwater elevations for each well based on the monitoring wells ground elevation.