

Notes: Please refer to the 2019 Annual Report Map for the location of areas discussed below

8. The total disturbance at the mine is now 39.2 acres \pm . We continued mining in Stage 2 on 10.2 acres shown as partially mined. Slurry Wall construction was completed in Stage I in January, 2017 and that area is completely backfilled and is being used as a temporary stockpile area. The following list outlines the various areas of disturbance currently at the mine. Overburden is being temporarily being stockpiled on the upper level along the south side of the mine.

DESCRIPTION	ACRES
Topsoil piles	1.4 (tan)*
Stripped area	1.8 (dark brown)
Part mined	23.7 (orange)
Pre 1981 water surface	5.9 (blue)*
Plant Site stockpile area	6.8 (//// hatched)
Backfilled area	10.3 (yellow)
Roads	1.5*

*Combined with other areas.

12. We will continue to install the compacted liner around the lower portions of Stage 2 in 2020.

19. Current Bond Amount \$1,056,100.00. The bond was set by the Division on January 17, 2019 and is adequate for the disturbance on the mine.

21. Attached is the ground water monitoring data collected at the mine thru October 2019. The table shows the groundwater elevations for each well based on the monitoring wells ground elevation.