

Table 8
Cripple Creek & Victor Gold Mining Company
Squaw Gulch Valley Leach Facility
Phase 2A Part 3 Record of Construction
CQA Earthworks Testing Summary - Drain Cover Fill (Crushed Ore)

SAMPLE NUMBER	DATE SAMPLED	LOCATION		ELEVATION (FT)	NATURAL MOISTURE (%)	GRAIN SIZE DISTRIBUTION - PERCENT PASSING														USCS	ATTERBERG LIMITS		
						3"	2"	1.5"	1.0"	0.75"	0.5"	0.375"	#4	#10	#16	#40	#50	#100	#200		PLASTIC LIMIT	LIQUID LIMIT	PLASTIC INDEX
		PHASE LINER PANEL NUMBER				SPECIFICATION - PERCENT PASSING															SPECIFICATION		
						100	97-100	-	-	40-100	-	-	5-35	-	-	-	-	-	-		0-8	-	-
DCFO-1-C	6/8/2020	2A	DCFO Stockpile	Stockpile	-	100	97.3	94.4	82.3	70.1	53.3	43.8	24	12.4	9.1	5.7	4.9	3.8	2.9	GW	NP	NV	NP
DCFO-2-C	6/8/2020	2A	DCFO Stockpile	Stockpile	-	100	100	96.5	76.4	60.6	45.3	38.3	27.4	17.1	13.2	8.4	7.3	5.5	4.3	GW	NP	NV	NP
DCFO-3-R	6/17/2020	2A	P-3328	FG	-	100	100	96.9	76.6	59.4	44.2	38.2	27.2	17	13.1	9.5	6.8	5.1	3.9	GP	NP	NV	NP
DCFO-4-R	6/17/2020	2A	P-3231	FG	-	100	100	98.6	83.6	72.6	56.6	48.8	35	23.2	18.2	11.7	10.1	7.9	6.4	GW-GM	NP	NV	NP
Notes:																							
1. Samples with a Plasticity Index less than 5 are reported as Non Plastic																							