

Notes: Please refer to the 2020 Annual Report Map for the location of areas discussed below

8. The total disturbance at the mine is now 45.1 acres \pm . We continued mining in Stage 2 on 20.8 acres shown as partially mined. Slurry Wall construction was completed in Stage I in January 2017 and that area is completely backfilled and is being used as a temporary stockpile area. The following list outlines the various areas of disturbance currently at the mine. Overburden is being temporarily being stockpiled on the upper level along the south side of the mine.

DESCRIPTION	ACRES
Mining area	20.8 (\\\ hatched)
Pre 1981 water surface	5.9 (blue)*
Backfilled area	18.4 (yellow)
Newly Affected 2020	6.5 (orange) included in mining area

12. We will continue to install the compacted liner around the lower portions of Stage 2 in 2020.

19. Current Bond Amount \$1,056,100.00. The bond was set by the Division on January 17, 2019 and is adequate for the disturbance on the mine.

21. Attached is the ground water monitoring data collected at the mine thru October 2020. The table shows the groundwater elevations for each well based on the monitoring wells ground elevation.