

Monitoring Well Data (Quarterly)

2020 Q3 and Q4

2021 Q1 and Q2

Permit Number: M-1989-120

Operation Name: Platte Valley Operation

WELL NUMBER MW-1

Date	Depth Measured (PVC rim to water) (ft)	PVC Rim Elevation (ft)	Ground Elevation (ft)	Water Elevation (ft)	Depth Below Original Ground (ft)	Notes
7/27/2020	6.84	4941.26	4938.94	4934.42	4.52	
10/29/2020	8.80	4941.26	4938.94	4932.46	6.48	
03/31/2021	8.00	4941.26	4938.94	4933.26	5.68	
06/29/2021	7.30	4941.26	4938.94	4933.96	4.98	

WELL NUMBER MW-2

Date	Depth Measured (PVC rim to water) (ft)	PVC Rim Elevation (ft)	Ground Elevation (ft)	Water Elevation (ft)	Depth Below Original Ground (ft)	Notes
7/27/2020	8.32	4938.93	4936.42	4930.61	5.81	
10/29/2020	7.20	4938.93	4936.42	4931.73	4.69	
03/31/2021	8.20	4938.93	4936.42	4930.73	5.69	
06/29/2021	7.60	4938.93	4936.42	4931.33	5.09	

WELL NUMBER MW-3

Date	Depth Measured (PVC rim to water) (ft)	PVC Rim Elevation (ft)	Ground Elevation (ft)	Water Elevation (ft)	Depth Below Original Ground (ft)	Notes
7/27/2020	15.71	4951.96	4949.44	4936.25	13.19	
10/29/2020	15.80	4951.96	4949.44	4936.16	13.28	
03/31/2021	16.30	4951.96	4949.44	4935.66	13.78	
06/29/2021	15.50	4951.96	4949.44	4936.46	12.98	