

QUARTERLY POND INSPECTION REPORT

| | | | |
|-----------|--------------------------------|------------------|------------|
| Operator: | ARC McClane Canyon LLC | Quarter: | First 2022 |
| Mine: | McClane Canyon Mine C-1980-004 | Inspection Date: | 26-Mar-22 |

Pond Identification

Location

| | | | | |
|----------|--|--|--|--|
| Sediment | | | | |
| Pond | | | | |

Status During Inspection:

Approximate Water Level

Sediment (% total storage)

Outflow (cfs)

| | | | | |
|--------|--|--|--|--|
| 5458.5 | | | | |
| 100% | | | | |
| 0 | | | | |

Features

Problem

Yes/No

Erosional

Rills & Gulleys

Inadequate Vegetation

Outlet Channel Erosion

Burrows

Other

| | | | | |
|----|--|--|--|--|
| No | | | | |
| No | | | | |
| No | | | | |
| No | | | | |
| No | | | | |

Structural

Differential Settling

Cracks or Slides

Seepage

Other

| | | | | |
|----|--|--|--|--|
| No | | | | |
| No | | | | |
| No | | | | |
| No | | | | |

Appurtenant Structures

Defective Spillways

Dewatering Devices Clogged

Faulty Gates, Etc.

Other

| | | | | |
|----|--|--|--|--|
| No | | | | |
| No | | | | |
| No | | | | |
| No | | | | |

Additional Comments

Invert of primary spillway is at elevation 5457.00.
Invert of emergency spillway is at elevation 5462.00.
Pond bottom about 7' below primary spillway

Maintenance Required:

None

Name of Inspector: Jim Stover



J. E. Stover
Colorado P. E. 19230 Date

A-D-Drive/Excel/Cam/Misc