



August 26, 2022

Tim Cazier
CO DRMS
1313 Sherman Street, Room 215
Denver, CO 80203

RE: Dawson Gold Project P-2013-002
Response to Surety Reduction Request Review dated August 8, 2022.

Dear Mr. Cazier,

Zephyr provides the following information in response to the Division's review.

(c) An excavator was used to pull eluvium upslope to the roads and trenches, then contoured to the natural slope of the topography. Note that there is no soil in the area of the reclamation only eluvium. The reclaimed areas were then seeded with a natural grass mix and straw added as a stabilizer.

(d) Requested photos provided herein.



Figure 1: Sentinel trenches reclaimed and revegetated



Figure 2: Windy Point road reclaimed and revegetated south side



Figure 3: Windy Point Trench 1 reclaimed and revegetated north side



Figure 4: Wendy Point Trench 2 reclaimed and revegetated north side

Please feel free to contact me directly with any questions.

Respectfully submitted,

Angela M. Bellantoni

Angela M. Bellantoni Ph.D.

Cc: L. Komperdo, W. Felderhof and D. Felderhof