

HATCHERY MONITORING WELL DATA

All Depths Measured from Top of Riser PVC to Top of Water

DATE	MW-1	MW-2	MW-3	MW-4	MW-5	MW-6	MW-7
6/14/2016	30.7	31.0	29.8	11.7	8.4	6.3	9.8
7/19/2016	32.4	30.6	29.3	11.7	8.5	6.4	9.8
11/9/2016	31.5	32.0	30.8	10.9	7.0	5.4	9.3
1/31/2017	31.9	32.3	31.0	11.4	7.3	12.3	20.8
4/10/2018	34.4	35.3	35.2	11.5	7.5	5.6	9.2
7/29/2018	34.3	35.1	34.8	12.2	8.1	6.0	9.9
8/21/2018	34.3	35.3	35.0	12.2	8.3	6.2	9.7
9/4/2018	35.9	35.4	35.1	11.9	8.4	6.4	9.8
10/31/2018	37.6	35.3	34.9	11.7	7.5	5.6	9.9
11/30/2018	37.6	35.4	35.0	11.7	7.6	5.7	10.0
12/10/2018	37.7	35.5	35.5	11.7	7.6	5.9	10.1
1/11/2019	37.9	36.0	35.4	11.7	7.4	6.1	10.2
2/12/2019	38.5	36.3	35.6	11.7	8.0	6.4	10.4
3/12/2019	38.1	36.4	35.8	11.7	8.0	6.3	10.3
4/12/2019	38.0	36.4	35.7	11.7	7.9	6.3	10.3
5/13/2019	37.8	36.1	35.5	11.7	8.1	6.3	10.2
6/12/2019	38.0	36.6	35.5	11.7	8.1	6.3	10.2
7/12/2019	38.0	36.4	35.4	11.7	8.3	6.4	10.2
10/14/2019	38.7	38.6	37.0	11.7	8.4	6.4	10.3
1/12/2020	39.4	40.4	38.3	11.7	7.9	6.3	10.5
4/10/2020	39.3	40.4	38.5	11.6	7.6	6.1	10.3
7/7/2020	38.7	39.6	38.0	11.5	7.8	6.3	10.2
8/4/2020	38.4	40.5	38.5	11.5	8.0	6.5	10.3
9/4/2020	39.9	42.0	39.0	11.6	8.3	6.6	10.4
10/2/2020	41.0	42.0	39.0	11.5	8.1	6.5	10.3
11/2/2020	40.0	42.0	39.0	11.6	7.8	6.1	10.1
12/2/2020	40.0	42.0	38.7	11.5	7.5	6.2	10.3
1/6/2021	40.0	39.8	36.3	11.3	6.6	6.2	10.6
2/2/2021	40.0	39.2	35.7	11.1	7.5	6.1	10.6
3/2/2021	40.0	38.8	34.6	10.8	7.3	5.9	10.6
4/2/2021	38.0	37.0	33.4	10.2	7.2	5.5	10.5
5/3/2021	36.9	36.0	32.5	9.9	7.1	5.5	10.6
6/3/2021	35.6	34.6	31.2	9.4	6.9	5.0	8.4
7/1/2021	34.0	33.1	30.1	9.7	7.0	5.5	10.2
8/2/2021	33.5	33.1	30.4	9.7	6.6	5.5	10.4
9/1/2021	34.0	33.6	30.7	9.5	6.1	5.4	10.5
10/1/2021	35.0	34.5	31.2	9.8	6.4	5.8	10.9
11/1/2021	35.2	34.7	31.4	9.9	6.7	5.6	10.6
12/1/2021	35.4	35.1	31.6	10.0	6.8	5.7	10.5
1/4/2022	35.8	35.4	32.0	10.2	7.0	5.9	10.7
2/7/2022	35.9	35.5	32.1	10.2	6.9	5.8	10.6
3/1/2022	35.8	35.4	32.0	10.2	6.9	5.8	10.7
4/4/2022	35.5	35.0	31.6	10.1	7.0	5.8	10.6
5/3/2022	35.1	34.7	31.4	10.1	6.9	5.9	10.7
6/2/2022	34.4	34.0	31.0	9.7	6.7	5.2	10.0
7/5/2022	34.2	33.9	30.9	10.1	6.9	5.9	10.5
8/3/2022	34.8	34.2	31.1	9.4	7.2	6.2	10.7
9/6/2022	35.2	34.8	31.4		7.2	6.4	10.8
10/3/2022	35.4	34.9	31.6	10.5	7.1	5.9	10.7
11/1/2022	35.2	34.7	31.2	10.3	7.0	5.7	10.4

HATCHERY GROUNDWATER ELEVATIONS

TOP OF PVC, FT	5,107.30	5,110.90	5,109.00	5,077.60	5,073.50	5,070.90	5,073.50
DATE	MW-1	MW-2	MW-3	MW-4	MW-5	MW-6	MW-7
6/14/2016	5,076.6	5,079.9	5,079.2	5,065.9	5,065.1	5,064.6	5,063.7
7/19/2016	5,074.9	5,080.3	5,079.7	5,065.9	5,065.0	5,064.5	5,063.7
11/9/2016	5,075.8	5,078.9	5,078.3	5,066.7	5,066.5	5,065.5	5,064.2
1/31/2017	5,075.4	5,078.6	5,078.0	5,066.2	5,066.2	5,058.6	5,052.7
4/10/2018	5,072.9	5,075.6	5,073.8	5,066.2	5,066.0	5,065.3	5,064.3
7/29/2018	5,073.0	5,075.8	5,074.3	5,065.4	5,065.4	5,064.9	5,063.6
8/21/2018	5,073.0	5,075.6	5,074.1	5,065.4	5,065.2	5,064.7	5,063.8
9/4/2018	5,071.4	5,075.5	5,073.9	5,065.7	5,065.1	5,064.6	5,063.7
10/31/2018	5,069.7	5,075.6	5,074.1	5,065.9	5,066.0	5,065.4	5,063.6
11/30/2018	5,069.7	5,075.5	5,074.0	5,065.9	5,066.0	5,065.2	5,063.5
12/10/2018	5,069.7	5,075.4	5,073.5	5,065.9	5,065.9	5,065.0	5,063.4
1/11/2019	5,069.4	5,075.0	5,073.7	5,065.9	5,066.2	5,064.8	5,063.3
2/12/2019	5,068.8	5,074.6	5,073.4	5,065.9	5,065.5	5,064.5	5,063.2
3/12/2019	5,069.2	5,074.5	5,073.3	5,065.9	5,065.5	5,064.6	5,063.2
4/12/2019	5,069.3	5,074.5	5,073.3	5,065.9	5,065.6	5,064.6	5,063.2
5/13/2019	5,069.5	5,074.8	5,073.5	5,065.9	5,065.4	5,064.6	5,063.3
6/12/2019	5,069.3	5,074.3	5,073.5	5,065.9	5,065.4	5,064.6	5,063.3
7/12/2019	5,069.3	5,074.5	5,073.6	5,065.9	5,065.2	5,064.5	5,063.3
10/14/2019	5,068.6	5,072.4	5,072.0	5,065.9	5,065.1	5,064.5	5,063.2
1/12/2020	5,067.9	5,070.5	5,070.7	5,065.9	5,065.6	5,064.6	5,063.0
4/10/2020	5,068.0	5,070.5	5,070.5	5,066.0	5,065.9	5,064.8	5,063.2
7/7/2020	5,068.6	5,071.3	5,071.0	5,066.1	5,065.7	5,064.6	5,063.3
8/4/2020	5,068.9	5,070.4	5,070.5	5,066.1	5,065.5	5,064.4	5,063.2
9/4/2020	5,067.4	5,068.9	5,070.0	5,066.0	5,065.2	5,064.3	5,063.1
10/2/2020	5,066.3	5,068.9	5,070.0	5,066.1	5,065.4	5,064.4	5,063.2
11/2/2020	5,067.3	5,068.9	5,070.0	5,066.0	5,065.7	5,064.8	5,063.4
12/2/2020	5,067.3	5,068.9	5,070.3	5,066.1	5,066.0	5,064.7	5,063.2
1/6/2021	5,067.3	5,071.1	5,072.7	5,066.3	5,066.9	5,064.7	5,062.9
2/2/2021	5,067.3	5,071.7	5,073.3	5,066.5	5,066.0	5,064.8	5,062.9
3/2/2021	5,067.3	5,072.1	5,074.4	5,066.8	5,066.2	5,065.0	5,062.9
4/2/2021	5,069.3	5,073.9	5,075.6	5,067.4	5,066.3	5,065.4	5,063.0
5/3/2021	5,070.4	5,074.9	5,076.5	5,067.7	5,066.4	5,065.4	5,062.9
6/3/2021	5,071.7	5,076.3	5,077.8	5,068.2	5,066.6	5,065.9	5,065.1
7/1/2021	5,073.3	5,077.8	5,078.9	5,067.9	5,066.5	5,065.4	5,063.3
8/2/2021	5,073.8	5,077.8	5,078.6	5,067.9	5,066.9	5,065.4	5,063.1
9/1/2021	5,073.3	5,077.3	5,078.3	5,068.1	5,067.4	5,065.5	5,063.0
10/1/2021	5,072.3	5,076.4	5,077.8	5,067.8	5,067.1	5,065.1	5,062.6
11/1/2021	5,072.1	5,076.2	5,077.6	5,067.7	5,066.8	5,065.3	5,062.9
12/1/2021	5,071.9	5,075.8	5,077.4	5,067.6	5,066.7	5,065.2	5,063.0
1/4/2022	5,071.5	5,075.5	5,077.0	5,067.4	5,066.5	5,065.0	5,062.8
2/7/2022	5,071.4	5,075.4	5,076.9	5,067.4	5,066.6	5,065.1	5,062.9
3/1/2022	5,071.5	5,075.5	5,077.0	5,067.4	5,066.6	5,065.1	5,062.8
4/4/2022	5,071.8	5,075.9	5,077.4	5,067.5	5,066.5	5,065.1	5,062.9
5/3/2022	5,072.2	5,076.2	5,077.6	5,067.5	5,066.6	5,065.0	5,062.8
6/2/2022	5,072.9	5,076.9	5,078.0	5,067.9	5,066.8	5,065.7	5,063.5
7/5/2022	5,073.1	5,077.0	5,078.1	5,067.5	5,066.6	5,065.0	5,063.0
8/3/2022	5,072.5	5,076.7	5,077.9	5,068.2	5,066.3	5,064.7	5,062.8
9/6/2022	5,072.1	5,076.1	5,077.6		5,066.3	5,064.5	5,062.7
10/3/2022	5,071.9	5,076.0	5,077.4	5,067.1	5,066.4	5,065.0	5,062.8
11/1/2022	5,072.1	5,076.2	5,077.8	5,067.3	5,066.5	5,065.2	5,063.1