

Hokestra Pit (M-1980-149) Groundwater Elevation Summary

Well	P1			P2			P3			P4			P5			P6			P7			P8		
Description	I-25 Frontage Rd			West of Cell 3			North of CR 24.5			Between SE-1 & SE-2			Cell 4 by Rural Return Flow Ditch			Inside South SW by P3			South of North SW by Last Chance Ditch			SE Corner of Cell SE-2 by CR 9.75		
Date	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev to GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW
8/21/2007							8.4	5.23	4832.13	10.4	6.98	4827.51												
8/27/2007	14.7	11.53	4818.33	9.4	5.98	4830.96	8.3	5.13	4832.23	10.5	7.08	4827.41	10.5	7.08										
9/10/2007	14.5	11.33	4818.53	8.8	5.38	4831.56																		
9/20/2007	14.5	11.33	4818.53	9.3.5			8.5	5.33	4832.03	11.2	7.78	4826.71	10.9	7.48	4817.22									
10/3/2007	no access			9.2.5			8.5	5.33	4832.03	11.5	8.08	4826.41	10.8	7.38	4817.32									
11/1/2007	no access			9.5	6.08	4830.86	8.8	5.63	4831.73	11.8	8.38	4826.11	10.8	7.38	4817.32									
11/19/2007	no access			9.5.5			8.4	5.23	4832.13	14.4	10.98	4823.51	11.0	7.58	4817.12									
3/18/2008	13.8	10.63	4819.23	8.9	5.48	4831.46	7.9	4.73	4832.63	9.1	5.68	4828.81	10.3	6.83	4817.87									
4/9/2008	15.7	12.53	4817.33	8.8	5.38	4831.56	7.2	4.03	4833.33	8.2	4.78	4829.71	9.7	6.28	4818.42									
5/20/2008	15.8	12.58	4817.28	8.6	5.18	4831.76	7.7	4.53	4832.83	8.8	5.38	4829.11	10.7	7.28	4817.42									
6/26/2008				8.6	5.18	4831.76	7.3	4.13	4833.23	8.9	5.48	4829.01	10.8	7.38	4817.32									
8/18/2008				7.9	4.48	4832.46	7.3	4.13	4833.23	8.5	5.08	4829.41	10.8	7.38	4817.32									
10/24/2008				8.5	5.08	4831.86	7.6	4.43	4832.93	8.8	5.33	4829.16	10.8	7.38	4817.32									
11/21/2008	15.5	12.33	4817.53	8.8	5.38	4831.56	7.3	4.08	4833.28	8.9	5.48	4829.01	10.8	7.38	4817.32									
1/7/2009				9.0	5.58	4831.36	8.2	5.03	4832.33	9.1	5.68	4828.81	11.0	7.58	4817.12									
8/21/2009	14.9	11.77	4818.09	8.7	5.23	4831.71	7.5	4.28	4833.08	8.5	5.09	4829.40	10.6	7.13	4817.57									
9/8/2009	14.9	11.73	4818.13	8.8	5.33	4831.61	7.9	4.73	4832.63	8.7	5.27	4829.22	10.6	7.20	4817.50									
10/20/2009	15.0	11.83	4818.03	8.6	5.18	4831.76	7.8	4.63	4832.73	8.6	5.18	4829.31	10.7	7.28	4817.42									
11/30/2009	15.1	11.93	4817.93	8.7	5.28	4831.66	8.2	5.03	4832.33	8.8	5.38	4829.11	10.7	7.28	4817.42									
12/18/2009	15.0	11.83	4818.03	8.9	5.48	4831.46	8.3	5.13	4832.23	8.8	5.38	4829.11	10.7	7.28	4817.42									
1/12/2010	14.9	11.73	4818.13	8.9	5.48	4831.46	8.3	5.13	4832.23	8.8	5.38	4829.11	10.7	7.28	4817.42									
2/17/2010	14.6	11.43	4818.43	8.7	5.28	4831.66	8.0	4.83	4832.53	8.6	5.18	4829.31	10.5	7.08	4817.62									
4/1/2010	14.8	11.63	4818.23	7.9	4.48	4832.46	7.6	4.43	4832.93	8.0	4.58	4829.91	10.3	6.88	4817.82									
5/18/2010	15.0	11.83	4818.03	7.6	4.18	4832.76	7.2	4.03	4833.33	7.6	4.18	4830.31	9.9	6.48	4818.22									
6/7/2010	15.0	11.83	4818.03	8.2	4.78	4832.16	7.3	4.13	4833.23	7.5	4.08	4830.41	9.8	6.38	4818.32									
7/1/2010	14.9	11.73	4818.13	8.4	4.98	4831.96	7.3	4.13	4833.23	7.6	4.18	4830.31	9.2	5.78	4818.92									
9/28/2010	14.3	11.13	4818.73	8.4	4.98	4831.96	7.4	4.23	4833.13	8.1	4.68	4829.81	10.5	7.08	4817.62									
11/9/2010	14.6	11.43	4818.43	8.3	4.88	4832.06	7.8	4.63	4832.73	7.8	4.38	4830.11	10.4	6.98	4817.72									
12/14/2010	14.5	11.33	4818.53	8.4	4.98	4831.96	7.2	4.03	4833.33	6.9	3.48	4831.01	10.1	6.68	4818.02									
1/14/2011	14.7	11.53	4818.33	8.8	5.38	4831.56	7.9	4.73	4832.63	8.2	4.78	4829.71	10.2	6.78	4817.92									
2/11/2011	14.6	11.43	4818.43	8.9	5.48	4831.46	8.3	5.13	4832.23	8.6	5.18	4829.31	10.5	7.08	4817.62									
3/10/2011	14.7	11.53	4818.33	8.8	5.38	4831.56	8.0	4.83	4832.53	8.1	4.68	4829.81	10.4	6.98	4817.72									
4/22/2011	14.8	11.63	4818.23	8.6	5.18	4831.76	7.9	4.73	4832.63	7.9	4.48	4830.01	10.4	6.98	4817.72									
5/26/2011	14.5	11.33	4818.53	7.5	4.08	4832.86	7.1	3.93	4833.43	7.2	3.78	4830.71	10.1	6.68	4818.02									
6/30/2011	14.2	11.03	4818.83	8.4	4.98	4831.96	7.4	4.23	4833.13	7.9	4.48	4830.01	10.0	6.58	4818.12									
8/12/2011	14.7	11.53	4818.33	8.6	5.18	4831.76	7.8	4.63	4832.73	8.0	4.58	4829.91	10.1	6.68	4818.02									
9/8/2011	14.6	11.43	4818.43	8.3	4.88	4832.06	7.1	3.93	4833.43	7.9	4.48	4830.01	10.6	7.18	4817.52									
10/14/2011	14.8	11.63	4818.23	8.5	5.08	4831.86	7.7	4.53	4832.83	8.1	4.68	4829.81	10.6	7.18	4817.52									
11/17/2011	14.7	11.53	4818.33	8.0	4.58	4832.36	7.5	4.33	4833.03	7.0	3.58	4830.91	9.8	6.38	4818.32									
1/10/2012	14.6	11.43	4818.43																					

Hokestra Pit (M-1980-149) Groundwater Elevation Summary

Well	P1			P2			P3			P4			P5			P6			P7			P8		
Description	I-25 Frontage Rd			West of Cell 3			North of CR 24.5			Between SE-1 & SE-2			Cell 4 by Rural Return Flow Ditch			Inside South SW by P3			South of North SW by Last Chance Ditch			SE Corner of Cell SE-2 by CR 9.75		
Date	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW	Depth to Water (ft)	Adj to Ground Surface	Elev of GW
9/16/2015	6.4	3.23	4827.17	8.5	5.08	4831.86	10.0	6.83	4830.53	13.1	9.63	4824.86	5.5	3.42	4822.22	14.2	10.83	4825.55	3.9	2.40	4826.97	8.1	5.01	4829.32
10/27/2015	6.2	3.03	4827.37	8.3	4.83	4832.11	10.0	6.78	4830.58	13.1	9.68	4824.81	6.6	4.52	4821.12	14.3	10.93	4825.45	3.5	2.00	4827.37	8.3	5.26	4829.07
11/23/2015	6.8	3.58	4826.82	8.4	4.93	4832.01	10.0	6.83	4830.53	13.1	9.68	4824.81	6.8	4.72	4820.92	14.5	11.08	4825.30	4.4	2.90	4826.47	8.2	5.16	4829.17
12/22/2015	6.8	3.58	4826.82	8.4	4.98	4831.96	10.1	6.88	4830.48	13.1	9.63	4824.86	6.8	4.72	4820.92	14.4	11.03	4825.35	4.3	2.80	4826.57	8.2	5.16	4829.17
1/22/2016	6.5	3.33	4827.07	8.4	4.98	4831.96	10.1	6.88	4830.48	13.2	9.78	4824.71	6.8	4.72	4820.92	14.6	11.23	4825.15	4.3	2.80	4826.57	8.3	5.21	4829.12
2/19/2016	6.3	3.13	4827.27	8.1	4.68	4832.26	10.0	6.78	4830.58	12.9	9.48	4825.01	6.7	4.57	4821.07	14.4	11.03	4825.35	4.0	2.50	4826.87	8.3	5.21	4829.12
3/21/2016	6.3	3.08	4827.32	8.4	4.93	4832.01	10.1	6.93	4830.43	13.0	9.58	4824.91	6.9	4.82	4820.82	14.5	11.08	4825.30	4.4	2.90	4826.47	8.3	5.26	4829.07
4/8/2016	5.9	2.73	4827.67	7.8	4.33	4832.61	9.9	6.73	4830.63	12.5	9.08	4825.41	6.2	4.07	4821.57	14.3	10.93	4825.45	3.6	2.10	4827.27	8.2	5.16	4829.17
5/20/2016	5.8	2.63	4827.77	8.2	4.78	4832.16	10.2	7.03	4830.33	12.7	9.28	4825.21	6.4	4.32	4821.32	14.4	11.03	4825.35	3.9	2.35	4827.02	8.3	5.26	4829.07
6/9/2016	5.8	2.58	4827.82	7.8	4.38	4832.56	10.1	6.93	4830.43	12.7	9.28	4825.21	6.2	4.12	4821.52	14.4	11.03	4825.35	3.8	2.30	4827.07	8.3	5.21	4829.12
9/28/2016	5.7	2.53	4827.87	8.0	4.58	4832.36	10.1	6.93	4830.43	13.1	9.68	4824.81	6.2	4.12	4821.52	14.3	10.93	4825.45	3.6	2.10	4827.27	8.1	5.06	4829.27
12/5/2016	6.3	3.13	4827.27	8.5	5.08	4831.86	10.1	6.93	4830.43	13.3	9.88	4824.61	7.6	5.52	4820.12	14.5	11.13	4825.25	4.5	2.95	4826.42	8.4	5.36	4828.97
2/14/2017	6.2	3.03	4827.37	8.3	4.88	4832.06	9.8	6.63	4830.73	13.6	10.18	4824.31	6.1	4.02	4821.62	14.2	10.83	4825.55	4.3	2.80	4826.57	8.0	4.96	4829.37
4/11/2017	6.1	2.93	4827.47	8.3	4.88	4832.06	9.8	6.63	4830.73	12.9	9.48	4825.01	6.4	4.32	4821.32	14.3	10.93	4825.45	3.8	2.30	4827.07	8.2	5.16	4829.17
6/16/2017	5.2	2.03	4828.37	7.7	4.28	4832.66	9.6	6.43	4830.93	12.6	9.18	4825.31	4.3	2.22	4823.42	14.0	10.63	4825.75	2.9	1.40	4827.97	7.8	4.76	4829.57
7/13/2017	5.3	2.13	4828.27	8.0	4.58	4832.36	9.6	6.43	4830.93	12.7	9.28	4825.21	4.7	2.62	4823.02	14.1	10.73	4825.65	2.8	1.30	4828.07	7.6	4.56	4829.77
8/10/2017	5.1	1.93	4828.47	7.7	4.28	4832.66	9.6	6.43	4830.93	12.9	9.48	4825.01	4.8	2.72	4822.92	14.2	10.83	4825.55	2.9	1.40	4827.97	7.9	4.86	4829.47
9/14/2017	6.8	3.63	4826.77	8.7	5.28	4831.66	9.9	6.73	4830.63	13.2	9.78	4824.71	5.5	3.42	4822.22	14.5	11.13	4825.25	3.2	1.70	4827.67	8.0	4.96	4829.37
11/2/2017	6.5	3.33	4827.07	8.9	5.48	4831.46	9.8	6.63	4830.73	12.9	9.48	4825.01	6.5	4.42	4821.22	14.4	11.03	4825.35	4.4	2.90	4826.47	8.3	5.26	4829.07
2/8/2018	7.0	3.83	4826.57	9.3	5.88	4831.06	10.0	6.83	4830.53	13.1	9.68	4824.81	7.2	5.12	4820.52	14.6	11.23	4825.15	4.6	3.10	4826.27	8.4	5.36	4828.97
3/8/2018	7.1	3.93	4826.47	9.3	5.88	4831.06	10.0	6.83	4830.53	13.1	9.68	4824.81	7.4	5.32	4820.32	14.6	11.23	4825.15	4.6	3.10	4826.27	8.5	5.46	4828.87
4/12/2018	6.7	3.53	4826.87	9.1	5.68	4831.26	9.9	6.73	4830.63	12.6	9.18	4825.31	6.1	4.02	4821.62	14.4	11.03	4825.35	3.7	2.20	4827.17	8.3	5.26	4829.07
5/10/2018	6.4	3.23	4827.17	8.9	5.48	4831.46	9.8	6.63	4830.73	12.7	9.28	4825.21	4.6	2.52	4823.12	14.4	11.03	4825.35	3.4	1.90	4827.47	7.8	4.76	4829.57
6/12/2018	6.1	2.93	4827.47	8.8	5.38	4831.56	9.8	6.63	4830.73	12.8	9.38	4825.11	4.7	2.62	4823.02	14.2	10.83	4825.55	3.3	1.80	4827.57	7.8	4.76	4829.57
7/12/2018	6.0	2.83	4827.57	9.1	5.68	4831.26	9.8	6.63	4830.73	12.8	9.38	4825.11	4.9	2.82	4822.82	14.2	10.83	4825.55	3.3	1.80	4827.57	7.6	4.56	4829.77
8/9/2018	5.9	2.73	4827.67	9.0	5.58	4831.36	9.9	6.73	4830.63	12.9	9.48	4825.01	5.3	3.22	4822.42	14.3	10.93	4825.45	3.3	1.80	4827.57	7.6	4.56	4829.77
9/12/2018	6.2	3.03	4827.37	8.8	5.38	4831.56	9.8	6.63	4830.73	12.8	9.38	4825.11	5.4	3.32	4822.32	14.4	11.03	4825.35	3.5	2.00	4827.37	7.9	4.86	4829.47
10/30/2018	6.6	3.43	4826.97	9.0	5.58	4831.36	9.9	6.73	4830.63	13.2	9.78	4824.71	5.9	3.82	4821.82	14.7	11.33	4825.05	4.0	2.50	4826.87	8.0	4.96	4829.37
12/19/2018	6.9	3.73	4826.67	9.1	5.68	4831.26	10.0	6.83	4830.53	13.3	9.88	4824.61	7.0	4.92	4820.72	14.7	11.33	4825.05	4.2	2.70	4826.67	8.4	5.36	4828.97
1/16/2019	6.7	3.53	4826.87	9.0	5.58	4831.36	10.0	6.83	4830.53	13.2	9.78	4824.71	7.2	5.12										

