

Property	Martin Marietta - D&S			Martin Marietta - D&S			Martin Marietta - D&S		
Area	CR 23 & 10			CR 23 & 10			CR 23 & 10		
Well Name	DS03-MW01			DS03-MW02			DS03-MW03		
Ground Elevation	4902.0			4908.9			4914.1		
Northing	1271846.5			1270289.5			1265187.2		
Easting	3185861.8			3184555.9			3184523.3		
Date	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)
03/18/20	11.0	3.6	7.4	13.1	3.4	9.7	19.4	4.1	15.3
04/10/20	10.4	3.6	6.8	12.2	3.4	8.8	19.1	4.1	15.0
05/14/20	9.8	3.6	6.2	10.9	3.4	7.5	18.1	4.1	14.0
06/18/20	9.0	3.6	5.4	10.7	3.4	7.3	17.6	4.1	13.5
07/29/20	10.4	3.6	6.8	10.0	3.4	6.6	17.2	4.1	13.1
08/20/20	10.7	3.6	7.1	10.4	3.4	7.0	17.5	4.1	13.4
09/30/20	8.6	3.6	5.0	10.2	3.4	6.8	16.3	4.1	12.2
10/16/20	8.7	3.6	5.1	10.2	3.4	6.8	16.2	4.1	12.1
11/30/20	10.4	3.6	6.8	12.1	3.4	8.7	18.0	4.1	13.9
12/17/20	10.4	3.6	6.8	12.1	3.4	8.7	18.1	4.1	14.0
01/15/21	11.0	3.6	7.4	12.9	3.4	9.5	18.7	4.1	14.6
02/09/21	11.1	3.6	7.5	13.0	3.4	9.6	19.2	4.1	15.1
03/04/21	11.2	3.6	7.6	13.2	3.4	9.8	19.1	4.1	15.0
04/07/21	10.3	3.6	6.7	13.0	3.4	9.6	19.0	4.1	14.9
05/21/21	8.6	3.6	5.0	12.3	3.4	8.9	18.6	4.1	14.5
06/23/21	9.2	3.6	5.6	12.0	3.4	8.6	18.1	4.1	14.0
07/29/21	8.0	3.6	4.4	10.5	3.4	7.1	17.3	4.1	13.2
08/27/21	8.6	3.6	5.0	9.3	3.4	5.9	16.3	4.1	12.2
09/22/21	9.4	3.6	5.8	9.3	3.4	5.9	16.5	4.1	12.4
10/29/21	10.3	3.6	6.7	10.7	3.4	7.3	16.3	4.1	12.2
11/17/21	10.7	3.6	7.1	11.0	3.4	7.6	16.9	4.1	12.8
12/08/21	11.0	3.6	7.4	11.7	3.4	8.3	17.5	4.1	13.4
01/27/22	11.5	3.6	7.9	12.6	3.4	9.2	18.3	4.1	14.2
02/28/22	11.3	3.6	7.7	12.9	3.4	9.5	18.7	4.1	14.6
03/31/22	11.2	3.6	7.6	13.0	3.4	9.6	18.7	4.1	14.6
04/27/22	11.1	3.6	7.5	12.8	3.4	9.4	18.5	4.1	14.4
05/26/22	11.1	3.6	7.5	12.8	3.4	9.4	18.5	4.1	14.4
06/29/22	11.3	3.6	7.7	12.9	3.4	9.5	18.6	4.1	14.5
07/26/22	11.5	3.6	7.9	13.1	3.4	9.7	18.7	4.1	14.6
08/30/22	11.5	3.6	7.9	13.3	3.4	9.9	18.7	4.1	14.6
09/27/22	11.6	3.6	8.0	13.5	3.4	10.1	18.8	4.1	14.7
10/27/22	11.5	3.6	7.9	13.5	3.4	10.1	18.5	4.1	14.4
11/29/22	11.0	3.6	7.4	13.0	3.4	9.6	18.4	4.1	14.3
12/21/22	10.8	3.6	7.2	12.8	3.4	9.4	18.3	4.1	14.2
01/26/23	10.5	3.6	6.9	12.5	3.4	9.1	18.2	4.1	14.1
02/22/23	10.3	3.6	6.7	12.3	3.4	8.9	18.0	4.1	13.9

Property	Martin Marietta - D&S			Martin Marietta - MF			Martin Marietta - MF		
Area	CR 23 & 10			CR 23 & 10			CR 23 & 10		
Well Name	DS03-MW04			MF03-MW01			MF03-MW02		
Ground Elevation	4911.4			4922.2			4909.1		
Northing	1269068.9			1267741.2			1267737.3		
Easting	3185754.5			3184870.7			3187113.2		
Date	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)
03/18/20	15.9	3.9	12.0	24.7	4.2	20.5	15.3	3.8	11.5
04/10/20	15.6	3.9	11.7	23.8	4.2	19.6	15.3	3.8	11.5
05/14/20	15.0	3.9	11.1	23.1	4.2	18.9	14.7	3.8	10.9
06/18/20	14.5	3.9	10.6	22.6	4.2	18.4	14.4	3.8	10.6
07/29/20	14.1	3.9	10.2	22.2	4.2	18.0	14.0	3.8	10.2
08/20/20	14.3	3.9	10.4	22.2	4.2	18.0	14.1	3.8	10.3
09/30/20	13.8	3.9	9.9	21.9	4.2	17.7	13.8	3.8	10.0
10/16/20	13.7	3.9	9.8	21.7	4.2	17.5	13.6	3.8	9.8
11/30/20	15.1	3.9	11.2	22.9	4.2	18.7	15.4	3.8	11.6
12/17/20	15.0	3.9	11.1	22.9	4.2	18.7	15.5	3.8	11.7
01/15/21	15.5	3.9	11.6	23.5	4.2	19.3	15.0	3.8	11.2
02/09/21	15.8	3.9	11.9	23.6	4.2	19.4	15.4	3.8	11.6
03/04/21	15.8	3.9	11.9	23.9	4.2	19.7	15.5	3.8	11.7
04/07/21	15.5	3.9	11.6	23.9	4.2	19.7	15.3	3.8	11.5
05/21/21	15.1	3.9	11.2	23.3	4.2	19.1	14.3	3.8	10.5
06/23/21	14.9	3.9	11.0	22.9	4.2	18.7	14.5	3.8	10.7
07/29/21	14.3	3.9	10.4	22.4	4.2	18.2	14.0	3.8	10.2
08/27/21	13.1	3.9	9.2	21.8	4.2	17.6	13.5	3.8	9.7
09/22/21	13.3	3.9	9.4	21.6	4.2	17.4	13.3	3.8	9.5
10/29/21	13.6	3.9	9.7	21.8	4.2	17.6	13.4	3.8	9.6
11/17/21	13.9	3.9	10.0	22.0	4.2	17.8	13.5	3.8	9.7
12/08/21	14.3	3.9	10.4	22.3	4.2	18.1	13.9	3.8	10.1
01/27/22	15.0	3.9	11.1	23.0	4.2	18.8	14.6	3.8	10.8
02/28/22	15.4	3.9	11.5	23.5	4.2	19.3	15.0	3.8	11.2
03/31/22	15.2	3.9	11.3	23.0	4.2	18.8	15.0	3.8	11.2
04/27/22	15.0	3.9	11.1	22.9	4.2	18.7	14.9	3.8	11.1
05/26/22	14.8	3.9	10.9	22.8	4.2	18.6	14.6	3.8	10.8
06/29/22	14.8	3.9	10.9	22.8	4.2	18.6	14.8	3.8	11.0
07/26/22	15.0	3.9	11.1	23.0	4.2	18.8	15.0	3.8	11.2
08/30/22	15.0	3.9	11.1	23.2	4.2	19.0	14.9	3.8	11.1
09/27/22	15.0	3.9	11.1	23.5	4.2	19.3	14.8	3.8	11.0
10/27/22	14.8	3.9	10.9	23.4	4.2	19.2	14.7	3.8	10.9
11/29/22	14.6	3.9	10.7	23.4	4.2	19.2	14.7	3.8	10.9
12/21/22	14.5	3.9	10.6	23.3	4.2	19.1	14.6	3.8	10.8
01/26/23	14.3	3.9	10.4	23.1	4.2	18.9	14.6	3.8	10.8
02/22/23	14.0	3.9	10.1	23.0	4.2	18.8	14.6	3.8	10.8

Property	Martin Marietta - MY			MM-Chikuma			Aurora - D&S Thornton		
Area	CR 23 & 10			CR 6 & 8			CR 6 & 8		
Well Name	MY03-MW01			CH03-MW01			DS03-MW06		
Ground Elevation	4923.0			4914.2			4906.7		
Northing	1265121.4			1263837.3			1267773.2		
Easting	3184933.5			3187006.4			3189580.0		
Date	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)
03/18/20	17.4	4.2	13.2	7.9	3.5	4.4	10.4	3.6	6.8
04/10/20	17.4	4.2	13.2	6.3	3.5	2.8	10.4	3.6	6.8
05/14/20	17.0	4.2	12.8	6.3	3.5	2.8	9.6	3.6	6.0
06/18/20	16.4	4.2	12.2	5.5	3.5	2.0	8.8	3.6	5.2
07/29/20	16.1	4.2	11.9	5.5	3.5	2.0	9.7	3.6	6.1
08/20/20	16.6	4.2	12.4	5.9	3.5	2.4	9.9	3.6	6.3
09/30/20	16.0	4.2	11.8	5.8	3.5	2.3	10.3	3.6	6.7
10/16/20	15.9	4.2	11.7	5.9	3.5	2.4	10.6	3.6	7.0
11/30/20	16.5	4.2	12.3	7.8	3.5	4.3	10.0	3.6	6.4
12/17/20	16.6	4.2	12.4	7.7	3.5	4.2	10.1	3.6	6.5
01/15/21	17.3	4.2	13.1	8.3	3.5	4.8	10.0	3.6	6.4
02/09/21	17.5	4.2	13.3	8.3	3.5	4.8	9.9	3.6	6.3
03/04/21	17.6	4.2	13.4	8.3	3.5	4.8	10.0	3.6	6.4
04/07/21	17.4	4.2	13.2	7.9	3.5	4.4	9.7	3.6	6.1
05/21/21	16.3	4.2	12.1	5.8	3.5	2.3	9.6	3.6	6.0
06/23/21	16.0	4.2	11.8	5.3	3.5	1.8	9.2	3.6	5.6
07/29/21	15.9	4.2	11.7	4.8	3.5	1.3	9.2	3.6	5.6
08/27/21	15.8	4.2	11.6	5.0	3.5	1.5	10.1	3.6	6.5
09/22/21	15.6	4.2	11.4	5.3	3.5	1.8	10.3	3.6	6.7
10/29/21	15.9	4.2	11.7	6.5	3.5	3.0	9.8	3.6	6.2
11/17/21	16.1	4.2	11.9	6.5	3.5	3.0	10.0	3.6	6.4
12/08/21	16.2	4.2	12.0	6.6	3.5	3.1	10.0	3.6	6.4
01/27/22	16.7	4.2	12.5	6.8	3.5	3.3	9.9	3.6	6.3
02/28/22	17.2	4.2	13.0	7.4	3.5	3.9	9.8	3.6	6.2
03/31/22	17.3	4.2	13.1	7.8	3.5	4.3	9.9	3.6	6.3
04/27/22	17.1	4.2	12.9	7.5	3.5	4.0	9.8	3.6	6.2
05/26/22	17.0	4.2	12.8	7.4	3.5	3.9	9.6	3.6	6.0
06/29/22	16.9	4.2	12.7	7.5	3.5	4.0	9.8	3.6	6.2
07/26/22	17.0	4.2	12.8	7.2	3.5	3.7	9.9	3.6	6.3
08/30/22	17.1	4.2	12.9	7.3	3.5	3.8	9.9	3.6	6.3
09/27/22	17.3	4.2	13.1	7.4	3.5	3.9	10.1	3.6	6.5
10/27/22	17.2	4.2	13.0	7.1	3.5	3.6	9.9	3.6	6.3
11/29/22	17.1	4.2	12.9	7.1	3.5	3.6	9.9	3.6	6.3
12/21/22	17.1	4.2	12.9	7.1	3.5	3.6	9.8	3.6	6.2
01/26/23	17.0	4.2	12.8	7.0	3.5	3.5	9.9	3.6	6.3
02/22/23	17.0	4.2	12.8	6.9	3.5	3.4	9.8	3.6	6.2

Property	Aurora - D&S Thornton			Aurora - D&S Thornton			Aurora - D&S Thornton		
Area	CR 6 & 8			CR 6 & 8			CR 6 & 8		
Well Name	DS03-MW07			DS03-MW08			DS03-MW09		
Ground Elevation	4912.2			4910.3			4912.3		
Northing	1265208.4			1266418.8			1265159.9		
Easting	3188933.3			3188165.3			3187462.0		
Date	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)
03/18/20	14.1	4.3	9.8	10.1	3.6	6.5	8.8	4.0	4.8
04/10/20	13.6	4.3	9.3	9.6	3.6	6.0	8.3	4.0	4.3
05/14/20	13.4	4.3	9.1	9.2	3.6	5.6	8.4	4.0	4.4
06/18/20	12.7	4.3	8.4	9.0	3.6	5.4	7.6	4.0	3.6
07/29/20	11.8	4.3	7.5	8.8	3.6	5.2	7.4	4.0	3.4
08/20/20	11.9	4.3	7.6	8.9	3.6	5.3	7.1	4.0	3.1
09/30/20	13.4	4.3	9.1	9.3	3.6	5.7	8.1	4.0	4.1
10/16/20	13.4	4.3	9.1	9.5	3.6	5.9	8.1	4.0	4.1
11/30/20	12.0	4.3	7.7	9.3	3.6	5.7	8.6	4.0	4.6
12/17/20	12.1	4.3	7.8	9.4	3.6	5.8	8.8	4.0	4.8
01/15/21	12.0	4.3	7.7	9.4	3.6	5.8	9.0	4.0	5.0
02/09/21	12.3	4.3	8.0	9.4	3.6	5.8	8.9	4.0	4.9
03/04/21	12.6	4.3	8.3	9.4	3.6	5.8	8.8	4.0	4.8
04/07/21	13.3	4.3	9.0	9.2	3.6	5.6	8.6	4.0	4.6
05/21/21	12.6	4.3	8.3	7.5	3.6	3.9	5.6	4.0	1.6
06/23/21	12.7	4.3	8.4	8.2	3.6	4.6	7.1	4.0	3.1
07/29/21	12.7	4.3	8.4	8.0	3.6	4.4	7.0	4.0	3.0
08/27/21	13.1	4.3	8.8	8.4	3.6	4.8	7.2	4.0	3.2
09/22/21	13.3	4.3	9.0	8.8	3.6	5.2	7.5	4.0	3.5
10/29/21	11.9	4.3	7.6	9.0	3.6	5.4	7.9	4.0	3.9
11/17/21	12.4	4.3	8.1	9.1	3.6	5.5	8.0	4.0	4.0
12/08/21	13.2	4.3	8.9	9.2	3.6	5.6	8.2	4.0	4.2
01/27/22	13.6	4.3	9.3	9.5	3.6	5.9	8.6	4.0	4.6
02/28/22	13.6	4.3	9.3	9.5	3.6	5.9	8.8	4.0	4.8
03/31/22	13.7	4.3	9.4	9.4	3.6	5.8	8.8	4.0	4.8
04/27/22	13.5	4.3	9.2	9.5	3.6	5.9	9.0	4.0	5.0
05/26/22	13.5	4.3	9.2	9.4	3.6	5.8	8.9	4.0	4.9
06/29/22	13.7	4.3	9.4	9.5	3.6	5.9	9.1	4.0	5.1
07/26/22	13.9	4.3	9.6	9.8	3.6	6.2	9.3	4.0	5.3
08/30/22	13.9	4.3	9.6	9.9	3.6	6.3	9.5	4.0	5.5
09/27/22	14.1	4.3	9.8	10.2	3.6	6.6	9.7	4.0	5.7
10/27/22	14.0	4.3	9.7	10.0	3.6	6.4	9.5	4.0	5.5
11/29/22	13.6	4.3	9.3	10.0	3.6	6.4	9.4	4.0	5.4
12/21/22	12.2	4.3	7.9	9.9	3.6	6.3	9.3	4.0	5.3
01/26/23	12.5	4.3	8.2	9.8	3.6	6.2	9.2	4.0	5.2
02/22/23	12.7	4.3	8.4	9.7	3.6	6.1	9.1	4.0	5.1

Property	Aurora - McWilliams			Aurora - McWilliams			Aurora - McWilliams		
Area	CR 8 & 23			CR 8 & 23			CR 8 & 23		
Well Name	RI01-MW05			RI01-MW07			RI01-MW08		
Ground Elevation	4922.3			4924.9			4923.7		
Northing	1259398.2			1257555.7			1257437.2		
Easting	3189615.0			3189859.5			3188566.4		
Date	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)	Depth from PVC (ft)	Height of Pipe (ft)	Depth from ground (ft)
03/18/20	12.5	4.5	8.0	13.0	3.7	9.3	10.7	4.9	5.8
04/10/20	12.6	4.5	8.1	13.1	3.7	9.4	10.9	4.9	6.0
05/14/20	12.6	4.5	8.1	13.6	3.7	9.9	10.4	4.9	5.5
06/18/20	11.9	4.5	7.4	12.7	3.7	9.0	9.3	4.9	4.4
07/29/20	12.5	4.5	8.0	12.8	3.7	9.1	9.5	4.9	4.6
08/20/20	12.9	4.5	8.4	13.0	3.7	9.3	9.9	4.9	5.0
09/30/20	13.2	4.5	8.7	13.6	3.7	9.9	10.2	4.9	5.3
10/16/20	13.4	4.5	8.9	12.0	3.7	8.3	10.5	4.9	5.6
11/30/20	12.0	4.5	7.5	12.5	3.7	8.8	10.5	4.9	5.6
12/17/20	12.1	4.5	7.6	12.6	3.7	8.9	10.5	4.9	5.6
01/15/21	12.0	4.5	7.5	12.5	3.7	8.8	10.6	4.9	5.7
02/09/21	12.2	4.5	7.7	12.5	3.7	8.8	10.6	4.9	5.7
03/04/21	12.5	4.5	8.0	12.6	3.7	8.9	10.7	4.9	5.8
04/07/21	12.7	4.5	8.2	13.0	3.7	9.3	11.2	4.9	6.3
05/21/21	12.5	4.5	8.0	12.9	3.7	9.2	11.2	4.9	6.3
06/23/21	12.5	4.5	8.0	12.1	3.7	8.4	8.7	4.9	3.8
07/29/21	12.9	4.5	8.4	12.6	3.7	8.9	9.0	4.9	4.1
08/27/21	13.6	4.5	9.1	13.1	3.7	9.4	10.3	4.9	5.4
09/22/21	14.2	4.5	9.7	13.4	3.7	9.7	11.2	4.9	6.3
10/29/21	13.5	4.5	9.0	12.4	3.7	8.7	12.0	4.9	7.1
11/17/21	13.8	4.5	9.3	12.5	3.7	8.8	12.3	4.9	7.4
12/08/21	14.0	4.5	9.5	12.8	3.7	9.1	12.9	4.9	8.0
01/27/22	14.2	4.5	9.7	13.6	3.7	9.9	14.8	4.9	9.9
02/28/22	14.2	4.5	9.7	13.7	3.7	10.0	14.8	4.9	9.9
03/31/22	14.2	4.5	9.7	13.4	3.7	9.7	14.3	4.9	9.4
04/27/22	13.9	4.5	9.4	13.3	3.7	9.6	14.1	4.9	9.2
05/26/22	13.8	4.5	9.3	13.0	3.7	9.3	14.0	4.9	9.1
06/29/22	13.8	4.5	9.3	12.9	3.7	9.2	14.0	4.9	9.1
07/26/22	14.0	4.5	9.5	12.9	3.7	9.2	14.1	4.9	9.2
08/30/22	14.2	4.5	9.7	13.1	3.7	9.4	14.4	4.9	9.5
09/27/22	14.1	4.5	9.6	13.1	3.7	9.4	14.3	4.9	9.4
10/27/22	12.5	4.5	8.0	13.0	3.7	9.3	12.0	4.9	7.1
11/29/22	12.4	4.5	7.9	12.9	3.7	9.2	11.9	4.9	7.0
12/21/22	12.3	4.5	7.8	12.8	3.7	9.1	11.8	4.9	6.9
01/26/23	12.4	4.5	7.9	12.7	3.7	9.0	11.7	4.9	6.8
02/22/23	12.4	4.5	7.9	12.5	3.7	8.8	11.6	4.9	6.7