



July 9, 2018

Twentymile Coal Company
29515 RCR #27
Oak Creek, CO 80467

Attn: Mr. Jerry Nettleton

Job Number: 99-3983

Subject: Quarterly Observation Report, Refuse Pile,
Foidel Creek Mine, Routt County, Colorado.

Mr. Nettleton,

As requested, NWCC, Inc. (NWCC) has prepared this report outlining our observations made during the second quarter of 2018 at the Refuse Pile located at Twentymile Coal Company's (TCC) Foidel Creek Mine in Routt County, Colorado. During this quarter, Timothy Travis of NWCC visited the project site on June 29, 2018 to provide the quarterly inspection/observations of the Refuse Pile.

At the time of our site visit on June 29, 2018, NWCC completed a cursory site inspection of the existing refuse pile. Based on our observations made during this visit, it appeared that the contractor was presently stockpiling and compacting refuse coal in the new Expansion Area. At the time of our site visit the refuse coal had been placed and compacted to an elevation above the second bench situated along the east side of the stockpile.

In addition, a representative of NWCC visited the refuse pile on June 26, 2018 to conduct compaction testing in the new Expansion Area of the refuse pile. Three compaction tests (#566 to #568) were taken in Expansion Area during this quarter. All of the tests taken during this quarter met the minimum compaction requirement of 90% of the maximum standard Proctor density. Copies of the compaction test results and the daily field reports are attached. It should be noted that the abbreviations given in the Nuclear Density Test Results (Proctor Data) are as follows: Maximum DD = Maximum Dry Density and OMC = Optimum Moisture Content. Both of these values have been determined in accordance with ASTM D698.

The internal roadways in the new expansion area of the pile are in good condition. The upper haul road to Areas 2, 3 and 4 of the refuse pile was accessible at the time of our site visit and in good condition.

A seepage area at the toe of the northeast end of the refuse pile expansion area, approximately 30 feet northwest of the outlet of the underdrain, developed in fall 2014. At the time of our observations, the seepage was surfacing at the toe of the slope and flowing into the drainage from the undrain outlet then into the existing pond east of the Refuse Pile Expansion Area. The discharge was clear, with no evidence of sediment. No signs of washout, slumps or slope instability were observed at this time. The seepage area will be monitored during future inspections and noted in our inspection reports. Photographs of the seepage area taken at the time of our inspection on June 29, 2018 are attached.

Based on our observations, the surface drainage conditions, generally appeared to be adequate across the top and sides of the pile. Based on our observations, we did not observe any signs of instability, structural weakness or hazardous conditions at the refuse pile.

We were advised that the wash plants had produced approximately 184,921 tons of waste coal during the month of April 2018; approximately 189,129 tons during May 2018; and approximately 150,050 tons during June 2018. It is our understanding that the fines being produced at the wash plant, which consists of approximately 10 to 20 percent of the total materials being produced, are being pumped underground into the mine.

We were previously informed by Brian Watterson of Peabody that all of the original monitor wells installed in the Refuse Pile were destroyed in July 2012. Two new monitor wells were constructed in Area 1 of the Refuse Pile in December 2013. NWCC was provided monthly monitor well readings for this quarter by Miller Water Monitor Service, Inc. The water level in the western monitor well (RW#1) was measured at 57.23 feet below the existing ground surface (bgs) on April 24th, at 57.14 feet bgs on May 9th and at 57.27 feet bgs on June 12th of 2018. The water level in the eastern monitor well (RW#2) was measured at 56.25 feet bgs on April 24th, at 56.18 feet bgs on May 9th and at 56.32 feet bgs on June 12th of 2018. An additional monitor well (RW#3) was constructed at the southeast end of the 1st bench in new Expansion Area in June of 2014. The water level in the expansion area monitor well (RW#3) was dry when checked on April 24th, May 9th and June 12th of 2018.

Based on our limited observations, it appears that the pile is currently being constructed and maintained in general accordance with the project specifications and plans submitted under 2.05.3(8) and that the potential hazard to human life and property at the site in its present condition is minimal. This report fulfills the quarterly inspection requirements as specified by Rules 4.09.1(11)(a), 4.09.1(11)(b), 4.10.2(2)(a) and 4.10.2(2)(b).

If you have any questions regarding this report or our observations, please contact this office.

Sincerely,
NWCC, Inc.,

Timothy S. Travis
Sr. Project Engineer

Reviewed by Brian D. 25750
Principal Engineer



cc: Tabettha Lynch – Environmental Protection Specialist - CDRM&S



June 29, 2018-Underdrain Outlet/Seepage Area



June 29, 2018-Seepage Area



June 29, 2018- Southwest End of Underdrain



June 30, 2018-Expansion Area from Areas 2, 3, 4



June 29, 2018-Areas 2, 3, 4



June 29, 2018-Revegetaion Expansion Area

**NWCC, INC.
FIELD REPORT**

Project: Refuse Pile	Project No.: 99-3983	Date: 6/26/18
Location: Foidel Creek Mine	Report No.: 88	Time: 4.0
Client: Twentymile Coal Co.		Mileage: 45
		Engr. /Tech: CR

Work Performed:

As requested, we visited the project site on today's date and conducted compaction test No's 566 through 568 on the material being placed for the Refuse Pile.

Twentymile Coal Company crews placed and compacted processed waste coal in the Refuse Pile.

We also obtained a sample of material and returned it to our laboratory in Steamboat Springs, CO for standard checkpoint Proctor testing. The sample matched a previous Proctor 12P for this project.

Remarks:

The material tested today generally met project specifications for compaction.

Please refer to attached sheet for results of today's testing.

Verbal Discussions:

Representatives of Twentymile Coal Co. were on-site during our visit.

Tech: CR

NWCC, Inc.

Field Density Tests

[illegible]

PROCTOR DATA

Proctor No.	Maximum Dry Density (pcf)	Optimum Moisture Content (%)	Moisture Specification (%)	Relative Minimum Density (pcf)	Relative Maximum Density (pcf)	ASTM Method	Soil Type
7	111.5	11.0				D698	Processed Waste Coal
10	107.6	11.0				D698	Processed Waste Coal
11	100.3	10.2				D698	Processed Waste Coal
12	109.8	7.6				D698	Processed Waste Coal

Comments:

BSG = Below Subgrade Grade
SG = Subgrade Grade
SBG = Subbase Grade
BSBG = Below Subbase Grade
BCG = Base Course Grade

BBCG = Below Base Course Grade
FG = Footing Grade
BFG= Below Footing Grade
BTOT Below Top of Trench
BEG = Below Existing Grade

NEC = Northeast Corner
SEC = Southeast Corner
NWC = Northwest Corner
SWC = Southwest Corner