

## QUARTERLY POND INSPECTION REPORT

Operator: ARC McClane Canyon LLC Quarter: First 2024  
Mine: McClane Canyon Mine C-1980-004 Inspection Date: 15-Mar-24

### Pond Identification

Location

Sediment				
Pond				

### Status During Inspection:

Approximate Water Level

no water				
----------	--	--	--	--

Sediment (% total storage)

100%				
------	--	--	--	--

Outflow (cfs)

0				
---	--	--	--	--

### Features

Problem				
Yes/No				

### Erosional

Rills & Gulleys

No				
----	--	--	--	--

Inadequate Vegetation

No				
----	--	--	--	--

Outlet Channel Erosion

No				
----	--	--	--	--

Burrows

No				
----	--	--	--	--

Other

No				
----	--	--	--	--

### Structural

Differential Settling

No				
----	--	--	--	--

Cracks or Slides

No				
----	--	--	--	--

Seepage

No				
----	--	--	--	--

Other

No				
----	--	--	--	--

### Appurtenant Structures

Defective Spillways

No				
----	--	--	--	--

Dewatering Devices Clogged

No				
----	--	--	--	--

Faulty Gates, Etc.

No				
----	--	--	--	--

Other

No				
----	--	--	--	--

### Additional Comments

Invert of primary spillway is at elevation 5457.00.

Invert of emergency spillway is at elevation 5462.00.

Pond bottom about 7' below primary spillway

Maintenance Required:

None

Name of Inspector: Joe Brinton



4/10/2024

Joe Brinton

Licensed Professional Geologist 11437