

## QUARTERLY POND INSPECTION REPORT

Operator: ARC McClane Canyon LLC Quarter: Second 2024  
Mine: McClane Canyon Mine C-1980-004 Inspection Date: 21-Jun-24

### Pond Identification

Location

Sediment				
Pond				

### Status During Inspection:

Approximate Water Level

no water				
----------	--	--	--	--

Sediment (% total storage)

100%				
------	--	--	--	--

Outflow (cfs)

0				
---	--	--	--	--

### Features

Problem

Yes/No

### Erosional

Rills & Gulleys

No

Inadequate Vegetation

No

Outlet Channel Erosion

No

Burrows

No

Other

No

### Structural

Differential Settling

No

Cracks or Slides

No

Seepage

No

Other

No

### Appurtenant Structures

Defective Spillways

No

Dewatering Devices Clogged

No

Faulty Gates, Etc.

No

Other

No

### Additional Comments

Invert of primary spillway is at elevation 5457.00.

Invert of emergency spillway is at elevation 5462.00.

Pond bottom about 7' below primary spillway

Maintenance Required:

None

Name of Inspector: Joe Brinton



6/26/2024

Joe Brinton

Licensed Professional Geologist 11437