

QUARTERLY POND INSPECTION REPORT

Operator:

Bowie Resources LLC

Quarter:

Fourth 2024

Mine:

Bowie No. 2 Mine - C-1996-083

Inspection Date:

18-Dec-24

Pond Identification

Type of Pond

B	C	D - Gob Pile	F - New Gob	J UTL East	K UTL West
Sediment	Sediment	Sediment	Sediment	Sediment	Sediment

Status During Inspection:

Approximate Water Level

5942'	5990	5970'	5948'	5846'	5819
-------	------	-------	-------	-------	------

Sediment (% remaining)

90%	90%	80%	60%	80%	80%
-----	-----	-----	-----	-----	-----

Outflow (cfs)

0	0	0	0	0	0
---	---	---	---	---	---

Features

Problem

Problem

Problem

Problem

Problem

Problem

Yes/No

Yes/No

Yes/No

Yes/No

Yes/No

Yes/No

Erosional

Rills & Gulleys

No	No	No	No	No	No
----	----	----	----	----	----

Inadequate Vegetation

No	No	No	No	No	No
----	----	----	----	----	----

Outlet Channel Erosion

No	No	No	No	No	No
----	----	----	----	----	----

Burrows

No	No	No	No	No	No
----	----	----	----	----	----

Other

No	No	No	No	No	No
----	----	----	----	----	----

Structural

Differential Settling

No	No	No	No	No	No
----	----	----	----	----	----

Cracks or Slides

No	No	No	No	No	No
----	----	----	----	----	----

Seepage

No	No	No	No	No	No
----	----	----	----	----	----

Other

No	No	No	No	No	No
----	----	----	----	----	----

Appurtenant Structures

Defective Spillways

No	No	No	No	No	No
----	----	----	----	----	----

Dewatering Devices Clogged

No	No	No	No	No	No
----	----	----	----	----	----

Faulty Gates, Etc.

No	No	No	No	No	No
----	----	----	----	----	----

Other

No	No	No	No	No	No
----	----	----	----	----	----

Additional Comments

Design depth measured from pond bottom to invert of emergency spillway:

Pond B=10, C=10, D=10, J=10, K=3, F=10' TD

Pond Bottom Elevations B=5942, C=5990, D=5970, J=5846, F=5944, K=5819

Pond C had a snow covered bottom.

Pond B was covered with snow and ice.

Pond D covered in ice.

Pond J is presumed dry, the bottom is covered with cattails. No water visible


Pond K was covered with snow and ice.

Pond F was covered with snow and ice.

Pond F has a large sediment delta and will need to be cleaned out in the next year.

SWMP components were inspected and found to be in good condition. No corrections necessary at this time.

Name of Inspector: Tamme Bishop



Tamme Bishop

Colorado P. E. 43402 Date