



STATE OF
COLORADO

Yeldell - DNR, Amy <amy.yeldell@state.co.us>

Corrective action documents.

1 message

Tim Loncarich <tim@cwconst.com>

Tue, Apr 8, 2025 at 1:58 PM

To: "Yeldell - DNR, Amy" <amy.yeldell@state.co.us>

Attached is a note of what was done at The gunnison river pit #5 project to correct the slumping and cracking.
Pictures of in progress are also attached.

4 attachments



20250324_133416_1.jpg
4470K



20250325_093854_1.jpg
7858K



20250325_093855.jpg
7305K



Pit 5 Repair.pdf
23K

Cw construction set 1 6" pump at the Gunnison river Pit #5 site to maintain water level. Pump was set and operating April 3 2025

CW construction imported 21 Loads of top soil and Clean structural fill to repair the cracking and slumping at the Gunnison river pit #5 Totaling approximately 630 Tons.

Cw construction then utilized our Komatsu 490 excavator to re sow the areas in the slump while compacting below the crack faults.

Cw construction then ripped, compacted and then ripped the surface layers of the soil utilizing out Komatsu 71 series Dozer.

The area was prepped for Seed and revegetation as of Apr 1 2025









STATE OF
COLORADO

Yeldell - DNR, Amy <amy.yeldell@state.co.us>

Corrective action documents

1 message

Tim Loncarich <tim@cwconst.com>

Tue, Apr 8, 2025 at 2:14 PM

To: "Yeldell - DNR, Amy" <amy.yeldell@state.co.us>

Attached is the load spreadsheet for the pit #5 Repair and Additional pictures.
Thank you

3 attachments



20250324_133415_1.jpg
6552K



20250324_160559.jpg
7226K



Load count pit5 repair.pdf
134K





[illegible]

		Totals	16.5	27	0	0	0	0	0	0
			Hours	Loads	Loads	Loads	Loads			