

25th Avenue Site (M-2002-020) Monitoring Well Data

	Depth to Water (feet from top of casing)							
	MW-1	MW-2	MW-3	MW-4	MW-5	MW-6	MW-8	MW-9
6/27/2012	14.1	>10.9 dry bottom	11.9	17.4	16.1	15.0		
7/20/2012	14.5	>10.9	12.2	20.9	16.6	15.4		
9/24/2012	23.6	>10.9	12.3	>28.2 wet mud	26.9	21.6		
12/18/2012	22.9	>10.9	12.4	>28.2	26.8	22.5		
3/13/2013	22.8	>10.9	12.3	>28.2	26.0	24.2		
6/19/2013	22.4	>10.9	12.2	>28.2	25.9	24.1		
9/27/2013	20.5	8.8	8.7	24.4	25.2	22.9		
12/23/2013	22.1	10.5	10.4	>28.2	25.8	25.0		
3/27/2014	22.9	>10.9	10.5	>28.2	26.8	26.4		
8/1/2014	21.4	8.7	8.0	28.2	26.4	24.9		
10/23/2014	24.0	>10.9	10.3	>28.2	27.9	25.6		
1/15/2015	24.4	>10.9	10.5	>28.2	28.4	27.5		
4/14/2015	24.75	>10.9	11.2	>28.2	29	28.4		
6/23/2015	21.8	7.8	7.2	27.9	27.3	25.6		
11/4/2015	24.75	>11.0	11.3	>28.2	28.2	26.3		
1/13/2016	25.0	>11.0	10.9	>28.2	28.6	27.85		
5/19/2016	24.0	7.6	6.8	>28.2	28.7	(1)		
6/24/2016	23.5	10.8	10.6	>28.2	28.4	(1)		
11/27/2016	26.0	>11.0	11.9	>28.2	29.3	(1)		
4/18/2017	26.5	>11.0	11.6	>28.2	30.3	(1)		
8/2/2017	25.9	>11.0	11.5	>28.2	29.5	(1)		
10/25/2017	26.0	>11.0	11.3	>28.2	29.3	(1)		
2/8/2018	26.2	>11.0	11.4	>28.2	29.8	(1)		
5/10/2018	26.5	>11.0	10.5	>28.2	30.4	(1)		
7/25/2018	26.4	>11.0	11.6	>28.2	29.9	(1)		
10/29/2018	27	>10.7	11.1	>28.2	30	(1)		
1/31/2019	27.5	>10.9	12.2	>28.2	30.8	(1)		
4/25/2019	27.8	>10.6	12	>28.2	31.4	(1)		
8/13/2019	27.3	>10.6	12	>28.2	30.5	(1)		
12/5/2019	27.6	>10.6	12.5	>28.2	30.3	(1)		
3/12/2020	27.8	>10.6	11.9	>28.2	31	(1)		
6/24/2020	27.6	>10.7	11.7	>28.2	31.2	(1)		
10/16/2020	28	>10.7	12.8	>28.2	30.5	(1)		
12/22/2020	28.1	(2)	(2)	(2)	30.6	(1)		
3/29/2021	27.4	(2)	(2)	(2)	30.5	(1)		
6/24/2021	23.4	(2)	11.3	13.5	26.3	(1)		
7/23/2021							11.1	20.9
9/28/2021	18.9	>10.7	11.3	11.4	20.4	(1)	11.8	18.4
12/9/2021	18	>10.7	11.6	13.8	19.1	(1)	19.8	17.1
2/18/2022	17.3	>10.7	11.1	11.8	(1)	(1)	11.8	16.3
5/16/2022	16.9	>10.7	11.5	10.2	(1)	(1)	8.6	15.9
8/26/2022	16.5	>10.7	11.4	10.7	(1)	(1)	11.3	15.6
11/28/2022	16.2	>10.7	11.5	11.8	(1)	(1)	11.9	15
3/6/2023	16	(4)	11.2	12	(1)	(1)	12.9	14.9
6/21/2023	13.9	7.2	7.2	8.2	(1)	(1)	8.8	13.5
9/29/2023	14.5	>10.7	11.8	11.5	(1)	(1)	10.8	13.3
12/21/2023	14.6	>10.7	11.3	(2)	(1)	(1)	11.4	13.3
3/28/2024	14.2	>10.7	10.5	10.2	(1)	(1)	10.5	13.1
7/18/2024	14.7	>10.7	12.1	12	(1)	(1)	11.9	13.6
10/15/2024	15.4	>10.8	12.5	12.9	(1)	(1)	12.4	14
1/30/2025	15.6	>10.8	12.6	13.7	(1)	(1)	13.3	14.2
4/24/2025	16.1	>10.8	13.1	13.8	(1)	(1)	12.6	14.5

- (1) Lost during reclamation activities
- (2) Inaccessible during reclamation activities
- (3) MW-8 and MW-9 installed June 2021
- (4) Not measurable due to winter conditions
- (5) Pond B slurry wall installed spring 2021
- (6) Pond B slurry wall approved April 2, 2025