

Newmont Mining Corporation Cripple Creek & Victor Gold Mining Company 100 North 3rd St P.O. Box 191 Victor, CO 80860 www.newmont.com

June 3, 2020

ELECTRONIC DELIVERY

Mr. Timothy Cazier, P.E. Environmental Protection Specialist Colorado Department of Natural Resources Division of Reclamation, Mining and Safety Office of Mined Land Reclamation 1313 Sherman Street, Room 215 Denver, Colorado 80203

Re: <u>Permit No. M-1980-244; Cripple Creek & Victor Gold Mining Company; Cresson Project; –</u> <u>Technical Revision 121 Second Adequacy Review Response</u>

Dear Mr. Cazier:

On June 1, 2020, Newmont Corporation's Cripple Creek and Victor Gold Mining Company (CC&V) received the Division of Reclamation, Mining and Safety's (DRMS's) second adequacy review of Technical Revision (TR) 121, proposing both an increase to the approved backfill elevation of the Wild Horse Extension (WHEX) pit and a lateral expansion of the East Cresson Overburden Storage Area (ECOSA). Below are DRMS comments in italics followed by CC&V's responses in bold.

1) <u>Drainage</u>: The response is adequate.

No response necessary.

2) <u>Placement of overburden</u>: The response is not adequate. Your first response referenced both Amendments 10 and 11. Both of which had multiple adequacy comments and responses. In addition, the current AM-13 is being reviewed and it is possible that review may impact lift heights and compaction methods. Please provide clarification specific to the 75 foot increase to the approved backfill elevation of the WHEX pit, and lateral expansion of the ECOSA regarding the maximum expected lift thickness and anticipated compaction methods.

Construction of the proposed areas will consist of truck placement of overburden material in "lifts" that will generally be stacked 50 feet high. These lift heights may vary in height depending on the logistics of truck hauling, the geographic locations relative to the mine areas, and overburden removal scheduling.

Compaction methods will be consistent with historic practices of using the weight of fully loaded 793 haul trucks and a D10 track dozer to support. The D10 support can address any settling that may occur on the outer boundaries of the area.

3) *Figures/Drawings*: The response is adequate.

No response necessary.

Should you require further information please do not hesitate to contact Katie Blake at 719.689.4048 or myself at 719.689.4042 or Justin.Raglin@newmont.com.

Sincerely,

PP Kathryn Blake

Justin Raglin Sustainability and External Relations Manager Cripple Creek & Victor Gold Mining Co

JR/kb Ec: T. Cazier – DRMS M. Cunningham – DRMS E. Russell – DRMS P. Lennberg - DRMS B. Bowles – DRMS J. Raglin – CC&V J. Bills – CC&V K. Blake – CC&V W. Conley – CC&V

File: S:\CrippleCreek\na.cc.admin\Environmental\New File Structure\2-Correspondence\DNR\DRMS\2020\Outgoing



Cazier - DNR, Tim <tim.cazier@state.co.us>

RE: [EXTERNAL] M-1980-244 TR-121 Second Adequacy Review

1 message

Katie Blake <Katie.Blake@newmont.com>

Wed, Jun 3, 2020 at 2:56 PM

To: "Cazier - DNR, Tim" <tim.cazier@state.co.us> Cc: Justin Raglin <Justin.Raglin@newmont.com>, Wendy Conley <Wendy.Conley@newmont.com>, Elliott Russell - DNR <elliott.russell@state.co.us>, Patrick Lennberg - DNR <patrick.lennberg@state.co.us>, "Bowles - DNR, Brock" <brock.bowles@state.co.us>, Michael Cunningham <michaela.cunningham@state.co.us>

Hi Tim,

Please see the attached response to the second adequacy review of TR 121 and contact me if you have any questions.

Thank you, Katie

Katie Blake

Senior Environmental Coordinator

Cripple Creek and Victor Gold Mining Co.

T 719.689.4048

M 719.237.3442

From: Cazier - DNR, Tim <tim.cazier@state.co.us> Sent: Monday, June 1, 2020 3:41 PM To: Katie Blake <Katie.Blake@Newmont.com> Cc: Justin Raglin <Justin.Raglin@newmont.com>; Wendy Conley <Wendy.Conley@newmont.com>; Elliott Russell - DNR <elliott.russell@state.co.us>; Patrick Lennberg - DNR <patrick.lennberg@state.co.us>; Bowles - DNR, Brock <brock.bowles@state.co.us>; Michael Cunningham <michaela.cunningham@state.co.us> Subject: [EXTERNAL] M-1980-244 TR-121 Second Adequacy REview

Katie,

The attached pdf file is provided for your records. A hard copy will not be sent unless you request one.

Please contact me if you have any questions.

Tim Cazier, P.E.

Environmental Protection Specialist III - Engineering

https://mail.google.com/mail/u/0?ik=5f09c8c280&view=pt&search=all&permthid=thread-f%3A1668512781643698338%7Cmsg-f%3A16685127816436... 1/2



P 303.866.3567 x8169 | F 303.832.8106 | C 303.328.5229

1313 Sherman St., Room 215, Denver, CO 80203

tim.cazier@state.co.us | https://www.colorado.gov/drms

20200603_TR121_SAR_Response-signed.pdf