

ESTIMATING FORM - REVEGETATION WORK

Task Number : 5

Prepared By : SSS

Filename : M088-5

Date : 20-May-96

Permit Number : M-87-088

Operation : Hubbs Pit

Permit Action : Recalculation for 112 Conversion

Task Description : Revegetate Disturbed areas of IVa and 1/2 of IIIc

A. SEED MIX

SPECIES NAME - COMMERCIAL VARIETY	SCIENTIFIC NAME	RATE-PLS LBS/ACRE	NATIVE/ INTRODUCED	* W/C SEASON	SEEDS/ SQ.FT.	COST PLS/ACRE
GRASSES:						
Western wheatgrass - Arriba	Agropyron smithii	3.20	Native	Cool	9.3	\$10.27
Crested wheatgrass - Fairway	Agropyron cristatum	1.20	Introduced	Cool	5.5	\$1.08
Pubescent wheatgrass - Luna	Agropyron trichophorum	3.60	Introduced	Cool	7.4	\$6.00
Smooth brome - Lincoln	Bromus inermis	3.90	Introduced	Cool	13.0	\$3.31
Orchardgrass - Paiute	Dactylis glomerata	0.40	Introduced	Cool	5.0	\$0.44
FORBS:						
SHRUBS & TREES (seed):						

TOTAL SEEDS/SQUARE FT. = 40.1

TOTAL POUNDS PLS/ACRE = 12.30

TOTAL SEED MIX COST/ACRE = \$21.11

NOTE: Seed mix totals are doubled automatically if any seeding method other than drill seeding is used.