

Change Order

No. 2

Date of Issuance: February 15, 2013

Effective Date: February 20, 2013

Project: Pilot Scale Sediment
Augmentation Management
Action

Owner: Platte River Recovery
Implementation Program

Owner's Contract No.: N/A

Contract: Schedule B

Date of Contract: 7/16/2012

Contractor: T & F Sand and Gravel, Inc.

Engineer's Project No.: PRRIP-2009-02

The Contract Documents are modified as follows upon execution of this Change Order:

Description:

1) Extend the Contract completion date as described below to allow for completion of Schedule B Work (a total of 50,000 tons of augmentation material). Partial work under Schedule B was completed in the fall of 2012; however, due to low flow conditions, the entire Contract quantity could not be completed prior to freezing weather. The original Contract end date was December 15, 2012.

Attachments (list documents supporting change):

CHANGE IN CONTRACT PRICE:

Original Contract Price:

\$358,680.00

[Increase] [Decrease] from previously
approved Change Orders No. 1 to No. 1:

\$(46,420.00)

Contract Price prior to this Change Order:

\$312,260.00

[Increase] [Decrease] of this Change Order:

\$

Contract Price incorporating this Change
Order:

\$312,260.00

CHANGE IN CONTRACT TIMES:

Original Contract Times: ☐ Working days ☒ Calendar days

Substantial completion (days or date): December 1, 2012.

Ready for final payment (days or date): December 15, 2012.

[Increase] [Decrease] from previously approved Change Orders
No. to No.:

Substantial completion (days):

Ready for final payment (days):

Contract Times prior to this Change Order:

Substantial completion (days or date): December 1, 2012.

Ready for final payment (days or date): December 15, 2012.

[Increase] [Decrease] of this Change Order:

Substantial completion (days or date): NA

Ready for final payment (days or date): to April 1, 2013.

Contract Times with all approved Change Orders:

Substantial completion (days or date): NA

Ready for final payment (days or date): April 1, 2013.

RECOMMENDED:

By: _____

Engineer (Authorized Signature)

Date: _____

Approved by Funding Agency (if applicable):

ACCEPTED:

By: _____

Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: _____

Contractor (Authorized Signature)

Date: _____

Date: _____